

CONTACT LOG (2585 Nicholson St.)

- 04/05/99 Scott Allin, Versar, (916)863-9325, called to say that wells will be installed at the site on April 15th. He will call me again to confirm.
- 04/15/99 Called Scott Allin, Versar, to confirm whether work was to begin at the site today. He stated it will, in fact, begin today at 8 AM. John Schovanc will be out at site at about 10 AM, & Phil Cox, Versar, will be out there. It will be an all-day project.
- 4/15/99 Scott Allin, Versar, called back to say that proposed Well MW-2 needed to be relocated further to the northwest & closer to the property boundary, due to overhead power lines. He initially thought that MW-3 would need to be located closer to former soil boring M-4, but instead they're going to get a hold of another rig that can access the area under the overhead cover. Well MW-3 will be installed tomorrow.
- 05/26/99 Scott Allin, Versar, 916-863-9325 called to ask if they need to run 8260 on wells which had low to Non-Detect results for gas both upgradient & off site. He ~~stated~~ they did not analyze the samples for 8260 in this last round, in order to figure out whether it was really necessary to run 8260 on all wells. He stated that he talked to me about this sampling, & I told him that I don't remember giving him approval for that.

CONTACT LOG (2585 Nicholson St., San Leandro)

12/14/98

Scott Allin, Versar, called to say that the workplan will be submitted late, and he requested an extension of the due date.

I requested he put his request in writing, giving me a time frame & reason for delay and fax or mail me letter.

01/14/99

Scott Allin, Versar, (916) 863-9325 called & left message requesting the arrangement of a conference to call to discuss my Jan 4 '99 response to workplan letter.

01/20/99

Called Scott Allin, Versar, & left him message to return my call today so that we can arrange the conference call.

02/01/99

Conference call w/ John Schovance, Boj A, and Scott Allin, Versar - refer to Feb 01, 99 letter. The drainage ditch, which was not mentioned in my letter, is only 2- to 3-foot deep. The building on site is used on a daily basis for light industrial and the to site to the west has a huge warehouse on it.

03/08/99

Scott Allin, Versar, 916-863-9325, called to give status on site work. They have obtained access agreement from one site & are working on obtaining access from the second site. It will be 3 to 4 weeks before they can begin implementing work.

Dear Scott

Would you please give a call
ASAP. This is concerning RODDING & CLEANING
AND DOUG FEDERIGHI SITE ON DAVIS STREET.

THANKS

Bruce Hageman

3/13

call from Bruce Hageman. SWI work plan produced and
submitted to RP and adjoining property owner - adjoining
property w/in scope of off-site well installations.
Tentative w.p. "approved" by parties and will be
submitted in couple of days.

658-9074

SOS

Redding Clearing
2545 Nicholson
San Leandro

3-8-95

MEMO TO FILE:

Mark Cunningham (All West Env.) called today requesting a status update w/respect to the SWI. He reportedly represents the "trust," the property owner. I advised him that I was not aware of receipt of a SWI work plan. He said he'll look into the matter. A N.O.V. may be warranted, as the plan was due 1/7/95.

SDJ

Rodding Clothing
2585 Nicholson St
S. C.

9/30/84

MEMO to file:

Stephen Birch (Rodding) called today. He said a well or wells had, in fact, been installed by Hageman - Aquinar, and work had been on going. He said he'd send all the past reports.

SAS