

ID	Task Name	Duration	Start	Finish	3rd Quarter												2nd Half			4th Quarter			1st		
					d Quarter																				
					M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B
1	351646 - System Plan	169 days	Mon 6/1/15	Wed 1/27/16																					
2	Start date (SOR Processed)	0 days	Mon 6/1/15	Mon 6/1/15																					
3	2015 Events and Activities	169 days	Mon 6/1/15	Wed 1/27/16																					
4	AS/SVE System Design and Submittals	46 days	Tue 6/2/15	Tue 8/4/15																					
5	Richmond Yard Equipment Test	19 days	Tue 6/2/15	Fri 6/26/15																					
11	AS/SVE Equipment Selection and System Design	15 days	Fri 6/26/15	Thu 7/16/15																					
12	EMC Sign off (Tech Assist?)	5 days	Fri 7/17/15	Thu 7/23/15																					
13	ACEH Communication	1 day	Fri 7/24/15	Fri 7/24/15																					
14	System Permitting (assumes 45 days for City approvals)	32 days	Mon 6/22/15	Tue 8/4/15																					
15	Chevron City Permits FINAL	0 days	Tue 8/4/15	Tue 8/4/15																					
16	Well Installation (remaining 2 AS wells)	42 days	Fri 7/17/15	Tue 9/15/15																					
20	Remedial System Installation	99 days	Mon 6/1/15	Fri 10/16/15																					
21	Chevron Community Out Reach	2 days	Mon 7/6/15	Tue 7/7/15																					
23	PG&E TASKS	44 days	Mon 6/1/15	Thu 7/30/15																					
28	Trenching	15 days	Mon 7/13/15	Fri 7/31/15																					
32	2015 - AS/SVE Install (assume reuse)	22 days	Fri 7/24/15	Mon 8/24/15																					
37	System Startup and Reporting	50 days	Fri 8/7/15	Fri 10/16/15																					
42	Operation and Maintenance 2015	115 days	Fri 8/14/15	Wed 1/27/16																					
43	OMM Month 1	22 days	Fri 8/14/15	Tue 9/15/15																					
44	OMM Month 2	22 days	Wed 9/16/15	Thu 10/15/15																					
45	OMM Month 3	22 days	Fri 10/16/15	Mon 11/16/15																					
46	ARCADIS 2015 OMM Quarterly Report	22 days	Wed 12/2/15	Mon 1/4/16																					
47	RSRT Data and System Evaluation (post 1 Quarter)	5 days	Thu 1/21/16	Wed 1/27/16																					

Project: MSP Date: Tue 5/26/15	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Progress	
	Split		External Tasks		Inactive Summary		Manual Summary		Deadline	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			