

R  
FILE OR  
PER NO.

SH.

ENVELOPE

No. of

PLAN REVIEW

By Date

\$ 1,137.<sup>00</sup> Rec'd. TS 3/16/92

No. 604836 Plans Rec'd.

Plans Approved

Layout Made

Rejected

Applicant Notified

Plans Returned

Permit Issued

CONSTRUCTION PROGRESS ACCEPTANCE

Pre-Plaster/drywall

Pre-Final

Final

By Date

Pre-Concrete/Gunite

Pre-Plaster

Final

Septic Tank

Absorption Field

Absorption Bed

House Sewer

Septic Tank

Absorption Field

Absorption Bed

OTHER

U.G. TANKS

Pre-Covering

Final

LOP 1109A

OWNER Texaco Co/EXXONCO

Address 500 Grand St. E Euclid

Oakland 94612 Phone o

Contractor Zacor Co.

Address 1784 Channing Ave.

Palo Alto 94303 Phone

OTHER (Specify)

Address

Phone

CONTACT FOR INVESTIGATION

XR

REMARKS

LOCATION

Date	By	REMARKS	Date	By	REMARKS
			4/20/92	SH	Site visit - stockpiled soil generated from where? Found at site. Part filled w/ fine gravel? Results of soil & ground water samples?
3/31/92	SH	Review closure plan for 4 UGTS.			
4/1/92	SH	Phone consultation w/ contractor re: deficiencies. approved removal; received Hy. Waste Training Certificate for workers. Approved.	5/5/92	SH	Site visit - over excavation of hot spots. Disinfectant immediate levels - TPH = 2.10 ppm & Benzene = 2.0.5 ppm in soil (Diana Hudson of H&A)
4/13/92	SH	Phone consultation w/ property owner.	5/8/92	SH	Talked to Diana Hudson (H&A) confirmed excavation levels of TPH < 10 ppm & 0.5 ppm Benzene. (cont'd. on back)
4/14/92	SH	3 - 10,000 G tanks removed (the tank removed about 4 yrs ago. waste oil tank)			

Vicinity Map

Project # 604836  
 Fee Paid 1,137.<sup>00</sup>  
 Date 3/16/92

UCR-filed?



FILE OR ENVELOPE  
 PER NO. } Removal } No. of

OWNER Exxon Station  
 Address 500 Grand Ave  
 Oakland 94612 Phone

Contractor Ertler-Ryan  
 Address 2150 W. Winton Ave  
 Hayward Phone 783-7500

OTHER (Specify)  
 Address  
 Phone

CONTACT FOR INVESTIGATION

PLAN REVIEW		By	Date
\$ 375 <sup>00</sup>	Rec'd.	PS	8/31/90
No.	Plans Rec'd.		
Plans Approved			
Layout Made			
Rejected			
Applicant Notified			
Plans Returned			
Permit Issued			
CONSTRUCTION PROGRESS ACCEPTANCE			
FOOD	Pre-Plaster/drywall		
	Pre-Final		
	Final		

		By	Date
POOL	Pre-Concrete/Gunite		
	Pre-Plaster		
	Final		
EXCAVATION	Septic Tank		
	Absorption Field		
	Absorption Bed		
	House Sewer		
FINAL	Septic Tank		
	Absorption Field		
	Absorption Bed		
OTHER			

LOP 1109B

XR			REMARKS	
Date	By	REMARKS	Date	By
9/5/90	PS	Closure Review & Approval		
9/24/90	PS	Removal scheduled 9/24/90 Monday 10:10:30		
9/25	GW	Dark removal and soil excavation.		
10/24	GW	Prepare letter to Ron Zielinski (Dexaco) regarding further soil excavation along a pipeline trench w/ oil & grease contamination.		
1/8/91	gms	On-site for further excavation of waste-oil contamination in soil. Trench that parallels front of repair garage intercepts several		

lay pipelines that appear to be full of contamination (gasoline, oil, solvent) and originate at the floor drains in the shop. All contaminated soil that can be removed will be removed, and all pipelines traced.

LOCATION

---

Vicinity Map

---

Project # 0577027

Fee Paid \$ 375<sup>00</sup>

Date 8-31-90

FILE OR  
PER NO.

ENVELOPE  
No. of

PLAN REVIEW

By Date

\$ 375 Rec'd. Am 6/7/90

No. Plans Rec'd.

Plans Approved

Layout Made

Rejected

Applicant Notified

Plans Returned

Permit Issued

CONSTRUCTION PROGRESS ACCEPTANCE

Pre-Plaster/drywall

Pre-Final

Final

POOL

EXCAVATION

FINAL

OTHER

By Date

U.G. TANKS

By Date

OWNER EXXON SUC. STATION

Address 500 Grand

Oakland 94618 Phone

Contractor Petroleum Engineers

Address 11 W. 9th St.

Santa Clara Phone

OTHER (Specify)

Address

Phone

CONTACT FOR INVESTIGATION

Stephen Walker

XR

(707/545-2322)

Contact: Chris Franchetti

REMARKS

Date By

4/11

By

By

By

REMARKS

Date

By

6/8/90

By

BE Memoirs # for prepared  
~4 yds solids from w/o pit  
# 90037957. Request copy from  
Jo Beth Folger. Checked overflow  
patch basins w/ water & no  
apparent leaks. Waste oil pit  
cautioned but unmarked. Will  
contact Texaco & request a  
work plan until plan pit will  
be covered & secured & placed  
out of service.

0.75 hrs

6/13/90

By

Meet @ Exxon Station w/ Jo Beth Folger  
Suggest we wash out area & start  
hydro pump up & pump to set for 100 ppm  
When < 100 ppm OK to back fill area.

She will have H+H vacuum up pit,  
informed her that Gilstar will be  
assuming this remediation from now  
should set up a meeting w/ Gil,  
Texaco Rep. Pit has considerable  
amt of free product (waste oil)  
floating on top. (see photos)

To Gil from Barney

LOCATION

Vicinity Map

If possible

Project # U528919

Fee Paid \$ 375.

Date 6/7/90

To Beth E

REMARKS		REMARKS		REMARKS	
Date	By	Date	By	Date	By
7/17	gnw				
4/26/91					
5/1					

7/17

gnw

Meeting on-site w/ Exxon, Dyaco,  
and Dyaco's consultant. There is  
a significant volume of oil in  
the hole, which Exxon will have  
removed today. Tank to be removed  
and at least one D.G. MW. installed.

remedial plan, which calls for a  
trench parallel to Grand Ave to  
collect, and permit withdrawal of  
contaminated GW. The system  
appears sound.

4/26/91

Removal of remaining contaminated  
soil around old waste oil tank  
completed several months ago. At  
that time, make verbal request to  
Ron Zielinski for quarterly reports  
and other technical documents  
completed since 4TH Q 1989  
monitoring report. Not having re-  
ceived them by today, I write  
a letter to Dyaco formally re-  
questing technical reports.

5/1

Spoke w/ Ron Zielinski of Dyaco,  
who said that all reports referred  
to in letter except one had been  
sent to Rafat. Locate several of  
these reports, including interim