

EXXON COMPANY, U.S.A.

90 NOV 14 AM 9:15

POST OFFICE BOX 4032 . CONCORD, CA 94524-2032

ENVIRONMENTAL ENGINEERING

G. D. GIBSON  
SENIOR ENVIRONMENTAL ENGINEER

November 12, 1990

Exxon RAS 7-3006  
720 High Street  
Oakland, California

Mr. Larry Seto  
Alameda County Environmental Health Department  
Hazardous Materials Division  
80 Swan Way, Suite 200  
Oakland, California 94621

Dear Mr. Seto:

Attached for your review and comment is the revised schedule for implementation of the proposed remediation system at the above referenced site in the City of Oakland. This schedule, by Applied GeoSystems of Fremont, California, revises the schedule which was submitted on July 9, 1990.

Applied GeoSystems has been instructed to begin this work as soon as possible. Should you have any comments or concerns please contact me at (415) 246-8768. Thank you.

Sincerely,



Gary D. Gibson

GDG:rh  
1907E  
Attachments

c - w/attachment:

Mr. V. Chu  
Mr. L. Feldman - San Francisco Bay Region Water Quality Control Board  
Ms. J. E. Folger  
Mr. D. R. Little

w/o attachment:

Mr. D. J. Bertoch  
Mr. P. J. Brininstool  
Mr. J. R. Hastings  
Mr. R. C. Witham - Applied GeoSystems



**Applied GeoSystems**

43255 Mission Boulevard, Fremont, CA 94539 (415) 651-1906

• FREMONT • IRVINE • HOUSTON • BOSTON • SACRAMENTO • CULVER CITY • SAN JOSE

October 3, 1990  
1003ggib  
AGS 87042-9

Mr. Gary D. Gibson  
Exxon Company U.S.A.  
P.O. Box 4032  
2300 Clayton Road  
Concord, California 94520

Subject: Estimated schedule for proposed work at Exxon Station No. 7-3006, 720 High Street, Oakland, California.

Mr. Gibson:

As requested, Applied GeoSystems has prepared a revised schedule for additional work at Exxon Station No. 7-3006. The schedule is revised to account for a delay in onsite work to be performed by the current station owner. The enclosed schedule calls for completion of the delineation phase in November 1990, and installation of a ground-water remediation system in April 1990.

Please call if you have any questions.

Sincerely,  
Applied GeoSystems

Rodger C. Witham  
Project Manager

Enclosure: Estimated Schedule, Plate P-1

# ESTIMATED SCHEDULE OF WORK

1990				1991			
September	October	November	December	January	February	March	April
	QM	Complete delineation		QM			
			Design system				
				Acquire permits			
						Install system	
							Operation

QM = Quarterly monitoring and sampling

**PLATE**  
**P - 1**

**ESTIMATED SCHEDULE OF WORK**  
**Exxon Station No. 7-3006**  
**720 High Street**  
**Oakland, California**



**PROJECT NO. 87042-9**