

4/13/00

Conference call w/ K. Weiniller & J. Chappel of ERI  
+ Darin Rowe of Exxon re: well + remediation system  
destruction + site monitoring. We negotiated +  
discussed site agreements upon:

\* Ok destruction of proposed wells:

3, 7, 8, 9, 10, 11, 13 & 15.

\* ERI will sparge w/ air compressor the AS wells w/ trench

\* put on hold any off site well.

---

7/28/00 : • Air sparging + well destruction off hold.

• No sparging along piping

• 1st Qtr / yr.

---

8/27/99

Left message w/ P. Petro of ERI. Wanted to confirm that Exxon was proceeding at the site in accordance to my July 14, 1999 letter. i.e.

- They're starting a modified monitoring program:
    - Discontinuing sampling of MW 9, 10 + 11
    - Qtrly monitoring of MW 1, 2, 4, 12 & 13 + 6
    - Also discontinuing mon of MW 3, 6, 7, 8, 14 & 15
  - Need to generate gw gradient map w/ both AS/VES + GRS off.
  - Should filter & silica gel cleanup on all TEPH samples & extend TEPH to TPH<sub>d</sub> → TPH<sub>mo</sub>.
  - HRA assessment - [Hold].
  - Analyze <sup>all</sup> gw samples for bioremediation parameters. I will need to show that one are stable or decreasing. (which is not apparent.)
- My suggestion (if verified by chemical analysis) is enhanced bioremediation.

3-6-91 Went to site. U.G.T. has been put into the ground, but the pipes have not been connected

3-7-91 Left a message for Mark East of E & G Construction @ 408-224-6448 to contact concerning the installation and informed him I wanted to be present during all testing of the new tanks.

5/14/91 Rasmi of Applied Geog Systems said Exxon ~~will~~ give them the approval to start the remediation of the groundwater. He will submit a work plan.

8/7/91 Mark East, contractor said the ~~Fire~~ Fire Dept. was present during the pressure test of the line. I told him to send me a copy of the written verification they were there, and witness the test. He said he would.

2-4-91

Informed Jo Ellen Kustmaul of Applied Geosystems that it was okay for the site owner, Victor Chu to install his tent. This decision was made after I reviewed the ~~the~~ locations and lab. analysis of the conglom. samples.

2-20-91

Mark East left a message that the new U.G.T. will be installed at 720 High St., Oak. at 11:00 A 2/21/91

1-11-90

To Ellen Kuseman, consultant for Exxon said a new tank pit is being excavated at this time. She said they will take continuous samples every 200 sq. ft. They will not put in the new tanks until the soil results are back. She will keep me informed of the ~~of~~ progress and soil results.

7

FILE OR PER NO.

ENVELOPE

No. of

PLAN REVIEW		By	Date
\$600	Rec'd.	mrc	9/23
No.	Plans Rec'd.	mrc	9/23
Plans Approved			
Layout Mr.			
Rejected			
Application Notified			
Plans Ret.			
Permit Issued			
CONSTRUCTION PROGRESS ACCEPTANCE			
Pre-plaster/drywall			
Pre-Final			
Final			

		By	Date
POOL	Pre-Concrete/Gunite		
	Pre-Plaster		
	Final		
EXCAVATION	Septic Tank		
	Absorption Field		
	Absorption Bed		
	House Sewer		
FINAL	Septic Tank		
	Absorption Field		
	Absorption Bed		
OTHER			

		By	Date
U.G. TANKS	Pre-covering		
	Final		

OWNER Victor Chu 1 Exposed  
 Address 720 High St.  
 Phone 533-6066

Contractor Applied Systems  
 Address 13255 Mission Blvd  
 Fremont Phone 651-1906

OTHER (Specify)  
 Address  
 Phone

CONTACT FOR INVESTIGATION

STUD  
 136  
 Vicinity Map

XR		REMARKS	
Date	By	Date	By
		1/10/88	C.S.
		5/1/89	E.H. & G.W.
10/11/88	UK	5/2/89	C.S.
11/1/88	UK	5/25/89	C.S.
12/5/88		7/27/89	C.S.

Remarks:  
 Called Kevin (Smith) 656-3656. Left a message for him to call me for inspection. They have not sent us a final report in letter 11-15-88.  
 Went out to site because of complaint of water being discharged from excavation. Samples were taken and given to Barry.  
 Instructed Vic Chu not to do anything on the site without my prior approval.  
 Asked Ray (Hess) to sign the site visit report.  
 Gave Dino of West Coast Tank his plans back for installation so that they could be reviewed.  
 Requested product recover plans for new installation.  
 Informal Disc of West Coast Tank (465) 224-9015 that installation cannot commence until information C-2 label for letter of 11-18-88 is received and approved.

Project # US28709  
 Fee Paid 600.00  
 Date 9/23/88

**IMPORTANT MESSAGE**

FOR LR

DATE 11/14 TIME 9:50 A.M. P.M.

M. VICTOR CHU

OF \_\_\_\_\_

PHONE 533-6060

TELEPHONED		PLEASE CALL	*
CAME TO SEE YOU		WILL CALL AGAIN	
WANTS TO SEE YOU		RUSH	
RETURNED YOUR CALL		SPECIAL ATTENTION	

MESSAGE \_\_\_\_\_

**IMPORTANT MESSAGE**

FOR Jerry

DATE 8-5 TIME 8:15 A.M. P.M.

M. MARK EAST

OF \_\_\_\_\_

PHONE 408-224-6498

TELEPHONED		PLEASE CALL	X
CAME TO SEE YOU		WILL CALL AGAIN	
WANTS TO SEE YOU		RUSH	
RETURNED YOUR CALL		SPECIAL ATTENTION	

MESSAGE Lines @ 720 High St  
will be tested on  
Wednesday 9:30AM

SIGNED \_\_\_\_\_  
LITHO IN U.S.A.

**IMPORTANT MESSAGE**

FOR LS

DATE 9/11 TIME 12:00 A.M. P.M.

M. KEVIN HUNTER

OF EXXON

PHONE 713/656-7755

TELEPHONED		PLEASE CALL	*
CAME TO SEE YOU		WILL CALL AGAIN	
WANTS TO SEE YOU		RUSH	
RETURNED YOUR CALL		SPECIAL ATTENTION	

MESSAGE Exxon Station  
720 High St.  
Oakland

**IMPORTANT MESSAGE**

FOR LARRY

DATE 3-13-90 TIME 12:30 A.M. P.M.

M. MARK EAST

OF \_\_\_\_\_

PHONE (408) 224 9015

TELEPHONED	✓	PLEASE CALL	✓
CAME TO SEE YOU		WILL CALL AGAIN	
WANTS TO SEE YOU		RUSH	
RETURNED YOUR CALL		SPECIAL ATTENTION	

MESSAGE Re:  
NEW BLUE PRINTS  
for Victor Chu

High St  
meeting at 1:30 3/21 to review  
new prints

SIGNED \_\_\_\_\_  
LITHO IN U.S.A.

**IMPORTANT MESSAGE**

FOR LS

DATE 9/11 TIME 11:15 A.M. P.M.

M. MARK DIND

OF West Coast Tank

PHONE 224-9015

TELEPHONED		PLEASE CALL	*
CAME TO SEE YOU		WILL CALL AGAIN	
WANTS TO SEE YOU		RUSH	
RETURNED YOUR CALL		SPECIAL ATTENTION	

MESSAGE \_\_\_\_\_

**IMPORTANT MESSAGE**

FOR LS

DATE 3/4 TIME 10:00 A.M. P.M.

M. GARY GIBSON

OF EXXON

PHONE 246-8768

TELEPHONED		PLEASE CALL	
CAME TO SEE YOU		WILL CALL AGAIN	
WANTS TO SEE YOU		RUSH	
RETURNED YOUR CALL		SPECIAL ATTENTION	

MESSAGE Meeting on site  
at: 720 High St.  
Oakland

MONDAY, MAY 7th  
at 1:00 pm.  
You are invited to  
attend if you can

SIGNED \_\_\_\_\_  
LITHO IN U.S.A.

make it (over) →