

FILE OR] SH
 PER NO.] No. of

OWNER Oliver Rubber Co.
 Address 1700 65th St.
 Phone 94608

Contractor Aqua Science Eng. Inc.
 Address P.O. Box 535
 Phone 94583

OTHER (Specify)
 Address
 Phone

CONTACT FOR INVESTIGATION

PLAN REVIEW	By	Date
\$642. ⁰⁰ = $\frac{432.00}{210.00}$ Rec'd.	TS	10/15/91
No. 612114/612113 Plans Rec'd.		
Plans Approved		
Layout Made		
Rejected		
Applicant Notified		
Plans Returned		
Permit Issued		
CONSTRUCTION PROGRESS ACCEPTANCE		
FOOD		
Pre-Plaster/drywall		
Pre-Final		
Final		

	By	Date
POOL		
EXCAVATION		
FINAL		
OTHER		

	By	Date
W.G. TANKS		

LOP 1330

XR	REMARKS				LOCATION
Date	By	REMARKS	Date	By	
			11/14/91	SH	Overexcavate, vault cleaned, samples collected for verification.
10/29/91	SH	Review closure plan 2-8000 G tanks to be removed	11/19/91	SH	Site visit, backfilling completed.
10/30/91	SH	Closure plan approved.			
10/30/91	SH	Site visit - tank vaulted.			
		Consultation on sampling			
11/1/91	SH	2-8,000 G tanks removed 1-granular, 1-solvent			
11/4/91	SH	Sampling reschedule due to water in pit needs to be pumped out			
11/5/91	SH	Sampling - 6 soil ^{sidewall} samples taken outside of vault			

Vicinity Map
 Project # 612113/612114
 Fee Paid 642.⁰⁰
 Date 10/11/91

FILE OR ENVELOPE
 PER NO.] S.H.] No. _____ of

OWNER Oliver Rubber Co.
 Address 1259 65th St.
 Emeryville 94608 Phone _____

Contractor Aqua Science
 Address 1041 Shary Cir.
 Concord 94518 Phone _____

OTHER (Specify)
 Address _____
 Phone _____

CONTACT FOR INVESTIGATION

PLAN REVIEW

\$ 459.⁰⁰ Rec'd. TS 3/31/92

No. 604857 Plans Rec'd.

Plans Approved

Layout Made

Rejected

Applicant Notified

Plans Returned

Permit Issued

CONSTRUCTION PROGRESS ACCEPTANCE

FOOD Pre-Plaster/drywall

Pre-Final

Final

By Date

By Date

POOL Pre-Concrete/Gunite

Pre-Plaster

Final

EXCAVATION Septic Tank

Absorption Field

Absorption Bed

House Sewer

FINAL Septic Tank

Absorption Field

Absorption Bed

OTHER

By Date

By Date

U.G. TANKS Pre-Covering

Final

XR		REMARKS		LOCATION
Date	By	Date	By	
4/13/92	SH	4/13/92	SH	2 bottom soil samples collected.
				Duvex excavated lateral exception street wall, & vertically 4 side wall samples collected, for confirmation.
4/17/92	SH			
6/24/92	SH			

Vicinity Map

Project # 604857

Fee Paid \$ 459.⁰⁰

Date 3/31/92