



CASTLE GROUP

**facsimile**  
TRANSMITTAL

---

to: Susan Hugo, 510-337-9335  
Mark Johnson, 510-622-2460

re: The Promenade Risk Management Plan and Deed Restriction Sign-Off

date: 1/10/2001

pages: 2

---

**NOTES/COMMENTS:**

Dear Susan and Mark,

Attached is a preliminary schedule for the Promenade project, which Susan requested when we spoke a few weeks ago. Lowney Associates sent a slightly revised Risk Management Plan addressing your comments approximately one month ago. I understand from speaking with Susan that you are meeting with each other to coordinate the sign-off between the agencies, or have already met. Please contact me if there's any additional information I can provide you with to expedite the sign-off process. Thank you again for your help.

Sincerely,

  
Leilani Barnett

From the desk of...

Leilani Barnett  
Castle Group  
424 Kent Drive  
Mountain View, CA 94043  
Tel: 650-940-7847  
Fax: 650-940-1384

Email: Barnett@TheCastleGroup.com

ID	Task Name	Start	Finish	2001												2002											
				Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
1	Long's	Tue 9/26/00	Fri 11/16/01	[Summary Bar]																							
2	Site Prep/Grading/Utilities	Mon 1/22/01	Wed 5/16/01	[Task Bar]																							
3	Construction Drawings	Tue 9/26/00	Tue 1/2/01	[Task Bar]																							
4	Building Sign-Offs	Wed 1/3/01	Mon 4/9/01	[Task Bar]																							
5	Building Construction	Thu 5/17/01	Wed 11/14/01	[Task Bar]																							
6	Close	Thu 11/15/01	Fri 11/16/01	[Task Bar]																							
7																											
8	Small Retail Bldgs	Tue 9/26/00	Wed 11/14/01	[Summary Bar]																							
9	Site Prep/Grading/Utilities	Mon 1/22/01	Wed 5/16/01	[Task Bar]																							
10	Construction Drawings	Tue 9/26/00	Tue 1/30/01	[Task Bar]																							
11	Building Sign-Offs	Wed 1/31/01	Mon 5/7/01	[Task Bar]																							
12	Building Construction	Thu 5/17/01	Wed 11/14/01	[Task Bar]																							
13																											
14	Emery Street	Mon 1/22/01	Fri 6/15/01	[Summary Bar]																							
15	Street Prep/Grading	Mon 1/22/01	Wed 5/2/01	[Task Bar]																							
16	Street Construction	Thu 5/3/01	Fri 6/15/01	[Task Bar]																							
17																											
18	Residential	Mon 10/16/00	Thu 8/15/02	[Summary Bar]																							
19	Construction Drawings	Mon 10/16/00	Wed 2/28/01	[Task Bar]																							
20	Site Prep/Grading/Utilities	Mon 1/22/01	Fri 5/11/01	[Task Bar]																							
21	Building Sign-Offs	Thu 3/1/01	Fri 4/27/01	[Task Bar]																							
22	Building Construction	Mon 5/14/01	Thu 8/15/02	[Task Bar]																							
23	First Delivery	Mon 12/3/01	Mon 12/3/01	[Task Bar]																							

Project: Contract Sch11-16-00  
Date: Wed 1/10/01

Task		Summary		Rolled Up Progress	
Critical Task		Rolled Up Task		Split	
Progress		Rolled Up Critical Task		External Tasks	
Milestone		Rolled Up Milestone		Project Summary	

01/10/2001 15:00 6509401384 CASTLE GROUP PAGE 02