

FILE OR PER NO.	ENVELOPE No. _____ of _____	PLAN REVIEW	By	Date	By	Date	By	Date
<input type="checkbox"/> OWNER	RMC Jones	\$ _____ Rec'd.						
Address	1544 Stanley Blvd	No. _____ Plans Rec'd.						
Phone	P. Corvaston	Plans Approved						
<input type="checkbox"/> Contractor		Layout Made						
Address		Rejected						
Phone		Applicant Notified						
<input type="checkbox"/> OTHER (Specify)		Plans Returned						
Address		Permit Issued						
Phone		CONSTRUCTION PROGRESS ACCEPTANCE						
<input checked="" type="checkbox"/> CONTACT FOR INVESTIGATION		Pre-Plaster/drywall						
		Pre-Final						
		Final						

2083

U.G. TANKS  
Pre-Covering  
Final

XR Lewis Schipper, Bradd Stalley  
Environmental

Date	By	REMARKS
3/16/89	GW	Send letter to Schipper requesting preliminary assessment
5/1		Site visit w/ swing shift supervisor - need to talk to Pete San Julian (846-2824)
7/31	GW	Called Roger Sevasthas from Lewis-Tricks to approve work plan - he will call Schipper to get project moving
11/19/90		Bradd Stalley takes over project from Lewis Schipper. Additional

Date	By	REMARKS
		contaminated soil from pit will be excavated and placed in massive stockpile. In addition, 12 yds. of soil from SF (< 100 ppm diesel) will be taken to soil stockpile. Then Bradd will submit a sampling plan to characterize stockpiled soil.
4/9/91	GW	Review work plan prepared by RAC for soil remediation: calls for separating cobbles from soil, remediating using an organic compound, and sampling cells to verify clean up. Approved in concept via phone call to B. Stalley.

LOCATION	
Vicinity Map	

FILE OR ENVELOPE  
 PER NO. Removal No. of  
 OWNER RMC Lonestar  
 Address 1544 Stanley Blvd  
 Pleasanton 94566 Phone 846-2824  
 Contractor Delta Bay Bldrs  
 Address PO Box 99  
 Antioch 94509 Phone 754-4331  
 OTHER (Specify)  
 Address  
 Phone  
 CONTACT FOR INVESTIGATION Brad Statley

PLAN REVIEW  
 \$ 444<sup>00</sup> Rec'd. By [Signature] Date 8/7/90  
 No. Rec'd.  
 Plans Approved  
 Layout Made  
 Rejected  
 Applicant Notified  
 Plans Returned  
 Permit Issued  
 CONSTRUCTION PROGRESS ACCEPTANCE  
 Pre-Plaster/drywall  
 Pre-Final  
 Final

POOL	Pre-Concrete/Gunita								
	Pre-Plaster								
	Final								
EXCAVATION	Septic Tank								
	Absorption Field								
	Absorption Bed								
FINAL	House Sewer								
	Septic Tank								
	Absorption Field								
OTHER	Absorption Bed								

Date	By	REMARKS
8/19/90	gms	Review plan but reject as incomplete. Not able to contact RMC Lonestar to communicate shortcomings.
9/5		Discuss closure plan w/ RMC Lonestar - they will contact the contractor who will then contact me. Goal is to install new gas tanks before any tanks is removed.
10/2		Approval of closure plans.
10/26		On-site for removal of one 10,000-gal diesel tank.

Date	By	REMARKS
10/31	gms	Analytical results from tank pit samples are "ND." Therefore, give permission to Delta-Bay Builders to set new tank in the same pit. (This work will occur tomorrow, 11/1.)
11/29		On-site for removal of two remaining tanks. Some contamination clearly evident around dispensers above tanks.
		Review lab results - all samples are "ND" except for the soil around the dispensers. This soil will be excavated, and along with all backfill material, will be moved to RMC's contaminated stockpile. Site will then be filled w/ clean fill.

LOCATION Rob  
 Brad Statley 426-2279

Vicinity Map  
 568997  
 5744<sup>00</sup>  
 August 7, 1990

1544 Stanley Blvd.  
 Pleasanton, CA 94566  
 RMC LONESTAR  
 1541D  
 12063

