

1900 Powell Street, 12th Floor Emeryville, California 94608-1827 (510) 652-4500, FAX (510) 652-2246 FAX TRANSMISSION: This cover page plus 4 page(s).

Date	February 26, 1998
From	Mark D. Knox, P.E.
Project No.	3042.95-001

Deliver To	Name Of Firm	FAX Number
Mark Johnson	RWQCB	510 286-1380
Barbara Cook, P.E.	DTSC	510 540-3819
Susan Hugo	ACHD	510 337-933 5
Ric Notini	Chiron Corp.	510 923-7476
ignacio Dayrit	City of Emeryville	510 596-3724
Larry Mencin	Sherwin-Williams	216 566-2730
John Gerulls	Sherwin-Williams	216 568-2730
Dave Gustafson	Sherwin-Williams	216 566-1792
Allen Danzig	Sherwin-Williams	216 5 66-1708
Frank McHugh	Sherwin-Williams	510 654 -7997
Ed Sangster	McKenna and Cunso	415 267-4198
Paul Germain	45th Street Artists Co-op	510 655-2807
Tom Kalinowski, Sc.D.	EKI	650 578-9131
Mara Feeney	Mara Faeney & Associates	415 863-5 6 71
Jody Sparks	TAG	916 753-5318
Peggy Peischl	Environ	510 655-9517
Jane Riggen, M.S.W.	CDHS	510 450-3773
Robert Cave	BAAQMD	415 749-5030

THE INFORMATION CONTAINED IN THIS FACSIMILE IS CONFIDENTIAL AND IS INTENDED ONLY FOR THE USE OF THE INDMIDUAL OR ENTITY TO WHICH IT IS ADDRESSED. IF YOU ARE NOT THE INTENDED RECIPIENT, OR THE PERSON RESPONSIBLE FOR DELIMENING IT TO THE INTENDED RECIPIENT, DO NOT USE OR DISCLOSE THIS FACSIMILE, IF YOU HAVE RECEIVED THIS FACSIMILE IN ERROR, PLEASE NOTIFY US IMMEDIATELY BY TELEPHONE AND RETURN THE ORIGINAL TO LEVINE-FRICKE-RECON VIA. THE U.S. POSTAL SERVICE. THANK YOU.

Comments: NOTE: UPDATE FOR SHERWIN-WILLIAMS SITE IN EMERYVILLE, CA.

Please address questions to any of the undersigned:

Larry Mencin, Sherwin-Williams

Mark Knox or Mike Marsden, Levine-Fricke-Recon

Mara Feeney, Mara Feeney & Associates

216 566-1768

510 652-4500

415 863-8760

P.02/06

ACTIONS TAKEN: JANUARY 1998

A. IRMs

Extraction and Treatment System Expansion

- Evaluated alternatives and costs for expansion of existing electro-chemical co-precipitation system. Assessed potential alternative technologies for groundwater treatment and costs for treatability studies.
- Requested permission from the City of Emeryville for connection to sanitary sewer system based on previous permit approval by EBMUD. City's initial response was to deny the sewer connection pending further discussions and receipt of additional information.
- Compiled data from pump testing of wells within the slurry wall, which will be used to evaluate placement of additional wells within the slurry wall.

Stormwater Handling

- Continued operation of treatment system treating groundwater/stormwater previously collected in tanks with discharge of treated effluent to Temescal Creek. Groundwater extraction wells remained off while treating water from the storage tanks.
- Collected additional stormwater in tanks from within the secondary containment area around the tanks. Other discharge of clean stormwater from the northern part of the site was from the multi-point stormwater collection system.

Completion Reports

 Prepared completion reports including the report on the Horton Street remediation and the stormwater summary report.

B. Site Investigation

ì.

- Received comments from the Consultative Workgroup and modifications relating to the tentative Site Cleanup Requirements Order. Consultative Workgroup meeting on January 8 included extensive discussion on the Order.
- Received data from the sampling of the four new wells on Horton Street downgradient from the former Shell Development facility. Data submitted to Shell and Chiron was later included in the quarterly monitoring report.

C. NPDES and Groundwater Monitoring

Measured water levels in wells.

 Operated treatment system and monitored NPDES parameters with discharge to Temescal Creek.

D. Other Tasks

- Mediation between Sherwin-Williams, Chiron and Shell.
- Met with Consultative Workgroup on January 8, 1998.
- Conducted risk analyses of retaining wall on Sherwin-Williams property adjacent to Horton Street sidewalk. Risk analyses based on previous wipe and precipitate sampling.

II. ACTIONS EXPECTED: FEBRUARY 1998

A. IRMs

Extraction and Treatment System Expansion

- Evaluated alternatives and costs for expansion of existing electro-chemical co-precipitation system. Discussed with other contractors to assess potential alternative technologies for groundwater treatment and costs for treatability studies.
- Meet with City of Emeryville to discuss connection to sanitary sewer system
 based on previous permit approval by EBMUD. City Manager indicated
 verbally that Sherwin-Williams would receive approval for one year for
 sewer connection. City and Sherwin-Williams currently working out an
 agreement regarding the encroachment permit for connection to the sewer
 system.
- Evaluate data from pump testing of wells within the slurry wall, which will be used to evaluate placement of additional wells within the slurry wall.

Stormwater Handling

- Operated treatment system treating groundwater/stormwater previously collected in tanks with discharge of treated effluent to Temescal Creek. Groundwater extraction wells remained off until around mid-February while treating tanks with water above 5 ppm arsenic. After completing treatment of all water in excess of 5 ppm, the treatment of tank water was discontinued, and the extraction wells were brought back on-line.
- Additional stormwater collected in tanks from within the secondary containment area around the tanks. Other discharge of clean stormwater from the northern part of the site was from the multi-point stormwater collection system.

Completion Reports

Prepare completion reports including the report on the Horton Street remediation and the stormwater summary report. The Rifkin property report

ì.,

17

on demolition and disposal of the south brick wall was submitted to Chiron for review.

B. Site Investigation

 Continue with receipt of comments from the Consultative Workgroup for the tentative Site Cleanup Requirements Order. Consultative Workgroup met on February 4. The meeting included extensive discussion on the Order. RWQCB finalized the tentative order on February 9, and the order was adopted on February 18.

C. NPDES and Groundwater Monitoring

- Sampling of wells and measurement of water levels for the first quarter
 1998 is anticipated to be conducted at the end of February.
- Continue operation of treatment system and monitoring NPDES parameters with discharge to Temescal Creek.
- Submit 1997 annual summary and 4th quarter 1997 NPDES monitoring report to the RWQCB. Fourth quarter 1997 groundwater monitoring report was also submitted to the RWQCB.

D. Other Tasks

- Consultative Workgroup meeting on February 4.
- Submit risk analyses of retaining wall on Sherwin-Williams property adjacent to Horton Street sidewalk to the RWQCB in a report dated February 2. Risk analyses based on previous wipe and precipitate sampling. Analyses concluded that "concentrations of arsenic and lead detected in wipe and precipitate samples from the wall are not a public health threat to area residents or workers." Sherwin-Williams is awaiting approval from the RWQCB for this report.

III. PLANNED ACTIVITIES: MARCH 1998

A. IRMs

Extraction and Treatment System Expansion

- Continue with evaluation of alternatives and costs for expansion of existing
 electro-chemical co-precipitation system. Based on assessment of potential
 alternative technologies for groundwater treatment, Sherwin-Williams will
 proceed with treatability studies, and a work plan will be submitted to the
 RWQCB.
- Proceed with sewer connection and discharge of treatment system effluent to EBMUD upon approval by City of Emeryville of encroachment permit.
- Evaluate placement of additional wells within the slurry wall based on pump test data.

ù.

Ÿ.,

Stormwater Handling

- Continue monitoring of tanks containing stormwater/groundwater mixture. Evaluate options to either continue storing water onsite with subsequent treatment by the on-site system or implementing off-site disposal.
- No further stormwater to be collected in tanks from within the secondary containment area around the tanks. Discharge of clean stormwater from the northern part of the site will be from the multi-point stormwater collection system.

Completion Reports

 Finalize completion reports including the report on the Horton Street remediation and the stormwater summary report, and submit to the RWQCB by the end of March. Upon receipt of comments from Chiron, submit the Rifkin property report on demolition and disposal of the south brick wall to the RWQCB.

B. Site Investigation

Begin implementation of the tasks under the Site Cleanup Requirements
Order. Begin work on the Health and Safety Plan, Quality Assurance
Project Plan, Current Site Conditions, Site Use History, Human-Made
Conduits Evaluation, Public Participation Plan, and adjacent property access
agreements.

C. NPDES and Groundwater Monitoring

- Compile data for the quarterly monitoring reports.
- Continue operation of treatment system and monitoring NPDES parameters with discharge to Temescal Creek.

D. Other Tasks

 Upon approval by the RWQCB, remove fence and plastic covering on the retaining wall on Sherwin-Williams property adjacent to Horton Street sidewalk.

IV. ACTION ITEMS BY OTHERS

- Need approval from the City for the encroachment permit to discharge to the sanitary sewer.
- RWQCB approval of the risk analyses conducted on the retaining wall on Horton Street.
- Chiron to approve wall demolition and disposal report prior to Sherwin-Williams submittal to the RWQCB.

ì.,

Levine-Fricke-Recon

V. COMPLIANCE WITH ORDER

 At this time no obstacles have been identified which threaten compliance with the requirements of the Order.