

1900 Powell Street, 12th Floor Emeryville, California 94608-1827 (510) 652-4500, FAX (510) 652-2246 FAX TRANSMISSION: This cover page plus ____page(s).

Date	December 15, 1998
From	Mark D. Knox, P.E.
Project No.	3042.95-001

Deliver To	Name Of Firm	FAX Number
Mark Johnson	RWQCB	via email
	DTSC	510 540-3819
Berbara Cook, P.E.	ACHD	510 337-9335
Susan Hugo	Chiron Corp.	510 923 ₁ 7476
Ric Notini	-	510 596-3724
Ignacio Dayrit	City of Emeryville	via email
Larry Mencin	The Sherwin-Williams Company	510 654-7997
George Stavnes	The Sherwin-Williams Company	510 655-2807
Paul Germain	45th Street Artists Co-op	via email
Vera Nelson	EKI	
Mara Feeney	Mara Feeney & Associates	via email a_i^*
Melissa Mednick	Mara Fooney & Associates	510 653-5163
Robert Haddad	Entrix	925 935-5368
	TAG	via email
Jody Sparks	Treadwell and Rollo	lisme siv
Peggy Peischl	CDHS	610 450-3773
Jane Riggan, M.S.W.		415 749-5030
Robert Cave	BAAQMD	

THE INFORMATION CONTAINED IN THIS FACSIMILE IS CONFIDENTIAL AND IS INTENDED ONLY FOR THE USE OF THE INDIVIDUAL OR ENTITY TO WHICH IT IS ADDRESSED, IF YOU ARE NOT THE INTENDED RECIPIENT, DO NOT USE OR DISOLOSE THIS FACSIME. IF YOU HAVE RECEIVED THIS FACSIME IN TERROR, OR THE PERSON RESPONSIBLE FOR DELIMPRING IT TO THE INTENDED RECIPIENT, DO NOT USE OR DISOLOSE THIS FACSIME, IF YOU HAVE RECEIVED THIS FACSIME IN TRAOR, PLEASE NOTIFY US IMMEDIATELY BY TELEPHONE AND RETURN THE CREGINAL TO LER LEWINGFRICKE VIA THE U.S. POSTAL SERVICE. THANK YOU.

ATTACHED IS THE MONTHLY STATUS REPORT FOR THE SHERWIN-WILLIAMS Comments: SITE IN EMERYVILLE, CALIFORNIA.

Please address questions or comments to any of the undersigned:

Larry Mencin, The Sherwin-Williams Company Mark Knox or Mike Marsden, LFR Levine-Fricke Mara Feeney, Mara Feeney & Associates

11.

216 566-1768 510 652-4500 415 863-8760

MONTHLY SUMMARY REPORT SHERWIN-WILLIAMS, EMERYVILLE, CALIFORNIA December 1998

I. ACTIONS TAKEN – NOVEMBER 1998

A. IRMS

Extraction and Treatment System Expansion

- MSE continued with equipment procurement, tank fabrication, and
 equipment delivery in preparation for construction of the new groundwater
 treatment system. MSE received bids from mechanical subcontractors for
 installation of the new treatment system. MSE selected the mechanical
 subcontractor and authorized field construction of the new system. The
 existing treatment system will continue to be operated during construction of
 the new system.
- LFR continued with the design of the carbon treatment system, which will
 be installed in-line after the MSE system for treating influent organic
 compounds. Procurement of the equipment was initiated.
- LFR submitted a cost and feasibility analysis for the proposed and alternative technologies to supplement the NPDES permit modification request previously submitted. The RWQCB reviewed the NPDES permit modification request.
- The inward hydraulic gradient across the slurry wall was maintained during November.
- The installation of the expanded on-site extraction system continued. The
 installation of subsurface pipe trenches was completed and the aboveground
 piping and wellhead construction was substantially complete by the end of
 November.

Stormwater Handling

- Continued monitoring of the storm-drain system. The first major storm of the wet season occurred and the surface stormwater was discharged to Temescal Creek from the multi-point system. Periodic sampling of the multi-point system discharge was conducted.
- The RWQCB previously approved the surface stormwater design along the
 western railroad tracks. LFR applied for a permit with Alameda County to
 connect the drainage pipe to the existing manhole adjacent to Temescal
 Creek. The County approved the connection. Sherwin-Williams and the
 UPRR negotiated access agreements for installing the stormwater collection
 trench.

17

 $f_{\rm d}$,

٢.

7

Miscellaneous IRMs

 Sherwin-Williams has decided to conduct additional monitoring during the 1998/1999 wet season and after installation of the new GWETS to determine if on-site railroad track infiltration remains an issue.

Completion Reports

The Horton Street completion report is undergoing internal review and will be submitted to the RWQCB after it is finalized.

B. Site Investigation

- Work continued on the implementation of the tasks under the SCR Order.
 Entrix continued to work on the remedial investigation Workplan Addendum that will supplement the CCR and identify data gaps and additional remedial investigation tasks necessary for the site. Entrix will address any written comments from the CWG as well as input from the CWG technical subcommittee before submitting the Workplan Addendum. A CWG meeting occurred on November 12th and data gaps and workplan addendum issues were discussed.
- Additional investigation to locate the former deep well (closure status unknown) continued and the top of the well casing was finally located.
 Further concrete coring was scheduled to assess whether the concrete plug is near the ground surface or extends deeper. Recommendations for well abandonment (if necessary) will be determined after completing the concrete coring.

C. NPDES and Groundwater Monitoring

- LFR evaluated the data from the fourth quarter groundwater sampling and water level measurements collected in October.
- Continued operation of treatment system and monitoring NPDES parameters with discharge to Temescal Creek.

D. Community Relations

- Telephone message updates, City briefings and coordination with the local residents and businesses was conducted as needed to keep the local community informed of current activities.
- A CWG meeting was held on November 12th.

DHS submitted a draft dust-sampling plan for the 45th Street Artists Coop. A meeting was conducted by the DHS at the 45th Street Artists Coop on November 9th to discuss the plan.

II. ACTIONS EXPECTED – DECEMBER 1998

A. IRMS

Extraction and Treatment System Expansion

- MSE and their mechanical subcontractor will continue with field construction of the new groundwater treatment system. The existing treatment system will continue to be operated during construction of the new system.
- LFR has finalized the carbon design and will begin procurement and installation of the carbon equipment. The concrete pads for the carbon system were constructed at the beginning of December.
- The RWQCB completed their review of the NPDES permit modification request and approved discharge for the new treatment system under the existing permit until the permit expires in July 1999. LFR will submit a complete permit application to the RWQCB in December for renewal of the NPDES permit to be effective in July 1999.
- The installation of the expanded on-site extraction system was completed
 and the extraction system will be tested to verify proper operation of the
 new extraction wells. The extraction wells will be connected to the existing
 treatment system and the new extraction wells will be brought on-line.
- It is anticipated that the inward hydraulic gradient across the slurry wall will be maintained during December.

Stormwater Handling

- Continue monitoring of the storm-drain system on-site. The surface stormwater will be discharged to Temescal Creek from the multi-point system. Periodic sampling of the multi-point system discharge will be conducted.
- Access approval was received from the railroad for installing the shallow stormwater collection trench west of the Sherwin-Williams site. Groundwater levels were measured around the railroad tracks, which indicated the groundwater levels have risen over 2.5 feet. In the short term due to the high water levels, Sherwin-Williams has decided not to install the collection trench and discharge to Temescal Creek. Instead the railroad track area and water levels will be monitored to determine if flooding becomes an

17:

issue. With the rains to date, the track area has not experienced significant flooding. LFR, S-W and UPRR will evaluate alternative longer-term solutions for dealing with drainage in the railroad area.

Completion Reports

 The Horton Street completion report is undergoing internal review and will be submitted to the RWQCB after it is finalized.

B. Site Investigation

- Work will continue on the implementation of the tasks under the SCR
 Order. Entrix will continue to work on the remedial investigation Workplan
 Addendum that will supplement the CCR and identify data gaps and
 additional remedial investigation tasks necessary for the site. Chiron has
 requested to review the draft Workplan Addendum before it is submitted to
 the CWG, which will extend the submittal date to January 1999.
- A driller has been scheduled for January 1999 to drill into the abandoned on-site deep well in order to determine its condition. Recommendations for abandonment of the former deep well on-site (if necessary) will be submitted to the RWQCB once the drilling is complete.

C. NPDES and Groundwater Monitoring

- LFR will evaluate the data from the fourth quarter groundwater sampling,
 and water level measurements collected in October. LFR will begin to
 prepare the fourth quarter groundwater monitoring report.
- Continue operation of treatment system and monitoring NPDES parameters with discharge to Temescal Creek. LFR will begin to prepare the fourth quarter NPDES monitoring report.

D. Community Relations

 Telephone message updates, City briefings and coordination with the local residents and businesses will be conducted as needed to keep the local community informed of current activities.

r: .

LFR Levine Fricke

Li.

۲.

71.

Evaluation of Existing IRMs (Final)

August 10, 1998*

Workplan Addendum for Site

January 11, 1999

Investigations

* FINAL REPORT SUBMITTED

A revised schedule to address the remaining Tasks required under the SCR
Order will be submitted with the Workplan Addendum. No other obstacles
have been identified which threaten compliance with the Order.

٦.

III. PLANNED ACTIVITIES – JANUARY 1999

A. IRMS

Extraction and Treatment System Expansion

- MSE and their mechanical subcontractor will complete the field construction
 of the new groundwater treatment system. Testing and start-up of the new
 system will occur in January. The existing treatment system will continue to
 be operated during testing of the new system.
- LFR will complete the installation of the carbon equipment to follow in series after the MSE system.
- The RWQCB will begin review of the NPDES permit renewal application for the treatment system submitted in December 1998. The renewal of the NPDES permit will be effective in July 1999.
- It is anticipated that the inward hydraulic gradient across the slurry wall will be maintained in January. The expanded extraction system and the new treatment system will further improve capture and the ability to maintain an inward gradient at the site.

Stormwater Handling

- Continue monitoring of the storm-drain system on-site. The surface stormwater will be discharged to Temescal Creek from the multi-point system. Periodic sampling of the multi-point system discharge will be conducted.
- The water levels in the railroad track area to the west will be monitored to
 determine if flooding becomes an issue. LFR, S-W and UPRR will evaluate
 the need to install a surface drainage system or alternative longer-term
 solutions for dealing with drainage in the railroad area.

Completion Reports

 The Horton Street completion report is undergoing internal review and will be submitted to the RWQCB after it is finalized.

B. Site Investigation

Work will continue on the implementation of the tasks under the SCR
Order. Entrix will continue to work on the remedial investigation Workplan
Addendum that will supplement the CCR and identify data gaps and
additional remedial investigation tasks necessary for the site. The Workplan
Addendum is scheduled to be submitted by January 11, 1999.

17

A driller will drill into the abandoned on-site deep well in order to determine
its condition. Recommendations for abandonment of the former deep well
on-site (if necessary) will be submitted to the RWQCB once the drilling is
complete and the well is evaluated.

C. NPDES and Groundwater Monitoring

- LFR will evaluate the data from the fourth quarter groundwater sampling and water level measurements collected in October. The fourth quarter groundwater monitoring report will be submitted to the RWQCB and will include the groundwater results from the sampling of the new extraction wells on-site.
- Continue operation of treatment system and monitoring NPDES parameters with discharge to Temescal Creek. The fourth quarter NPDES monitoring report will be submitted to the RWQCB.

D. Community Relations

 Telephone message updates, City briefings and coordination with the local residents and businesses will be conducted as needed to keep the local community informed of current activities

IV. ACTION ITEMS BY OTHERS

 Sherwin-Williams anticipates receiving Chiron comments on the draft Workplan Addendum by December 18, 1998

V. COMPLIANCE WITH ORDER

The following deliverables for tasks, currently ongoing, are anticipated to be submitted by the dates noted. The tasks and schedule are in accordance with the SCR Order.

<u>Task</u>	Anticipated Delivery Date
Public Participation Plan (Final)	April 17, 1998*
Current Site Conditions, Site Use History, and Human-Made Conduits (Final)	June 19, 1998*
Health and Safety Plan (Final)	July 8, 1998*
OAPP (Final)	July 16, 1998*