



Health Care Services

Alameda County Environmental Health Meeting Sign-In Sheet

Chevron #9-7127; RO0000185
10 Grant Line Rd, Tracy, CA

Monday, May 04, 2015
11:00 AM

NAME	COMPANY	MAILING ADDRESS	PHONE	Signature	E-MAIL
Dilan Roe	Alameda County	1131 Harbor Bay Pkwy, Suite 250 Alameda, CA 94502	(510) 567-6767		Dilan.roe@acgov.org
Mark Detterman	Alameda County	1131 Harbor Bay Pkwy, Suite 250 Alameda, CA 94502	(510) 567-6876		mark.detterman@acgov.org
Tonya russi	Arcadis	101 Creekside Roseville CA	916 2015 193		tonya.russi@arcadis-us.com
Caryl MacLeod	Chevron	6101 Bollinger Canyon Rd San Ramon, CA	925 790 6506		caryl.macleod@chevron.com caryl.macleod@chevron.com
Alex Coulter	Chevron	401 Bollinger Canyon Rd. San Ramon, CA	925 790 6441		acoulter@chevron.com

Meeting Agenda

May 4, 2015

Chevron 97127

I-580 and Grant Line Road, Tracy, CA

Objective: Schedule and path to remediation

- Introductions
- Re-development Schedule
 - Status of Commercial Application for Septic
 - Status of percolation testing
 - Status of construction permit
 - Status of domestic well installation
- Remediation decision making to date
 - FS submitted which recommended DPE
 - DPE will allow VOC's in the smear zone to volatize as the water table is drawn down. Target removal of LNAPL in MW-1, MW-3, and MW-10.
 - Excavation not recommended because it isn't a phase change technology. Historical bailing, pumping, and vacuum extraction have only been successful at removing a small fraction of LNAPL.
- Path forward

PP →
Report to come to

ID	Task Name	Duration	Start	Finish	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter
1	Bi-monthly LNAPL bailing	94 days	Mon 1/19/15	Fri 5/29/15									
2	WSW-1 Destruction	1 day	Thu 4/30/15	Thu 4/30/15									
3	WSW-1 Destruction Report submitted	1 day	Thu 4/30/15	Thu 4/30/15									
4	Feasibility Study (FS)	61 days	Wed 4/1/15	Thu 6/25/15									
5	FS Submitted	1 day	Fri 3/27/15	Fri 3/27/15									
6	Agency FS review	60 days	Wed 4/1/15	Wed 6/24/15									
7	FS approved	1 day	Thu 6/25/15	Thu 6/25/15									
8	Stakeholder meeting	1 day	Mon 5/4/15	Mon 5/4/15									
9	Pilot Test Work Plan	130 days	Mon 7/13/15	Thu 1/14/16									
10	Prepare work plan	45 days	Mon 7/13/15	Mon 9/14/15									
11	Chevron RSRT	1 day	Mon 9/28/15	Mon 9/28/15									
12	Pilot Test Work Plan Submitted	1 day	Mon 10/12/15	Mon 10/12/15									
13	Agency Work Plan review	60 days	Tue 10/13/15	Thu 1/7/16									
14	Work Plan approved	5 days	Fri 1/8/16	Thu 1/14/16									
15	Pilot Test	182 days	Mon 1/11/16	Fri 9/23/16									
16	Well Installation	71 days	Mon 1/11/16	Mon 4/18/16									
17	Sub-contractor scheduling	45 days	Mon 1/11/16	Fri 3/11/16									
18	Permitting	30 days	Mon 2/1/16	Fri 3/11/16									
19	USA markout	1 day	Mon 3/28/16	Mon 3/28/16									
20	Utility clearance	1 day	Mon 4/4/16	Mon 4/4/16									
21	Well Installation	3 days	Tue 4/5/16	Thu 4/7/16									
22	Well Development	2 days	Mon 4/11/16	Tue 4/12/16									
23	Well Survey	1 day	Mon 4/18/16	Mon 4/18/16									
24	Pilot Test	182 days	Mon 1/11/16	Fri 9/23/16									
25	Equipment Procurement	45 days	Mon 1/11/16	Fri 3/11/16									
26	Procure power source	60 days	Mon 1/11/16	Fri 4/1/16									
27	Sub-contractor scheduling	45 days	Mon 1/11/16	Fri 3/11/16									
28	Permitting	60 days	Mon 1/11/16	Fri 4/1/16									
29	Test	14 days	Tue 4/19/16	Fri 5/6/16									
30	Chevron RSRT	1 day	Mon 6/6/16	Mon 6/6/16									
31	Report	60 days	Thu 6/30/16	Fri 9/23/16									
32	Onsite Well Destruction (Contigent on construction schedule)	168 days	Mon 6/8/15	Tue 2/2/16									

Project: Chevron 97127 Date: Thu 4/30/15	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Progress	
	External Tasks		Duration-only		Deadline	

ID	Task Name	Duration	Start	Finish	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter
33	Draft Well Destruction Work Plan	30 days	Mon 6/8/15	Fri 7/17/15									
34	Work Plan Submittal	1 day	Mon 7/20/15	Mon 7/20/15									
35	Agency review	60 days	Tue 7/21/15	Tue 10/13/15									
36	Agency approval	1 day	Wed 10/14/15	Wed 10/14/15									
37	Onsite Well Destruction	76 days	Thu 10/15/15	Tue 2/2/16									
38	Sub-contractor scheduling	45 days	Thu 10/15/15	Thu 12/17/15									
39	Permitting	30 days	Thu 10/15/15	Wed 11/25/15									
40	USA markout	1 day	Mon 1/11/16	Mon 1/11/16									
41	Utility clearance	1 day	Mon 1/18/16	Mon 1/18/16									
42	Well Destruction	7 days	Mon 1/25/16	Tue 2/2/16									

43 - RAIP
 well destruction
 startup
 Rev - 2-4 yrs
 closure 3 mos

Project: Chevron 97127 Date: Thu 4/30/15	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Progress	
	External Tasks		Duration-only		Deadline	