

BROWN AND CALDWELL



CONSULTING ENGINEERS

*19
filed 6/16/87*

June 11, 1987

Mr. Ted Gerow
Alameda County Public Health Service
Division of Environmental Health
Room 322
470 27th Street
Oakland, California 94612

11-39-3310-03/1

Subject: Tank Integrity Testing Results for
Arco Service Stations 608 and 414

Dear Mr. Gerow:

On behalf of Arco Petroleum Products Company (Arco), enclosed are the tank testing results for the underground waste-oil tanks at Arco Service Stations 608 (located at 17601 Hesperian, San Lorenzo, California) and 414 (located at 3000 Shattuck, Berkeley, California). Tank tests indicate both tanks are tight. If you have any questions regarding this submittal, please call me.

Very truly yours,

BROWN AND CALDWELL

Margit Bantowsky

MB:cl
Enclosures (2)

cc: Ms. Karen Schultheis, Arco Petroleum Products Company,
San Mateo, California
Mr. Hank Sheetz, Arco Petroleum Products Company,
San Mateo, California

RECEIVED
JUN 18 1987

DIVISION OF HEALTH
ALAMEDA COUNTY



LIQUID CONSTRUCTION, INC.

BYRN & CALDWELL

JUN 09 1987

May 18, 1987

Hank Sheets
ARCO Petroleum Company
4895 Woodthrush Dr.
Pleasanton, CA 94560

Re: ARCO #608,17601 Hesperian/Hacienda, San Lorenzo, CA

Dear Hank:

On May 14, 1987, a Petro Tite System Test was performed at the above-referenced location. The test was performed by Larry Carver, LCI Technician. The NFPA Code 329.02 criteria for a tight system is a maximum loss of .05 gallons per hour. Because of the almost infinite variables involved, this is not intended to be a mathematical tolerance is not the permission of actual leakage.

During the standpipe test procedure the internal liquid hydrostatic pressure applied to the underground tank system is generally two to three times greater than normal liquid storage pressures. This increase in hydrostatic pressure will amplify the indicated rate of leak accordingly.

System Test

Tank No. 1 - West
Size - 550 gallons
Product - Waste Oil

The test showed a minus .008 gallons per hour. Based on the above criteria, we find the tank tested mathematically tight.

This concludes our test and findings. If you have any questions regarding the results, please contact me. It is your responsibility to notify your local County Health Department, Environmental Health, within thirty (30) days of the results of this test. The notification is required by the California Administrative Code, Title 23 Waters, Chapter 3 Water Resources Control Board, Sub-chapter 16 Underground Tank Regulation, Article 4.30.

We have enjoyed working with you on this project. If you need any further information, please feel free to contact our office.

Sincerely,

Larry Carver
Tank Testing Coordinator

LC/meo

Data Chart for Tank System Tightness Test

petro title
TANK TESTER

PLEASE PRINT

1. OWNER <input type="checkbox"/> Property <input type="checkbox"/> Tank(s)	ARCO, 4895 Woodthrush, Pleasanton, CA 94560 <small>Name Address Representative Telephone</small> ARCO, 4895 Woodthrush, Pleasanton, CA 94560 <small>Name Address Representative Telephone</small>					
	2. OPERATOR ARCO #608, 17601 Hesperian Blvd./Hacienda, San Lorenzo, CA 415-276-7977 <small>Name Address Telephone</small>					
3. REASON FOR TEST (Explain Fully) To test system for tightness						
4. WHO REQUESTED TEST AND WHEN Hank Sheets ARCO <small>Name Title Company of Affiliation Date</small> ARCO, 4895 Woodthrush, Pleasanton, CA 94560 <small>Address Telephone</small>						
5. WHO IS PAYING FOR THIS TEST? ARCO Hank Sheets <small>Company, Agency or Individual Person Authorizing Title Telephone</small> ARCO, 4895 Woodthrush, Pleasanton, CA 94560 <small>Billing Address City State Zip</small> Hank Sheets <small>Attention of: Order No. Other Instructions</small>						
6. TANK(S) INVOLVED						
Identify by Direction		Capacity	Brand/Supplier	Grade	Approx. Age	Steel/Fiberglass
#1 West		5.50		Waste Oil		Steel
7. INSTALLATION DATA						
Location		Cover	Fills	Vents	Siphones	Pumps
West fill Rear of Main		Concrete	3"	1 1/2"	NO	NO
<small>North inside driveway, Rear of station, etc.</small>		<small>Concrete, Black Top, Earth, etc.</small>	<small>Size, Title/ll make, Drop tubes, Remote Fills</small>	<small>Size, Manifoldd</small>	<small>Which tanks?</small>	<small>Suction, Remote, Make if known</small>
8. UNDERGROUND WATER Depth to the Water table <u>12'</u> Is the water over the tank? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No						
9. FILL-UP ARRANGEMENTS Tanks to be filled _____ hr. _____ Date Arranged by _____ Name _____ Telephone _____ Extra product to "top off" and run TSTT. How and who to provide? Consider NO Lead. Terminal or other contact for notice or inquiry _____ Company _____ Name _____ Telephone _____						
10. CONTRACTOR, MECHANICS, any other contractor involved						
11. OTHER INFORMATION OR REMARKS Additional information on any items above. Officials or others to be advised when testing is in progress or completed. Visitors or observers present during test etc.						
12. TEST RESULTS Tests were made on the above tank systems in accordance with test procedures prescribed for petro title as detailed on attached test charts with results as follows:						
Tank Identification		Tight	Leakage Indicated	Date Tested		
#1 West		YES	~ 0.08	5-14-87		
13. CERTIFICATION This is to certify that these tank systems were tested on the date(s) shown. Those indicated as "Tight" meet the criteria established by the National Fire Protection Association Pamphlet 329.						
Date: <u>5-14-87</u> Serial No. of Thermal: <u>1735</u>		Technician: <u>Larry Carver</u> 414810198		Testing Contractor or Company: <u>LCI</u> Address: <u>P. O. Box 1220, Tulare, CA 93275</u> By: <u>Larry Carver</u> Signature		

14. ARCO #608, 17601 Hesperian Blvd./Hacienda, San Lorenzo, CA

5-14-87

Name of Supplier, Owner or Dealer

Address No. and Street(s)

City

State

Date of Test

15. TANK TO TEST

#1 West
Waste Oil
Identity by position
Brand and Grade

16. CAPACITY

Nominal Capacity 550 Gallons

By most accurate capacity chart available 550 Gallons

Is there doubt as to True Capacity?
See Section "DETERMINING TANK CAPACITY"

From

- Station Chart
- Tank Manufacturer's Chart
- Company Engineering Data
- Charts supplied with **Petro Tite**
- Other _____

17. FILL-UP FOR TEST

Stick Water Bottom before Fill-up _____ to 1/8 in. _____ Gallons

Inventory

Stick Readings to 1/8 in.

Gallons

Total Gallons ea. Reading

Fill up, STICK BEFORE AND AFTER EACH COMPARTMENT DROP OR EACH METERED DELIVERY QUANTITY

Tank Diameter 116

Product in full tank (up to fill pipe)

18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK

See manual sections applicable. Check below and record procedure in log (26).

- Water in tank
- High water table in tank excavation
- Line(s) being tested with LVLTT

Tank Tested with Water

VAPOR RECOVERY SYSTEM

- Stage I
- Stage II

19. TANK MEASUREMENTS FOR TSTT ASSEMBLY

Bottom of tank to Grade* 91 "
Add 30" for 4" L _____ "
Add 24" for 3" L or air seal _____ "
Total tubing to assemble Approximate 192 "

20. EXTENSION HOSE SETTING

Tank top to grade* 45 "
Extend hose on suction tube 8" or more below tank top 6 "

*If Fill pipe extends above grade, use top of fill.

21. TEMPERATURE/VOLUME FACTOR (a) TO TEST THIS TANK

Is Today Warmer? Colder? _____ °F Product in Tank _____ °F Fill-up Product on Truck _____ °F Expected Change (- or +)

22. Thermal-Sensor reading after circulation 20277 84/85 °F
digits Nearest

23. Digits per °F in range of expected change 306
digits

24. $\frac{560}{\text{total quantity in full tank (16 or 17)}} \times \frac{.00016408}{\text{coefficient of expansion for involved product}} = \frac{.0918848}{\text{volume change in this tank per } ^\circ\text{F}}$ gallons

25. $\frac{.0918848}{\text{volume change per } ^\circ\text{F (24)}} + \frac{306}{\text{Digits per } ^\circ\text{F in test Range (23)}} = \frac{.00030007}{\text{Volume change per digit. Compute to 4 decimal places. This is test factor (a)}}$

1000


OBSERVED GRAVITY 84.1
OBSERVED TEMPERATURES 84/85
CORRECTED API GRAVITY _____
C. O. E. .00016408

Petro Tite
TANK TESTER

ARCO Petroleum Products, 4895 Woodthrush, Pleasanton, CA 94560

87-5054

ARCO #608, 17601 Hesperian Blvd./Hacienda, San Lorenzo, CA



- 3" Fills
- 1 1/2 Vent

LIQUID CONSTRUCTION, INC.
P. O. Box 1220
Tulare, CA 93275
(209)688-1980