

Detterman, Mark, Env. Health

From: Rachel Green [rgreen@anton.co]
Sent: Friday, January 23, 2015 9:32 AM
To: Detterman, Mark, Env. Health
Cc: Kyle Flory (kflory@pesenv.com); Robert S. Creps (RCreps@pesenv.com); Trisha Malone
Subject: Anton Emeryville - 6701 Shellmound Ave
Attachments: Schedule 23Jan2015.pdf

Mark,

Attached is the revised schedule for the Anton Emeryville site based on your previously received comments. Please let me know if you have any additional comments.

Thank you,

Rachel Green
Development Manager



1415 L Street, Suite 450
Sacramento, CA 95814
916-444-9887 Phone
www.anton.co

ID	ID	Task Name	Duration	Calendar Days	Start	Finish	Jan 18, '15	Jan 25, '15	Feb 1, '15	Feb 8, '15	Feb 15, '15	Feb 22, '15	Mar 1, '15	Mar 8, '15	Mar 15, '15	Mar 22, '15	Mar 29, '15	Apr 5, '15	Apr 12, '15	Apr 19, '15	Apr 26, '15	May 3, '15	May 10, '15	May 17, '15	May 24, '15	May 31, '15								
1		1 Prepare CSM	40 days		Mon 1/19/15	Fri 3/13/15	[Summary bar]																											
2	2	Prepare CSM	10 days	11 cal days	Mon 1/19/15	Fri 1/30/15	[Task bar]																											
3	3	Client Review	2 days	1 cal days	Mon 2/2/15	Tue 2/3/15	[Task bar]																											
4	4	CSM Revision	1 day	0 cal days	Wed 2/4/15	Wed 2/4/15	[Task bar]																											
5	5	CSM to ACEH	1 day	0 cal days	Thu 2/5/15	Thu 2/5/15	[Task bar]																											
6	6	ACEH Review	23 days	32 cal days	Fri 2/6/15	Tue 3/10/15	[Task bar]																											
7	7	Final CSM	3 days	2 cal days	Wed 3/11/15	Fri 3/13/15	[Task bar]																											
8	8																																	
9		9 Soil Management Plan	46 days		Tue 1/20/15	Tue 3/24/15	[Summary bar]																											
10	10	Prepare SMP	16 days	21 cal days	Tue 1/20/15	Tue 2/10/15	[Task bar]																											
11	11	Draft SMP to Client	1 day	0 cal days	Wed 2/11/15	Wed 2/11/15	[Task bar]																											
12	12	SMP Revision	2 days	1 cal days	Thu 2/12/15	Fri 2/13/15	[Task bar]																											
13	13	SMP to ACEH	1 day	0 cal days	Mon 2/16/15	Mon 2/16/15	[Task bar]																											
14	14	ACEH Review	23 days	30 cal days	Tue 2/17/15	Thu 3/19/15	[Task bar]																											
15	15	Final SMP	3 days	4 cal days	Fri 3/20/15	Tue 3/24/15	[Task bar]																											
16	16																																	
17	17	ACEH & PES Meeting	1 day	0 cal days	Thu 2/5/15	Thu 2/5/15	[Task bar]																											
18	18																																	
19	19	19 Public Comment Period	45 days	62 cal days	Fri 2/20/15	Thu 4/23/15	[Summary bar]																											
20	20	Notification Letter and Mailing	7 days	10 cal days	Fri 2/20/15	Mon 3/2/15	[Task bar]																											
21	21	Public Comment Period	23 days	30 cal days	Mon 3/2/15	Wed 4/1/15	[Task bar]																											
22	22	Response to Comments (Contingency)	14 days	17 cal days	Mon 4/6/15	Thu 4/23/15	[Task bar]																											
23	23	Well Destruction Notification	5 days	6 cal days	Fri 4/24/15	Thu 4/30/15	[Task bar]																											
24	24																																	
25	25	25 Closure Request	54 days		Mon 2/16/15	Thu 4/30/15	[Summary bar]																											
26	26	Prepare Closure Request	5 days	4 cal days	Mon 2/16/15	Fri 2/20/15	[Task bar]																											
27	27	Closure Request to Client	1 day	0 cal days	Mon 2/23/15	Mon 2/23/15	[Task bar]																											
28	28	Closure Request Revision	3 days	2 cal days	Tue 2/24/15	Thu 2/26/15	[Task bar]																											
29	29	ACEH Review	33 days	44 cal days	Wed 3/11/15	Fri 4/24/15	[Task bar]																											
30	30	Case Closure	1 day	0 cal days	Thu 4/30/15	Thu 4/30/15	[Task bar]																											
31	31																																	
32	32	32 Well Destrutions	5 days	4 cal days	Mon 5/4/15	Fri 5/8/15	[Summary bar]																											
33	33	Well Destruction and Waste Disposal Report	5 days	4 cal days	Mon 5/11/15	Fri 5/15/15	[Task bar]																											
34	34	ACEH Review Well Destruction	5 days	4 cal days	Mon 5/18/15	Fri 5/22/15	[Task bar]																											
35	35																																	
36	36	36 Land Use Covenant	36 days		Mon 1/26/15	Mon 3/16/15	[Summary bar]																											
37	37	Prepare LUC	5 days	4 cal days	Mon 1/26/15	Fri 1/30/15	[Task bar]																											
38	38	Draft LUC to Client	1 day	0 cal days	Mon 2/2/15	Mon 2/2/15	[Task bar]																											
39	39	LUC Revision	3 days	2 cal days	Tue 2/3/15	Thu 2/5/15	[Task bar]																											
40	40	LUC to ACEH	1 day	0 cal days	Fri 2/6/15	Fri 2/6/15	[Task bar]																											
41	41	ACEH Review	23 days	30 cal days	Mon 2/9/15	Wed 3/11/15	[Task bar]																											
42	42	Final LUC	3 days	4 cal days	Thu 3/12/15	Mon 3/16/15	[Task bar]																											
43	43																																	
44	44	44 Close on Property	1 day	0 cal days	Mon 6/1/15	Mon 6/1/15	[Task bar]																											

Project: Nady_Schedule_011915 - RG
Date: Fri 1/23/15

Task	Summary	External Milestone	Inactive Milestone	Duration-only	Start-only	Deadline	↓
Split	Project Summary	Inactive Task	Inactive Summary	Manual Summary Rollup	Finish-only	Deadline	
Milestone	External Tasks	Inactive Task	Manual Task	Manual Summary	Progress		