

1/13/95

Meeting w/ DTSC

- Previous meeting w/ S Knud + R Krebs + R. Burginsky proposed 5 wells.
DTSC - "Clean closure" - either background a RA based cleanup.

Most sensitive receptor would be ~~the~~ ^{Construction workers} running pad.

- Proposed by Dan Murphy:

Proposed Expedite

1. DTSC Reviews Soil Spill plan Jan 19
 2. ANC performs sampling Jan 16 or 20
 3. ANC submits results Jan 19-24 ~~Jan 19-24~~ Feb 3-80
 4. DTSC review results Health Based
 5. ANC submits revised C.P. (assume clean closure) ? Feb 15
 6. ~~ok DTSC reviews revised C.P. - ? + 2 wks~~
- If C.P. satisfactory.
Execute Order ?

Feb 24 } Need to be done by Feb 15 to excavate on Mar 1.

7. - DTSC approves revised C.P.
8. - Order Executed (consent order)
9. - ANC submits revised H+S Plan

Meeting in total : all members of
previous day +
B. Matsumura - City of Oakland Project Coordinator
S. Krivak ✓
D. Murphy ✓
P. Guadalupe - Ombudsman for DTSC

Kmart will either build Mar 1 or delay
development 4 mos. - would like to open pre-
Thanksgiving