



DEPARTMENT OF GENERAL SERVICES

Real Estate Services Division • Seismic and Special Programs

707 Third Street, 4th Floor • West Sacramento, CA 95605
(916) 375-4900 • Fax (916) 375-4909 • www.dgs.ca.gov

January 21, 2009

Mr. Jerry Wickham
Senior Hazardous Materials Specialist
Health Care Services
Alameda County
Environmental Health Services
1131 Harbor Bay Parkway, Suite 250
Alameda, CA 94502

2009 JAN 22 AM 10:28

Subject: Fuel Leak Case N. RO0002950 and Geotracker Global ID T06197636657, CHP

Dear Mr. Wickham:

Your letter of December 12, 2008, subject as above, requested responses to technical comments generated from your office and a schedule for the UST REMOVAL AND INSTALLATION project. The responses to your technical comments will be forthcoming directly from our consultant, Kleinfelder. The up-dated project schedule is enclosed, if you have any questions please feel free to contact the undersigned.

James Y. Ueda
Project Director II
DGS-RES-PSB-SSPS
(916) 375-4892
jueda@dgs.ca.gov

Encl: Project Schedule

cc: Susan Gardner, Kleinfelder, 3077 Fite Circle, Sacramento, CA 95827
Faizi Pourhosseini, Ziggurat 707 3rd Street, Suite 4-330, West Sacramento, CA 95605
Glenn Connor, Ziggurat, 707 3rd Street, Suite 4-330, West Sacramento, CA 95605

UST REMOVAL AND REPLACEMENT
 CALIFORNIA HIGHWAY PATROL
 OAKLAND AREA OFFICE
 OAKLAND, ALEMEDA COUNTY
 PROJECT NUMBER: 120811

ID	Task Name	Duration	Start	Finish	January	February	March	April	May	June	July	August	September	October	November	December	January
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
1	GUIDANCE FROM CLIENT	3 days?	Thu 1/29/09	Mon 2/2/09													
2	DESIGN	35 days?	Mon 2/2/09	Fri 3/20/09													
3	SURVEY	13 days?	Mon 2/2/09	Wed 2/18/09													
4	PRELIMINARY	15 days	Mon 2/2/09	Fri 2/20/09													
5	FINAL	21 days	Fri 2/20/09	Fri 3/20/09													
6	PROJECT MANUAL	33 days	Mon 3/23/09	Wed 5/6/09													
7	DRAFT	5 days	Mon 3/23/09	Fri 3/27/09													
8	REVIEW IN-HOUSE	10 days	Fri 3/27/09	Thu 4/9/09													
9	CLIENT	10 days	Fri 3/27/09	Thu 4/9/09													
10	CSFM	25 days	Fri 3/27/09	Thu 4/30/09													
11	FINALIZE	4 days	Fri 5/1/09	Wed 5/6/09													
12	PREPARE TO FILE	5 days	Thu 5/7/09	Wed 5/13/09													
13	FILE	5 days	Thu 5/14/09	Wed 5/20/09													
14	ADVERTISE	49 days?	Thu 5/21/09	Tue 7/28/09													
15	PRE-BID JOB WALK	1 day?	Thu 5/21/09	Thu 5/21/09													
16	OPEN BIDS	1 day?	Thu 6/25/09	Thu 6/25/09													
17	AWARD	4 days	Thu 6/25/09	Tue 6/30/09													
18	REVIEW BONDS, INS, ETC.	10 days	Wed 7/1/09	Tue 7/14/09													
19	LEGAL REVIEW	10 days	Tue 7/14/09	Mon 7/27/09													
20	EXECUTE CONTRACT	1 day?	Tue 7/28/09	Tue 7/28/09													
21	NTP TO CONTRACTOR	1 day?	Wed 7/29/09	Wed 7/29/09													
22	CONSTRUCTION	92 days?	Thu 7/30/09	Fri 12/4/09													
23	ACQUIRE LOCAL PERMITS	7 days	Thu 7/30/09	Fri 8/7/09													
24	CONST START	1 day?	Thu 7/30/09	Thu 7/30/09													
25	CONST COMPLETION	80 days	Fri 7/31/09	Thu 11/19/09													
26	CLOSE OUT	11 days	Fri 11/20/09	Fri 12/4/09													

Project: UST REMOVAL & REPLACEMENT Date: Tue 1/20/09	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	