

## MEETING AGENDA

Meeting Time: 10:00, May 6, 2014  
Location: Livermore-Pleasanton Fire Department

Subject: Project Status  
USL Pleasanton Remediation Site  
3000 Busch Road, Pleasanton, CA

Attendees: John Rigter, LPFD  
Jerry Wickham, Alameda County  
  
Debbie Patterson, USL Pleasanton  
  
Voytek Bajsarowicz, Haley & Aldrich  
Jim Green, Haley & Aldrich  
Vince Tilotta, Haley & Aldrich

---

### Item 1: Review of Current Site Status

- AOC 2-9
  - Presentation and discussion of Figures.
  - All excavations in these areas have been excavated and remediated to ESL standards
  - All excavations in these areas have been backfilled and compacted, with the exception of one large excavation in AOC 3.
  - The non-backfilled excavation (combined EX-2, Trench 2, and UST excavation) is scheduled to be backfilled the week of May 6, 2014.
- AOC 1
  - Presentation and discussion of Figures.
  - Some of the confirmation sidewall sampling indicates that there is impacted material that exceeds ESL standards.
- Status of Excavated Material
  - Quantities of soil currently stockpiled and slated for transportation/disposal:
    - AOC-1: 6952 CY
    - AOC-2/3: 2268 CY
    - AOC-4/5: 988 CY
  - Stockpiled concrete slated for disposal: 112 CY
  - Remaining concrete will be crushed onsite at a later date and used during construction activities.

Item 2: Proposed Agenda for Remaining Site Work

- AOC- 2/9
  - All excavations will be properly backfilled by the end of current week.
  - Remaining stockpiled material will be transported off-site for disposal
  - A report will document these activities, and site closure will be requested for AOC 2-9
  
- AOC-1
  - Discussion of possible options for AOC-1.