# LEVINE-FRICKE, INC.

# HSP APPROVAL REQUEST FORM

| PROJECT AND SECTION NUMBER 1649.14   |
|--|
| OFFICE NAME Emeryville, California   |
| PACKAGE PREPARER NAME AND TITLE Michael Stoll, Project Geotechnical Engineer   |
| CLIENT NAME Catellus Development Corporation   |
| CLIENT ADDRESS 201 Mission Street, San Francisco, CA   |
| CLIENT CONTACT Ms. Kimberly Brandt   |
| START DATE OF PROJECT DURATION OF PROJECT 1 to 2 weeks   |
| NAME AND TITLE OF PROJECT MANAGER Jenifer Beatty, Project Hydrogeologist   |
| COMMENTS This HSP is designed to address the following tasks scheduled at the Site: UST removal, soil sampling, ground-water sampling, and excavation/backfilling observation. |
| APPROVED BY (PRINT NAME AND TITLE) SHARI A. SAMUELS  |
| HEALTH: SAFETY   |
| APPROVED BY (PRINT NAME AND TITLE) SHARI A- SAMUELS  HEACTH: SAFETY  APPROVAL SIGNATURE SAFETY  DATE 7/14/93   |
|  |
| OTHER APPROVALS IF NEEDED  |
| SIGNATURE TITLE DATE   |
| SIGNATURE TITLE DATE   |

### CONTENTS

|      | <u>p</u>                             | AGE        |
|------|--------------------------------------|------------|
| 1.0  | PURPOSE                              | 1          |
| 2.0  | PROJECT STAFFING                     | 1          |
| 3.0  | SCOPE OF WORK                        | 2          |
| 4.0  | HAZARD EVALUATION                    | 3<br>4     |
| 5.0  | PROJECT MANAGEMENT                   | 4          |
| 6.0  | MATERIAL HANDLING EQUIPMENT          | 5          |
| 7.0  | REPORTING AND RECORDKEEPING          | 5<br>5     |
| 8.0  | ENVIRONMENTAL SAMPLING               | 6          |
| 9.0  | TRAINING                             | 6          |
| 10.0 | MEDICAL REQUIREMENTS                 | 7          |
| 11.0 | CONTAMINATION CONTROL                | 7          |
| 12.0 | WORKER PROTECTION                    | . 8<br>. 9 |
| 13.0 | PERSONNEL MONITORING PLAN            | 10         |
| 14.0 | SITE SAFETY OFFICER RESPONSIBILITIES | 11         |
| 15.0 | GENERAL SAFE WORK PRACTICES          | 12         |
| 16.0 | WORK ZONE MAP                        | 14         |
| 17.0 | DECONTAMINATION PROCEDURES           | 15         |

# CONTENTS (continued)

| <u>.</u>  | AGE  |
|---|------|
| 18.0 LEVINE-FRICKE INTERNAL CALL LIST                     | 15   |
| 19.0 HAZARDOUS WASTE OPERATIONS CONTINGENCY PLAN          | . 16 |
| 20.0 CONTRACTOR AND SUBCONTRACTOR AGREEMENTS              | . 18 |
| FIGURE 1: HOSPITAL ROUTE MAP TO THE SUMMIT MEDICAL CENTER | 2    |

2/9/24

LF 1649.14

REMOVAL OF ONE UNDERGROUND STORAGE

TANK AND ASSOCIATED PIPING FROM THE CONSTRUCTION SITE @

HEALTH AND SAFETY PLAN

### 1.0 PURPOSE

This document defines the Health and Safety considerations for the possible management of hazardous substances by Levine Fricke personnel and subcontractors. This document is required by Levine Fricke policies and procedures and may be required by OSHA 29 CFR 1910.120. The basic requirements for the health and safety of the project workers are delineated in the Levine Fricke Health and Safety Procedures. All personnel on site will be informed about the pertinent sections of the HSP.

### 2.0 PROJECT STAFFING

PROJECT MANAGER Jenifer Beatty or Ron holoubour

SITE SAFETY OFFICER Michael Stoll

EMERGENCY COORDINATOR Michael Stoll

### 3.0 SCOPE OF WORK

### CHECK OFF APPROPRIATE CATEGORIES (MORE THAN ONE MAY APPLY)

| X | TANK EXCAVATION              | X | SOIL SAMPLING   |
|---|------------------------------|---|---|
| х | SOIL EXCAVATION              | 0 | ASBESTOS  |
| 0 | POND CLEANUP                 | 0 | ON-SITE STORAGE   |
| 0 | BUILDING DECONTAMINATION     | 0 | CONSTRUCTION  |
| 0 | MONITORING WELL INSTALLATION | 0 | DEMOLITION  |
| 0 | ON-SITE TREATMENT SOIL       | O | VAPOR SAMPLING  |
| X | GROUND-WATER SAMPLING        | 0 | OTHER   |
| 0 | ON-SITE TREATMENT OF         |   | SERVICE PRODUCES - APVE SOLD SCIENCE APVENDANCE PROPERTY. |
|   | GROUND WATER                 |   |   |

Field activities at the Site relate to the removal of one underground storage tank. Levine Fricke will observe the excavation of the tank. The tank will be removed by a subcontractor to Levine Fricke using a backhoe. Levine Fricke personnel will collect soil samples from the excavation limits. In addition, if ground—water is present in the excavation, a grab sample will be collected. Upon completion of sample collection activities, the excavation will be backfilled to grade.

### 4.0 HAZARD EVALUATION

A. PHYSICAL HAZARDS (TRENCHES, UTILITIES, TERRAIN, ETC.)

The use of heavy equipment at the Site poses potential physical hazards. Excavations pose a hazard for

personnel around and entering the excavation.

B. CHEMICAL CONTAMINANTS AND HIGHEST CONCENTRATIONS DETECTED IN SOIL OR GROUND-WATER AT THE SITE

| NAME OF<br>MATERIAL | conc. | TLV/PEL | ACTION<br>LEVEL | MSDS<br>AVAILABLE | HAZARD TO<br>PERSONNEL |
|---------------------|-------|---------|-----------------|-------------------|------------------------|
| Oil and<br>Grease   |       |         |                 |                   |                        |
|                     |       |         |                 |                   |                        |
|                     |       |         |                 |                   |                        |
|                     |       |         |                 |                   |                        |

CARCINOGENS?

O YES X

NO

IF YES, LIST --

# 4.1 Task Specific Hazards

TASK Soil Sampling, UST and Soil Excavation Observation

- 1. Noise and other hazards associated with the operation of heavy equipment.
- 2. Workers will not enter unsupported/non-sloped excavations deeper than 4 feet. All requirements pursuant to 29 CFR 1926.651 and 652, Excavations, Trenching and Shoring, shall be observed.

# TASK Ground-Water Sampling

1. Workers will not enter unsupported/non-sloped excavations deeper than 4 feet. All requirements pursuant to 29 CFR 1926.651 and 652, Excavations, Trenching and Shoring, shall be observed.

### 5.0 PROJECT MANAGEMENT

CREW SIZE

PROJECT MANAGER
CHEMIST
SITE SAFETY OFFICER

Jenifer Beatty
Doug Lipton
Michael Stoll and/or
Shellie Fletcher

### 5.1 Subcontractors

Mountaincuscade

Excavation contractors ( General Contractors of San Jose, California) with 40 hour OSHA training will complete the scheduled tasks.

# (PROVIDE DETAILS, E.G., QUANTITIES AND TYPES) O DRUM DOLLY O PUMPS O FORK TRUCK O MAN LIFT 2 X HEAVY EQUIP. backhoe/excavator to remove UST/soil and soil, compactor to compact the backfill soils O CRANE 1 X VACUUM TANKER Licensed hauler for UST contents O AIR COMPRESSOR

### 7.0 REPORTING AND RECORDKEEPING

### 7.1 General

Recordkeeping shall be consistent with OSHA regulations in all respects. The following records will be maintained in the Corporate Health and Safety Director's Office, the local Levine Fricke Office and/or at the site:

- The Health and Safety Log--The log documents the Site Safety officer's daily activities pertaining to site health and safety compliance.
- OSHA 200 Log and Summary of Occupational Injuries and Illnesses--Current within 72 hours. Will be maintained in the appropriate local office and Health and Safety Director's office.
- Respirator Fit Test Records
- Training and Medical Certificates
- Tailgate Safety Meeting Records

### 8.0 ENVIRONMENTAL SAMPLING

SAMPLING REQUIRED

X YES O NO

SOIL SAMPLING

EQUIPMENT USED

A mallet will be used to drive brass tubes into the soil.

WATER/LIQUID SAMPLING

EQUIPMENT USED

A disposable sampling bailer will be used to collect the ground-water sample (if required) from the excavation.

### 9.0 TRAINING

|               | CREW RECEIVED | NITIAL 40-HOUR           | CIRAINING  |
|---------------|---------------|--------------------------|------------|
| X YES O NO    |               |                          |            |
| IF NO, WHY?   |               |                          |            |
|               |               |                          | •          |
| SUBCONTRACTOR | RECEIVED REQU |                          |            |
| X YES O NO    | the required  | contractors hav training | e received |
| IF NO, WHY?   |               |                          |            |
|               |               |                          |            |

SAFETY BRIEFINGS ARE HELD EACH SHIFT

WHO CONDUCTS MEETING? The Levine.Fricke SSO
WHERE ARE RECORDS STORED? Levine.Fricke project

files

# 10.0 MEDICAL REQUIREMENTS

# ENTIRE CREW RECEIVED BASELINE PHYSICAL EXAMINATIONS

| x  | YE          | ES o N | 10 |             |             |      |      |
|----|-------------|--------|----|-------------|-------------|------|------|
| IF | NO,         | WHY?   |    | <del></del> | <br><u></u> | <br> | <br> |
|    | · · · · · · |        |    |             | <br>        |      | <br> |

# SPECIAL TESTS REQUIRED None

### 11.0 CONTAMINATION CONTROL

- . The job site is partitioned into three distinct zones: clean zone, contamination reduction zone, and exclusion zone.
- Workers may only enter and exit from the exclusion zone via the contamination reduction zone.
- Only authorized personnel are allowed to enter the exclusion or the contamination reduction zone.
- . Section 16 includes a site map defining the zones.
- Section 17 describes the personnel and equipment decontamination procedures.

# 12.0 WORKER PROTECTION

# 12.1 Personal Protective Equipment

| 1.          | WORK TASK DESCRIPTION soil and ground-water sampling, UST and soil excavation observation          |
|-------------|--|
| 2.          | LEVEL OA OB OC XD  |
| 3.          | RESPIRATORY PROTECTION No  |
| 4.          | PROTECTIVE CLOTHING  |
| x           | HARD HAT   |
| <u>E</u>    | YE PROTECTION  |
| 0           | SAFETY GLASSES WITH SIDE SHIELDS CHEMICAL RESISTANT GOGGLES FACE SHIELD OTHER                      |
| <u>B</u>    | ODY PROTECTION Not Applicable  |
| <u>G</u>    | LOVES -when sampling   |
| 0<br>X<br>0 | LATEX O LEATHER SURGICAL RUBBER O COTTON VITON O OTHER PVC NEOPRENE NEOPRENE (MILLED) SILVERSHIELD |
| <u>B</u>    | OOTS   |
| 0 0 0       | LEATHER - STEEL TOED  PVC - STEEL TOED  NEOPRENE - STEEL TOED  PVC BOOTIES  TYVEK BOOTIES  OTHER   |
| <u>H</u>    | EARING PROTECTION  |
| X           | EAR MUFFS EAR PLUGS  |

### 12.2 General Safety Equipment

- o SAFETY SHOWER
- o EYEWASH
- X BARRIERS
- o WARNING SIGNS
- X BARRIER TAPE
- O WATER/GATORADE
- O DECON BARRELS
- o LIGHTING
- X FIRE EXTINGUISHERS --to be supplied by the contractor and Levine.Fricke.

COMMUNICATION SYSTEMS -- Mobile cellular telephone on site for emergency use and pagers for Levine Fricke personnel

o LIFELINE/HARNESS

o AIR HORNS

O EXTRACTION DEVICE

SANITARY FACILITIES --Potable water will be brought to the site by Levine-Fricke personnel. Toilets are available at nearby Levine-Fricke sites or at the Levine-Fricke maintenance facility.

### 13.0 PERSONNEL MONITORING PLAN

AIR MONITORING REQUIRED O Yes X NO

EXPLAIN STRATEGY Air monitoring is not required, however a Photoionization detector will be used to monitor volatile organic chemical concentrations in the breathing zone. If ambient air concentrations of VOCs in the breathing zone reach 25 parts per million (ppm) or greater, personnel shall upgrade to Level C using half-face air-purifying respirators equipped with NIOSH-approved high efficiency particulate/organic vapor combination cartridges.

### SAMPLING EQUIPMENT

- O COMBUSTIBLE GAS/OXYGEN METER
- O DRAEGER TUBES
- X PHOTOIONIZATION DETECTOR
- o FLAME IONIZATION DETECTOR
- O INFRARED DETECTOR
- O AEROSOL MONITOR
- o SAMPLING PUMPS
- o AND MEDIA

|       | 4 |      |      |
|-------|---|------|------|
| OTHER |   | <br> | <br> |

HEAT STRESS MONITORING X YES O NO

NAMES OF MONITORING TECHNICIANS

Michael Stoll and/or Shellie Fletcher

LOCATION OF MONITORING RECORDS Levine-Fricke project files

# 14.0 SITE SAFETY OFFICER RESPONSIBILITIES

The Site Safety Officer (SSO) or Designee will enter before any work begins and will verify that the established zones are identified and escape routes are clear.

The daily site entry procedure will include the following:

- Determine the wind direction and stay appraised of it throughout the stay. Identify the direction during the tailgate safety meeting or informally with each affected employee.
- Confirm the proper placement of emergency information and operational status of equipment and the decontamination facility.
- Monitor the air as necessary for conditions that may cause injury or exposure and record all data.
- Visually observe for signs of actual or potential lifeor health-threatening hazards.
- Note physical conditions of the site. Determine potential exposure pathways.
- Use survey tape or markers to identify new boundaries of the zones.
- Document site activities in a daily log. Record observations related to field conditions and the site.

### 15.0 GENERAL SAFE WORK PRACTICES

- All accidents and incidents must be reported to the supervisor immediately.
- . All defects/malfunctions which appear during the course of the work shift must be reported to the supervisor.
- No eating, drinking, smoking, chewing tobacco or gum is allowed in the exclusion or contamination reduction zones.
- Employees shall inform their supervisors of any prescription medications they are using while at work that can affect their abilities.
- Employees shall not show up for work under the influence or in possession of alcohol or illicit drugs.
- Only Levine Fricke approved personal protective equipment shall be used by Levine Fricke employees.
- Employees shall not remove or disturb any covering, guards, or safety devices placed on vehicles, gears, or other moving equipment or machinery, except to perform maintenance or repairs. Work on the equipment shall not commence until the equipment has been deactivated, sources of energy are removed, and controls are locked and tagged out.
- Before starting any vehicle or machinery, or turning on electricity, gas, steam, or air, employees will check the entire area to ensure that it is safe to proceed with the work. Out of service or locked out equipment is not to be started by anyone unless authorized by a supervisor.
- Employees shall maintain good housekeeping of the facilities and remove or dispose of all unnecessary materials.
- Special operations, including confined space entry, hot work, and decommissioning of equipment for repairs, require permits to be signed by authorized personnel. A description of the procedures will be included as an appendix.

 Trenching or excavations must be shored or sloped or appropriately prepared as required by OSHA standards. A description of the techniques to be used is included as an appendix, if appropriate.

# 16.0 WORK ZONE MAP

(Can be completed on site during the first working day.)

### 17.0 DECONTAMINATION PROCEDURES

PERSONNEL DECONTAMINATION PROCEDURES -- Disposable gloves, sampling equipment and other disposable clothing or equipment worn by Levine Fricke personnel will be placed in a suitable disposal container on site at the end of each work day. Protective clothing will be replaced if its protective function is compromised through holes or tears.

EQUIPMENT DECONTAMINATION PROCEDURES -- Equipment that comes in contact with on-site soils or ground-water that apparently contain chemicals identified at the site will be brushed off before removal from the site area.

LAUNDERING PROCEDURE FOR WORK CLOTHES-- Wash separately.

### 18.0 LEVINE-FRICKE INTERNAL CALL LIST

IN THE EVENT OF INJURY, FIRE, EXPLOSION, SPILL, RELEASE, OR OTHER NONROUTINE EVENTS, IMMEDIATELY CONTACT ONE OF THE FOLLOWING PEOPLE, IN THIS ORDER:

- 1. (510)652-4500 2. (510)652-4500 3. Michael Stoll (510)652-4500
- 4. Jenifer Beatty (510)652-4500

### 19.0 HAZARDOUS WASTE OPERATIONS CONTINGENCY PLAN

GENERATOR'S NAME: Catellus Development Corporation

OWNER'S NAME:

WORK LOCATION: Consportionisite 40m @ Hollis in Emmywille CA

CONTACT: Ms. Kimberly Brandt PHONE #(415) 974-4500

(Catellus)

LEVINE-FRICKE PROJECT MANAGER: Jenifer Beatty or Row (10/10/00)

### 19.1 General Injury

- Step 1: Use first-aid kit on site, if appropriate.
- Step 2: Use off-site medical help and/or assistance if appropriate.
- Step 3: Notify SSO, On-Site Project Manager, and Health and Safety Director.

### 19.2 Specific Treatments

- Eye Exposure: Flush eye with eye wash, contact ambulance.
- Skin Exposure: Wash immediately with soap and water; contact ambulance, if appropriate.
- Fire (localized): Use fire extinguisher and activate alarm system, if appropriate.
- Fire (uncontrolled): Call Fire Department.
- Chemical Spill: Contact Fire Department and National Response Center for Toxic Chemical and Oil Spills.
- Explosion: Contact Fire Department if potential for additional explosions or fire danger exists.
- Inhalation: Move person to clean air and cover source of chemicals, if possible.
- Swallowing: Contact ambulance service.

### EMERGENCY PHONE NUMBERS:

• POLICE 911

• FIRE 911

# Hazardous Materials Release Response/Reporting

• National Response Center 1-800-424-8802

• California Office of Emergency Services 1-800-852-7550

## Toxics Information

CHEMTREK 1-800-424-6699

• Poison Control Center 1-415-476-6600

• AMBULANCE 911

HOSPITAL

Emergency Room 1-510-204-1303
Alta Bates Hospital
2450 Ashby Avenue
Berkeley, California

See attached map for route to hospital.

# 20.0 CONTRACTOR AND SUBCONTRACTOR AGREEMENTS

Contractor and Subcontractor Agreements:

- 1. Contractor certifies that the following personnel to be employed on the Site adjacent to 3819 San Pablo Avenue, Emeryville have met the Hazards and Protection requirements of the OSHA Hazardous Waste Operations and Emergency Response Standard (29 CFR 1910.120) and other applicable standards.
- 2. Contractor certifies that, in addition to meeting the OSHA requirements, she/he has received a copy of this HSP and will insure that the employees and subcontractors of the Contractor are informed, and will comply with both OSHA requirements and the guidelines in this HSP.
- 3. Contractor further certifies that she/he has read, understands, and will comply with all provisions of this HSP and will not hold Levine Fricke responsible or liable for any injury or health problems that may occur.

| Contractor<br>Personnel | Training/<br>Certification/<br>Medical<br>Examination | Signature | , Da | te |
|-------------------------|---|-----------|------|----|
|                         |   |           |      |    |
|                         |   |           | ),   |    |
|                         |   |           |      |    |
|                         |   |           |      |    |
|                         |   |           |      |    |






Figure 1: SITE LOCATION MAP

MAP SOURCE:




Figure 2: HOSPITAL ROUTE MAP