

**RECEIVED**  
 By Alameda County Environmental Health 11:06 am, Dec 19, 2017

Task Name	Duration (Days)	Start Date	Finish Date
2820 Broadway and 2855 Broadway - Decommission Monitoring Wells	1	9/28/2017	9/28/2017
2820 and 2855 Broadway -Soil Characterization for Disposal/Reuse	5	10/2/2017	10/6/2017
2855 Broadway - Excavation and Grading	25	12/26/2017	1/19/2018
2820 Broadway and 2855 Broadway -Revised building permit plans incorporating the VMS changes submitted to City of Oakland	1	1/15/2018	1/15/2018
2855 Broadway – Waterproofing/Vapor Barrier Installation*	12	2/1/2018	2/12/2018
2820 Broadway- Excavation, Rough Grade/Soil Offhaul*	15	2/27/2018	3/13/2018
2820 Broadway - Soil and Groundwater Corrective Action*	17	2/27/2018	3/15/2018
2820 Broadway – Trench Dam Installation *	2	2/27/2018	2/28/2018
2820 Broadway – Import fill analytical data submittal to ACEH	1	2/22/2018	2/22/2018
2820 Broadway – Remedial Action Report Submittal to ACEH	2	3/15/2018	3/16/2018
2820 Broadway – Fill import and backfilling	20	3/25/2018	4/13/2018
2820 Broadway – Vapor Barrier Installation*	10	4/13/2018	4/22/2018
2820 Broadway and 2855 Broadway – Site Management Plan Submittal	1	5/13/2018	5/13/2018
2820 Broadway and 2855 Broadway – Institutional Controls – Land Use Covenant Submittal	1	7/12/2018	7/12/2018
2820 Broadway and 2855 Broadway – VMS System Record Report of Construction	1	7/12/2018	7/12/2018
Date of Occupancy	1	9/1/2019	

**Items with asterisk (\*) require 72 hour notification to Alameda County Environmental Health**