

ID	Task Mode	Task Name	Duration	Start	Finish	Nov 13, S	Jan 1, M	Feb 19, T	Apr 9, F	May 28, S	Jul 16, M	Sep 3, T	Oct 22, W	Dec 10, T	Jan 28, F	Mar 18, S	May 6, M	Jun 24, T	Aug 12, W	Sep 30, T	Nov 18, F	Jan 6, S	Feb 24, M	Apr 14, T	Jun 2, W	Jul 21, T	Sep 8, F	Oct 27, S	Nov 14, M		
1	▶	Submittal of Soil and Groundwater Management Plan	0 days	Fri 1/5/18	Fri 1/5/18									◆ 1/5																	
2	▶	Soil Import Documentation	0 days	Fri 1/12/18	Fri 1/12/18									◆ 1/12																	
3	▶	ACDEH Review/Approval	10 days	Mon 1/15/18	Fri 1/26/18									■																	
4	▶	Demolition; Notification to ACDEH for remediation	5 days	Mon 1/29/18	Fri 2/2/18									■																	
5	▶	Site Remediation	10 days	Mon 2/5/18	Fri 2/16/18									■																	
6	▶	Remediation Completion Report	10 days	Mon 2/19/18	Fri 3/2/18									■																	
7	▶	SGMP Compliance Report	10 days	Mon 2/19/18	Fri 3/2/18									■																	
8	▶	Closure Period	21 days	Mon 3/5/18	Mon 4/2/18									■																	
9	▶	Site Construction Permitting	19 days	Tue 7/3/18	Fri 7/27/18																										
10	▶	Site Construction	16 wks	Tue 7/31/18	Mon 11/19/18																										
11	▶	Vertical Construction Permitting	19 days	Tue 10/23/18	Fri 11/16/18																										
12	▶	Vertical Construction	52 wks	Tue 11/20/18	Mon 11/18/19																										

Project: Schedule  
Date: Fri 12/22/17

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			