



RECEIVED  
SEP 26 1986

**TANK TEST CERTIFICATION** ENVIRONMENTAL HEALTH ADMINISTRATION

This report is to certify that the following listed tank systems were tested by Hallmark Petroleum on the date(s) shown. Those indicated as "TIGHT" meet the criteria established by the National Fire Protection Association pamphlet #329.

A certified PETRO-TITE trained technician supervised the test.  
See attached detail reports.

Address of Testing Location: COMPANY THRIFTY OIL CO.  
STATION # STATION #063  
ADDRESS 6125 Telegraph Ave.  
Oakland, Ca 94603  
DATE June 22, 1986

QUANTITY	DESCRIPTION	READING	COMMENT
12,000 Gal.	Regular	-.001 g/h	System is Tight
15,000 Gal.	No Lead	-.019 g/h	System is Tight
12,000 Gal.	Premium No Lead	+.013 g/h	System is Tight

The Petro-Tite tank testing system requires that all AIR be eliminated from a tank and system. However, due to the design or installation of some tanks, an air pocket or bubble may be trapped in the tank. In some cases there are no openings in the tank or system to vent the air pocket or bubble. This condition could result in an INCONCLUSIVE test or cause the test to indicate that the system is NOT TIGHT. Hallmark Petroleum will do everything possible to eliminate all air pockets or bubbles, but accepts NO RESPONSIBILITY on systems that can not be properly bled free of air. Hallmark Petroleum will report to the customer on those systems that indicates that air may be a contributing factor.

# Data Chart for Tank System Tightness Test

Job 2285

PLEASE PRINT

<b>1. OWNER</b> Property <input type="checkbox"/> Tank(s) <input type="checkbox"/>	Thrifty Oil Co. 10000 Lakewood Blvd. Downey, Ca 90240 <small>Name Address</small> Daisy Mosby (213) 923-9876 <small>Name Address Representative Telephone</small>																					
<b>2. OPERATOR</b>	Thrifty SS #63 6125 Telegraph Ave./62nd Oakland, CA 94603 (415)428-9608 <small>Name Address Telephone</small>																					
<b>3. REASON FOR TEST</b> (Explain Fully)																						
<b>4. WHO REQUESTED TEST AND WHEN</b>	Daisy Mosby Thrifty Oil <small>Name Title Company or Affiliation Telephone</small> (213) 923-9876 <small>Address Telephone</small>																					
<b>5. WHO IS PAYING FOR THIS TEST?</b>	Thrifty Oil Co. 10000 Lakewood Blvd. Downey, Ca 90240 <small>Company Agency or Individual Person Authorizing Title Telephone</small> <small>Billing Address City State Zip</small> P.O. #13410 <small>Attention of. Order No. Other Instructions</small>																					
<b>6. TANK(S) INVOLVED</b>	Identify by Direction	Capacity	Brand/Supplier	Grade	Approx. Age	Steel/Fiberglass																
	#2 Middle	12,000 gal	Thrifty	Regular	4 yrs.	Steel																
	#3 West	15,000 gal	Thrifty	No Lead	4 yrs/	Steel																
	#1 East	12,000 gal	Thrifty	Premium NL	4 yrs.	Steel																
<b>7. INSTALLATION DATA</b>	Location <span style="font-size: 2em;">000</span> <span style="font-size: 2em;">3 2 1</span> North Inside driveway, Rear of station etc.	Cover Concrete Concrete Black Top, Earth etc.	Fills 4" Size, Titefill make, Drop tubes, Remote Fills	Vents 2" Size, Manifoldded	Siphones No Which tanks?	Pumps Red Jacket/Tokeim Disp. Suction Remote Make if known																
<b>8. UNDERGROUND WATER</b>	Depth to the Water table <u>n/a (Below bottom of tanks)</u>					Is the water over the tank? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No																
<b>9. FILL-UP ARRANGEMENTS</b>	Tanks to be filled <u>6/23</u> hr Date Arranged by <u>Daisy Mosby</u> <small>Name Telephone</small> Extra product to "top off" and run TSTT, How and who to provide? Consider NO Lead. No gas left for "top off" Terminal or other contact for notice or inquiry _____ <small>Company Name Telephone</small>																					
<b>10. CONTRACTOR, MECHANICS, any other contractor involved</b>	Repairs done by Hallmark Petroleum																					
<b>11. OTHER INFORMATION OR REMARKS</b>	Do a separate line test if system is not tight Do waste tanks if requested. Red Jacket Vapor Recovery Additional information on any items above. Officials or others to be advised when testing is in progress or completed. Visitors or observers present during test etc.																					
<b>12. TEST RESULTS</b>	Tests were made on the above tank systems in accordance with test procedures prescribed for <b>petro tite</b> as detailed on attached test charts with results as follows: <small>DATE TESTED</small> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Tank Identification</th> <th>Tight</th> <th>Leakage Indicated</th> <th>Date Tested</th> </tr> </thead> <tbody> <tr> <td>#1 Super No Lead</td> <td>Yes</td> <td>+ .013 g/h</td> <td>6/22/86</td> </tr> <tr> <td>#2 Regular</td> <td>Yes</td> <td>- .001 g/h</td> <td>6/22/86</td> </tr> <tr> <td>#3 No Lead</td> <td>Yes</td> <td>- .019 g/h</td> <td>6/22/86</td> </tr> </tbody> </table>						Tank Identification	Tight	Leakage Indicated	Date Tested	#1 Super No Lead	Yes	+ .013 g/h	6/22/86	#2 Regular	Yes	- .001 g/h	6/22/86	#3 No Lead	Yes	- .019 g/h	6/22/86
Tank Identification	Tight	Leakage Indicated	Date Tested																			
#1 Super No Lead	Yes	+ .013 g/h	6/22/86																			
#2 Regular	Yes	- .001 g/h	6/22/86																			
#3 No Lead	Yes	- .019 g/h	6/22/86																			
<b>13. CERTIFICATION</b>	This is to certify that these tank systems were tested on the date(s) shown. Those indicated as "Tight" meet the criteria established by the National Fire Protection Association Pamphlet 329. 4/84; 5/86 Date MARVIN YANKEE Technicians HALLMARK PETROLEUM Testing Contractor or Company, By Signature 25035 S. Frampton, Harbor City, Ca 90710 Address																					

19 TANK TO TEST  
 #1 SUPER  
 20 CAPACITY  
 Nominal Capacity 12,000  
 By most accurate capacity chart available 11,900  
 Is there doubt as to True Capacity?   
 See Section "DETERMINING TANK CAPACITY"

17. FILL UP FOR TEST  
 Tank Diameter 75"  
 Product in full tank (up to 98 plate)  
 Observed API Gravity 53.7  
 Observed Temperature 55  
 Corrected API Gravity 54.5

18 SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK  
 Water in tank  High water table in tank excavation  Line(s) being tested with LVLLT  
 VAPOR RECOVERY SYSTEM  
 Stage 1  Stage 2

19. TANK MEASUREMENTS FOR TEST ASSEMBLY  
 Bottom of tank to Grade 145  
 Add 30" for 6" L  
 Add 24" for 6" L, at oil head  
 Total height to assembly Adjustment

20 EXTENSION HOSE SETTING  
 Tank top to grade  
 Extend hose to further into tank or more below and top

21 TEMPERATURE/VOLUME FACTOR (a) TO TEST THIS TANK  
 Is Today Warm (+) Cold (-) Product in Tank 11,900  
 22 Thermal Sensor reading after circulation 16.25  
 23 Digits per °F in range of expected change  
 24 11,900 x 0.0007465 = 0.00878335  
 25 0.00878335 x 54.5 = 0.475  
 Volume change per °F (24) 0.00878335  
 Volume change per °F (25) 0.475

SUPER NO LEAD #1

26	27	28	29	30	31	32	33	34	35	36	37	38	39
LOG OF TEST PROCEDURES	Record details of setting up and running test (Use full length of box if needed)	Sampling No.	Temperature Level in Tank	Product in Tank	Product Received (+)	Product Received (-)	Thermal Sensor Reading	Change Factor - (1)	Correction (+) or (-)	Temperature Adjustment	Volume Change (+) or (-)	Temperature Change (+) or (-)	Accumulated Change
	Set up Bannock		6.25										
	Topped off		6.25										
315	Began Calculation												
1025	Topped off												
1050	Topped off	1	42	470									
1100	Topped off	2	42	470									
1150	Topped off	3	42.4	470	510	+40	960	1	+0.021	+0.017			
1200	Topped off	4	42.3				927	1	+0.149	+0.167			
1230	Coal 11 Test	5	42.5	47	550	+80	971	1	+0.051	+0.041			
1245	Coal 11 Test	6	42.5	47	575	+25	776	1	+0.107	+0.067			
1260	Coal 11 Test	7	42.7	47	625	+50	777	1	+0.001	+0.001			
1275	Coal 11 Test	8	42.3	47	675	+50	782	1	+0.005	+0.005			
1290	Disposed To P.O.		12	400									
1300	Blow	9	14.0	12	100	755	757	1	+1.177	+1.076			
1310		10	13.5	12	225	47	725	1	+1.28	+0.000	+0.000		
1320		11	13.4	12	425	50	600	1	+1.07	+0.000	+0.000		
1330		12	12.7	12	500	75	601	1	+0.001	+0.001			
1340		13	12.8	12	625	75	625	1	+0.000	+0.000			



25935 Frampton Ave Harbor City CA 90710  
 (213) 534 3796 800-824 6442 CALIF 800-824-6441 US

**15. TANK TO TEST**  
 Mooly  
 Regal/HA

**16. CAPACITY**  
 Required Capacity 12,000  
 Is there doubt as to true capacity?   
 See Section DETERMINING TANK CAPACITY

**17. FILL UP FOR TEST**  
 Black Water Before Filling 0  
 Tank Diameter 95"  
 Product in full tank (up to 95 pipes)

**18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK**  
 Observed API Gravity 58.8  
 Observed Temperature 73  
 Corrected API Gravity 57.3  
 Vapor Recovery System  Stage I

**19. TANK MEASUREMENTS FOR TEST ASSEMBLY**  
 Bottom of tank to Grade\* 145  
 Add 30" for 4" L.  
 Add 24" for 2" L. or air head.  
 Total height to estimate Approximate

**20. EXTENSION HOSE SETTING**  
 Tank top to grade\* 50  
 Extend hose to another tank if more before next test

**21. TEMPERATURE/VOLUME FACTOR (a) TO TEST THIS TANK**  
 In Tank Former? ( ) Color? ( ) Product in Tank Filling Product on Truck Expected Change ( + or - )

**22. Thermal-Sensor reading after stratification** 16500 77/74

**23. Digits per °F in range of expected change** 322

**24. 11,907** x **.00057443** = **7.07757501** gallons volume change in this tank per °F

**25. 7.07757501** + **322** = **.021757291** This is total volume change per digit. Compute to 4 decimal places.

27	28	29	30	31	32	33	34	35	36	37	38	39
Time (24 hr)	Record details of setting up and running test (Use full length of line if needed)	Reading in	Standard Level in inches	Product in (bracket)	Product Recovered (-)	Product Recovered (+)	Thermal Sensor Reading	Change Higher - Lower -	Concentration ( ) + ( ) = ( ) - ( )	Temperature Adjustment Volume Meter Expansion (+) or Contraction (-) #322V - #322(T)	High Level - Low Level	Accumulate Change
9:30	Set up equipment											
9:45	Tipped all 13 led s/c's											
10:00	Begin circulation											
10:00	Take API Sample											
11:00	Take Reading	1	42	295	-	-	800					
11:15	Begin H. Test	2	39	42	545	-250	807	+7	1.154	-404		
11:30	Cont. H. Test	3	41	42	545	-400	807	+2	1.044	-189		
11:45	Cont. H. Test	4	40.2	42	400	-250	916	+7	+159	-214		
12:00	Cont. H. Test	5	40.8	42	250	-185	820	+4	+055	-153		
12:15	"	6	41.4	42	185	-120	822	+2	+044	+021		
12:30	Cont. H. Test	7	42.0	42	110	-120	826	+4	+055	-089		
12:45	"	8	41.8	42	120	-080	932	+6	+132	-172		
1:00	Cont. H. Test	9	41.6	42	100	-050	838	+6	+132	-160		
1:12	Dropped to 12" level	10	12		395							
1:15	Begin low test	10	13.5	12	395	510	515	840	+2	+044	+071	
1:30	Cont. Low level	11	12.9	12	510	510	+050	842	+2	+044	+016	+016
1:45	"	12	13.0	12	520	635	+065	842	+4	+055	+023	+007
2:00	Cont. Low level	13	12.9	12	635	490	+055	848	+2	+044	+011	+005
2:15	"	14	13.0	12	690	780	+060	851	+3	+066	-006	-001
	END OF TEST											

-001 gpm  
 Spots in tank  
 Main 6-22-51

\* Found vapor H.C.L. LEAKING AT SWIVEL AT PIPE - 1 pump  
 # 5. Remove HOSE & plugged vapor

NO DROP TUBE IN FILL



25935 Frampton Ave Harbor City, CA 90710  
 (213) 534 3796 800-824-6442 CALIF 800-824-6441 US

16. TANK TO TEST: West #3  
 16. CAPACITY: Nominal Capacity 15,000; By most accurate capacity chart available 15,275  
 Is there doubt as to True Capacity?  See Section "DETERMINING TANK CAPACITY"

17. FILL UP FOR TEST: Blank Readings to 10 in. Below: 15.275  
 Total Gallons to Reading: 10  
 Product in full tank (up to 10 pipe): 15.285

18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK: OBSERVED API GRAVITY 56.7  
 OBSERVED TEMPERATURE 6.6  
 CORRECTED API GRAVITY 56.6  
 W/POR RECOVERY SYSTEM:  Stage 1;  Stage 2

19. TANK MEASUREMENTS FOR TEST ASSEMBLY: Bottom of tank to Grade, Add 30" for 4" L, Add 24" for 2" L or 4" pipe, Total tubing to assemble: Approximate  
 20. EXTENSION HOSE SETTING: Tank top to grade, Extended hose or rubber tube 2' or more below and top  
 21. TEMPERATURE/VOLUME FACTOR (v) TO TEST THIS TANK: Is fully warm? ( ) Cold? ( ) Product in tank: 16.518; Fill-up Product in Truck: 72.77; Expected Change (+ or -)  
 22. Thermal-Barometer reading after circulation: 16.518; 72.77  
 23. Digits per °F in range of expected change: 323  
 24. 15.285 x 0.0058226 = 8.9013726 gallons; Volume change in full tank (19 or 17) conditions of expansion for involved product: 0.0276  
 25. 8.9013726 + 323 = 0.02558429; This is Volume change per °F (24); Digits per °F in test Range (23); Compare to 4 decimal places.

27. USE OF TEST PROCEDURES		28. RECORD DETAILS OF SETTING UP AND RUNNING TEST (Use full length of line if needed)		29. TEMPERATURE PRESSURE CONTROLS		30. VOLUME MEASUREMENTS IN SECOND IN 10 IN.			31. TEMPERATURE CORRECTIONS IN FACTOR IN			32. TEMPERATURE CORRECTIONS IN FACTOR IN		33. ACCUMULATED CHANGE	
27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42
27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42
	Record details of setting up and running test (Use full length of line if needed)	Reading in	Temperature Level in tank	Product in Struck	Product Replaced (1-1)	Product Recovered (1-1)	Thermal Barometer Reading	Thermal Barometer Reading	Change Factor + Lower - (1)	Correction (+) - (1) + Expansion - (1) - Contraction -	Temperature Adjustment	Volume When Expansion (1-1) or Contraction (1-1) (2271 - 2271)	Is High Low record kept and included	Is Low record kept and included	Is Low record kept and included
9:00	Removed Deep Tank		100.0												
9:15	Set up Equipment & Tapped off														
9:45	Began Circulation														
9:00	Took API Sample														
9:15	TOOK RUNNING	1	42	320	370	+050	518	0	+000	0	0	0			
9:30	Began Hi Test	2	42	320	370	+050	518	0	+000	0	0	0			
9:45	Cont Hi Test	3	42.2	320	350	+030	520	+2	+055	+2	+055	-025			
10:00		4	42.2	320	400	+050	528	+9	+221	+9	+221	-171			
10:15	Cont Hi Test	5	42.2	400	425	+025	529	0	+000	0	+000	-025			
10:30		6	42.3	425	438	+050	530	+2	+055	+2	+055	-005			
10:45	Cont Hi Test	7	42.1	475	500	+025	531	+1	+028	+1	+028	-003			
11:00		8	42.3	500	550	+050	532	+1	+028	+1	+028	+022			
11:15	Cont Hi Test	9	42.5	550	600	+050	534	+2	+055	+2	+055	-005			
11:30	"	10	42.5	600	660	+060	536	+2	+055	+2	+055	+005			
	Dropped to 12		12	200											
11:45	Began Low Test	11	12.9	200	290	+090	538	+2	+055	+2	+055	+035			
12:00	Cont Low Test	12	12.9	290	360	+070	540	+2	+055	+2	+055	+015	+015		
12:15		13	12.2	360	385	+025	541	+1	+028	+1	+028	-003	+012		
12:30	Cont Low Test	14	12.0	385	385	+000	542	+1	+028	+1	+028	-005	+016		
12:45		15	12.1	385	410	+025	543	+1	+028	+1	+028	-003	+019		
	END OF TEST														



25935 Frampton Ave., Harbor City, CA 90710  
 (213) 534-3796 800-824-6442 CALIF 800-824-6441 U.S.

6 SUNDAY  
OAKLAND

**SAFETY CHECK SHEET**



*Thaifly*  
*San Jose*

JOB 062286

DATE 6/22/80

MEET PERSON IN CHARGE OF AREA AND BRIEFLY EXPLAIN TEST PROCEDURE.

- EXPLAIN NEED FOR FIRE WATCH - OPEN GAS CONTAINERS
- DISCUSS TRAFFIC CONTROL AROUND TEST AREA
- DISCUSS GENERAL SAFETY- NEEDED WHILE TESTING TANKS

PHONE NUMBER OF LOCAL FIRE DEPT 911

AREA OF TANK TESTING ROPED OFF *yes*

SET UP BARRICADES AROUND TANK TESTING AREA *yes*

POST WARNING SIGNS AROUND TANK TESTING AREA *yes*

FIRE EXTINGUISHERS - 2 POSTED NEAR TEST SITE *yes*

WATER SUPPLY AND HOSE IS LOCATED AT front of Building

ELECTRICAL BREAKERS - LOCKED OUT FOR SYSTEM BEING TESTED.

ELECTRICAL DROP CORDS - LOCATE PLUG INS OUTSIDE TEST AREA.

*G. M. G.*