May 26, 1999

Ms. Farah Naz c/o Mr. Muhammad Jamil 40092 Davis Street Fremont, CA 94538 # 2/18



RE: Soil and Groundwater Remediation Workplan

Eagle Gas
4301 San Leandro Street
Oakland, California
Artesian Project # 422-001-01
StID # 2118

7 what about degener

Dear Mr. Jamil:

Artesian Environmental Consultants (Artesian) was retained by Reliance Petro Chem (RPC) on behalf of the Ms. Farah Naz (Client) to perform Underground Storage Tank Removal (UST) services at 4301 San Leandro Street in Oakland, California (Site) (Figures 1 and 2, contained in Attachment A). Following UST removal activities, confirmational soil samples collected from the vicinity of the UST excavation indicated that petroleum hydrocarbons were released into the subsurface. In response to the confirmed release of petroleum, the Alameda County Health Services Agency, Department of Environmental Health Services (ACDEH), has recommended that soil be remediated by over-excavation / land disposal and that "as much groundwater as possible" be pumped from the excavation. Artesian was then retained directly by the Client to prepare this workplan for soil and groundwater remediation at the Site. The Client is the current owner of the site. The purpose of the work is to remediate soil and groundwater in the vicinity of former USTs.

#### INTRODUCTION

#### SCOPE OF WORK

- Obtain permits as needed, (including Permit Fees: East Bay Municipal Utility District for water discharge) and notification of appropriate regulatory authorities;
- Prepare Site Safety Plan;
- Notify Underground Services Alert prior to excavation;
- Excavate from 300 to 600 cubic yards (estimated) of petroleum impacted soil;
- Stockpile excavated soil at the surface and collect soil samples for landfill profiling;
- Collect confirmational soil samples from excavation walls where additional soil is removed;
- Arrange for certified laboratory analysis of samples;
- Arrange for transportation and disposal of petroleum impacted soils to an appropriate land disposal facility;
- Obtain permit from East Bay Municipal Utility District (EBMUD) for discharge of groundwater;
- Pump groundwater from excavation into above-ground holding tank (volume of water pumped will depend largely on recharge rate of aquifer);

#### ARTESIAN ENVIRONMENTAL

(Lic. 624461: A. B. Haz., Asb, C-57) • e-mail: augerpro@jps.net 229 Tewksbury Ave. • Point Richmond, CA 94801 • TEL (510) 307-9943 • FAX (510) 232 2823  Collect samples of groundwater from holding tank and analyze according to EBMUD requirements;

Treat groundwater if necessary to meet EBMUD discharge requirements; and

 Prepare a report of field activities, findings, conclusions, and recommendations as appropriate based on results of the field work.

#### SITE LOCATION

The subject site is located in the southern portion of Oakland, California at the south corner of San Leandro Street and High Street approximately 1,000 feet east of Interstate Highway 880. The site is surrounded by commercial properties and the Bay Area Rapid Transit (BART) railway. The site is bounded by commercial property to the southeast, southwest, and northwest, and by the BART tracks to the northeast.

#### SITE HISTORY

In December, 1998, the property owner temporarily abandoned the USTs at the site until they could be removed and replaced with new ones. Reliance Petro Chem of Bakersfield, California then began the permitting process for removal of the old USTs and replacement with new ones. Artesian was contracted to permanently close 5 USTs at the site by removal (completed on April 22, 1999). Artesian collected confirmational soil samples from the UST excavation for laboratory analysis. Results of the analysis of confirmational soil samples confirmed an unauthorized release of petroleum had occurred.

A letter from the ACDEH, dated May 10, 1999 was issued recommending that the tank pit be over-excavated and groundwater be pumped from the pit and disposed to remove a source of petroleum contamination. This workplan is designed to comply with ACDEH recommendations and its request that this workplan be prepared and approved by ACDEH before remedial activities begin.

#### DETAILED SCOPE OF WORK

#### **PERMITTING**

Artesian will obtain a groundwater discharge permit from EBMUD and notify the ACDEH when field work is planned. If contaminant concentrations in groundwater exceed EBMUD discharge requirements, groundwater treatment may be necessary. Artesian will determine the most cost-effective treatment option based upon the specific contaminants present in the groundwater to be discharged. Underground utilities will be located by Underground Service Alert (USA) prior to excavating.

#### FIELD ACTIVITIES

A site-specific health and safety plan (SSP) has been prepared (contained in Attachment B) and will kept onsite during any field activities. Any subcontractors who will be working near potentially impacted soil or groundwater will be provided a copy of the SSP, will be required to be familiar with its requirements, and will be required to comply with all of its procedures and provisions. Artesian will conduct daily "tailgate" health and safety meetings at the beginning of each work day.

#### Soil Remediation

Artesian anticipates excavating approximately 200 to 600 cubic yards of petroleum impacted soil at the subject site to remove soils which may act as a source for groundwater contamination. Artesian will excavate soils which exhibit indications of petroleum contamination such as elevated photoionization detector (PID) readings, staining, and obvious petroleum odor. Petroleum impacted soils will be removed from the excavation, stockpiled at the site between plastic sheeting, and samples of that material collected for landfill profiling.

Due to site space constraints, soil will likely have to be removed to the surface in 100 to 200 cubic yard increments pending profile approval and transportation of soil to an appropriate disposal facility. Sheet pile type shoring may be used in some areas of the excavation so that soils may be removed nearer to subsurface utilities and site structures. Artesian will not excavate further toward the adjacent building along the south property line due to concerns over the stability of that building. Extending the existing sheet pile type shoring in a southeasterly direction to excavate nearer to the building may destabilize the building foundation. Cost prohibitive shoring methods are the only way to remove additional soils along the southerly property line without an unacceptable level of risk for compromising the integrity of the building.

Soils which do not appear to be impacted will be stockpiled separately at the site between plastic sheeting. Samples of any apparently non-impacted soil will be collected and analyzed for the same analytes as soil samples collected from the excavation and apparently impacted stockpiles. If suitable for re-use, non-impacted soil may be used as backfill pending verification by the field supervisor.

#### Groundwater Remediation

To remove a source of contamination, Artesian will pump impacted groundwater from the excavation. During soil excavation activities, groundwater will be pumped into an above-ground storage tank. Water in the tank will be sampled in accordance with EBMUD sampling requirements for discharge of water into the sanitary sewer. If contaminant concentrations exceed acceptable levels for the proposed disposal method, Artesian will treat the water or explore other disposal options to determine the most cost-effective disposal method. The total amount of water to be remediated is unknown at this time and will be largely dependent upon the yield of the aquifer and the total depth of the excavation.

### Soil and Groundwater Sampling

Soil samples will be collected into 2-inch diameter, 6-inch long brass or stainless steel tubes using a slide hammer. When over- excavation activities are finished, Artesian will collect one soil sample for every 20 linear feet of excavation wall which has not been already sampled during UST removal activities. Due to the presence of groundwater in the excavation, soil samples will be collected from the vadose zone (approximately 7 feet below ground surface at this site).

Groundwater will be collected from the above-ground water storage tank in accordance with the requirements of the selected disposal facility. Groundwater samples can be collected from the excavation floor when groundwater remediation has been completed if required by the ACDEH. Any samples collected from the excavation floor will be obtained using a new disposable bailer dropped into the excavation. All samples will be collected in accordance with Artesian standard operating procedures as outlined in Attachment C.

#### LABORATORY ANALYSES

~~

A total of at least 5 soil samples and 5 groundwater samples will be submitted to a state certified laboratory for analyses. Soil samples will be field screened using a PID. A vadose zone sample, or the sample displaying the highest PID reading from each boring will be submitted for analysis.

Soil and Groundwater samples will be submitted for Total Petroleum Hydrocarbons as gasoline (TPHg) by EPA Method 8015; benzene, toluene, ethyl benzene, and total xylenes (BTEX) and methyl tertiary butyl ether (MTBE) by EPA Method 8020; and TPH as diesel (TPHd) by EPA Method 8015. Other analyses may be required by the selected soil and/ or groundwater disposal facilities but, are undetermined on the date of this report.

#### SITE RESTORATION

When remediation activities are completed, and approval granted by the City of Oakland Fire Protection Bureau, work will begin on installation of new USTs by RPC in a portion of the final excavation. The excavation will be backfilled with a combination of clean imported fill, and the volume of the new USTs.

#### ARTESIAN ENVIRONMENTAL

#### REPORT PREPARATION

Following completion of field activities and receipt of the laboratory results, Artesian will prepare a written report describing field activities and results of soil and groundwater remediation activities. The report will include: topographic site location map, site map with sample locations, laboratory reports, chain-of-custody records, laboratory quality control documents, and tabulated laboratory results. This report will also include conclusions of the proposed remediation as well as recommendations for further activities, if appropriate.

Please call Artesian at (510) 307-9943 if you have any questions.

Sincerely,

Artesian Environmental

Paul E. Jones

Paul E. Jones Project Geologist James A. Jacobs, RG, REA, CHG #88 President / Certified Hydrogeologist

NO. 88

TE OF CALL

cc:


Mr. Barney Chan, ACDEH


Inspector Hernan Gomez, Oakland Fire

Mr. Don Montgomery, Advanced Financial Services

Ms. Annie Beal, RPC

#### ATTACHMENT A: **FIGURES**





## ATTACHMENT B: SITE-SPECIFIC HEALTH AND SAFETY PLAN



## JOB SAFETY PLAN

1.	Site: <u>Eagle Gas</u> 2.	Job No.: 422-001-01
3.	Location: 4301 San Leardro Street	
4.	Plan Prepared: Paul Jones	05/26/99
_	Name	Date
5.	Plan Approved:	
6.	Plan Revised:	Date
0.	Name	
7.	Revision Approved:	Date
	Name	Date
8.	Facility Description: Service Station	Date
9.	Status (active, inactive) unknown):	
10.	Surroundings (location with respect to residences, businesses	as natural face.
	Surroundings (location with respect to residences, businesse etc.): Commercial frozenties SE, SW + A	/W/
	BART Flevoled Rails NE	
11.	Site map (attach map showing salient features, including loand location of contaminated	cation of work
	and location of contaminated areas).	
12.	Climate	
	12a. Average wind speed and direction:	V.W.
	July October	January April
	12b. Mean High Temperature	January April
	Mean Low Temperature	
13.		
15.	Site history (origin of contamination and history of injuries, etc.):	exposure, complaints,
	-2-6K gasoline, 2-4K diesel, and	1 1-03K waste 01
	USTS Removed 4/22/99	7
	Post UST Rangual Contirmational	Cald Calals
	samples Contirm A Unauthorized Rel	ease of Gasoline & Diesel
		TO TANGETIME & DIESEL

14.	Description of work (including location with respect to areas of known or suspected contamination): \[ \frac{\frac{1}{2} \cdot \frac{1}{2} \cdot \frac{1}{2} \frac
	pending approval of discharge permit; Sample Soil
	and Groundwater, and dispose imported media

## 15. Chemical Contaminants

- 15b. List chemical contaminants that have been identified or are suspected, their concentration, and the environmental media in which they are present. Hazardous property information for selected chemicals appears in the appendix. Review this information for all chemicals listed below. If chemicals are not listed in the appendix, you must enter the hazardous property information in the appendix in the spaces provided.

<del></del>			
	Environmental	Measured	Concentration
Chemical	Media 1 A	Minimum	Maximum
Benzene	Soil - Groundwith	NO-0.79	89 - 1.6
Toluene	S - GW	ND-0.33	110 - 1.00
Ethyl benzen	u 5-6W	ND-0.10	42 - 0.86
Xylones	5-GW	ND-0.41	220 - 3.4
MTRE.	5-GW	0.08 - 380	92 - 880
PAH (per const		NO-NO	ND-0.190
Ca	Soil only Dested	ND -	
DL	11 0	82	780
111	<u> </u>	8.1	<u></u> > · 8
2n	<u> </u>	130 —	<del>}</del> 130
<u>- n</u>		61 —	7 61
			<del></del>
	<del> </del>		<del></del> -
		<del></del>	
		<u> </u>	
·			

#### Hazard Analysis

List all tasks in the Job Task Column and assign a number to each task (example: 1. Ground Water Sampling). Identify how each category of hazard exists at each task.

Job Task	Kechanicai	Electrical	Chemical	Temperature	Acoustical	Radioactive	O <sub>2</sub> Deficiency- Confined Space	Blohazard
	X	X	X	X	X		X	produzaro
2	V							······································
· · · · · · · · · · · · · · · · · · ·			X	X	X			
3	X		X	X				
Ц	X		×	X			×	
<del></del>	•							
				<del></del>				
<del> </del>	<del></del>							
	······································	·						
								·
				:				
		·						
		······································		<del></del>				
	<del></del>							
	170				··· <u>-</u>			
	-							

## 17. Procedures to mitigate hazards

List all tasks with corresponding numbers identified in item 16 in the task summary below. Identify procedures to mitigate all hazards listed in item 16 by placing the task number next to the appropriate mitigating measure. Listing of standard procedures is not inclusive. A specific procedure must be entered to mitigate each hazard identified in item 16. If personal protective equipment is to be used, enter "PPE" and select equipment in section 18.

	TASK SUMMA	RY
	Task Number  1 2 3 4	Exercate Soil  Pump Groundwater  Sample Soil & Groundwater  Clean Water Storage Tan
Mech  X  X	anical Hazards  Follow standard safety procedures for work  Stand out of reach of backhoe buckets, etc.  Verify that all equipment is in good condit	<b>:</b> -

## REQUIRED PERSONAL PROTECTIVE EQUIPMENT 18. Place the task number from Section 17 next to each item of personal protective equipment required for that task: LEVEL: \_A \_B \_C XD EYE/FACE HEAD X Safety Glasses \_\_\_ Face Shield 🗶 Hardhat \_\_\_ Goggles HAND \_\_\_ Neoprene \_\_\_\_ Nitrile \_\_\_ PVC \_\_\_ Underglove \_\_\_ Other \_\_\_\_ \_\_\_ Viton BODY NA \_\_\_ Full Encapsulating Suit: \_\_\_\_\_ \_\_\_ Two Piece rainsuit, material = \_\_\_\_\_\_ One Piece Splash Suit, material = \_\_\_\_\_ \_\_\_ Tyvek suit \_\_\_ Tyvek/Saranax suit \_\_\_ Tyvek/polyethylene suit NA LUNG \_\_\_ SCBA (open circuit, pressure demand): \_\_\_\_\_ \_\_\_ Full Face Respirator, cartridge = \_\_\_\_\_ \_\_\_ Half Mask Respirator, cartridge = \_\_\_\_\_ Other: \_\_\_\_\_ **EAR** X Earplug, type = Single Use Foam X Earmuff, type = FOOT X Boots, type = Steel Toe

\_\_\_\_ Disposable Overboots, type = \_\_\_\_\_

Elect	rical Hazards
X X X XXX X	Locate and mark buried utilities before drilling.  Utilities located by: USA on 4/99  Maintain at least 10 foot clearance from overhead power lines.  Contact PG&E for minimum clearance from high voltage power lines.  If unavoidably close to buried or overhead power lines, have power turned off, with circuit breaker locked and tagged.  Properly ground all electrical equipment.  Avoid standing in water when operating electrical equipment.  If equipment must be connected by splicing wires, make sure all connections are taped.  Be familiar with specific operating instructions for each piece of equipment.
Chem	Use personal protective equipment indicated in section 18.  Conduct air monitoring to evaluate respiratory and explosion hazards (list instrument action level, monitoring location, and action to be taken in section 19).

٠,

## Temperature Hazards

X	When temperature exceeds 70 F, take frequent breaks in shaded area. Unzip of remove coveralls during breaks. Have water or electrolyte replenishment solution available in squeeze bottles. Drink small amounts frequently to avoid dehydration. If pulse does not return to normal by end of break, reduce length of work periods and increase frequency of breaks.								
<u>Acou</u>	stical Hazards								
X	Use earplugs or earmuffs when noise level prevents conversation in normal voice at distance of three feet.								

## O, Deficiency - Confined Space Hazards

Confined spaces include trenches, pits, sumps, elevator shafts, tunnels, or any other area where circulation of fresh air is restricted or ability to readily escape from the area is restricted:

X

Monitor O<sub>2</sub> and organic vapors before entering. If following values are exceeded, do not enter:

- O, less than 19.5 percent.
- total hydrocarbons greater than 5 ppm above background, if all air contaminants have not been identified.
- concentrations of specific contaminants exceeding action level in Section 19 if all air contaminants are identified.

Mon in ite	itor O, and organic vapors continuously while inside confined space. If values cited and are exceeded, evacuate immediately.  Idsk 4 only  If respirator is required, workers must wear safety lines.
X	At least one person must be on standby outside the confined space who is capable of pulling workers from confined space in an emergency.
X	Use portable fans or blowers to introduce fresh air to confined spaces whenever use of respirator is required.
X	Do not enter unshored excavation greater than five feet deep.
	Radiation Hazards NM
	Biohazards WA

## Action Levels

C.

D.

## A. Respiratory protection

Instrument (and Calibration)	Reading	Location	Action
P±0	_50ppm	breathing zone breathing zone breathing zone breathing zone	Don respirator (level C) Leave area (level C) Upgrade to level B Upgrade to level A
Explosion Hazard			
Instrument (and Calibration)	Reading	Location	Action
Combustible gas indicator	20% LEL	ambient air	Leave area
Oxygen Deficiency			
Instrument (and Calibration)	Reading	Location	Action
O <sub>2</sub> meter	<19.5% O <sub>2</sub>	ambient air	Do not enter area
Other		5	
(and Calibration)	Reading	Location	Action
	<del></del>		

Des dec	scribe location of exclusion zone ontamination area. Show locati	e, hot line, contamination reduction zone, in on site plan.
De	contamination Procedures	
21a	a. Equipment Decontamination	Potergent / Distilled Water Place
	V -	
211	D. Personnel Decontamination	delergent / Potable Water Fe
_	TVON = THOSPHOU	
Inv	vestigation-Derived Material Dis	sposal
	drill cuttings/well water:	
	· ·	
	protective clothing:	
۵.	•	
Sit	te Resources	· .
	drinking water supply:	
	telephone:	
	radio:	Cellular Yelephone
	other:	
Eı	mergency Equipment Location	Artesian Support Vehi
	safety shower/eyewash:	11 105/an Support VEN
	first aid kit:	
	other:	
E	mergency Telephone Numbers	$\sigma$
	ambulance:	7/1
	police:	11
	fire department:	<u> </u>
	hospital:	
	client contact:	

Cor	itingency Plans: [	escribe contingency plans	for emergencies, including
	ergency signals and been prepared, at	LEVACHATION TONES - 14 to	rmal contingency plan docu
<del></del>			
Proj	ect Personnel List	and Safety Plan Distribut	tion Record
28a.	11		
	All project staff plan.	must sign, indicating reco	eipt of copy of approved sa
	Name	Responsibility	Signature and Date
P	Jones	Foreman	
	Svoboda	Egypnen deni	dor
<u>5</u> ,	Armbruter	Equipment Opera	Yon
		0 7	
28b.	Subcontractors		
	Copy of safety n	lan must be distributed to	11 1
			all subcontractors.
	Firm Name	Responsibility	Date Distributed

ţ,

# JOB SAFETY PLAN APPENDIX 1 HAZARDOUS PROPERTY INFORMATION

This appendix contains hazardous property information for selected compounds. Place a check mark next to each compound identified in Section 15, and review the hazardous property information for those compounds. If you have identified compounds in Section 15 that are not listed in the appendix, you must list the compounds and enter the appropriate information.

(Include copies of Material Safety Data Sheets for selected compounds in addition to or in lieu of completion of Appendix 1.)

HAZARDOUS PROPERTY INFORMATION

JF 3 MATERIAL	WATER SOLUBILITYS	SPECIFIC	YAPOR	FLASK POINT of	PRESSURE PRESSURE	LEL UEL	LD 50 mg/kg	TLV-TVAg	IOLR LEVEL	DOOR THRESHOLD OR WARRING CONCENTRATION	RAZAROS	DERMALE	ACCUTE!
1,1:01chlaroethylene (DCE	277 of	••	3.4	1	591 <del>em</del>	7.3% 16.0%	200	\$p <del>p=h</del>	none specified		\$CD	*********	I I RM
Trans-1,2-Dichloreethyler	e siightly soluble	- 1.2565	••	36	4 00mm	9.7X 12.8X		none established	hone	,0043mg/L	t CD		ABFILDQ
1,2 Dichloropropene	0.26x	1.1583	3.9	60	4 Ortro	3,4X 14.5X	1900	73 ppm	2,000ррн	50	100		ABGRIEHHIG
Cix-1,3-Dichleropropene	امدهاناهاو	1.2	3.8	63	28нт	5x 14,5x		1pp <del>nh</del>	none specified		100		<b>VECTATIONS</b>
Trans-1,3-01chtoropropana	insoluble	1.2	3.8	83	2.8-ms	5% 14.5%		1pp <del>nh</del>	none specified		100		ARGIELIMER
Ethylbenzene	0.015g	0.667	3.7	59	7. len	1,01 6,71	3500	100рря	2,000ppm		<b>a</b> co	Clr	ABFREELIMING
Rethylene Chioride	slightly soluble	1.335	2.9	none	350ers	12%c unavallable	167	100ppmh	5,000ppm	25 · 320 (200)	433	CIF	1C1KLPMPR
1,1,2,2-fetrachloroethane	0.19%	1.5953	5.8	none	5,448	non (1 ms		1ppmh	150ppm	3.3	æ	•	ABCFRITTION
letrachtoroethylene	D.ISg/ml	1.6227	5.8	none	15.8mm	non flam	8850	50ppm	\$00ppm	4.68%-50 (160-690)	6		ACFREQUISOR
1,1,1-frichlereethane (fCA	) 0,7g	1.3390	4.6	0004	100 <del>400</del>	6.0%c 10.5%	10300	350ppm	1,000рря	20-400 (500-1000)	<b>₽</b> CED		AREFRIKLMO
1,1,2-Irichtoroethana	0.45	1.4397	4.6	none	19mm	6%c 15.5%	1140	10ppm	\$00ррж	•0•	c		BEFGHIDWO
Irlichtoroethylene (ICE)	0.11	1.4642	4.5	90d	58ma	12.5% 90%	4920;	\$0 <del>pped</del>	1,000 <del>ppm</del>	21.4-400	∎¢.		#FICLHOPQ
Inichiprofiluorome thans	0.11#	1.494	••	none	0.91atm	non flam		1000рря	10,000 <del>pps</del>	135 - 209	ත		#FHELQ
foluene	0.05g	0.866	3.2	40	22 <i>m</i> m	1.31 7.1X	5000	100ррм	2,000рра	0.17-40 fetipue (300-400)	EC	BHE	REFRIKLIMO
Yinyi Chloride	negligible	0.9100	2.24	-108	3.31atm	3.6x 33x	500	1pps	none specified	260	BCEG	DIG	ARFHIELNA

#### HAZARDOUS PROPERTY INFORMATION

				HAZARDO.	S PROPERTY	INFORMATION							
######################################	***********	********				********	*******						
TE ORGANIC PRIORITE POCCUIAN	#YIIJIBUJOR		* P. C. CAM	FULRE	PRESSUREE	LEL	50 eng∕kg	TLV-TUAG	IDLN (EVEL	DR WARNING	RAZARO J	DERMLE	ACCU1E) Exposur
	•									SAARRASSSAARRAS	********	********	*********
Acrotein	252	0.8410	1.9	- 15	214mm	2.6X 31X	46	0.1ppm	Sppa	0.1·16.6 (0.21·0.5)	BCED	4.1	ABO/GHIEL Par
Accylyonitrile	7.1X	0,8060	1.6	30	63ms	3x 17x	82	2ppn	4,000pps	19-100	ect co	214	FGIELMOR
Emzene	820ppn	0.8765	2.8	12	Zim	0.339 <del>2</del> 7/1 <b>2</b>	3800	Hppm	2,000ppm	4.68	1000	616	#CDF#IELM
Et concerns the street	0.1g	1.732	3.3	none	1.88atm	13.5Xc 14.5X		5ppm	2,000ppm	na odor	æ		R BODETJELM
Aromodichtoromethane	(maatub) e	1,980	••	hone	r√a	non flam	916	none established	none specificat		CO		ž Birm
Promoform	0.01g	2,887		none	5ma	non flam	1147	0.5ppm	iv.e	530	CEO		II CD IOW
Carbon Tetrachloride	0.04x	1.5967	5.3	none	ý lave	non flas	2800	5ppmh	300ppm	21.4-200	æ	JGII	PICHESTORY
Chil probenzene	0.01g	1,1058	3.9	84	\$ . 8mm	1.31	2910	73pps	2,400ppm	0.21-60	100	CIF	BCF I KLPNOP
Chiloroe (harre	0.69	0.6978	2.2	-58	1,36atm	3.ex		1000ррм	20,000ppm		<b>#</b> CD		BFH ( IDAG
2-Chloroethylvinyl Ether	lmo(uble	1.0475	3,7	80	30mm		250	none	none		‡CO		RIM
Chloreform	0.5g	1.4832	4.12	NOD#	160 <del>m</del> s	non (1	800	established 10ppmh	1,000ppm	50-307	æ		
Chilorome thans	0,74%	0.9159	1.8	32	50atm	ft.≠ 7.6%	r <sub>t</sub>	\$0ppets		fatique (>4096) 10-100			#CEGIKLIN
#   Dibromochioromethame	Insoluble	2.451				197			,	no edor (500-1000)	)CD		A1CDEFGI <i>H</i> C O4
		E-431	••	••	**	••	848	none established	none specified		100	ı	EFX (MICPO
1,1-01chloroethana (OCA)	0.1	1.1757	8.4	22	182mm	62 162	725	100ppm	4,000ppm	5ррм	#CD		LBH L PHO
1,2-01chloroethane	0.81	1.2554	3.4	55	87	6.2X 16X	670	10panh	1,000ppm	бром	100c		ECFGOLINIQ

#### HAZARDOUS PROPERTY INFORMATION

	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,													
CHECK IF	r Miterial	WATER SOLUBILLITY	SPECIFIC • GRAYIIT	YAPOR DENSITT	FLASH POINT of	VAPOR PRESSURE e	LEL UEL	LD 50 mg/kg	1LV-TVAg	IEVEL IOLH	COOR THRESHOLD OR WARNING CONCENTRATION	MAŽARDJ PROPERTY	DERMALL FOXICITY	ACCUTEL EXPOSURE STRETCHS
											******			
MISCELLA	INEON?									,				
	Asbestos	(nsoluble	2.5	0/4	none	^•	non flam		0.2- 2 flbers/cc	none specified		ce		м
	Cyanides	58-72%		n/a	none	r√a	non flam		\$mg/m3	50mg/m3		Œ		FKLMPQ
	PCB (Generic)	alightly	• •	n/a	none	n/a	non (Lam		1.009/#31	none specified		CG		CHLPG
	Phenal	8.4%	1.0576	3.2	175	0.36 <del>ma</del>	1.81 6.61	414	5ppa	100рря	0.47-5 (48)	¢		ASCOCIOS DE CONTRA
	Kyliene	0.00003%	0.8842	3.7	84	9mm	1.1X 7X	5000	100рря	10,000рря	0.5-200 (200)	∎CD		ABFHIRLHMPG
	Acetone	entuble.	0.5	2.0	-4	400 <del>1118</del>	2.6% 12.8%	9750	75.0pps	10,000рря	100	B CD	01	ĸ
	Chromic Acid	ه) شاله ه	1.67-2.82	n/∎	none	n/a	non (Len		none extablished	none specified		ACEG		CIM
	Stese( Fuel	Insoluble	0.81-0.90	••	130		0.6·1.3 4·7.5		none established	none specified	0.05	ĐC	ABC	I.M.
	Casoline	fna a fubla	0.72-0.76	3.4	-45	variable	1.4X 7.4X		300pp=	none specified	0.005·10 # 0.25	ED	AB	TM .
	Kerosene	Insoluble	0.83-1.0	• •	100 - 165	5	0.7% 5.0%		none established	none apecified	1.0	800	AR	1×

HAZARDOUS PROPERTY INFORMATION

Marie   Mari			************		744444									
Actoric   Discription   Disc	CHECK IF MATERIAL	SOUNTER	SPECIFIC a CAAVITY	VAPOR DENSITY	FLASH	YAPOK PRESSURE	<b>3</b> 3	64/64 05 01	TLV-TUA9	13A31 18101	COOK PRESSOLD CR VARNING CONCENTRATION	KAZARD   PROPERTY	DERMIK TOXICIT	ACCUTAL EXPOSURE STHPTONS
1.55   1.45					-									
1.05   1.05	Arsenic	۵	5.727	•/2	Š	۵/	-		10ug/m3	200 B		cts	573	ACDGJYCOM
1.20   1.20   1.70	Beryll La	Δ	1.85	\$	¥ O	\$	-		2m/6n2	Pecified		U		) JANK
1.20   1.20   1.4   1.00   1   0.5mg/m3h   500/m93   C	Cachina	م	5. 5.	<b>~</b>	Ş	2	-	×2	0.5mg/m3	40/m33		u		
11.3437   1/4   100ne   1/4   1   100ne   1   100ne   1   11.3437   1/4   100ne   1/4   1   100ne	Chronium	۵	7.20	5	<b>4</b>	5	_	*	0.5mg/mJh	\$00\m2				
11.3437   n/a   none   n/a   f   50.49/m3   none   C	Copper	م	26.8	•/0	<b>₹</b>	<b>₽</b> /u	_		O. Jany / a.J	Poc Lied		<b>.</b> u		FEL PROOF
13.5939	Lead	A	11.1437	<b>■</b> /u	<b>*</b>	٠/٧	_		\$00g/m3	Pe 1:18		ú		ACD F GETODA
ti	Nercury	Д	13.5939	7,0	200	D. 90124	_		50vg/m3h	28-1/45		u		ACI PRO
in b 10.5 n/s none n/s f 0.01mg/m3 none c specified c c specified c c setablished specified c c	w ichet	۵	٥٠. د	<b>•</b>	ğ	• 2	_		1m3/m3	per I i'ed		u		DCH! PRO
ine b 11.85 rVe rone rVe f 0.01eg/m3 20eg/m3 C gg b 7.14 rVe rone rVe f rone rone c	3 از خور	۵	10.5	<b>?</b>	<u>د</u>	5	_		0.01mg/m3	none specified		Ü		=
b 7.14 n/a none n/a f none none c	Thatt line	Д	11.85	5	toou	5	•		0.01mg/m3	20mg/m3		u	9	ADG. MOS
	<del>2</del>	۵	7.14	• >	<b>1</b> 00	٧.	-			none specified		u		-

k. Dermal Toxicity data is summarized in the following three categories:

#### Skin Penetration

A - negligible penetration (solid-polar)

+ B - slight penetration (solid-nonpolar)

++ C - moderate penetration (liquid/solid-nonpolar)

+++ D - high penetration (gas/liquid-nonpolar)

#### Systemic Potency

E - slight hazard - LD<sub>50</sub> = 500-15,000 mg/kg lethal dose for 70 kg man = 1 pint-1 quart

F - moderate hazard - LD<sub>50</sub> = 50-500 mg/kg lethal dose for 70 kg man = 1 ounce-1 pint

G - extreme hazard - LD<sub>50</sub> = 10-50 mg/kg lethal dose for 70 kg/man = drops to 20 ml

#### Local Potency

H - slight - reddening of skin

I - moderate - irritation/inflamation of skin

J - extreme - tissue destruction/necrosis

## Acute Exposure Symptoms

A - abdominal pain

B - central nervous system depression

C - comatose

D - convulsions

E - confusion

F - dizzyness

G - diarrhea H - drowsiness

I - eye irritation

J - fever

K - headache

L - nausca

M - respiratory system irritation

N - skin irritation

O - tremors

P - unconsciousness

Q - vomiting

R - weakness

# HAZARDOUS PROPERTY INFORMATION EXPLANATIONS AND FOOTNOTES


Water solubility is expressed in different terms in different references. Many references use the term "insoluble" for materials that will not readily mix with water, such as gasoline. However, most of these materials are water soluble at the part per million or part per billion level. Gasoline, for example, is insoluble in the gross sense, and will be found as a discreet layer on top of the ground water. But certain gasoline constituents, such as benzene, toluene, and xylene will also be found in solution in the ground water at the part per million of part per billion level.

- a. Water solubility expressed as 0.2g means 0.2 grams per 100 grams water at 20°C.
- b. Solubility of metals depends on the compound in which they are present.
- c. Several chlorinated hydrocarbons exhibit no flash point in conventional sense, but will burn in presence of high energy ignition source or will form explosive mixtures at temperatures above 200°F.
- d. Practically non-flammable under standard conditions.
- e. Expressed as mm Hg under standard conditions.
- f. Explosive concentrations of airborne dust can occur in confined areas.
- g. Values for Threshold Limit Value-Time Weighted Average (TLV-TWA) are OSHA Permissable Exposure Limits except where noted in h and i.
- h. TLV-TWA adopted by the American Conference of Governmental Industrial Hygienists, which is lower than the OSHA PEL.
- i. TLV-TWA recommended by the national Institute for Occupational Safety and Health (NIOSH). A TLV or PEL has not been adopted by ACGIH or OSHA.
- j. A corrosive
  - B flammable
  - C toxic
  - D volatile
  - E reactive
  - F radioactive
  - G carcinogen
  - H infectious

## SAFETY AND HEALTH COMPLIANCE PROCESS

Disciplinary measures are progressive and involve four steps:

- 1. Should a safety and health violation be noted, the supervisor is to informally discuss the behavior with the employee, stating the potential dangerous result and outlining the correct procedure, then retrain the employee to ensure understanding.
- 2. A second violation should generate either a formal verbal warning or a written warning to the employee, depending on the severity.
- 3. The third infraction results in a formal written warning or suspension of the employee.
- 4. A fourth violation may lead to employee termination.



## ATTACHMENT C: STANDARD OPERATING PROCEDURES

#### ARTESIAN SAMPLING TECHNIQUES

Artesian Environmental Consultants has adopted the following sampling techniques in order to facilitate the collection of accurate and reliable data. Environmental data collected during field activities shall be collected and analyzed according to the following procedures described below:

### **EQUIPMENT DECONTAMINATION**

Prior to arriving at the sampling site, all reusable sampling equipment will be cleaned with phosphate free detergent, and rinsed twice with distilled water. This procedure will be carried out on-site prior to and between sampling. All equipment will be inspected for soils, greases, oils, and visible residues prior to use, and the residues, if found, will be removed.

#### SAMPLE CONTROL

Proper identification, preparation, packaging, handling, shipping and storage of samples obtained in the field will be the responsibility of field personnel. Samples will be readily identifiable and as representative as possible of in situ conditions.

#### Sample Labels

Each sample container will be labeled at the time of collection. The label will be attached to the individual sample containers. The label will contain the following minimum information:

- Project name and number
- Date and time of collection
- Name of collector
- Sample number
- Location of sample collection (i.e. boring and depth, or well number)
- Preservation or special handling employed

## Chain-of-Custody Request for Analysis

A chain-of-custody form for each sample and container will be used to track possession of the samples from the time they were collected in the field until the time they are analyzed in the laboratory. The chain-of-custody form will contain the following minimum information:

- Project name and number
- Name and signature of collector
- Date and time of sample collection
- Number of containers in a sample set
- Description of sample and container(s)
- Name and signatures of persons who are involved in the chain-of-custody
- Inclusive dates and times of possession
- Type of analysis requested

#### ARTESIAN ENVIRONMENTAL

(Lic. 624461: A, B, Haz., Asb, C-57) • e-mail: augerpro@aol.com 229 Tewksbury Ave. • Point Richmond, CA 94801 • TEL (510) 307-9943 • FAX (510) 232 2823

## Sample Selection, Preparation, Packaging, and Handling

Excavated soil is screened and segregated in the field using a vapor analyzing device such as a photoionization detector (PID) or equivalent instrument. After the removal of soil having obvious staining, odor, or detectable levels of organic vapors as detected on a PID or similar instrument, confirmational soil samples from the walls and/or floor of the excavation will be selected at intervals of 20 linear feet of wall or 400 square feet of excavation floor. Additional samples may be selected on the recommendation of the onsite geologist or regulator. All sampling will be performed using the bucket of an onsite backhoe or excavator.

Soil samples will be collected in brass or stainless steel tubes. Tube ends will be covered with Teflon tape and plastic end caps, labeled, and sealed in locking plastic bags. Groundwater samples will be placed in laboratory supplied containers which are compatible with the requested analysis. Samples will be placed into a cooler containing chemical ice. Padding (i.e. bubble wrap, foam) will be employed to prevent glass breakage.

### Sample Delivery to Laboratory

The samples will be delivered to a state certified laboratory under chain-of-custody within 48 hours of sampling. Samples will be maintained at approximately 4 ° Celsius for shipping. Shipping containers will be sealed with security tape to assure sample integrity during shipping. The chain-of-custody will accompany record the delivered samples.

#### SOIL SAMPLING PROTOCOL

All soil samples are collected in accordance with California Regional Water Quality Control Board (RWQCB) procedures described in the Leaking Underground Fuel Tank (LUFT) Field Manual, the Tri-Regional Board Staff Recommendations for Preliminary Evaluation and Investigation of Underground Tank Sites (Tri-Regional Guidelines), and local regulatory guidelines.

Standard U.S. Environmental Protection Agency (EPA), RWQCB, and California EPA methodologies for sampling and analysis are routinely utilized. Where required, a workplan and permit application will be submitted to and approved by the lead regulatory agency prior to commencing drilling or excavation activities.

#### GROUNDWATER SAMPLING

Because volatile organic compounds (VOCs) may be lost if the sample is aerated, vials for VOC analysis (40 ml) will be filled using a restricted flow dispenser at the end of the bailer to minimize sample agitation. The vials will be filled above the top of the opening to form a positive meniscus. No head space will be present in the vial once it is sealed. After the vial is capped, it will be inverted to check for air bubbles. If bubbles are present, the sample will be discarded and replaced. If it is not possible to collect a sample without air bubbles, the problem will be noted in the daily field log.

Where several types of analyses are to be performed for a given sample, individual containers will be collected in the following order:

- Volatile organic compounds

Project: 422-001-01

- Purgeable organic compounds
- Purgeable organic halogens
- Total organic compounds
- Total organic halogens
- Extractable organic compounds
- Total metals
- Dissolved metals
- Phenols
- Cyanide

## QUALITY CONTROL OF GROUNDWATER SAMPLES

A QC program which is independent from the laboratory's program will be maintained. This program includes the submittal of duplicates, field blanks, and travel blanks to the laboratory. No spiked samples will be supplied from the field. The QC samples will be packaged and sealed in the same manner as the other samples.

To ensure sample integrity, Artesian personnel adhere to the following procedures in the field:

A new, clean pair of latex or nitrile gloves are put on prior to sampling each location.

Wells are gauged and purged and groundwater or soil samples are collected in the expected order of increasing degree of contamination based on historical analytical results or field screening.

All sampling equipment will be thoroughly decontaminated between each location.

• During groundwater sample collection for volatile organic analysis, the amount of air passing through the sample is minimized. This helps prevent the air from stripping the volatiles from the water. Sample bottles are filled by slowly running the sample down the side of the bottle until there is a convex meniscus over the mouth of the bottle. The lid is carefully screwed onto the bottle such that no air bubbles are present within the bottle. If a bubble is present, the cap is removed and additional water is added to the sample container. After resealing the sample container, if bubbles still are present inside, the sample container is discarded and the procedure is repeated with a new container.

Laboratory and field handling procedures may be monitored, if required by the client or regulators, by including quality control (QC) samples for analysis with the groundwater samples. Examples of different types of QC samples are as follows:

• Trip blanks are prepared at the analytical laboratory by laboratory personnel to check field handling procedures. Trip blanks are transported to the project site in the same manner as the laboratory-supplied sample containers to be filled. They are not opened, and are returned to the laboratory with the samples collected. Trip blanks are analyzed for purgable organic compounds.

#### ARTESIAN ENVIRONMENTAL

• Equipment blanks are prepared in the field to determine if decontamination of field sampling equipment has been effective. The sampling equipment used to collect the groundwater samples is rinsed with distilled water which is then decanted into laboratory-supplied containers. The equipment blanks are transported to the laboratory, and are analyzed for the same chemical constituents as the samples collected at the site.

Project: 422-001-01

Duplicates are collected at the same time that the standard groundwater samples are being
collected and are analyzed for the same compounds in order to check the reproducibility of
laboratory data. They are typically only collected from one well per sampling event. The
duplicate is assigned an identification number that will not associate it with the source well.

Generally, trip blanks and field blanks check field handling and transportation procedures. Duplicates check laboratory procedures. The configuration of QC samples is determined by Artesian depending on site conditions and regulatory requirements.

Artesian assesses the quality control data provided with certified analytical laboratory reports for compliance within prescribed limits.

#### **Duplicates**

If appropriate, duplicate samples will be collected for approximately five percent (1 in 20) of the samples or one per sampling round, whichever is greater. The duplicate sample will be submitted to the laboratory for the same analyses as the original sample. The duplicate sample is acquired by filling separate containers from the same well bailer as the actual sample. The contents of the bailer will be evenly divided between the actual and duplicate samples, to insure duplication. The duplicate sample will be labeled as a duplicate without identifying the well location on either the chain-of-custody or the sample container. The well location and sample number of the duplicate sample will be noted on the Water Sampling Data Form.

#### Field Blanks

If appropriate, field blanks will be prepared for either five percent (1 in 20) of the samples or one per sampling set, whichever is greater. The field blank will be submitted to the laboratory for the same analyses as the rest of the sampling set. The field blank will be acquired by dispensing deionized water from the sampling bailer into the containers in the same manner as groundwater samples. The field blank will be assigned an independent sample number.

#### Travel Blanks

When sampling groundwater for volatile compounds analysis, travel blanks will be used if appropriate to detect the introduction of contaminants during transportation from the filed to the laboratory. The travel blank will be supplied by either Artesian or the laboratory. The travel blank will be taken to the field, and will accompany the collected groundwater samples to the laboratory for analysis. The travel blank will consist of deionized water. The travel blank will be assigned an independent sample number.

#### Sample Preservation

All samples will be preserved for certain analyses, as appropriate, and placed in coolers immediately following collection. Sealed chemical ice will be placed in the coolers to maintain samples at a temperature of 4 ° Celsius.

#### REFERENCES

Project: 422-001-01

