

RECEIVED

By Alameda County Environmental Health at 2:45 pm, Dec 02, 2013

November 20, 2013

Ms. Keith Nowell
Alameda County Health Care Services Agency
1131 Harbor Bay Parkway, Suite 250
Alameda, CA 94502-6577

Subject: Project Schedule
Site: 76 Station No. 5191/5043
449 Hegenberger Road
Oakland, California
Fuel Leak Case No. RO0000219

Dear Mr. Nowell;

I declare under penalty of perjury that to the best of my knowledge the information and/or recommendations contained in the attached report is/are true and correct.

If you have any questions or need additional information, please call:

Walter T. Sprague
Pacific Convenience & Fuel
7180 Koll Center Parkway, Suite 100
Pleasanton, California 94566
Tel: (925) 931-5714
Fax: (925) 905-2746
WSprague@pcandf.com

Sincerely,

PACIFIC CONVENIENCE & FUEL



WALTER SPRAGUE
Director of Retail Services

Attachment

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Calendar																															
							September 9/29	October 10/27	November 11/24	December 12/22	January 1/19	February 2/16	March 3/16	April 4/13	May 5/11	June 6/8	July 7/6	August 8/3	September 8/31	October 9/28	November 10/26	December 11/23	January 1/21	February 1/18	March 2/15	April 3/15	May 4/12	June 5/10	July 6/7	August 7/5	September 8/2	October 8/30	November 9/27	December 10/25	January 1/22	February 1/19	March 2/16	April 3/13
1	Task	Feasibility Study/CAP	61 days	Fri 11/22/13	Fri 2/14/14																																	
2	Task	Feasibility Study/CAP Submittal	1 day	Fri 11/22/13	Fri 11/22/13	1	Feasibility Study/CAP Submittal																															
3	Task	Regulatory Review -FS/CAP	2 mons	Mon 11/25/13	Fri 1/17/14	2	Regulatory Review																															
4	Task	Public Comment Period	1 mon	Mon 1/20/14	Fri 2/14/14	3	Public Comment Period																															
5	Task	Offsite Assessment/Well Installation	116 days	Tue 11/19/13	Tue 4/29/14																																	
6	Task	Offsite Assessment Work Plan Submittal	1 day	Tue 11/19/13	Tue 11/19/13		Offsite Assessment Work Plan Submittal																															
7	Task	Regulatory Review-Offsite Assessment WP	2 mons	Wed 11/20/13	Tue 1/14/14	6	Regulatory Review-Offsite Assessment WP																															
8	Task	Well Permitting	2 mons	Wed 1/15/14	Tue 3/11/14	7	Well Permitting																															
9	Task	Well Installation	1 wk	Wed 3/12/14	Tue 3/18/14	8	Well Installation																															
10	Task	Report Submittal - Offsite Assessment	2 mons	Wed 3/19/14	Tue 5/13/14	9	Report Submittal - Offsite Assessment																															
11	Task	Regulatory Review- Offsite Assessment Report	2 mons	Wed 5/14/14	Tue 7/8/14	10	Regulatory Review- Offsite Assessment Report																															
12	Task	Remedial Action Plan	80 days	Mon 2/17/14	Fri 6/6/14																																	
13	Task	Remedial Action Plan Preparation & Submittal	1 mon	Mon 2/17/14	Fri 3/14/14	4	Remedial Action Plan Preparation & Submittal																															
14	Task	Regulatory Review - RAP	2 mons	Mon 3/17/14	Fri 5/9/14	13	Regulatory Review - RAP																															
15	Task	Public Comment Period	1 mon	Mon 5/12/14	Fri 6/6/14	14	Public Comment Period																															
16	Task	RAP Implementation	105 days	Mon 6/9/14	Fri 10/31/14																																	
17	Task	Permitting	2 mons	Mon 6/9/14	Fri 8/1/14	15	Permitting																															
18	Task	RAP Implementation	1.5 mons	Mon 8/4/14	Fri 9/12/14	17	RAP Implementation																															
19	Task	Well Permitting	2 wks	Mon 9/15/14	Fri 9/26/14	18	Well Permitting																															
20	Task	Well Installation	1 wk	Mon 9/29/14	Fri 10/3/14	19	Well Installation																															
21	Task	RAP Summary Report- Preparation & Submittal	2 mons	Mon 10/6/14	Fri 11/28/14	20	RAP Summary Report- Preparation & Submittal																															
22	Task	Regulatory Review - RAP Implementation Report	2 mons	Mon 12/1/14	Fri 1/23/15	21	Regulatory Review - RAP Implementation Report																															
23	Task	Groundwater Monitoring	562 days	Wed 1/1/14	Thu 2/25/16																																	
24	Task	1Q14 GW Monitoring	4.3 mons	Wed 1/1/14	Wed 4/30/14		1Q14 GW Monitoring																															
25	Task	Regulatory Review - 1Q14 QMR	2 mons	Thu 5/1/14	Wed 6/25/14	24	Regulatory Review - 1Q14 QMR																															
26	Task	2Q14 GW Monitoring	4.4 mons	Tue 4/1/14	Thu 7/31/14		2Q14 GW Monitoring																															
27	Task	Regulatory Review - 2Q14 QMR	2 mons	Fri 8/1/14	Thu 9/25/14	26	Regulatory Review - 2Q14 QMR																															
28	Task	3Q14 GW Monitoring	4.45 mons	Tue 7/1/14	Fri 10/31/14		3Q14 GW Monitoring																															
29	Task	Regulatory Review - 3Q14 QMR	2 mons	Mon 11/3/14	Fri 12/26/14	28	Regulatory Review - 3Q14 QMR																															
30	Task	4Q14 GW Monitoring	4.4 mons	Wed 10/1/14	Fri 1/30/15		4Q14 GW Monitoring																															
31	Task	Regulatory Review - 4Q14 QMR	2 mons	Mon 2/2/15	Fri 3/27/15	30	Regulatory Review - 4Q14 QMR																															
32	Task	1Q15 GW Monitoring	86 days	Thu 1/1/15	Thu 4/30/15		1Q15 GW Monitoring																															
33	Task	Regulatory Review - 1Q15 QMR	2 mons	Fri 5/1/15	Thu 6/25/15	32	Regulatory Review - 1Q15 QMR																															
34	Task	2Q15 GW Monitoring	88 days	Wed 4/1/15	Fri 7/31/15		2Q15 GW Monitoring																															
35	Task	Regulatory Review - 2Q15 QMR	2 mons	Mon 8/3/15	Fri 9/25/15	34	Regulatory Review - 2Q15 QMR																															
36	Task	3Q15 GW Monitoring	88 days	Wed 7/1/15	Fri 10/30/15		3Q15 GW Monitoring																															
37	Task	Regulatory Review - 3Q15 QMR	2 mons	Mon 11/2/15	Fri 12/25/15	36	Regulatory Review - 3Q15 QMR																															
38	Task	Closure	170 days	Mon 11/2/15	Fri 6/24/16																																	
39	Task	Closure Request Submittal	1 mon	Mon 11/2/15	Fri 11/27/15	36	Closure Request Preparation & Submittal																															
40	Task	Regulatory Review - Closure Request	2 mons	Mon 11/30/15	Fri 1/22/16	39	Regulatory Review - Closure Request																															
41	Task	Public Comment Period	2 mons	Mon 1/25/16	Fri 3/18/16	40	Public Comment Period																															
42	Task	Permitting	2 wks	Mon 3/21/16	Fri 4/1/16	41	Permitting																															
43	Task	Well Destruction	2 wks	Mon 4/4/16	Fri 4/15/16	42	Well Destruction																															
44	Task	Waste Removal & Disposal	1.5 mons	Mon 4/18/16	Fri 5/27/16	43	Waste Removal & Disposal																															
45	Task	NFA Issued	1 mon	Mon 5/30/16	Fri 6/24/16	44	NFA Issued																															

Project: 2705191 Project Schedul
Date: Tue 11/19/13

- Task: Blue bar
- Split: Blue bar with vertical line
- Milestone: Diamond
- Summary: Blue bar with diagonal line
- Project Summary: Blue bar with vertical line and diagonal line
- External Tasks: Blue bar with diagonal line and diamond
- External Milestone: Thick black arrow
- Inactive Task: Thin grey arrow
- Inactive Milestone: Thin grey diamond
- Manual Summary Rollup: White bar with arrow
- Manual Task: White bar
- Duration-only: White bar with diagonal line
- Manual Summary: White bar with diagonal line and arrow
- Start-only: White bar with arrow
- Finish-only: Blue bar with arrow
- Deadline: Thick black arrow
- Progress: Green bar with diagonal line