BUTTNER PROPERTIES, INC.

PROPERTY DEVELOPMENT • REAL ESTATE INVESTMENT • PROPERTY MANAGEMENT

600 West Grand Avenue, Oakland, California 94612

Telephone (510) 832-3456 • Facsimile (510) 465-4670

Email: Buttner@value.net

May 10, 2012

RECEIVED

Alameda County Environmental Health Services Local Oversight Program 1131 Harbor Bay Parkway, Suite 250 Alameda, CA 94502-6577

9:48 am, May 17, 2012 Alameda County Environmental Health

Attention: Ms. Barbara Jakub, Hazardous Materials Specialist

RE: Dave's Station 2250 Telegraph Avenue Oakland, California

Dear Ms. Jakub:

The "Corrective Action Plan Addendum, Dave's Station, 2250 Telegraph Avenue, Oakland, California dated May 10, 2012 " ("Report") was prepared by our consultant, Fugro West, Inc. ("Fugro"), who we believe to be experienced and qualified to advise us in a technical area that requires a high degree of professional expertise. Therefore we have relied upon Fugro's assistance, knowledge and expertise in their preparation of the Report. I am unaware of any material inaccuracy in the information in the Report or of any violation of government guidelines that are applicable to the Report. Accordingly, I am not aware of any reason to question the conclusions and recommendations contained in the Report.

This letter is submitted pursuant to the requirements of California Water Code Section 13267(b)(1).

I declare under penalty of perjury that the foregoing is true and correct to the best of my knowledge.

Sincerely,

Mariannie Robism

Marianne Robison President

FUGRO CONSULTANTS, INC.



1000 Broadway, Suite 440 Oakland, California 94607 **Tel: (510) 268-0461** Fax: (510) 268-0545

May 10, 2012 Project No. 04.B0609004

Ms. Barbara Jakub, Hazardous Materials Specialist Alameda County Health Care Services Agency 1161 Harbor Bay Parkway, Suite 250 Alameda, CA 94502

Subject: Corrective Action Plan Addendum, Fuel Leak Case No. RO0000359, GeoTracker Global ID T0600100431, Dave's Station, 2250 Telegraph Avenue, Oakland, California

Dear Ms. Jakub:

Fugro Consultants, Inc., (Fugro) is pleased to present this Corrective Action Plan (CAP) Addendum in response to your technical comments presented in your CAP review letter dated March 8, 2012. Fugro presented the CAP in a report dated November 21, 2011, which included a review and assessment of more than 20 years of site characterization and monitoring activities, a human health risk assessment and the comparative evaluation of four (4) remedial alternatives deemed reasonable to address remnant soil and groundwater contamination stemming from past petroleum hydrocarbon releases. The property is slated for unrestricted reuse and redevelopment once the site is remediated.

TECHNICAL COMMENTS AND RESPONSES

COMMENT 1. PROPOSED REMEDIATION

Fugro's active remediation methods all include excavation and the addition of ORC. This does not meet the criteria for evaluation of three active remediation techniques. In particular, the first two "remedial alternatives" are similar except for the removal of the building. Please submit an evaluation of at least one additional active remediation technology in the report requested below.

Response: In support of developing the November 2011 CAP, Fugro evaluated four active alternatives. In general the alternatives comprised the following: Alternative 2 and 3 involved soil excavation and direct placement of ORC into excavations which varied in size, Alternative 4 involved minor soil removal followed by an aggressive program of ORC injection points across the site, and Alternative 5 involved excavation until cleanup goals are achieved with no ORC placement. Based on our review of these alternatives and our understanding of the intent of the requirements, we decided that Alternative 5 would not be presented because it represented a significant commitment of financial resources of the RP which would result in a greater economic hardship than the other active alternatives reviewed. Alternative 5 is presented in this addendum only to provide cost data for your analysis, it is in no way an



admission by the RP that if selected it would be implemented. The Alternatives are described below and summarized further in the attachments.

- Alternative 2 "Hot spot" soil removal and placement of Oxygen Releasing Compound (ORC) while allowing the existing building to remain in place. Source material would be left in place, and there would be a high likelihood that additional remedial efforts would be needed to achieve Target Cleanup Goals (TCG) in groundwater.
- Alternative 3 Targeted soil removal and placement of ORC. Source removal would be more extensive under this alternative compared to Alternative 2, in that the depth of excavation and extent of source removal is judged to be more complete. It was recognized that the techniques used would be similar to Alternative 2, and yet with the level of completeness we judged it could be treated as a separate alternative given that the result would be more protective of groundwater.
- Alternative 4 Targeted soil removal and ORC injection to aggressively address groundwater impacts. This is the recommended alternative as it directly delivers a proven cleanup serum to the most contaminated media, the groundwater fluctuation zone.
- Alternative 5 Excavation to meet TCG in Soil. This alternative was not included in the CAP report because the cost was in our opinion viewed to be significantly greater compared to the other three (3) alternatives. The methods employed for this alternative are similar to those undertaken and explained in the CAP for Alternative 3 and as such will not be reiterated herein. In general, each of the five (5) hot spot area excavations would be expanded until TCG in soil are met. Once the excavation activities are completed, water that has accumulated in the excavation would be removed. Based on our site characterization studies, it is possible that ½ to ¾ of the site may require excavation to expose the impacted groundwater fluctuation zone, and the excavated soils may not be appropriate for reuse due to the limitations onsite to segregate clean from impacted soils. ORC would not be needed in this alternative given the extensiveness of the soil removal activities. Any remnant materials left onsite would eventually attenuate.

This is an open-ended alternative due to the existence of the contaminated layer of soil which has been observed in most sampling locations at the site during previous investigations. This layer is comprised of predominately contaminated clayey and silty soils extending from depths of about 8 to 15 feet, coincident with the groundwater fluctuation zone. It was, and still is, our opinion that it is not cost effective to remove this material for the presumed benefits achieved, and as a result this alternative was not included in the CAP. A copy of the cost evaluation is now included as an attachment herein and will be further discussed in response to Comment 3.



COMMENT 2. ADDITION OF OXYGEN RELEASING COMPOUND (ORC) AFTER EXCAVATION

The Draft CAP provides the option of adding oxygen releasing compound (ORC) in all three of the proposed remedial options. ORC is said to continue to be active in adding oxygen to the subsurface for approximately one-year. Therefore injection or placement of ORC will prolong the verification monitoring period for an additional year. Please provide an evaluation of whether placing ORC in the excavation pits in Option 3 is necessary to reduce groundwater concentrations when you will be both removing the secondary source of contamination by excavation and dewatering the tank pit before replacing the site with clean soil.

Response: Petroleum releases at the site have impacted soil in the groundwater fluctuation zone and the impacted materials have been identified in areas away from the former tank pits. The contamination is bound to the fine-grained sediments (silts and clays) and as such the clean up of the contaminated soil and coincident water will prove to be difficult to remediate effectively without physically removing the soil layer and water which accumulates in excavation pits. In Alternative 3, while the excavation is more complete than Alternative 2, contaminated materials beyond the excavation areas will be left in place and these materials will be coincident with groundwater surface. Water which infiltrates into the small excavations will be removed however and given the slow recharge that occurs in fine-grained sediment zones we do not believe that sufficient water volume will be removed to reduce secondary contaminant source within the groundwater fluctuation zone. Remnant contamination at the Site will continue to contaminate groundwater, and due to various contaminant fate and transport processes, will in turn re-contaminate remediated areas. The addition of ORC, which can be completed at a reasonable expense, will effectively reduce the long term groundwater monitoring requirements. Without the addition of ORC, it is our opinion that groundwater monitoring would still be required beyond the 2 years projected in the CAP. As a result we believe that it is necessary to place ORC into the excavations planned in Alternative 3.

COMMENT 3. COST EVALUATION

Please include a detailed cost analysis for each viable option, Specify the breakout costs for each of the following:

- Groundwater monitoring by year
- ORC emplacement and injection (Options 3 and 4)
- Additional remedial option as requested above (Alternative 5)
- Over-purge pit water disposal vs. discharging to the POTW through a permit.
- Well destruction and reinstallation

Please include the cost evaluation in the addendum requested below.

Response: A comparison of alternatives was included in the November 2011 CAP report in Section 9.2.5. The summary table presented in the CAP is in general accordance with the requirements of Title 23 of California Code of Regulations, Section 2725. The engineer's



estimates which were used to develop the costs summarized in the table are attached for each of the alternatives previously evaluated. The engineer's estimates should be considered Fugro internal work product only and are deemed appropriate for a cost analysis of various alternatives, and should not be viewed to represent actual costs which an RP may be responsible for.

A revised Alternative Evaluation Summary Table from the CAP is also attached. This revised table includes the requested itemization listed above with the exception of the water disposal vs. POTW discharge cost element. A comparison of costs associated with over-purge pit water vs. discharging to the POTW through a permit would be the same for each of the alternatives, and as such there is no reason to add this level of detail into the alternative evaluation at this time. It is our experience that permitted POTW discharges end up being more expensive than disposing of the water at a permitted facility such as ICON, primarily due to the cost of preparing and managing the permit requirements, and ultimately the restrictions imposed when another batch of water needs to be discharged. The cost comparison of water discharge measures can be best evaluated once a contractor has been selected who can provide the analysis.

COMMENT 4. DATA SUMMARY TABLES

Please include the depth of all samples (such as the depth of the waste-oil soil, the depth of the temporary wells and depth of grab groundwater samples, if available), in the addendum requested below.

Response: CAP Tables 1, 2 and 4 have been revised to include the depth of samples previously obtained and are attached as requested. Sample depths were previously provided to ACEH for Tables 3, 5, and 6 in the November 2011 CAP.

COMMENT 5. MAPS

A. Please provide a map that clearly depicts concentrations of residual soil contamination at the site.

Response: Given the number of studies that have been conducted at the site, it was our opinion that cross-sections provided a better visual of the locale of contamination than a map, and as such the November 2011 CAP included two very detailed cross-sections as Plates 6 and 7. To comply with the current request we have developed and attach a map showing the maximum concentrations of detected target compounds for your review.

B. Also include the location of the temporary wells (TW-wells) on one of the maps in the document.

Response: TW-wells were already shown on Plate 3 of the November 2011 CAP.



C. Please provide an extended site map using an aerial photograph and show the immediate vicinity and land use (such as noting the nursery school next door the gas station locations and restaurants/residences in the immediate vicinity.

Response: Plate 2 in the November 2011 CAP showed the location of the day car and the former Chevron Station. To comply with the current request, Fugro staff canvassed the area to document land uses in a 500 foot radius of the site. The resulting map is attached.

REPORTING REQUIREMENTS

In accordance with reporting requirements, Fugro has uploaded a PDF copy of this Addendum to the ACEH ftp website and Regional Water Quality Control Board's (RWQCB) GeoTracker database. We have also sent electronic copies of all attached tables in a Microsoft excel format to ACEH.

If you have any questions, please call either of the undersigned at (510) 268-0461.

Sincerely,



Fugro CONSULTANTS, Inc.

iann alexande Jeriann Alexander, P.E., R.E.A. Principal Engineer



JNA:ke

Attachments: Engineering Estimate Spreadsheets Revised Alternative Evaluation Summary Table Revised Data Summary Tables 1, 2, and 4 Plate - Maximum Concentration of Detected Compounds Plate – Current Land Uses

Copies Submitted: (1) Addressee (PDF) Ms. Marianne Robison, Buttner Properties (PDF) Mr. Tim Robison, Ph.D. (PDF) Alameda County Environmental Health FTP website (PDF) Regional Water Quality Control Board GeoTracker database **ENGINEERING ESTIMATE SPREADSHEETS**

Potential Remediation Costs- Alternative 2 - Soil Excavation and ORC treatment 2250 Telegraph Ave Oakland, California

Line Iten	n	Quantity No.	Unit	Unit Price	Subtotal	Source	Engineers Estimated Costs
Property	and Remediation Logistical Considerations						
Planning	and Contract Management						
	Planning, develop specs, coordination with owner			\$15,000	\$15,000	Fugro	
	Agency RAP Update to show logistics, Contractor Bidding	g	1 ea	\$15,000	\$15,000	Fugro	
	Progress Reports and Updating to Client	1	2 ea	\$1,500	\$18,000	Fugro	
	Implementation Report		1 ea	\$25,000	\$25,000	Fugro	
	Agency Oversight Fees			\$20,000	\$20,000	Fugro	
			Subtotal		\$93,000		
Deconta	mination Station and Water Disposal						
	Station set up and take down		2 mo	\$500	\$1,000	contractor	
	Water Storage in 3000 gallon water tank		4 mo	\$250	\$1,000	contractor	
	Anaytical Costs Water Disposal		2	\$500	\$1,000	Fugro	
	Water Trans and Disposal at permitted facility		2 ea	\$4,500	\$9,000	contractor	
	Data Evaluation, coordination of disposal		1 ea	\$2,500	\$2,500	Fugro	
Remedia	tion Contractor Site Logistics		0	* 000	\$4.000		
	Contractor Storage Container Rentai		6 mo	\$300	\$1,800	contractor	
	Portable Restroom		6 mo.	\$250	\$1,500	contractor	
Remedia	tion						
10 days	Excavation						
	Mob/Coordination of Supplies and Equipment		1 ea	\$500	\$500	contractor	
	Concrete slab demolition/recycle interior		1 ea	\$3,000	\$3,000	contractor	
	Trench Plates for shoring			\$1,000	\$1,000	contractor	
	Excavate MW-1 Area - 20x15x17	200					
	Excavate MW-3 to B-9 - 20x50x17	630					
	Excavate along fence line 10x60x17	385					
	Excavate interior of building 10x20x17	100					
	Excavate MW-4 Area 15x30x17	300 160	10 yds	\$15	\$24,000	contractor	
	Interior Area Difficulties				\$5,000	contractor	
	Interior Slab replacement				\$10,000	contractor	
	1	615 2099	.5 3149.25	5			
		yds 30% fluff	1.5 to get tons				
		yds	tons				
	Analytical Testing						
	Soli comi every 15 leet 500 illiedi leet	3	4 tests				
	Soli slockpiles o composites		4 lesis	¢205	¢11.050	Fuero	
	tprig, tprid, tprinto and lead	-	14 16515	5 day turpar	911,000 ound	Fugio	
	Load Transport and disposal	320	10 tone	S day tumai \$50	\$160.000	contractor	
		520	10 10113	ψ00	φ100,000	contractor	
0.5 day	Remove collected water, 2 diff days, slow recharge		2 ea	\$750	\$1,500	contractor	
1 Day	Place ORC		5 ea	\$2,000	\$10,000	Regenesis	
2 days	Backfill place and compact import following ORC	240	00 tons	\$35	\$84,000	contractor	
	Direction of Remedial Activities	2	0 dav	\$2.750	\$55.000	Fuaro	
	Assume: Field Engineer onsite full time +	8hr Registered	Env Professional	• ,	• • • • • • • •	5	
	OVM and Sampling Equipment	2	20 day	\$350	\$7,000	Fugro	
	Contractor to be paid directly by Client, no carrying costs	s 0.1	5 percent		\$0	Fugro	
		Subtotal Labor and	Materials Contingency	0.2	\$482,850 \$77,970		
		Remediati	on Subtotal		\$560,820		

\$560,820

Total

Potential Remediation Costs- Alternative 3 - Soil Excavation and ORC treatment 2250 Telegraph Ave Oakland, California

Line Item		Quantity No.	Unit	Unit Price	Subtotal	Source	Engineers Estimated Costs
Property	and Remediation Logistical Considerations						
Planning	and Contract Management Planning, develop specs, coordination with owner Agency RAP Update to show logistics,Contractor Bidding Progress Reports and Updating to Client Implementation Report Agency Oversight Fees	9	1 ea 2 ea 1 ea Subtotal	\$15,000 \$15,000 \$1,500 \$25,000 \$20,000	\$15,000 \$15,000 \$18,000 \$25,000 \$20,000 \$93,000	Fugro Fugro Fugro Fugro Fugro	
Decontar	nination Station and Water Disposal Station set up and take down Water Storage in 3000 gallon water tank Anaytical Costs Water Disposal Water Trans and Disposal at permitted facility Data Evaluation, coordination of disposal		2 mo 4 mo 2 2 ea 1 ea	\$500 \$250 \$500 \$4,500 \$2,500	\$1,000 \$1,000 \$1,000 \$9,000 \$2,500	contractor contractor Fugro contractor Fugro	
Remedia	tion Contractor Site Logistics Contractor Storage Container Rental Portable Restroom		6 mo 6 mo.	\$300 \$250	\$1,800 \$1,500	contractor contractor	
Remedia 10 days	tion Excavation Mob/Coordination of Supplies and Equipment Excavate MW-1 Area - 20x15x17 Excavate MW-3 to B-9 - 20x50x17 Excavate along fence line 10x60x17 Excavate MW-4 Area 35x35x17	200 630 385 800 180 2015 2619 yds 30% fluff vds	1 ea 00 yds .5 1.5 to get tons tons	\$500 \$15 3929.25	\$500 \$27,000	contractor contractor	
	Analytical Testing Soil conf every 15 feet 500 lineal feet Soil stockpiles 8 composites tphg, tphd, tphmo and lead Load, Transport and disposal	900 2 2 400	25 tests 4 tests 29 tests 00 tons	\$325 5 day turnar \$50	\$9,425 ound \$200,000	Fugro	
0.5 day	Remove collected water, 2 diff days, slow recharge		2 ea	\$750	\$1,500	contractor	
1 Day	Place ORC		4 ea	\$2,000	\$8,000	Regenesis	
2 days	Backfill place and compact import following ORC	300	00 tons	\$35	\$105,000	contractor	
	Direction of Remedial Activities Assume: Field Engineer onsite full time + a OVM and Sampling Equipment	2 8hr Registered I 2	20 day Env Professional 20 day	\$2,750 \$350	\$55,000 \$7,000	Fugro Fugro	
	Contractor to be paid directly by Client, no carrying costs	s 0.1 Subtotal Labor and Remediati	5 percent Materials Conting on Subtotal	gency 0.2	\$0 \$524,225 \$86,245 \$610,470	Fugro	

Total

Potential Remediation Costs- Alternative 4 - Soil Excavation and Aggressive GW Treatment 2250 Telegraph Ave Oakland, California

		Quantity		Unit			Eng Esti
Line Iter	n	No.	Unit	Price	Subtotal	Source	С
Property	and Remediation Logistical Considerations						
Planning	g and Contract Management						
	Planning, develop specs, coordination with owner			\$25,000	\$25,000	Fugro	
	Agency RAP Update to show logistics, Contractor Biddin	ng	1 ea	\$25,000	\$25,000	Fugro	
	Permitting for ORC Injection		1 ea	\$7,500	\$7,500	Fugro	
	Progress Reports and Updating to Client	1	2 ea	\$1,500	\$18,000	Fugro	
	Implementation Report		1 ea	\$25,000	\$25,000	Fugro	
	Agency Oversignt Fees		Subtotal	\$20,000	\$20,000 \$120,500	Fugro	
Deconta	mination Station and Water Disposal						
2000	Station set up and take down		2 mo	\$500	\$1.000	contractor	
	Water Storage in 3000 gallon water tank		1 mo	\$250	\$250	contractor	
	Anavtical Costs Water Disposal		1	\$500	\$500	Fuaro	
	Water Trans and Disposal at permitted facility		1 ea	\$4,500	\$4,500	contractor	
	Data Evaluation, coordination of disposal		1 ea	\$2,500	\$2,500	Fugro	
Remedia	ation Contractor Site Logistics				^ ~~~		
	Contractor Storage Container Rental		2 mo	\$300	\$600	contractor	
	Portable Restroom		2 mo.	\$250	\$500	contractor	
Remedia	ation						
4 days	Excavation						
	Mob/Coordination of Supplies and Equipment		1 ea	\$500	\$500	contractor	
	Excavate SG7 Area -15x15x17	150		• • • •	• • • •		
	Excavate MW-4 Area 25x25x17	400 55	i0 yds	\$15	\$8,250	contractor	
	Interior Area Difficulties		•		\$5,000	contractor	
	Interior Slab replacement				\$10,000	contractor	
		550 71	5 1072.	5			
		yds 30% fluff	1.5 to get tons				
		yds	tons				
	Analytical Testing		- · · ·				
	Soil conf every 15 feet 500 lineal feet	1	0 tests				
	Soil stockpiles 8 composites		1 tests		.	_	
	tphg, tphd, tphmo and lead	1	1 tests	\$325	\$3,575	Fugro	
	Lood Tressent and diseased	440	0.4	5 day turnar	ouna ¢rr ooo		
	Load, Transport and disposal	110	iu tons	200	\$55,000	contractor	
0.5 day	Remove collected water, 2 diff days, slow recharge		2 ea	\$750	\$1,500	contractor	
1 Day	Place ORC in Pits		2 ea	\$750	\$1,500	Regenesis	
2 days	Backfill place and compact import following ORC	82	25 tons	\$35	\$28,875	contractor	
5 dav	ORC Injection ORC plus contractor to mix and install			\$100.000	\$100.000	Regenisis	
e aay				<i>Q</i> QQ	\$ 100,000	rtogoniolo	
	Direction of Remedial Activities	2	0 day	\$2,750	\$55,000	Fugro	
	Assume: Field Engineer onsite full time +	8hr Registered	Env Professional	¢250	¢2 500	Fuero	
			0 day	\$350	\$3,500	Fugio	
	Contractor to be paid directly by Client, no carrying cost	s 0.1	5 percent		\$0	Fugro	
		Subtotal			\$403.050)	
		Labor and	Materials Contingenc	y 0.2	\$56.510	1	
				,	,		
		Remediati	on Subtotal		\$459,560)	

Engineers Estimated Costs

\$459,560

Total

Potential Remediation Costs- Alternative 5 - Soil Excavation until TCG Met 2250 Telegraph Ave Oakland, California

	Quantity		Unit			Engineers
Line Item	No.	Unit	Price	Subtotal Source		Costs
Property and Remediation Logistical Considerations						
Planning and Contract Management						
Planning, develop specs, coordination with owner			\$15,000	\$15,000 Fugro		
Agency RAP Update to show logistics, Contractor Bidding		1 ea	\$15,000	\$15,000 Fugro		
Progress Reports and Updating to Client	1.	2 ea	\$1,500	\$18,000 Fugro		
Implementation Report		1 ea	\$25,000	\$25,000 Fugro		
Agency Oversight Fees		0.1.1.1.1	\$20,000	\$20,000 Fugro		
		Subtotal		\$93,000		
Decontamination Station and Water Disposal						
Station set up and take down	:	2 mo	\$500	\$1,000 contractor		
Water Storage in 3000 gallon water tank		2 mo	\$250	\$500 contractor		
Anaytical Costs Water Disposal		4	\$500	\$2,000 Fugro		
Water Trans and Disposal at permitted facility		4 ea	\$4,500	\$18,000 contractor		
Data Evaluation, coordination of disposal		4 ea	\$2,500	\$10,000 Fugro		
Remediation Contractor Site Logistics		0	\$ 000	0 4 000		
Contractor Storage Container Rentai		6 mo	\$300	\$1,800 contractor		
Poltable Restroom		6 mo.	\$250	\$1,500 contractor		
Remediation by chasing imapcted soil until TCG are met, Assu	me 1/2 of site is	s excavated to avera	age 15 foot depth			
Excavation over 20 day period			A- - - - - - - - - -	AF AAA		
Mob/Coordination of Supplies and Equipment, rental lost	time	1 ea	\$5,000	\$5,000 contractor		
	1000 400	o yas	7800	\$60,000 contractor		
	vds 30% fluff	1 5 to get tons	7000			
	vds	tons				
Analytical Testing	,					
Periodic Testing						
tphd, tphg 24 hr turnaround	5	0 tests	\$200	\$10,000 Fugro		
Soil conf normal turnaround	5	0				
Soil stockpiles 8 composites	1	0 tests	\$ 005			
tpng, tpnd, tpnmo and lead	4	U tests	\$325	\$16,250 Fugro		
Load, Transport and disposal	780	0 tons	\$50	\$390,000 contractor		
0.5 day _ Pamaya collected water from pite		4.00	¢750	¢2.000 contractor		
0.5 day Remove collected water from pits		4 ea	\$750	\$3,000 contractor		
2 days Backfill place and compact import NO ORC	600	0 tons	\$35	\$210,000 contractor		
Direction of Remedial Activities	3	0 day	\$2,750	\$82,500 Fugro		
Assume: Field Engineer onsite full time + 8	Shr Registered E	nv Professional				
OVM and Sampling Equipment	3	0 day	\$350	\$10,500 Fugro		
Contractor to be paid directly by Client, no carrying costs	0.1	5 percent		\$0 Fugro		
	Subtotal			\$915,050		
	Labor and	Materials Contingenc	y 0.3	\$246,615		
	Domodici	n Subtotal		¢1 161 665		
	Remediatio	JII SUDIOIAI		σι, 101,000		
					_	
					Total	\$1,161,665

Well Demolition (Assumes 4 wells)					
Coordinating Site Access. Permitting and Planning					
Principal Engineer	2	hr @	\$215	/hr	\$430
Project I	8	hrs @	\$155	/hr	\$1,240
Drilling Permit (one in street, one for site)	2	permits	\$915	/ea	\$1,830
Encroachment Permit (City of Oakland)	1	permit	\$1,550	/ea	\$1,550
Vehicle	4	hrs @	\$12	/hr	\$48
Well Demolition (2 days)					
Principal Engineer	2	hrs @	\$215	/hr	\$430
Project I	4	hrs @	\$155	/hr	\$620
Staff I	20	hrs @	\$120	/hr	\$2,400
Vehicle	20	hrs @	\$12	/hr	\$240
Field Supplies	1	fee	\$350	/ea	\$350
Drilling Contractor			\$6,000		\$6,000
Investigation Derived Waste Management					
Project I	2	hrs @	\$155	/hr	\$310
Drum Disposal, assumes non-haz waste	4	ea @	\$250	/ea	\$1,000
				Subtotal	\$16,448
Prepare Well Demolition Completion Report					
Principal Engineer	4	hours @	\$215	/hr	\$860
Project I	12	hours @	\$155	/hr	\$1,860
Staff I - upload report to County/State databases	4	hours @	\$120	/hr	\$480
Clerical	2	hours @	\$85	/hr	\$170
Drafting	2	hours @	\$105	/hr	\$210
				Subtotal	\$3,580
				TOTAL	\$20,028

Il Installation (assumes 3 wells)					
Coordinating Site Access and Planning					
Principal Engineer	2	hr @	\$215	/hr	\$430
Project I	8	hrs @	\$155	/hr	\$1,240
Planning and Permitting					
Drilling Permit (Alameda County)	1	permits	\$915	/ea	\$915
Staff I (mark borings, USA, HSP)	8	hrs @	\$120	/hr	\$960
Vehicle	4	hrs @	\$12	/hr	\$48
Well Installation (2-days)					
Principal Engineer	2	hrs @	\$215	/hr	\$430
Project I	4	hrs @	\$155	/hr	\$620
Staff I	16	hrs @	\$120	/hr	\$1,920
Vehicle	16	hrs @	\$12	/hr	\$192
Field Supplies/meters/OVM for soil	1	fee	\$350	/ea	\$350
Drilling Contractor	2	day@	\$4,000	/day	\$8,000
Well Development					
Project I	4	hrs @	\$155	/hr	\$620
Staff I	10	hrs @	\$120	/hr	\$1,200
Vehicle	10	hrs @	\$12	/hr	\$120
Drilling Contractor	1	day@	\$1,100	/day	\$1,100
Field Multiparameter Meter	1	day @	\$220	/day	\$220
Registered Land Surveyor	1	fee	\$1,500	/ea	\$1,500
Analysis of Soil Samples					
TPHg, BTEX, MTBE (8015m)	12	samples @	\$65	/ea	\$780
Fuel Oxygenates & Lead Scavengers (8260b)	12	samples @	\$90	/ea	\$1,080
TPHd, TPHmo with silica gel (8015m)	12	samples @	\$95	/ea	\$1,140
EDF Reporting	1	fee @	\$60	/fee	\$60
				Subtotal	\$22,925
Investigation Derived Waste Management					
Project I	2	hrs @	\$155	/hr	\$310
Drum Disposal, assumes non-haz waste	8	ea @	\$250	/ea	\$2,000
				Subtotal	\$2,310
Prepare Well Installation Completion Report					
Principal Engineer	4	hours @	\$215	/hr	\$860
Project I	12	hours @	\$155	/hr	\$1,860
Staff I - upload report to County/State databases	4	hours @	\$120	/hr	\$480
Clerical	2	hours @	\$85	/hr	\$170
Drafting	2	hours @	\$105	/hr	\$210
-				Subtotal	\$3,580
				TOTAL	\$28,815

Year 1 - Semi Annual Monitoring (3 Wells including MW-5, MW-7, and MW-8)

	То	tal for the Year	\$18,349
		Total This Event	\$9,175
Staff I	1 hr @	\$120 /hr	\$120
Upload Report to Agency Database			
Clerical	4 hrs @	\$85 /hr	\$340
Drafting	4 hrs @	\$105 /hr	\$420
Staff I	12 hrs @	\$120 /hr	\$1,440
Project I	4 hrs @	\$155 /hr	\$620
Principal Engineer	2 hrs @	\$215 /hr	\$430
Prepare Groundwater Monitoring Report			
EDF Data Reporting	1 fee @	\$60 /fee	\$60
TPHd, TPHmo with silica gel (8015m)	3 samples @	\$95 /ea	\$285
Fuel Oxygenates & Lead Scavengers (8260b)	3 samples @	\$90 /ea	\$270
TPHg, BTEX, MTBE (8015m) + Duplicate	4 samples @	\$65 /ea	\$260
Analysis of Groundwater Samples		• • • • • • •	• • • •
Drum Disposal (if needed: assuming Non-Hazardous)	1 each @	\$250 /ea	\$250
Miscellaneous Field Instruments/Supplies	1 fee @	\$250 /fee	\$250
Vehicle	16 hrs @	\$12 /hr	\$192
Staff I	16 hrs @	\$120 /hr	\$1.920
Project I	4 hrs @	\$155 /hr	\$620
Principal Engineer	1 hr @	\$215 /hr	\$215
Field Work - Two Days		φ100 /m	φισσ
Drafting	1 hr @	\$105 /hr	\$105
Staff I	2 hrs @	\$120 /hr	\$960
	0.5 III ⊌ 2 brs @	\$155 /hr	\$310
	0.5 hr @	¢215 /br	¢108
Planning and Permitting			

C:\Documents and Settings\jalexander\Desktop\CAP Addendum\fee estimate CAP Support.xls

Year 1 - Qtrly Monitoring 3 New Wells including MW-1, MW-3 and MW-4

	-	Total for the Year	\$32,916
	_	Total This Event	\$8,229
Staff I	1 hr @	\$120 /hr	\$120
Upload Report to Agency Databases			
Clerical	4 hrs @	\$85 /hr	\$340
Drafting	4 hrs @	\$105 /hr	\$420
Staff I	12 hrs @	\$120 /hr	\$1,440
Project I	4 hrs @	\$155 /hr	\$620
Principal Engineer	2 hrs @	\$215 /hr	\$430
Prepare Groundwater Monitoring Report			
EDF Data Reporting	1 fee @	\$60 /fee	\$60
TPHd, TPHmo with silica gel (8015m)	3 samples @	\$95 /ea	\$285
Fuel Oxygenates & Lead Scavengers (8260b)	3 samples @	\$90 /ea	\$270
TPHg, BTEX, MTBE (8015m) + Duplicate	4 samples @	\$65 /ea	\$260
Analysis of Groundwater Samples			•
Drum Disposal (if needed; assuming Non-Hazardous)	1 each @	\$250 /ea	\$250
Miscellaneous Field Instruments/Supplies	1 fee @	\$250 /fee	\$250
Vehicle	12 hrs @	\$12 /hr	\$144
Staff I	12 hrs @	\$120 /hr	\$1,440
Project I	2 hrs @	\$155 /hr	\$310
Principal Engineer	0.5 hr @	\$215 /hr	\$108
Field Work - 2 days	1111 6	φ100 /m	φισσ
Draffing	1 hr @	\$105 /br	\$105
Staff I	2 1113 @ 8 brs @	\$130 /hr	0100 \$960
Principal Engineer	0.5 m @	9213 /111 \$155 /br	φ100 ¢210
Bringing Engineer	0 E hr @	¢015 /br	¢100

Year 2 - Semi Annual Monitoring (6 Wells including MW-1, MW-3, MW-4, MW-5, MW-7, and MW-8)

	Tota	al for the Year	\$22,485
		Total This Event	\$11,243
Staff I	1 hr @	\$120 /hr	\$120
Upload Report to Agency Database			
Clerical	4 hrs @	\$85 /hr	\$340
Drafting	4 hrs @	\$105 /hr	\$420
Staff I	16 hrs @	\$120 /hr	\$1,920
Project I	6 hrs @	\$155 /hr	\$930
Principal Engineer	2 hrs @	\$215 /hr	\$430
EDF Data Reporting Prenare Groundwater Monitoring Penort	i iee @	\$60 /iee	400
IPHO, IPHMO with silica gel (8015m)	6 samples @	\$95 /ea	\$570 \$60
TDLL TDLL with siling as (0045m)		\$90 /ea	φ040 Φ Γ ΖΟ
Fuel Overgenetes & Load Servengers (8260b)	7 samples @	\$00 /ea	φ 4 00 Φε40
TPHa BTEX MTRE (8015m) + Duplicate	7 samples @	\$65 /00	\$155
Analysis of Groundwater Samples	r cuon e	φ200 /04	Ψ200
Drum Disposal (if needed: assuming Non-Hazardous)	1 each @	\$250 /ea	\$250
Miscellaneous Field Instruments/Supplies	1 fee @	\$250 /fee	\$250
Vehicle	20 hrs @	\$12 /hr	\$240
Staff I	20 hrs @	\$120 /hr	\$2,400
Project I	4 hrs @	\$155 /hr	\$620
Principal Engineer	1 hr @	\$215 /hr	\$215
Field Work - Two Days			
Drafting	1 hr @	\$105 /hr	\$105
Staff I	8 hrs @	\$120 /hr	\$960
Project I	2 hrs @	\$155 /hr	\$310
Principal Engineer	0.5 hr @	\$215 /hr	\$108
Dringing Engineer	0 E br @	¢015 /br	<u> </u>

<u>Well Demolition (Assumes 7 wells MW-1, MW-2, MW-3, MW-3, MW-4, MW-5, MW-7 and MW-8)</u> Coordinating Site Access. Permitting and Planning

			TOTAL	\$27,148
			Subtotal	\$3,58
Drafting	2	hours @	\$105 /hr	\$210
Clerical	2	hours @	\$85 /hr	\$170
Staff I - upload report to County/State databases	4	hours @	\$120 /hr	\$48
Project I	12	hours @	\$155 /hr	\$1,86
Principal Engineer	4	hours @	\$215 /hr	\$86
Prepare Well Demolition Completion Report				
• •			Subtotal	\$23,56
Drum Disposal, assumes non-haz waste	7	ea @	\$250 /ea	\$1,75
Investigation Derived Waste Management Project I	4	hrs @	\$155 /hr	\$62
Drilling Contractor			\$10,000	\$10,00
Field Supplies	1	fee	\$350 /ea	\$35
Vehicle	30	hrs @	\$12 /hr	\$36
Staff I	30	hrs @	\$120 /hr	\$3,60
Project I	6	hrs @	\$155 /hr	\$93
Principal Engineer	4	hrs @	\$215 /hr	\$86
Well Demolition (3 days)				
Vehicle	4	, hrs @	\$12 /hr	\$4
Encroachment Permit (City of Oakland)	1	permit	\$1,550 /ea	\$1,55
Drilling Permit (one in street, one for site)	2	permits	\$915 /ea	\$1.83
Project I	8	hrs @	\$155 /hr	\$1.24
Principal Engineer	2	hr @	\$215 /hr	\$43

REVISED ALTERNATIVE EVALUATION SUMMARY TABLE

Alternative Evaluation Summary Table

	Alternative 1: No Action/MNA	Alternative 2: "Hotspot" Removal with ORC Placement	Alternative 3: Targeted Soil Removal and ORC Placement	Alternative 4: Targeted Soil Removal with Aggressive Groundwater Treatment	Alternative 5: Soil excavation until TCG are met
Short-term Effectiveness	Not Effective	Moderately effective	Highly effective to remove source material	Highly Effective	Highly Effective
Long-term Effectiveness	Not Effective	Source remains and will need to be remediated in the future, moderately effective but may require more aggressive groundwater treatment	Moderately effective but may require more aggressive groundwater treatment	Highly Effective	Highly Effective
Overall Protectiveness	Not Protective	Moderately Protective	Protective	Protective	Protective
Implementability	Feasible	Feasible	Feasible	Feasible	Feasible
Remediation Cost	\$50k	\$500 to 550K, includes cost of ORC of \$10k	\$600 to 650k, includes cost of ORC of \$10k	\$450 to \$500k, includes cost of ORC injection of of \$100k	\$1,000 to 1,500k, no ORC cost
Estimated Years of Groundwater Monitoring	20 Years	2 Years	2 Years	2 Years	1 Year
Well Demolition before Rem and Installation after	0	\$50 to 60k	\$50 to 60k	\$50 to 60k	\$50 to 60k
Year 1 Monitoring and PM	6 wells at \$25k/year	\$70k	\$70k	\$70k	\$60k
Year 2 Monitoring	6 wells at \$25k/year	\$35k	\$35k	\$35k	\$35k
Well Demo/ Site Closure	\$50k	\$50k	\$50k	\$50k	\$50k
Total Estimated	\$600k	\$720 to \$770k	\$800 to \$850k	\$650to \$700k	\$1,200 to 1,700k

REVISED DATA SUMMARY TABLES 1, 2, AND 4

			Petroleum Hydrocarbons					PCBs		Volatile Organic Compounds							Ме	tals			Semi-Volatile Organic Compounds			
Sample Location and Depth in Feet	Sample Depth (feet)	Sample Date	TPH, Gasoline Range	TPH, Kerosene Range	TPH, Diesel Range	TPH, Motor Oil Range	Total Oil Grease	Polychlorinated Biphenyls	, Benzene	Toluene	. Ethylbenzene	Xylenes	PCE	chlorobenzene	Cadmium	Chromium	Copper	Lead	, Nickel	Zinc	2-Methylphenol	2-Methylnaphthalene	Di-N-Butyl Phthalate	, Naphthalene
Gasoline Tank and Dispenser Area			mg/kg	mg/kg	mg/kg	тд/кд	mg/kg	mg/kg	µg/кg	µg/кg	µд/кд	µg/kg	µд/кд	µg/кд	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
G3@ 10	10	8/29/1990	120						820	560	2.300	4.000						9.07					· ·	
G4@ 10	10	8/29/1990	18						89	11	150	520						19.2					<u>⊢</u>	
G5@ 10	10	8/29/1990	270						2.300	220	3.400	410						5.43						
G6@ 15	15	8/29/1990	8.3						320	6.3	170	220						4.93					<u>├</u>	
G7@ 11	11	8/29/1990	6.3						270	34	<5.0	160						8.45					<u>⊢</u>	
G8@16	16	8/29/1990	<2.5						19	5.6	<5.0	<5.0						6.65						
G9@ 10	10	8/29/1990	<2.5						<5.0	<5.0	<5.0	<5.0						5.54						
G10@ 16	16	8/29/1990	260						1,600	670	1,300	460						8.36						
G11@ 10	10	8/29/1990	<2.5						<5.0	<5.0	<5.0	<5.0						6.01						
D1@ 0.5	0.5	8/29/1990	<2.5						<5.0	<5.0	<5.0	<5.0						201						
D2@ 0.5	0.5	8/29/1990	1,700						2,300	9,500	35,000	77,000						107						
D3@ 0.5	0.5	8/29/1990	200						850	1,600	3,800	18,000						91.7						
D4@ 0.5	0.5	8/29/1990	<2.5						<5.0	<5.0	<5.0	9.1						537					1	
Waste Oil Tank Area											•	•												
WO-1	8.5	8/31/1990	40		290	3,800	1,700	<0.05	1,800	880	800	1,200	39	40	0.431	23.4	38.4	151	32.5	167	0.9	2.4	0.5	1.3
WO-2	8.5	8/31/1990	740		640	5,100	3,600		12,000	15,000	10,000	18,000	470	<10	0.522	25.6	32.5	112	30.2	140			!	
WP1,2,3.4	Stockpile	8/31/1990	130		1,000	4,800	3,200		11000	1,700	2,100	3,900	66	<10	0.482	26.0	23.3	85.9	27.5	70.6				
ESLs Residential Land Use ¹			100	100	100	370	370	0.22	120	9,300	2,300	11,000	370	1,500	1.7	750	230	200	150	600	NE	0.25	NE	1.3
ESLs Commercial/Industrial Land Use ¹			180	180	180	2,500	2,500	0.74	270	9,300	4,700	11,000	950	1,500	7.4	750	230	750	150	600	NE	0.25	NE	2.8

Notes TPH

DCA

TCA

PCE

NE

mg/kg

µg/kg <1

-

= Total petroleum hydrocarbons

= Dichloroethane

= Trichloroethane

= Tetrachloroethene

= No value established

= milligrams per kilogram = parts per million

= micrograms per kilogram = parts per billion

= Chemical not present at a concentration greater than the laboratory detection limit shown or stated on test reports

= Chemical not tested for

ESLs = San Francisco Bay Regional Water Quality Control Board, Screening for Environmental Concerns at Sites with Contaminated Soil and Grounwater, Interim Final November 2007, Revised May 2008

¹ = Table B Shallow Soil Screening Levels, Groundwater is not a Current or Potential Source of Drinking Water



Table 2 Summary of Chemical Concentrations in Soil - After Remediation Activities 2250 Telegraph Avenue Oakland, California

Petroleum Hydrocarbons				Volatile Organic Compounds							Metals		Semi-Volatile Organic Compounds															
Sample Location and Depth in Feet	Sample Depth (feet)	Sample Date	TPH, Gasoline Range	TPH, Kerosene Range	TPH, Diesel Range	TPH, Motor Oil Range	Total Oil Grease	Benzene	Toluene	Ethylbenzene	Xylenes	1,1,1-TCA	1,2-DCA	PCE	Chlorobenzene	Lead	2-Methylnaphthalene	Anthracene	Bis-2-ethylhexyl Phthalate	Butylbenzylphthalate	Di-N-Butyl Phthalate	Fluoranthene	Fluorene	Naphthalene	Nitrobenzene	N-Nitrosodiphenylamine	Phenanthrene	Pyrene
			mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	µg/kg	µg/kg	µg/kg	µg/kg	µg/kg	µg/kg	µg/kg	µg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg	mg/kg
Gasoline Tank and Dispenser Area		40/40/00		-		1	1			T =		1	1	-	1			1	1			r	1		1	r		
G10@ 17	17	10/10/90	<2.5		<5	<50		73	<5	<5	<5																<u> </u>	
G12@ 10	10	10/5/90	52		110	<50		110	45	480	140																	
G13@ 10	10	10/8/90	12		<5	<50		220	43	60	130																	
G14@ 7.5	7.5	10/8/90	<2.5		<5	100		<5	<5	<5	<5																	
G15@ 9.5	9.5	10/8/90	310		<5	<50		820	59	1,300	1,600																	
G16@11	11	10/8/90	19		<5	<50		200	41	210	46																<u> </u>	
G17@6	6	10/10/90	24.0		<5	<50		38	20	12	18																	
G18@ 8	8	10/17/90	<2.5		<5	<50		<5	<5	<5	<5																<u> </u>	
G19@ 10	10	10/17/90	<2.5		<5	<50		<5	<5	<5	<5																	
G20@ 17	17	10/17/90	<2.5		<5	<50		<5	<5	<5	<5																	
G21@ 10	10	10/17/90	<2.5		<5	<50		<5	<5	<5	<5																	
G22@ 10	10	10/17/90	<2.5		<5	87		<5	<5	<5	<5																	
D2@ 4.5	4.5	10/8/90	<2.5		<5	<50		<5	<5	<5	<5																	
D3@ 4.5	4.5	10/4/90	<2.5		<5	<50		<5	<5	<5	<5																<u> </u>	
Waste Oil Tank Area				-	-		1			-		T	-	-	-						r		1					
3@ 6	6	2/9/94	<1	<1	<1	27	<50	<5	<5	<5	<5					8											<u> </u>	
4@ 11	11	2/9/94	<1	<1	<1	20	80	<5	<5	<5	<5					11												
5@ 6	6	2/9/94	240	<1	560	1,700	3,900	300	1,800	2,500	16,000	<5	36	29	16	590	2.7	0.13	<0.05	< 0.05	<0.05	0.14	0.12	1.8	0.39	<0.05	0.45	0.26
6@ 11	11	2/9/94	31	<1	250	640	1,700	580	670	550	2,700	<5	<5	8.0	8.4	45	3.7	0.18	<0.05	< 0.05	1.6	0.15	0.14	2.5	<0.05	0.21	0.39	0.27
7@ 6	6	2/9/94	<1	<1	<1	<10	<50	<5	<5	<5	31	<5	<5	<5	<5	19	<0.05	<0.05	0.32	0.93	1.7	<0.05	<0.05	<0.05	<0.05	<0.05	< 0.05	<0.05
8@ 11.5	11.5	2/9/94	100	<1	680	1,100	2,700	360	300	1,300	6,700					21											<u> </u>	
9@ 6	6	2/9/94	<1	<1	<1	<10	<50	<5	<5	<5	<5					8.6												
10@ 11.5	11.5	2/9/94	6.5	<1	210	360	470	100	7.3	100	160					14												
11@13	13	2/9/94	15	<1	210	450	780	430	45	350	960	<5	<5	<5	7.6	60	0.39	<0.05	<0.05	<0.05	2	0.05	0.08	0.34	<0.05	<0.05	0.2	0.1
Well Boring Samples				.	.	1	T.			1										1			1					
MW1 @10	10	3/2/94	260	<1	<1	<10		<20	<20	970	770	<5	<5	<5	<5													
MW2 @10	10	3/1/94	<1	<1	<1	<10		<90	<90	<5	<5	<5	<5	<5	<5													
MW3 @10	10	3/1/94	620	<1	5.6	<10		<90	<90	840	2,700	7.4	<5	11	<5													
MW4 @10	10	3/2/94	1.9	<1	8.9	22		<20	<20	<5	<5	<5	<5	<5	<5													
MW5 @4	4	6/23/97	<1		<1			<5	<5	<5	<5	<5	<5	<5	<5													
MW5 @8	8	6/23/97	3.1		5.1			<5	<5	5.7	17	<5	<5	<5	<5													
MW6 @6	6	6/23/97	<1		<1			<5	<5	<5	<5	<5	<5	<5	<5													
MVV6 @10	10	6/23/97	4.4		6.5			<5	<5	26	<5	<5	<5	<5	<5													
ESLs Residential Land Use ¹			100	100	100	370	370	120	9,300	2,300	11,000	7,800	220	370	1,500	200	0.25	2.8	35	NE	NE	40	8.9	1.3	NE	NE	11	85
ESLs Commercial/Industrial Land Use ¹			180	180	180	2,500	2,500	270	9,300	4,700	11,000	7,800	480	950	1,500	750	0.25	2.8	120	NE	NE	40	8.9	2.8	NE	NE	11	85

Notes TPH = Total petroleum hydrocarbons DCA = Dichloroethane

TCA = Trichloroethane

PCE = Tetrachloroethene

NE = No value established mg/kg = milligrams per kilogram = parts per million

 $\mu g/kg = micrograms per kilogram = parts per billion$

<1 = Chemical not present at a concentration greater than the laboratory detection limit shown or stated on test reports
 -- = Chemical not tested for

ESLs = San Francisco Bay Regional Water Quality Control Board, Screening for Environmental Concerns at Sites with Contaminated Soil and Grounwater, Interim Final November 2007, Revised May 2008 ¹ = Table B Shallow Soil Screening Levels, Groundwater is not a Current or Potential Source of Drinking Water



									Sam	ple ID									Regulatory C	riteria
Analyte	Units	TW-1	TW-2	TW-3	TW-4	TW-5	B-1 [†]	B-2	B-3	B-4a	B-5	B-6 [†]	B-7	B-8	B-9	B-10	B-12	ESLs ¹	ESLs ² Residential Land Use	ESLs ² Commerical/Industrial Land Use
Grab Groundwater Sample Depth	(feet)	9.0	9.0	9.0	9.0	9.0	18.3	19.5	13.5	11.9	11.3	19.1	11.2	11.5	15.3	11.7	11.2			
Date		5/31/1996	5/30/1996	5/30/1996	5/31/1996	5/30/1996	7/30/2009	7/31/2009	7/28/2009	7/28/2009	7/28/2009	7/30/2009	7/28/2009	7/28/2009	7/28/2009	7/28/2009	7/28/2009			
Petroleum Hydrocarbons											× ×	×				X	V L			
TVHg	µg/L	13,000	250	<50	11,000	70	41,000	1,300'	360'	10,000 ^{>LR, f}	410 [°]	4,400 ^r	1,200'	6,800 [°]	25,000 [°]	1,400'	500 ^{r,b}	210	NE	NE
TPHd	µg/L	37,000	<50	83	1,900	180		530 [°]	7,600 [°]	240,000	3,400		910 [°]	290 [°]	1,600 [°]	59,000	27,000	210	NE	NE
TPHmo	µg/L							<300	25,000	110,000	1,500		400	<300	<300	33,000	13,000	210	NE	NE
Volatile Organic Compounds																	b			
Benzene	µg/L	<50	<0.5	<0.5	130	<0.5	630	<0.50	0.57	<0.50	<0.50	280	2.3	400	2,800	<0.50	<2.5	46	540	1,800
Toluene	µg/L	<50	<0.5	<0.5	66	<0.5	780	<0.50	0.65	0.58	<0.50	4.1	1.3	73	50	<0.50	<2.5 ^D	130	380,000	530,000
Ethylbenzene	µg/L	<50	13	<0.5	340	<0.5	910	<0.50	<0.50	0.75	<0.50	90	16	250	950	<0.50	<2.5 ^D	43	170,000	170,000
Xylenes	µg/L	380	3.4	<0.5	260	<0.5	3,700	<0.50	<0.50	0.66	<0.50	14.71	2.46	760	2,850	<0.50	<2.5 ^b	100	160,000	160,000
MTBE	µg/L						<13	<0.50	0.58	2.1	<0.50	1.6	<0.50	<3.1	<17	1.5	<2.5 ^b	1,800	24,000	80,000
ТВА	µg/L						<250	32	<10	12	<10	19	18	<63	<330	<10	<50 ^b	18,000	NE	NE
TAME	µg/L						<13	<0.50	<0.50	<0.50	<0.50	<0.50	<0.50	<3.1	<17	<0.50	<2.5 ^b	NE	NE	NE
DIPE	µg/L						<13	<0.50	<0.50	<0.50	<0.50	<0.50	<0.50	<3.1	<17	<0.50	<2.5 ^b	NE	NE	NE
ETBE	µg/L						<13	<0.50	<0.50	<0.50	<0.50	<0.50	<0.50	<3.1	<17	<0.50	<2.5 ^b	NE	NE	NE
1,2-DCA	µg/L	<1.0	<1.0	20	<1.0	<1.0	<13	<0.50	<0.50	1.0	<0.50	0.83	<0.50	3.8	<17	1.1	<2.5 ^b	200	200	690
1.2-DBA	ua/L						<13	<0.50	< 0.50	<0.50	<0.50	<0.50	<0.50	<3.1	<17	<0.50	<2.5 ^b	150	150	510
1,1,1-TCA	µg/L	<1.0	<1.0	<1.0	<1.0	<1.0												62	130,000	360,000
PCE	μg/L	<1.0	<1.0	<1.0	<1.0	<1.0												120	120	420
Chlorobenzene	µg/L	<1.0	<1.0	<1.0	<1.0	<1.0												25	13,000	37,000
Total Dissolved Solids																				
	mg/L						880	770	880	1,200	520	730	990	720	770	970	460	NE	NE	NE

Notes:

TVHg = Total Volatile Hydrocarbons as gasoline

TPHd = Total Petroleum Hydrocarbons as diesel

TPHmo = Total Petroleum Hydrocarbons as motor oil

DCA = Dichloroethane

DBA = Dibromoethane MTBE = tert-Butyl methyl ether

TBA = tert-Butyl alcohol

DIPE = Diisopropyl ether

ETBE = Ethyl tert butyl ether

TAME = Methyl tert amyl ether

TCA = Trichloroethane

PCE = Tetrachloroethene

µg/L = micrograms per liter

Detected concentrations are shown in **Bold** ND = Not detected at or above respective reporting limit ESLs = San Francisco Bay Regional Water Quality Control Board, Screening for Environmental Concerns at Sites with Contaminated Soil and Grounwater, Interim Final November 2007, Revised May 2008

¹ = Table F-1b Final Groundwater Screening Levels

² = Table E-1: Groundwater Screening Levels for Evaluation of Potential Vapor Intrusion Concerns (volatile chemicals only)

NE = Not established

-- Not Analyzed

>LR = Response exceeds instrument's linear range

Y = Sample exhibits chromatographic pattern which does not resemble standard

< = not detected at or above the listed laboratory reporting limit

b = Sample analyzed two minutes after hold time expired. No technical impact on sample data

† = Sample for TPHd and TPHmo analysis were obtained from B-1, however sample container broke on way to laboratory.

Sample for TPHd and TPHmo analysis were not obtained from B-6 due to inefficient groundwater recharge



PLATES



⊚ G5	LEGEND APPROXIMATE LOCATION OF PREVIOUS SIDEWALL SAMPLE - 1990
• G20	APPROXIMATE LOCATION OF PREVIOUS BOTTOM SAMPLE - 1990
- -- B-1	APPROXIMATE LOCATION OF TEMPORARY WELL POINT
\oplus	MONITORING WELL LOCATION
	LIMITS OF EXCAVATION
	EXISTING STRUCTURE
	NORTH 0 20 40 60 80
	Feet
	FUGRO CONSULTANTS, INC 1000 Broadway, Suite 440, Oakland, Cailfornia, 94607 Tel.: (510) 268-0461, FAX: (510) 268-0137
	MAXIMUM CONCENTRATION OF DETECTED COMPOUNDS 2250 Telegraph Avenue Oakland, California
	Buttner Properties 04.B0609004 May 2012
	·· <i>y</i> == · · =



200

_



BASE MAP SOURCE: Aerial photograph provided by Google Earth Pro, 2012.



CURRENT LAND USES 2250 Telegraph Ave Oakland, CA