

**TIMMERMAN
ENGINEERING
CONSTRUCTION**

GW

October 8, 1989

Ted Krebs
East Bay Regional Parks District
1500 Skyline Blvd.
Oakland, CA 94619

7000 Del Valle Rd.
Livermore 94550

Ted:

Enclosed please find the test reports for the 13 tanks tested under our contract. The results are summarized below.

Tilden Park	1	8,000	U/L	Pass	
	2	1,500	DIESEL	Unable to complete test due to permanent drop tube.	
Redwood Park	1	2,000	DIESEL	Pass	
	2	5,000	U/L	Fail	
Sunol Park	1	1,000	REGULAR	Pass	
	2	1,000	U/L	Pass	
South Co. Equip. Maint.	1	8,000	REGULAR	Pass	
	2	8,000	U/L	Pass	
	3	2,000	DIESEL	Pass	
	4	250	WASTE OIL	Pass	
Del Valle Park	1	1,000	U/L	Pass	} included here
	2	564	REGULAR	Pass	
	3	564	DIESEL	Pass	

Copies have been sent to the appropriate agencies. Thanks for using Timmerman Engineering Construction for your testing.

Sincerely,

Peter D. Timmerman
Owner

PDT/eam

Enclosures

CC: Contra Costa County Health Services Division
Alameda County Dept. of Environmental Health

Data Chart for Tank System Tightness Test

LIN


PLEASE PRINT

1. OWNER Property <input type="checkbox"/> Tank(s) <input type="checkbox"/>	EBRPD 1500 SKYLINE BLVD. OAK, TED KREBS <small>Name Address Representative Telephone</small> 843-8314					
2. OPERATOR	Name Address Telephone					
3. REASON FOR TEST (Explain Fully)	Annual compliance with state under ground storage tank reg.					
4. WHO REQUESTED TEST AND WHEN	Name Title Company or Affiliation Date Address Telephone					
5. TANK INVOLVED <small>Use additional lines for manifolded tanks</small>	Identify by Direction	Capacity	Brand/Supplier	Grade	Approx. Age	Steel/Fiberglass
	WEST	1000	W/L			
6. INSTALLATION DATA	Location	Cover	Fills	Vents	Siphons	Pumps
	EAST OF SHOP.	CONCRETE	3"	2"		Suction
	<small>North inside driveway, Rear of station, etc.</small>	<small>Concrete, Black Top, Earth, etc</small>	<small>Size, Titefill make, Drop tubes, Remote Fills</small>	<small>Size, Manifolded</small>	<small>Which tanks?</small>	<small>Suction, Remote, Make if known</small>
7. UNDERGROUND WATER	Depth to the Water table _____"					Is the water over the tank? <input type="checkbox"/> Yes <input type="checkbox"/> No
8. FILL-UP ARRANGEMENTS	Tanks to be filled _____ hr. _____ Date Arranged by _____ Name Telephone Extra product to "top off" and run tank tester. How and who to provide? Consider NO Lead Terminal or other contact for notice or inquiry _____ Company Name Telephone					
9. CONTRACTOR, MECHANICS, any other contractor involved	_____ _____ _____					
10. OTHER INFORMATION OR REMARKS	Additional information on any items above. Officials or others to be advised when testing is in progress or completed. Visitors or observers present during test, etc.					
11. TEST RESULTS	Tests were made on the above tank systems in accordance with test procedures prescribed for as detailed on attached test charts with results as follows:					
	Tank Identification	Tight	Leakage Indicated	Date Tested		
	WEST	YES	-.027	9-18-89		
12. SENSOR CERTIFICATION 10/87 Date #2017 <small>Serial No. of Thermal Sensor</small>	13. This is to certify that these tank systems were tested on the date(s) shown. Those indicated as "Tight" meet the criteria established by the National Fire Protection Association Pamphlet 329. Technicians 1. Tim B Soucie Certification # 411413405 2. _____ Certification # _____					
	TIMMERMAN ENGINEERING CONSTRUCTION Company By Signature P.O. BOX 4479 WALNUT CREEK, CA 94596 Address					

15. TANK TO TEST

WEST
Identify by position
U/L
Brand and Grade

15a. BRIEF DIAGRAM OF TANK FIELD



16. CAPACITY

Nominal Capacity 1000 Gallons
By most accurate capacity chart available 1036 Gallons

- From
- Station Chart
 - Tank Manufacturer's Chart
 - Company Engineering Data
 - Charts supplied with
 - Other _____

17. FILL-UP FOR TEST

Stick Water Bottom before Fill-up 0 to 1/8" in
Gallons 0
Tank Diameter 45 in.

Gallons	Total Gallons ea Reading
<u>1036</u>	<u>1036</u>
<u>TOPOFF</u>	<u>10</u>
	<u>1046</u>

Transfer total to line 25a

18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK

- Water in tank
- Line(s) being tested with LVLLT
- High water table in tank excavation

See manual sections applicable Check below and record procedure in log (27)

Use maximum allowable test pressure for all tests
Four pound rule does not apply to doublewalled tanks

Complete section below

- 1 Is four pound rule required? Yes No
- 2 Height to 12" mark from bottom of tank _____ in
- 3 Pressure at bottom of tank _____ P.S.I.
- 4 Pressure at top of tank _____ P.S.I.

19. TANK MEASUREMENTS FOR TSTT ASSEMBLY

Bottom of tank to grade* 96 in
Add 30" for "T" probe Assy 30 in
Total tubing to assemble - approximate 126 in

20. EXTENSION HOSE SETTING

Tank top to grade* 51 in
Extend hose on suction tube 6" or more below tank top _____ in

*If fill pipe extends above grade, use top of fill

22. Thermal-Sensor reading after circulation 19773 digits
70-71 °F
Between
23. Digits per °F in range of expected change 325 digits

COEFFICIENT OF EXPANSION (Complete after circulation)

24a. Corrected A.P.I. Gravity
Observed A.P.I. Gravity _____
Hydrometer employed _____ H
Observed Sample Temperature _____ °F
Corrected A.P.I. Gravity @ 60°F. From Table A... _____
Coefficient of Expansion for Involved Product From Table B... _____
Transfer COE to Line 25b


21. VAPOR RECOVERY SYSTEM Stage I Stage II

24b. COEFFICIENT OF EXPANSION RECIPROCAL METHOD

Type of Product GLS
Hydrometer Employed 6 H
Temperature in Tank After Circulation 70.2 °F
Temperature of Sample 73 °F
Difference (+/-) +3 °F
Observed A.P.I. Gravity 54.0
Reciprocal 1540 Page # 58
1046 - 1540 = 0.6792207
Total quantity in full tank (16 or 17) Reciprocal Volume change in this tank per °F
Transfer to Line 26a

24c. FOR TESTING WITH WATER see Table C & D

Water Temperature after Circulation Table C _____ °F
Coefficient of Water Table D _____
Added Surfactant? Yes No Transfer COE to Line 25b



The above calculations are to be used for dry soil conditions to establish a positive pressure advantage, or when using the four pound rule to compensate for the presence of subsurface water in the tank area.

Refer to NFPA 30, Sections 2-32.4 and 2-7.2 and the tank manufacturer regarding allowable system test pressures

25. (a) _____ x (b) _____ = (c) _____ gallons
Total quantity in full tank (16 or 17) Coefficient of expansion for involved product Volume change in this tank per °F

26. (a) 0.6792207 x (b) 325 = (c) 0.0021899
Volume change per °F (25 or 24b) Digits per °F in test Range (23) Volume change per digit Compute to 4 decimal places

This is test factor (a), (b) (c)

27. Sensor Calibration _____ / _____		30. HYDROSTATIC PRESSURE CONTROL		31. VOLUME MEASUREMENTS (V) RECORD TO .001 GAL.			34. TEMPERATURE COMPENSATION USE FACTOR (a)			38. NET VOLUME CHANGING EACH READING	39. ACCUMULATED CHANGE	
LOG OF TEST PROCEDURES												
28. DATE TIME (24 hr)	Record details of setting up and running test (Use full length of line if needed.)	29. Reading No	30. Standpipe Level in Inches		32. Product in Graduate		33. Product Replaced (-) Product Recovered (+)	35. Thermal Sensor Reading	36. Change Higher + Lower - (c)	37. Computation (c) x (a) = Expansion + Contraction -	Temperature Adjustment	At Low Level compute Change per Hour (NFPA criteria)
			Beginning of Reading	Level to which Restored	Before Reading	After Reading	Volume Minus Expansion (+) or Contraction (-) #33(V) - #37(T)					
07:30	ARRIVED JOB SITE											
	SETUP TEST EQUIPMENT											
12:00	START RECIRCULATION							15				
12:15	START HIGH LEVEL TEST	1		112				773		.0021		
12:30	HIGH LEVEL	2	42.2	412	.310	.330	+0.020	796	+23	+0.048	-0.028	
12:45		3	42.2	412	.330	.355	+0.025	819	+23	+0.048	-0.023	
13:00		4	42.3	412	.355	.380	+0.025	839	+20	+0.042	-0.017	
	START LOW LEVEL TEST			42								
13:05	LOW LEVEL	1	12.9	12	.380	.460	+0.080	851	+12	+0.025	+0.055	
13:10		2	12.2	12	.460	.480	+0.020	864	+13	+0.027	-0.007	-0.007
13:15		3	12.2	12	.480	.500	+0.020	874	+10	+0.021	-0.001	-0.008
13:20		4	12.2	12	.500	.520	+0.020	884	+10	+0.021	-0.001	-0.009
13:25		5	12.2	12	.520	.540	+0.020	895	+11	+0.023	-0.003	-0.012
13:30		6	12.2	12	.540	.560	+0.020	903	+8	+0.017	-0.007	-0.019
13:35		7	12.2	12	.560	.580	+0.020	916	+13	+0.027	-0.007	-0.026
13:40		8	12.2	12	.580	.600	+0.020	929	+13	+0.027	-0.007	-0.033
13:45		9	12.2	12	.600	.620	+0.020	938	+9	+0.019	+0.001	-0.032
13:50		10	12.2	12	.620	.640	+0.020	947	+9	+0.019	+0.001	-0.031
13:55		11	12.3	12	.640	.660	+0.020	958	+11	+0.023	+0.002	-0.029
14:00		12	12.2	12	.660	.680	+0.020	968	+10	+0.021	-0.001	-0.030
14:05		13	12.2	12	.680	.700	+0.020	978	+10	+0.021	-0.001	-0.031
14:10		14	12.3	12	.700	.720	+0.020	987	+9	+0.019	+0.002	-0.025
14:15		15	12.2	12	.720	.740	+0.020	998	+11	+0.023	-0.003	-0.028
14:20		16	12.2	12	.740	.760	+0.020	010	+12	+0.025	-0.005	-0.033
14:25		17	12.2	12	.760	.780	+0.020	021	+11	+0.023	-0.003	-0.036
14:30		18	12.2	12	.780	.800	+0.020	031	+10	+0.021	-0.001	-0.037
14:35		19	12.3	12	.800	.820	+0.020	040	+9	+0.019	+0.002	-0.031
14:40		20	12.2	12	.820	.840	+0.020	051	+11	+0.023	-0.002	-0.031

Data Chart for Tank System Tightness Test

PLEASE PRINT

1. OWNER Property <input type="checkbox"/> Tank(s) <input type="checkbox"/>	EBRPD, 1500 SKYLINE BLVD, OAKLAND Name Address Representative Telephone TED KREBS 843-8314 Name Address Representative Telephone																					
2. OPERATOR	Name Address Telephone																					
3. REASON FOR TEST (Explain Fully)	Annual compliance with state underground storage tank (UST)																					
4. WHO REQUESTED TEST AND WHEN	Name Title Company or Affiliation Date Address Telephone																					
5. TANK INVOLVED Use additional lines for manifolded tanks	Identify by Direction	Capacity	Brand/Supplier	Grade	Approx Age	Steel/Fiberglass																
	WEST	550	REG.																			
6. INSTALLATION DATA	Location	Cover	Fills	Vents	Siphones	Pumps																
	1515 TCI SHOP	DIRT	3"	2"		SUTTON																
	North inside driveway, Rear of station, etc.	Concrete, Black Top, Earth, etc.	Size, Title/If make, Drop tubes, Remote Fills	Size, Manifolded	Which tanks?	Suction, Remote, Make If known																
7. UNDERGROUND WATER	Depth to the Water table _____" Is the water over the tank? <input type="checkbox"/> Yes <input type="checkbox"/> No																					
8. FILL-UP ARRANGEMENTS	Tanks to be filled _____ hr _____ Date Arranged by _____ Name Telephone Extra product to "top off" and run tank tester. How and who to provide? Consider NO Lead. Terminal or other contact for notice or inquiry _____ Company Name Telephone																					
9. CONTRACTOR, MECHANICS, any other contractor involved	_____ _____ _____																					
10. OTHER INFORMATION OR REMARKS	Additional information on any items above Officials or others to be advised when testing is in progress or completed Visitors or observers present during test, etc.																					
11. TEST RESULTS	Tests were made on the above tank systems in accordance with test procedures prescribed for as detailed on attached test charts with results as follows: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Tank Identification</th> <th>Tight</th> <th>Leakage Indicated</th> <th>Date Tested</th> </tr> </thead> <tbody> <tr> <td>WEST</td> <td>YES</td> <td>4.023</td> <td>9-18-89</td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>						Tank Identification	Tight	Leakage Indicated	Date Tested	WEST	YES	4.023	9-18-89								
Tank Identification	Tight	Leakage Indicated	Date Tested																			
WEST	YES	4.023	9-18-89																			
12. SENSOR CERTIFICATION	13. This is to certify that these tank systems were tested on the date(s) shown. Those indicated as "Tight" meet the criteria established by the National Fire Protection Association Pamphlet 329. Technicians 1. <u>Tim B. Soucie</u> Certification # <u>4114815405</u> 2. _____ Certification # _____ <div style="text-align: right;"> TIMMERMAN ENGINEERING CONSTRUCTION P.O. BOX 4479 WALNUT CREEK, CA 94596 Address </div>																					

15. TANK TO TEST

WEST
Identity by position
R.E.G.
Brand and Grade

15a. BRIEF DIAGRAM OF TANK FIELD

16. CAPACITY

Nominal Capacity 550 Gallons
By most accurate capacity chart available 556 Gallons

- From
- Station Chart
 - Tank Manufacturer's Chart
 - Company Engineering Data
 - Charts supplied with
 - Other

17. FILL-UP FOR TEST

Stick Water Bottom before Fill-up 0 to 1/4" in 0 Gallons 47 in Tank Diameter Inventory 556 Gallons
561 Gallons
Total Gallons ea. Reading 5
561
Transfer total to line 25a

18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK

- Water in tank Line(s) being tested with LVLLT
 High water table in tank excavation

See manual sections applicable. Check below and record procedure in log (27)

Use maximum allowable test pressure for all tests
Four pound rule does not apply to doublewalled tanks

Complete section below

1. Is four pound rule required? Yes No
2. Height to 12' mark from bottom of tank _____ in
3. Pressure at bottom of tank _____ P.S.I.
4. Pressure at top of tank _____ P.S.I.

19. TANK MEASUREMENTS FOR TSTT ASSEMBLY

Bottom of tank to grade* 87 in
Add 30" for "T" probeassy. 30 in
Total tubing to assemble - approximate 117 in

20. EXTENSION HOSE SETTING

Tank top to grade* 40 in
Extend hose on suction tube 6" or more below tank top _____ in.

*If fill pipe extends above grade, use top of fill

22. Thermal-Sensor reading after circulation 1510 digits
68.69 °F
Between 326 digits

23. Digits per °F in range of expected change _____ digits

COEFFICIENT OF EXPANSION (Complete after circulation)

24a. Corrected A P I Gravity
Observed A P I Gravity _____
Hydrometer employed _____ H
Observed Sample Temperature _____ °F
Corrected A P I Gravity @ 60°F From Table A. _____
Coefficient of Expansion for Involved Product From Table B. _____
Transfer COE to Line 25b


21. VAPOR RECOVERY SYSTEM Stage I Stage II

24b. COEFFICIENT OF EXPANSION RECIPROCAL METHOD

Type of Product GAS
Hydrometer Employed 0 H
Temperature in Tank After Circulation 68.2 °F
Temperature of Sample 70 °F
Difference (+/-) 12 °F
Observed A P I Gravity 56.1
Reciprocal 1512 Page # 60
561 1512 0.3710317
Total quantity in full tank (16 or 17) Reciprocal Volume change in this tank per °F
Transfer to Line 26a

24c. FOR TESTING WITH WATER see Table C & D

Water Temperature after Circulation Table C _____ °F
Coefficient of Water Table D _____
Added Surfactant? Yes No Transfer COE to Line 25b



NOTES

The above calculations are to be used for dry soil conditions to establish a positive pressure advantage, or when using the four pound rule to compensate for the presence of subsurface water in the tank area.

Refer to NFPA 30, Sections 2-3.2.4 and 2-7.2 and the tank manufacturer regarding allowable system test pressures

25. (a) _____ x (b) _____ = (c) _____ gallons
Total quantity in full tank (16 or 17) Coefficient of expansion for involved product Volume change in this tank per °F

26. (a) 0.3710317 x (b) 326 = (c) 0.0011381 This is test factor (a), 0.011
Volume change per °F (25 or 24b) Digits per °F in test Range (23) Volume change per digit Compute to 4 decimal places

27. Sensor Calibration _____ / _____		30. HYDROSTATIC PRESSURE CONTROL		31. VOLUME MEASUREMENTS (V) RECORD TO .001 GAL			34. TEMPERATURE COMPENSATION USE FACTOR (a)			38. NET VOLUME CHANGING EACH READING	39. ACCUMULATED CHANGE	
LOG OF TEST PROCEDURES												
28. DATE TIME (24 hr.)	Record details of setting up and running test. (Use full length of line if needed.)	29. Reading No	30. Standpipe Level in Inches		32. Product in Graduate		33. Product Replaced (-) Product Recovered (+)	35. Thermal Sensor Reading	36. Change Higher + Lower - (c)	37. Computation (c) x (a) = Expansion + Contraction -	Temperature Adjustment	At Low Level compute Change per Hour (NFPA criteria)
			Beginning of Reading	Level to which Restored	Before Reading	After Reading	Volume Minus Expansion (+) or Contraction (-) #33(V) - #37(T)					
07:30	ARRIVED JOB SITE											
	SET UP TEST EQUIPMENT											
08:30	START RECIRCULATION							15				
08:45	START HIGH LEVEL TEST	1		42				110		0011		
09:00	HIGH LEVEL	2	42.2	42	.335	.360	+0.025	155	+45	+0.050	-0.025	
09:15		3	42.5	42	.360	.400	+0.040	205	+50	+0.055	-0.015	
09:30		4	42.5	42	.400	.440	+0.040	246	+41	+0.015	-0.065	
				12								
09:35		1	12.8	12	.120	.180	+0.060	266	+20	+0.022		
09:40		2	12.3	12	.180	.205	+0.025	285	+19	+0.021	+0.004	+0.004
09:45		3	12.2	12	.205	.225	+0.020	300	+15	+0.017	+0.003	+0.007
09:50		4	12.2	12	.225	.245	+0.020	321	+21	+0.023	-0.003	+0.004
09:55		5	12.2	12	.245	.265	+0.020	335	+14	+0.015	+0.005	+0.009
10:00		6	12.2	12	.265	.285	+0.020	351	+16	+0.018	+0.002	+0.011
10:05		7	12.2	12	.285	.305	+0.020	367	+16	+0.018	+0.002	+0.013
10:10		8	12.2	12	.305	.325	+0.020	382	+15	+0.017	+0.003	+0.016
10:15		9	12.2	12	.325	.345	+0.020	397	+15	+0.017	+0.003	+0.019
10:20		10	12.2	12	.345	.365	+0.020	416	+19	+0.021	-0.001	+0.018
10:25		11	12.2	12	.365	.385	+0.020	436	+20	+0.022	-0.002	+0.016
10:30		12	12.2	12	.385	.405	+0.020	451	+15	+0.017	+0.003	+0.019
10:35		13	12.2	12	.405	.425	+0.020	465	+14	+0.015	+0.005	+0.024
10:40		14	12.2	12	.425	.445	+0.020	482	+17	+0.019	+0.001	+0.025
10:45		15	12.2	12	.445	.465	+0.020	495	+12	+0.014	+0.006	+0.031
10:50		16	12.2	12	.420	.440	+0.020	512	+17	+0.019	+0.001	+0.032
10:55		17	12.2	12	.440	.460	+0.020	527	+15	+0.017	+0.003	+0.035
11:00		18	12.2	12	.460	.480	+0.020	548	+21	+0.023	-0.003	+0.032
11:05		19	12.2	12	.480	.500	+0.020	566	+18	+0.020	+0.000	+0.032
11:10		20	12.2	12	.500	.520	+0.020	584	+18	+0.020	+0.000	+0.032

11/15	21	12.2	12	1270	1240	+020	597	413	+014	4.002	+038
11/20	22	12.2	12	1240	1260	+020	614	417	+019	4.001	+039
11/25	23	12.2	12	1260	1280	+020	631	417	+019	4.001	+040
11/30	24	12.2	12	1280	1300	+020	645	414	+015	4.005	+045
									+045	+2 =	+023

**P-T Tank Test Data Chart
Additional Info**

1 Net Volume Change at Conclusion of Precision Test _____ gph
Signature of Tester _____
Date _____

2 Statement.
 Tank and product handling system has been tested tight according to the Precision Test Criteria as established by N.F.P.A. publication 329. This is not intended to indicate permission of a leak
OR
 Tank and product handling system has failed the tank tightness test according to the Precision Test Criteria as established by N.F.P.A. publication 329.

It is the responsibility of the owner and/or operator of this system to immediately advise state and local authorities of any implied hazard and the possibility of any reportable pollution to the environment as a result of the indicated failure of this system. Heath Consultants Incorporated does not assume any responsibility or liability for any loss of product to the environment.

Tank Owner/Operator _____
Date _____

Data Chart for Tank System Tightness Test

PLEASE PRINT

<p>1. OWNER <input checked="" type="checkbox"/> Property <input checked="" type="checkbox"/> Tank(s)</p>	<p>EBRPD 1500 SKYLINE BLVD., OAKLAND</p> <p>Name Address Representative Telephone TED KREBS 843-8314</p>																					
2. OPERATOR	<p>Name Address Telephone</p>																					
3. REASON FOR TEST (Explain Fully)	<p>Annual compliance with state underground storage tank reg</p>																					
4. WHO REQUESTED TEST AND WHEN	<p>Name Title Company or Affiliation Date Address Telephone</p>																					
5. TANK INVOLVED Use additional lines for manifolded tanks	Identify by Direction	Capacity	Brand/Supplier	Grade	Approx Age	Steel/Fiberglass																
	WEST	550	DIESEL																			
6. INSTALLATION DATA	Location	Cover	Fills	Vents	Siphones	Pumps																
	EAST OF SHOP <small>North inside driveway, Rear of station, etc</small>	DIRT <small>Concrete, Black Top, Earth, etc</small>	3" <small>Size, Titefill make, Drop tubes, Remote Fills</small>	2" <small>Size, Manifolded</small>		Suction <small>Suction, Remote, Make it known</small>																
7. UNDERGROUND WATER	<p>Depth to the Water table _____</p> <p style="text-align: right;">Is the water over the tank? <input type="checkbox"/> Yes <input type="checkbox"/> No</p>																					
8. FILL-UP ARRANGEMENTS	<p>Tanks to be filled _____ hr. _____ Date Arranged by _____</p> <p>Extra product to "top off" and run tank tester How and who to provide? Consider NO Lead. Name Telephone</p> <p>Terminal or other contact for notice or inquiry _____ Company Name Telephone</p>																					
9. CONTRACTOR, MECHANICS, any other contractor involved	<p>_____</p>																					
10. OTHER INFORMATION OR REMARKS	<p>_____</p> <p>Additional information on any items above Officials or others to be advised when testing is in progress or completed. Visitors or observers present during test, etc.</p>																					
11. TEST RESULTS	<p>Tests were made on the above tank systems in accordance with test procedures prescribed for as detailed on attached test charts with results as follows:</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;">Tank Identification</th> <th style="width: 10%;">Tight</th> <th style="width: 15%;">Leakage Indicated</th> <th style="width: 45%;">Date Tested</th> </tr> </thead> <tbody> <tr> <td>WEST</td> <td>YES</td> <td>-.032</td> <td>8-18-89</td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>						Tank Identification	Tight	Leakage Indicated	Date Tested	WEST	YES	-.032	8-18-89								
Tank Identification	Tight	Leakage Indicated	Date Tested																			
WEST	YES	-.032	8-18-89																			
12. SENSOR CERTIFICATION	<p>13. This is to certify that these tank systems were tested on the date(s) shown. Those indicated as "Tight" meet the criteria established by the National Fire Protection Association Pamphlet 328.</p> <p style="text-align: center;">Technicians</p> <p>1. <u>Tim B. Soucie</u></p> <p>Certification # <u>2114813405</u></p> <p>2. _____</p> <p>Certification # _____</p>																					
<p>10/87 Date #2017 Serial No of Thermal Sensor</p>	<p style="text-align: center;">TIMMERMAN ENGINEERING CONSTRUCTION P.O. BOX 4479 WALNUT CREEK, CA 94596</p> <p style="text-align: right;">By <u>[Signature]</u> Address</p>																					

15 TANK TO TEST

WEST
Identity by position

DIESEC
Brand and Grade

15a. BRIEF DIAGRAM OF TANK FIELD

16. CAPACITY

Nominal Capacity 550
Gallons

By most accurate capacity chart available 556
Gallons

From

- Station Chart
- Tank Manufacturer's Chart
- Company Engineering Data
- Charts supplied with
- Other _____

17 FILL-UP FOR TEST

Stick Water Bottom
before Fill-up

0 to 1/2 in.

0 Gallons

46 in.
Tank Diameter

Inventory

Gallons	Total Gallons ea. Reading
<u>556</u>	<u>556</u>
<u>TOP OF F</u>	<u>10</u>
	<u>566</u>
Transfer total to line 25a	

18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK

- Water in tank Line(s) being tested with LVLLT
- High water table in tank excavation

See manual sections applicable. Check below and record procedure in log (27).

Use maximum allowable test pressure for all tests
Four pound rule does not apply to doublewalled tanks


Complete section below

1 Is four pound rule required? Yes No

2 Height to 12" mark from bottom of tank _____ in.

3 Pressure at bottom of tank _____ PSI

4 Pressure at top of tank _____ PSI



NOTES.

The above calculations are to be used for dry soil conditions to establish a positive pressure advantage, or when using the four pound rule to compensate for the presence of subsurface water in the tank area

Refer to NFPA 30 Sections 2-324 and 2-72 and the tank manufacturer regarding allowable system test pressures

19. TANK MEASUREMENTS FOR TSTT ASSEMBLY

Bottom of tank to grade* 87 in

Add 30" for "T" probe Assy 30 in.

Total tubing to assemble - approximate 117 in.

20. EXTENSION HOSE SETTING

Tank top to grade* 41 in

Extend hose on suction tube 6" or more
below tank top in

*If fill pipe extends above grade, use top of fill.

22. Thermal-Sensor reading after circulation 14687
digits
67.68 °F
Between
376
digits

COEFFICIENT OF EXPANSION (Complete after circulation)

24a. Corrected A.P.I. Gravity

Observed A.P.I. Gravity

Hydrometer employed H

Observed Sample Temperature °F

Corrected A.P.I. Gravity
@ 60°F. From Table A

Coefficient of Expansion
for Involved Product
From Table B

Transfer COE to Line 25b

21. VAPOR RECOVERY SYSTEM Stage I Stage II24b. COEFFICIENT OF EXPANSION
RECIPROCAL METHOD

Type of Product DIESEL

Hydrometer Employed 4 H

Temperature in Tank
After Circulation 67.0 °F

Temperature of Sample 70 °F

Difference (+/-) 43 °F

Observed A.P.I. Gravity 32.5

Reciprocal 2211 Page # 30

566 . 2211 = 0.2555527

Total quantity in full tank (16 or 17) Reciprocal Volume change in this tank per °F

Transfer to Line 26a.

24c. FOR TESTING WITH WATER see Table C & D

Water Temperature after Circulation
Table C °F

Coefficient of Water
Table D

Added Surfactant? Yes No Transfer COE to Line 25b

25. (a) _____ × (b) _____ = (c) _____ gallons

Total quantity in full tank (16 or 17) Coefficient of expansion for involved product Volume change in this tank per °F

26. (a) 0.2555527 × (b) 376 = (c) 0.0007852 This is test factor (at 0008)

Volume change per °F (25 or 24b) Digits per °F in test Range (23) Volume change per digit Compute to 4 decimal places

27. Sensor Calibration _____ / _____		30. HYDROSTATIC PRESSURE CONTROL		31. VOLUME MEASUREMENTS (V) RECORD TO .001 GAL.			34. TEMPERATURE COMPENSATION USE FACTOR (a)			38. NET VOLUME CHANGING EACH READING	39. ACCUMULATED CHANGE	
LOG OF TEST PROCEDURES												
28 DATE TIME (24 hr)	Record details of setting up and running test. (Use full length of line if needed)	29. Reading No	30. Standpipe Level in Inches		32. Product in Graduate		33. Product Replaced (-) Product Recovered (+)	35. Thermal Sensor Reading	36. Change Higher + Lower - (c)	37. Computation (c) x (a) = Expansion + Contraction -	Temperature Adjustment	39. At Low Level compute Change per Hour (NFPA criteria)
			Beginning of Reading	Level to which Restored	Before Reading	After Reading	Volume Minus Expansion (+) or Contraction (-) #33(V) - #37(T)					
07:00	ARRIVED JOB SITE											
	SET UP TEST EQUIPMENT											
08:30	START RECIRCULATION							14				
08:40S	START HIGH LEVEL TEST	1		42				687		.0008		
09:00	HIGH LEVEL	2	42.1	42	.335	.345	+0.010	743	+56	+0.045	-.035	
09:15		3	42.1	42	.345	.365	+0.020	811	+68	+0.054	-.034	
09:30		4	42.2	42	.365	.385	+0.020	862	+51	+0.041	-.021	
	START LOW LEVEL TEST			12								
09:35	LOW LEVEL	1	12.6	12	.385	.435	+0.050	894	+32	+0.026	+0.024	
09:40		2	12.3	12	.435	.460	+0.025	919	+25	+0.020	+0.005	+0.005
09:45		3	12.3	12	.125	.150	+0.025	958	+39	+0.031	-.006	-.001
09:50		4	12.2	12	.150	.170	+0.020	982	+24	+0.019	+0.001	+0.000
09:55		5	12.2	12	.170	.190	+0.020	015	+33	+0.026	-.006	-.006
10:00		6	12.2	12	.190	.210	+0.020	048	+33	+0.026	-.006	-.012
10:05		7	12.3	12	.210	.235	+0.025	082	+34	+0.027	-.002	-.014
10:10		8	12.2	12	.235	.255	+0.020	111	+29	+0.023	-.003	-.017
10:15		9	12.2	12	.255	.275	+0.020	140	+29	+0.023	-.003	-.020
10:20		10	12.2	12	.275	.295	+0.020	168	+28	+0.022	-.002	-.022
10:25		11	12.3	12	.295	.320	+0.025	199	+31	+0.025	+0.000	-.022
10:30		12	12.2	12	.320	.340	+0.020	231	+37	+0.026	-.006	-.028
10:35		13	12.3	12	.340	.365	+0.025	260	+29	+0.023	+0.002	-.026
10:40		14	12.2	12	.365	.385	+0.020	287	+27	+0.022	-.002	-.028
10:45		15	12.2	12	.385	.410	+0.020	321	+34	+0.027	-.007	-.035
10:50		16	12.2	12	.410	.425	+0.020	358	+37	+0.030	-.010	-.045
10:55		17	12.3	12	.425	.450	+0.025	389	+31	+0.025	+0.000	-.045
11:00		18	12.2	12	.450	.470	+0.020	417	+28	+0.022	-.002	-.047
11:05		19	12.2	12	.470	.490	+0.020	438	+21	+0.017	+0.003	-.044
11:10		20	12.2	12	.490	.260	+0.020	463	+25	+0.020	+0.000	-.044

11:15	21	12.2	17	.260	.280	+0.020	494	+31	+0.025	-0.005	-0.019
11:20	22	12.2	17	.280	.300	+0.020	527	+33	+0.020	-0.006	-0.055
11:25	23	12.2	17	.300	.320	+0.020	556	+29	+0.023	-0.003	-0.058
11:30	24	12.2	17	.320	.340	+0.020	587	+31	+0.025	-0.005	-0.063
									0.063	÷2 =	-0.032

**P-T Tank Test Data Chart
Additional Info**

1 Net Volume Change at Conclusion of Precision Test ____ gph

Signature of Tester: _____

Date: _____

2. Statement:

Tank and product handling system has been tested tight according to the Precision Test Criteria as established by N.F.P.A. publication 329. This is not intended to indicate permission of a leak.

OR

Tank and product handling system has failed the tank tightness test according to the Precision Test Criteria as established by N.F.P.A. publication 329

It is the responsibility of the owner and/or operator of this system to immediately advise state and local authorities of any implied hazard and the possibility of any reportable pollution to the environment as a result of the indicated failure of this system. Heath Consultants Incorporated does not assume any responsibility or liability for any loss of product to the environment

Tank Owner/Operator: _____

Date: _____