



The Sherwin-Williams Company  
Coatings Division  
101 Prospect Avenue, N.W.  
Cleveland, OH 44115

July 13, 1995

Mr. Sum Arigala  
CA. Regional Water Quality Control Board  
2101 Webster Street, Suite 500  
Oakland, CA 94612

RE: Status of Interim Remediation Project  
Sherwin-Williams, Emeryville, CA.

Dear Sum:

The following is the general schedule for completion of subject remediation project. Refer also to my prior letters (2/6/95 and 11/30/94).

A. Environmental "Cap"

1. South end--this was completed in '94.
2. North end--construction has been delayed for months due to the heavy rainfall.

Powers Engineering Company was finally able to start construction in early June. Their detailed schedule shows project completion by mid September.

B. Groundwater Pumping and Treatment System

1. Three extraction wells--these will be installed the week of 7/17. Levine.Fricke will provide site supervision.
2. Andco (heavy metals removal) and TriBio (organics removal) groundwater treatment systems--these are now fully complete, except for the tie-ins to the extraction wells.
3. System check-out and start-up should begin by mid-September.

C. NPDES Permit/Conditions

This has been received in final form (3/17/95, File 2199.9309 and 1012.48, from S. R. Ritchie to DBG) and we will be in compliance with the requirements for operations, sampling, reporting, and the 3/1/96 date for schedule of corrective actions.

Status of Interim Remediation Project  
Sherwin-Williams, Emeryville, CA

July 10, 1995  
Page 2

Please advise if you have questions or need more information. I'll be at our Emeryville plant on July 19th (PM), July 20th (AM), and August 8th. I can meet with you and show you (and others) our project on-site if you wish.

Very truly yours,



• David B. Gustafson  
Director of Engineering  
and Environmental

DBG/mgd  
0713d.dbg

cc:\*\*\* Susan Hugo, Alameda County Health Agency  
Ravi Arulanantham, Ca.RWQCB  
L.Mencin, S-W  
F.McHugh, S-W  
M.Knox (Levine.Fricke)