

Geological Technics Inc.

1172 Kansas Avenue
Modesto, CA 95351
209.522.4119
209.522.4227 (fax)
gti@geologicaltechnics.com

July 27, 2011

Project No.: 1262.2
Project Name: Sullins (L St.)

Jerry Wickham
Hazardous Materials Specialist
Alameda County Environmental Health Services
1131 Harbor Bay Parkway, Suite 250
Alameda, CA 94502-6577

RE: Arrow Rentals Service
187 North L Street
Livermore, CA 94550

Dear Mr. Wickham:

In response to your correspondence dated March 10, 2011, GTI prepared a detailed project schedule (dated 5/19/11) for the implementation of the Corrective Action Plan. As requested, the schedule included detailed steps required to complete planning, permitting, subcontracting, construction and testing of the remediation system.

The project propane supplier is now Amerigas, and they are in the process of obtaining permits from the City of Livermore. This delay has impacted the proposed project installation schedule, and a revised schedule is enclosed. The equipment is all on site, but start up procedures and testing have not been able to be completed.

On behalf of Mrs. Rita Sullins, we respectfully request an extension of the Remediation System Start-up date from July 29, 2011 (per your March 10, 2011 correspondence) to September 30, 2011. Based on the revised schedule, a Remediation System Start-Up Report would be prepared and submitted by October 31, 2011.

Please contact me at (209) 522-4119 should you have any questions or need more information.


Thank you,



Tamorah Bryant, P.E.

cc. Tony & Rita Sullins
USTCUF
Chris Davidson – City of Livermore
Jennifer Sedlecek – Exxon Mobile Corp.

Encls.



PROPOSED SCHEDULE

Remedial Action Plan Implementation

Arrow Rentals Services
187 North L St.
Livermore, CA

Project No. 1262.2
May 19, 2011
Revised July 27, 2011

Task	Task to be Completed by (Date)
Second Quarter Semi-Annual Groundwater Monitoring Event (baseline conditions, pre system start-up)	April 7 th & 8 th (completed)
Project Planning & permitting: Sewer Discharge Permitting Air District Permitting	In progress, pending final inspection In progress, pending final inspection
Installation of piping to wells	May 13 (completed)
SVE Unit delivered to the site	May 31 (completed)
Air Stripper delivered to site	May 31 (completed)
Final connection of equipment to piping	June 10 (completed)
Final connection to sewer discharge	June 10 (completed)
Electrical Service (PG&E)	May 12 (completed)
Propane Service & Permitting (Kamps Propane)	August 30, 2011
Startup Procedures & Testing	September 16 (or sooner if possible)
Sewer Discharge Inspection	September 28
Air District Inspection	September 28
System Start Up	September 30
Fourth Quarter Semi-Annual Groundwater Monitoring Event	October 10
Monthly Remedial System Monitoring	October 28
Remediation System Start Up Report	October 31
Monthly Remedial System Monitoring Event	November 28
Monthly Remedial System Monitoring Event	December 28