

93 377 77 77 2748

3315 Almaden Expressway, Suite 34

San Jose, CA 95118 Phone: (408) 264-7723 Fax: (408) 264-2345

> January 18, 1993 1118rhie 61078.02

Mr. Richard Hiett Regional Water Quality Control Board San Francisco Bay Region 2101 Webster Street, Suite 500 Oakland, California 94612

Subject:

Remediation Schedules for ARCO Sites in Alameda County, California.

Dear Mr. Hiett:

On behalf of ARCO Products Company (ARCO), RESNA has prepared these estimated schedules for remediation of sites under your regulatory oversight. These include ARCO Stations 276, 374, 2107, 2185, 4494 and 6148 in Oakland, California, ARCO Station 2035 in Albany, California, ARCO Station 2152 in Castro Valley, California, and ARCO Station 6041 in Dublin, California.

The darkened lines on the schedules represent deadlines which were agreed upon during the September 30, 1992 meeting at the Alameda County Health Care Services Agency (ACHCSA). The hatchered lines represent our best guess estimates of times which may be required to complete tasks should unforeseen delays occur. These unforeseen delays include permitting issues, offsite access issues, and estimated times of operation of the respective remediation systems.

If you have any questions or comments, please contact us at (408) 264-7723 or Mr. Michael Whelan of ARCO at (415) 571-2449.

Sincerely,

**RESNA** Industries Inc.

cc:

Ms. Susan Hugo, ACHCSA

Mr. Michael Whelan, ARCO


Mr. John Meck, ARCO legal

Mr. Chris Winsor, ARCO

Mr. Mark Thomson, Alameda County D.A. (Cover Letter)

Joel Coffman

Project Manager



other responsible parties with more severe problems for offsite assessment.

3) Additional Onsite investigation:
\* Additional Onsite Subsurface Investigation and Vapor Extraction Test Report aubmitted by February 1, 1993.

Report with results of the installation of recovery well and equifer test is due on August 1, 1993.

4) Remedial Action Plan:
\* Completion of offsite investigation will not affect remediation schedule.
\* RAP due to ACHCSA by September 1, 1993.

5) Preliminary and Datailed Engineering Design:

\* Assumes no RAP revisions are necessary.

\* Assumes no changes to design after regulatory comments.

\* Design to be completed by November 1, 1993.

8) Permitting (Soil and Groundwater):

Assumes no design changes will make additional permitting necessary, including medification of treatment system.

Also assumes no special regulatory agency, city committee, or other entity places special permitting requirements on this project.

Assumptions concerning groundwater remediation are being made prior to performance of aguifar test at the site. Therefore, schedule pertaining to ground water remediation may not reflect cotual conditions and circumstances.

Equipment will be received by February 1, 1994.

8) System Construction and Startup (Soil and Groundwater):

Assumes no delays due to weather.
Assumes no delays due to negatiation with property owners.

Assumes no delays due to special permitting requirements.

Assumes no delays due to other contractors performing work ensite.

Assumes no delays due to utility installation. Construction startup February 1, 1994.

System stortup to begin by April 1, 1994.

9 and 9a) System Operation and Maintenance;
1 it is anticipated that groundwater remediation can be completed within 3 to 8 years.

Assumes that it is technically feasible to achieve cleanup levels.
Assumes no offsite remediation will be necessary.

Assumes no significant equipment breakdowns.

Soil remediation system is expected to be in operation through April 1985. Groundwater remediation system is expected to be in operation through 1998

Evaluation shows that system will effectively remove hydrocarbons from soil and groundwater impacted areas and will reduce concentrations significantly over time. Evaluation shows that additional vapor and groundwater extraction wells are

Performance evaluation to be completed by October to December 1994.

11) Stut Down of Soil Remediation System:

\* Cleanup will be completed in approximately 1 year after startup.

\* Soil remediation system expected to be shut down by July to September 1995.

12) Shut down of Groundwater Remediation System:

" Cleanup will be completed approximately 3 to 6 years after startup.

" Only one year of verification groundwater monitoring will be required before

aita clasure can be initiated. Groundwater remediation system expected to be shut down sometime in 1998 or 1999.

13) Site Closure:

\* Requirements for soil closure involve only drilling of confirmation borings and performance evaluation at time of system shutoff.

\* Requirements for groundwater closure involve only groundwater monitoring and

performance evaluation at system shutoff.

Closure dependent on agency concurrence within 1 year following completion

of verification monitoring. No risk assessment will be necessary.



ESTIMATED SOIL AND GROUNDWATER REMEDIATION IMPLEMENTATION SCHEDULE

PLATE

PROJECT

61078.02

REVISION: 2 DATE: 12/10/92

ARCO Station 8041 7249 Village Parkway Dublin. California

A