

Data Chart for Tank System Tightness Test

#3
Test

petro title

TANK TESTER

PLEASE PRINT

1. OWNER Property <input checked="" type="checkbox"/> Tank(s) <input checked="" type="checkbox"/>	CHEVRON U.S.A. INC. Name: SS 6414 1395 7th St. @ Cypress Representative: OAKLAND, Calif. Address: _____ Telephone: _____ Name: _____ Address: _____ Representative: _____ Telephone: _____					
2. OPERATOR	Name: _____ Address: _____ Telephone: _____					
3. REASON FOR TEST (Explain Fully)	_____ _____ _____					
4. WHO REQUESTED TEST AND WHEN	John Randall ENg. CHEVRON U.S.A. INC. 10-16-85 Name Title Company of Affiliation Date Address: _____ Telephone: _____					
5. WHO IS PAYING FOR THIS TEST?	CHEVRON U.S.A. INC. John Randall ENg. 838-5339 Company, Agency or Individual Person Authorizing Title Telephone Billing Address: 2 ANNABEL LANE, Suite 200 City: SAN RAMON, Calif. State: _____ Zip: _____ Attention of: _____ Order No. _____ Other Instructions _____					
6. TANK(S) INVOLVED	Identify by Direction	Capacity	Brand/Supplier	Grade	Approx. Age	Steel/Fiberglass
	# 1	9,000	CHEVRON	Reg.		
	# 2	8,000	CHEVRON	Reg.		
	# 3	4,000	CHEVRON	Reg.		
7. INSTALLATION DATA	Location	Cover	Fills	Vents	Siphones	Pumps
	Concrete South side of BLDG. <small>North inside driveway, Rear of station, etc</small>	Concrete	4"	2"	NO	Remote
		<small>Concrete, Black Top, Earth, etc.</small>	<small>Size, Titefill make, Drop tubes, Remote Fills</small>	<small>Size, Manifolded</small>	<small>Which tanks?</small>	<small>Suction, Remote, Make if known</small>
8. UNDERGROUND WATER	Depth to the Water table _____ "					Is the water over the tank? <input type="checkbox"/> Yes <input type="checkbox"/> No
9. FILL-UP ARRANGEMENTS	Tanks to be filled _____ hr. _____ Date Arranged by _____ Name _____ Telephone _____ Extra product to "top off" and run TSTT. How and who to provide? Consider NO Lead. Terminal or other contact for notice or inquiry _____ Company _____ Name _____ Telephone _____					
10. CONTRACTOR, MECHANICS, any other contractor involved	R.L. STEVENS Co.					
11. OTHER INFORMATION OR REMARKS	_____ _____ Additional information on any items above. Officials or others to be advised when testing is in progress or completed. Visitors or observers present during test etc.					
12. TEST RESULTS	Tests were made on the above tank systems in accordance with test procedures prescribed for petro title as detailed on attached test charts with results as follows: <small>TANK TESTER</small>					
	Tank Identification	Tight	Leakage Indicated	Date Tested		
	# 1	YES	+ .021	10-18-85		
	# 2	YES	- .001	10-17-85		
	# 3	YES	+ .010	10-18-85		
13. CERTIFICATION	This is to certify that these tank systems were tested on the date(s) shown. Those indicated as "Tight" meet the criteria established by the National Fire Protection Association Pamphlet 329.					
10-18-85 <small>Date</small> 730-732 <small>Serial No. of Thermal Sensor</small>	DAVE STEVENS PAT STEVENS <small>Technicians</small>		R.L. STEVENS Co. 22240 MEEKLAND AVE. Hayward, Calif. Lic. # 1-5817 <small>Testing Contractor or Company. Address</small>			Robert Stevens <small>By: Signature</small> 94541

Long

1430 pump primed + running

1535 First Sensor Reading

15796

1535 Remove APT Sample

1540 Start Hi level test 42

802

1555 Cont. Hi level test 1 43 42 .540 .585 ±.045 810 +8 ±.143 ±.098

1610 " " " " 2 43 42 .585 .630 ±.045 819 +9 ±.161 ±.116

1625 " " " " 3 43.6 42 .630 .690 ±.060 830 +11 ±.197 ±.137

1640 " " " " 4 43.8 42 .690 .760 ±.070 835 +5 ±.090 ±.020

1655 " " " " 5 44.1 42 .760 .855 ±.095 841 +6 ±.107 ±.012

1710 " " " " 6 44 42 .010 .100 ±.090 847 +6 ±.107 ±.017

1725 " " " " 7 44.1 42 .100 .195 ±.095 850 +5 ±.090 ±.005

1740 " " " " 8 44.3 42 .195 .300 ±.105 858 +6 ±.107 ±.002

1845 Drop to low level test 12

860

1900 Cont. low level test 9 15 12 .080 .230 ±.150 869 +9 ±.161 ±.011

1915 " " " " 10 15 12 .230 .380 ±.150 877 +8 ±.143 ±.007

1930 " " " " 11 14.9 12 .380 .525 ±.145 885 +8 ±.143 ±.002

1945 " " " " 12 15 12 .525 .675 ±.150 893 +8 ±.143 ±.007

2000 " " " " 13 14.6 12 .675 .805 ±.130 900 +7 ±.125 ±.005

} ±.021

system tight at this time ±.001

14. Chevron SS-6414 7th + Cypress Oakland, CA 10-17-85
 Name of Supplier, Owner or Dealer Address No. and Street(s) City State Date of Test

petro tite TANK TESTER

15. TANK TO TEST
 # 2
 Identity by position
Chevron Regular
 Brand and Grade

16. CAPACITY
 Nominal Capacity 8,000 Gallons
 By most accurate capacity chart available _____ Gallons
 Is there doubt as to True Capacity?
 See Section "DETERMINING TANK CAPACITY"

From
 Station Chart
 Tank Manufacturer's Chart
 Company Engineering Data
 Charts supplied with **petro tite** TANK TESTER
 Other _____

17. FILL-UP FOR TEST
Obs API Grav. 67.5
Obs Temp. 69
Correct 63.3

Stick Water Bottom before Fill-up 0 to 1/8 in. " 0 Gallons
 Inventory _____ Gallons
 Total Gallons ea. Reading _____

Fill up, STICK BEFORE AND AFTER EACH COMPARTMENT DROP OR EACH METERED DELIVERY QUANTITY

Tank Diameter 97" Product in full tank (up to fill pipe) _____ 8,215

18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK VAPOR RECOVERY SYSTEM
 See manual sections applicable. Check below and record procedure in log (26).
 Water in tank High water table in tank excavation Line(s) being tested with LVLLT
 Stage I
 Stage II

19. TANK MEASUREMENTS FOR TSTT ASSEMBLY
 Bottom of tank to Grade* 128 "
 Add 30" for 4" L _____ "
 Add 24" for 3" L or air seal _____ "
 Total tubing to assemble Approximate _____ "

20. EXTENSION HOSE SETTING
 Tank top to grade* 35 "
 Extend hose on suction tube 6" or more below tank top _____ "

*If Fill pipe extends above grade, use top of fill.

21. TEMPERATURE/VOLUME FACTOR (a) TO TEST THIS TANK
 Is Today Warmer? [] Colder? [] _____ °F Product in Tank _____ °F Fill-up Product on Truck _____ °F Expected Change (+ or -)

22. Thermal-Sensor reading after circulation 15329 68/69 °F
 Nearest

23. Digits per °F in range of expected change 326
 digits

24. 8215 0.00013703 = 5.23320145 gallons
 total quantity in full tank (16 or 17) coefficient of expansion for involved product volume change in this tank per °F

25. 5.23320145 ÷ 326 = 0.01605076 This is test factor (a) (.0161)
 volume change per °F (24) Digits per °F in test Range (23) Volume change per digit. Compute to 4 decimal places.

26. LOG OF TEST PROCEDURES		29. Reading No.	30. HYDROSTATIC PRESSURE CONTROL	31. VOLUME MEASUREMENTS (V) RECORD TO .001 GAL.			34. TEMPERATURE COMPENSATION USE FACTOR (a)			38. NET VOLUME CHANGES EACH READING	39. ACCUMULATED CHANGE
27. DATE	28. Record details of setting up and running test. (Use full length of line if needed.)		Standpipe Level in Inches		32. Product in Graduate		35. Thermal Sensor Reading	36. Change Higher + Lower - (c)	37. Computation (c) × (a) = Expansion + Contraction -	Temperature Adjustment Volume Minus Expansion (+) or Contraction (-) #33(V) - #37(T)	At High Level record Total End Deflection At Low Level compute Change per Hour (NFPA criteria)
TIME (24 hr.)			Beginning of Reading	Level to which Restored	Before Reading	After Reading					

100 TOSCA DRIVE
 P.O. BOX CS-200
 STOUGHTON, MA, 02072-1591



Transfer product from 4,000 gallon tank to top off.

(.0161)

200 Pump primed + running

300 First Sensor Reading

15359

305 Remove API Sample

315 Start Hi level test

42

340

330 Cont. Hi level test

1 44 42 .100 .250 +.150 359 +19 +.306 =.156

345 " " " "

2 44.3 42 .250 .420 +.170 374 +15 +.242 =.072

400 " " " "

3 44.8 42 .420 .610 +.190 390 +16 +.258 =.068

415 " " " "

4 44.2 42 .610 .770 +.160 404 +14 +.225 =.065

430 " " " "

5 44.6 42 .770 .960 +.190 420 +16 +.258 =.068

445 " " " "

6 44.5 42 .100 .260 +.160 430 +10 +.161 =.001

500 " " " "

7 44.6 42 .260 .450 +.190 442 +12 +.193 =.003

515 " " " "

8 44.8 42 .450 .630 +.200 455 +13 +.209 =.009

520 Drop to low level

9 12 466

535 Start low level test

10 16 12 .150 .420 +.270 480 +14 +.225 =.045

550 " " " "

11 15.5 12 .420 .630 +.210 493 +13 +.209 =.001

605 " " " "

12 15.6 12 .630 .850 +.220 507 +14 +.225 =.005

620 " " " "

13 15.8 12 .150 .390 +.240 502 +15 +.242 =.002

635 " " " "

14 15.7 12 .390 .620 +.230 536 +14 +.225 =.005

} - .001

System tight at this time -.001

14. Chevron 55-6414 7th Cypress, Oakland, CA 10-18-85
 Name of Supplier, Owner or Dealer Address No. and Street(s) City State Date of Test

Petro Tite
TANK TESTER

15. TANK TO TEST
#3
 Identity by position
Chevron Regular
 Brand and Grade

16. CAPACITY
 Nominal Capacity 4,000 Gallons
 By most accurate capacity chart available 3,993 Gallons
 Is there doubt as to True Capacity?
 See Section "DETERMINING TANK CAPACITY"

From
 Station Chart
 Tank Manufacturer's Chart
 Company Engineering Data
 Charts supplied with **Petro Tite** TANK TESTER
 Other _____

17. FILL-UP FOR TEST
 Stick Water Bottom before Fill-up 0 to 1/4 in. 0 Gallons
OBS API Grav. 63.1
OBS Temp. 60
Correct 63.1
 Inventory _____
 Total Gallons ea. Reading 4,000
 Fill up. STICK BEFORE AND AFTER EACH COMPARTMENT DROP OR EACH METERED DELIVERY QUANTITY
 Tank Diameter 64" Product in full tank (up to fill pipe) _____

18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK
 See manual sections applicable. Check below and record procedure in log (26).
 Water in tank High water table in tank excavation Line(s) being tested with LVLLT
 VAPOR RECOVERY SYSTEM
 Stage I
 Stage II

19. TANK MEASUREMENTS FOR TSTT ASSEMBLY
 Bottom of tank to Grade* 109 1/2"
 Add 30" for 4" L _____
 Add 24" for 3" L or air seal _____
 Total tubing to assemble Approximate _____
 20. EXTENSION HOSE SETTING
 Tank top to grade* 55 1/2"
 Extend hose on suction tube 6" or more below tank top _____
 *If Fill pipe extends above grade, use top of fill

21. TEMPERATURE/VOLUME FACTOR (a) TO TEST THIS TANK
 Is Today Warmer? () Colder? () _____ °F Product in Tank _____ °F Fill-up Product on Truck _____ °F Expected Change (+ or -)
 22. Thermal-Sensor reading after circulation 157.21 70/71 °F
 23. Digits per °F in range of expected change 325 digits
 24. 4,000 × 0.0003621 = 2555756 gallons
 total quantity in full tank (16 or 17) coefficient of expansion for involved product volume change in this tank per °F
 25. 2555756 ÷ 325 = 0.0078694 This is test factor (a) 1.0079
 volume change per °F (24) Digits per °F in test Range (23) Volume change per digit. Compute to 4 decimal places.

26. LOG OF TEST PROCEDURES		29. Reading No.		30. HYDROSTATIC PRESSURE CONTROL		31. VOLUME MEASUREMENTS (V) RECORD TO .001 GAL.			34. TEMPERATURE COMPENSATION USE FACTOR (a)			38. NET VOLUME CHANGES EACH READING	39. ACCUMULATED CHANGE
27. DATE	28. Record details of setting up and running test. (Use full length of line if needed.)	Beginning of Reading	Level to which Restored	Before Reading	After Reading	Product Replaced (-)	Product Recovered (+)	35. Thermal Sensor Reading	36. Change Higher + Lower - (c)	37. Computation (c) × (a) = Expansion + Contraction -	Temperature Adjustment	At High Level record Total End Deflection	
											Volume Minus Expansion (+) or Contraction (-) #33(V) - #37(T)	At Low Level compute Change per Hour (NEPA criteria)	
TIME (24 hr)													

100 TOSCA DRIVE
 P.O. BOX CS-200
 STOUGHTON, MA. 02072-1591



940 pump primed+running

1005 First sensor reading

15721

1005 Remove API Sample

1010 Start Hi level test

42

720

1025 Con't Hi level test

1

43

42

.740

.790

+0.050

751

+31

+0.245

-0.195

1040 " " " "

2

43.1

42

.140

.195

+0.055

762

+11

+0.087

-0.032

1055 " " " "

3

43.2

42

.195

.255

+0.060

775

+13

+0.103

-0.043

1110 " " " "

4

43.5

42

.255

.305

+0.070

798

+23

+0.182

-0.112

1125 " " " "

5

43.4

42

.305

.390

+0.065

810

+12

+0.095

-0.030

1140 " " " "

6

43.7

42

.390

.470

+0.080

822

+12

+0.095

-0.015

N/A

1145 Drop to low level test

12

823

1200 Con't. low level test

7

14

12

.000

.080

+0.080

832

+9

+0.071

+0.009

1215 " " " "

8

14.1

12

.080

.165

+0.085

842

+10

+0.079

+0.006

1230 " " " "

9

14.2

12

.165

.255

+0.090

853

+11

+0.087

+0.003

1245 " " " "

10

14.3

12

.255

.350

+0.095

865

+12

+0.095

+0.000

+0.010

1300 " " " "

11

14

12

.350

.430

+0.080

875

+10

+0.079

+0.001

system tight at this time +.010