90 OCT -4 PM 2: 58

4080-D Pike Lane, Concord, CA 94520

(415) 671-2387

October 2, 1990

Job No. 203 680 5016.03

Mr. Dennis Byrne Alameda County Health Agency Department of Environmental Health 80 Swan Way, Room 200 Oakland, CA 94621

RE: Underground storage tank replacement at the Safety-Kleen Corporation facility, 404 Market Street, Oakland, CA.

Dear Mr. Byrne:

Attached is a copy of the "Report of Underground Storage Tank Replacement Activities at the Safety-Kleen Oakland Service Center, Oakland, California".

If you have any questions, or require clarification of details, please direct your inquiry to Ms. Anne Lunt of the Safety-Kleen Corporation at (213) 831-3903.

Sincerely,

GROUNDWATER TECHNOLOGY, INC.

Paul D. Horton

Project Manager

PDH: 1bm

Attachment

L5016E7.PH

REPORT OF UNDERGROUND STORAGE TANK REPLACEMENT ACTIVITIES AT THE SAFETY-KLEEN OAKLAND SERVICE CENTER OAKLAND, CALIFORNIA

9-90

SEPTEMBER 1990

GROUNDWATER TECHNOLOGY, INC. CONCORD, CALIFORNIA



REPORT OF UNDERGROUND STORAGE TANK REPLACEMENT ACTIVITIES AT THE SAFETY-KLEEN OAKLAND SERVICE CENTER OAKLAND, CALIFORNIA

SEPTEMBER 1990

Prepared for:

Safety-Kleen Corporation P.O. Box 1429 San Pedro, CA 90733-1429

No 4394
Exp. 6-92

PLEN B. STORY

POF CALIFORNIE

TO F CA

Prepared by:

GROUNDWATER TECHNOLOGY, INC. 4080-D Pike Lane Concord, CA 94520

Jamie Bethell Project Enginee

Richard M. Thomasser Project Hydrogeologist

Allen B. Storm Registered Geologist NO. 4394

R5016B7.RT

TABLE OF CONTENTS

INTRODUCTION	PAGE
SITE BACKGROUND	
SCOPE OF WORK	_
SITE SUPERVISION AND HEALTH AND SAFETY MONITORING	
EXISTING UNDERGROUND STORAGE TANK REMOVAL	
TANK REMOVAL PERMITTING	
SURVEY OF ADJACENT STRUCTURES	
SHORING DESIGN AND MODIFICATIONS	
EXCAVATION DEWATERING	
TANK DECONTAMINATION AND DESTRUCTION	
SOIL SAMPLING	
EXCAVATED SOIL DISPOSAL	
INSTALLATION OF NEW UST SYSTEM AND REMEDIAL FACILITIES	
DESCRIPTION OF NEW USI SISTEM AND REMEDIAL FACILITIES	
VAPOR AND GROUNDWATER EXTRACTION SYSTEMS	
COMPACTION TESTING AND RESURFACING	
TANK INTEGRITY TESTING	
WASTE-OIL TANK REMOVAL	
CLOSURE	23
LIST OF APPENDICES	
APPENDIX	
A - CHRONOLOGY OF EVENTS	
B - AIR MONITORING DATA	
C - PERMITS	
D - SURVEY OF ADJACENT STRUCTURES	
E - SHORING DESIGN AND MODIFICATIONS	
F - REPORT OF DISCHARGE ACTIVITIES TO EBMUD	
G - CERTIFICATION OF TANK DISPOSAL	
H - LABORATORY REPORTS OF SOIL SAMPLES	
I - CERTIFICATE OF SOIL DISPOSAL	
J - AS BUILT DRAWINGS (SHEETS 1-4)	
K - COMPACTION TESTING RESULTS	
L - TANK INTEGRITY TESTING	
M - WASTE-OIL TANK REMOVAL REPORT	



TABLE OF CONTENTS (continued)

LIST OF FIGURES

FIGURE	PAGE
1 - SITE LOCATION	2
2 - SITE PLAN	3
3 - LOCATION OF OLD USTs	4
4 - AIR MONITORING STATIONS	8
5 - SOIL SAMPLING LOCATIONS	
6 - SOIL-VENT SYSTEM LAYOUT SCHEMATIC	
LIST OF TABLES	
TABLE	
1 - LABORATORY ANALYTICAL RESULTS FOR SOIL SAMPLES, EPA METHOD 8020 AND 8015, AROMATIC HYDROCARBONS AND TPH-AS-MINERAL SPIRITS	15
2 - LABORATORY ANALYTICAL RESULTS FOR SOIL SAMPLES, CHLORINATED HYDROCARBONS	16
3 - LABORATORY ANALYTICAL RESULTS FOR SOIL SAMPLES "PIT 1", CAM METALS	17

REPORT OF UNDERGROUND STORAGE TANK REPLACEMENT ACTIVITIES AT THE SAFETY-KLEEN OAKLAND SERVICE CENTER OAKLAND, CALIFORNIA SEPTEMBER 1990


INTRODUCTION


Safety-Kleen Corporation (Safety-Kleen), retained Groundwater Technology, Inc. (GTI), to provide technical supervision of underground storage tank system replacement activities at the Safety-Kleen Service Center located at 404 Market Street in Oakland, California (Figure 1). This report describes the activities conducted by Groundwater Technology, Inc., and provides documentation regarding the procedures followed during the underground storage tank replacement.


SITE BACKGROUND

The Safety-Kleen Oakland Service Center has served as a distribution center for Safety-Kleen products since 1975. These products include mineral spirits solvent and other products for the automotive and food service industries. The mineral spirits solvent is stored on site in clean and used or "spent" condition. Three underground storage tanks (USTs) were installed in 1970 and 1971 to store the mineral spirits solvent. Two 6,000-gallon steel USTs were used to store the spent mineral spirits solvent prior to shipment to Safety-Kleen's recycling facility in Reedley, California. The third UST was a 10,000-gallon steel tank used to store clean mineral spirits. Figure 2 shows the site plan, and Figure 3 shows the location of the three old USTs.









Results of site assessment conducted by Groundwater
Technology, Inc. and others are summarized in the "Update Report
of Additional Assessment, 404 Market Street, Oakland,
California", dated June 1990. The assessment results indicated
impacts on the subsurface soil and shallow groundwater by mineral
spirits solvent and chlorinated organics. Measurable separatephase mineral spirits product was observed in groundwater
monitoring wells, and dissolved chlorinated organics were
detected in samples collected from wells in the vicinity of the
tank pit. Groundwater occurs at approximately 8 feet below grade
and flows towards the south in the site vicinity.

SCOPE OF WORK

Although repairs were made to the underground storage tank system and subsequent tank integrity testing revealed the system to be tight, Safety-Kleen undertook the entire system upgrade due to tank ages.

Tank replacement plans included performing limited remedial activities and construction of remedial facilities to address the impacted soil and shallow groundwater. The remedial activities performed during tank replacement included excavation and disposal of impacted soil in the vicinity of the USTs and removal of floating separate-phase mineral spirits product during excavation dewatering. Remedial facilities constructed include soil-venting system piping for future extraction of soil vapors to remediate impacted soil and a product recovery well for future separate-phase mineral spirits extraction. These activities are described further in this report.



Safety-Kleen has recently acquired the property north of the Service Center facility (Figure 2). A review of property ownership records indicated that the property had been used in the past for two automobile service stations at which underground storage tanks were used. A geophysical survey of the property revealed the presence of a small underground storage tank apparently used for waste-oil storage. A detailed description of the tank removal activities are included in this report. App $\mathbb M$

This report of tank replacement activities is being presented in the following manner:

- o Site Supervision and Health and Safety Monitoring
- o Underground Storage Tank Removal
- o Installation of New UST System and Remedial Facilities
- o Waste Oil Tank Removal

SITE SUPERVISION AND HEALTH AND SAFETY MONITORING

Groundwater Technology served as the overall site supervisor through the entire tank replacement program which occurred from May 31 through July 5, 1990. During this time, a representative of Groundwater Technology, Inc. was on site to oversee activities relating to tank removal, replacement, and remedial action. A chronology of the activities which took place during each day on site is included in Appendix A. This chronology summarizes key events and includes the names of persons visiting the site. In addition, photographs documenting the tank replacement process are included.



The Groundwater Technology, Inc. representative served as the on-site Health and Safety Coordinator, responsible to maintain compliance with the site specific Health and Safety Plan. The Plan, dated May 24, 1989 prepared by Groundwater Technology, Inc., provides the following information:


- o Site Background
- o Emergency Response Procedures
- o Site Characterization Data
- o Hazard Evaluation
- o Site Chemicals of Concern
- o Material Safety Data Sheets (MSDS)
- o Site Health and Safety Requirements

Personnel working on site were given the opportunity to read the Health and Safety Plan, and were required to sign a statement that they would abide by the provisions of the Plan.

In addition to specific procedures that were outlined regarding proper tank excavation and removal, personnel protective equipment, and waste handling, the Plan set Action Levels for the site-worker breathing zone. To comply with the Plan, four air monitoring stations were chosen within the work area (Figure 4). Regular monitoring of these stations was performed using a photo-ionization detector. Appendix B contains the air monitoring data for the site while work was in progress.

The site Health and Safety Coordinator set the level of personnel protective equipment based on the conditions encountered during work activities, and in accordance with the





Health and Safety Plan. The site Health and Safety Coordinator also was responsible to see that all activities were performed as specified by any required permits. Specific permits required are discussed further in the following sections of this report.

EXISTING UNDERGROUND STORAGE TANK REMOVAL

Activities relating to the removal of the three existing underground storage tanks took place between May 31 and June 12, 1990. The following sections describe the specific activities performed during the tank removal process.

TANK REMOVAL PERMITTING

Underground storage tank removal permits were obtained from the Alameda County Health Care Services Agency and The City of Oakland Fire Department.

The State of California Department of Health Services (DHS) allowed the tank replacement activities to proceed based upon Section 66389, Article 4 of Title 22, California Code of Regulations (CCR).

The Bay Area Air Quality Management District was notified per Regulation 8, Rule 40.

A permit was obtained from The East Bay Municipal Utilities District (EBMUD) for discharge of treated groundwater related to excavation dewatering. Excavation dewatering is discussed further in this report.



The above-referenced permits and notification letters are included in this report as Appendix C.

SURVEY OF ADJACENT STRUCTURES

A survey was performed on the Safety-Kleen and Ralph Johnson & Associates buildings by a California-licensed surveyor, due to their proximity to the proposed excavation. The purpose of surveying these structures was to provide documentation of existing building elevations, so that any settling which could potentially occur from excavation activities could be accurately evaluated. The results of the survey are included in this report as Appendix D.

SHORING DESIGN AND MODIFICATIONS

A shoring design for the tank replacement excavation was prepared by H.V. Anderson Engineers to comply with CCR Title 8, Chapter 4, Subchapter 4 - Construction Safety Orders. The type of shoring proposed was sheet-pile shoring. The design, procedures and calculations are included in Appendix E.

The initial design was revised twice based on site conditions. The first revision called for removal of the north end of the shoring because the existing 6,000-gallon tank extended further north than originally calculated. The second revision called for the sheets to be installed by means of excavation rather than by being mechanically driven. This change was required to reduce vibration in the adjacent Ralph Johnson and Associates facility. The revised shoring plans are included in Appendix E.



The shoring was installed prior to existing tank removal, and remained in place until after the new tanks were installed and the tank pit was backfilled to approximately 5 feet below grade.

EXCAVATION DEWATERING

The tank excavation was completed to approximately 13-feet below grade. Since shallow groundwater was encountered at a depth of approximately 8-feet below grade, excavation dewatering was required to allow for tank replacement activities. Existing groundwater monitoring data indicated that the water would be impacted by dissolved-phase volatile organics, and that separate-phase mineral spirits product would be encountered.

Using available hydraulic information from the site, the volume of water expected to be removed during the excavation process was estimated at approximately 30,000 gallons. A permit was obtained from EBMUD for discharge of this water to the sanitary sewer following removal of separate-phase product and treatment.

Groundwater and product that accumulated in the tank excavation was pumped into two 21,000-gallon portable Baker tanks for initial storage. Separate-phase product was skimmed from the Baker TM tanks and sent to the Safety-Kleen Corporation Recycle Center in Reedley, California. The water remaining in the tanks was then pumped through a series of granular activated carbon vessels to remove any dissolved-phase organics present. As specified in the EBMUD permit, periodic sampling was performed to verify system efficiency. The actual volume of water removed, treated and discharged was approximately 34,000 gallons. The amount of product removed equaled approximately 100 gallons.



The EBMUD discharge permit required a report describing the groundwater treatment and discharge activities. The report is included in this report as Appendix F.

TANK DECONTAMINATION AND DESTRUCTION

In preparation for tank removal, product and waste solvent were pumped from the three existing USTs on May 31, 1990. All materials generated in the excavation of the tanks and subsequent decontamination steps were sent to the Safety-Kleen Recycle Center in Reedley, California. On June 1, 1990, the tanks were desludged by a confined space entry team. EPA Level "B" personal protective equipment was required for the confined space entry into the tanks. Following desludging, the tanks were decontaminated by high pressure water washing, known as "hydroblasting". This activity was observed by Mr. K. Madoshi of the California Department of Health Services. Prior to removal each tank was inerted to reduce explosion potential, using dry ice. Inspector Dawson of the City of Oakland Fire Department was on site to observe the tank removal.

The two 6,000-gallon tanks were removed from the excavation on June 7, 1990 and transported off site to H&H Environmental Services for disposal. Mr. Madoshi of DHS arrived after the tanks had been removed, at that time he inspected the excavation. The 10,000-gallon tank was removed on June 8, 1990 and similarly transported off site for disposal.



The Certification of Tank Disposal provided by H&H Environmental Services is included in Appendix G.

SOIL SAMPLING

Eight soil samples were collected from the walls and bottom of the tank excavation following tank removal. Figure 5 shows the locations of the soil samples in relation to the tank excavation as well as the location of the removed tanks. "Pit 1" through "Pit 6" were collected from the bottom of the excavation at a depth of 13 feet below grade. These samples were analyzed for TPH-as-mineral spirits by modified EPA Method 8015 and for aromatic and halogenated volatile organics by EPA Methods In addition, sample "Pit 1" was also analyzed for 8010/8020. California Assessment Metals (CAM) under Title 22 CCR. Two other samples identified as "East-End" and "West-End" were collected from a depth of 12 feet at either end of the 10,000-gallon tank from the sidewalls of the excavation. These samples were analyzed for TPH-as-mineral spirits, volatile organics by EPA Method 8240, and aromatic hydrocarbons by EPA Methods 5030/8020.

The results of soil sample analyses are summarized in Tables 1 through 3. Laboratory reports and Chain-of-Custody documentation is included in Appendix H.

EXCAVATED SOIL DISPOSAL

Excavated soils totaling 984 tons were stockpiled on the back lot and covered with plastic prior to disposal. Soil samples were collected from the stockpiled soils for characterization analyses.






TABLE 1

LABORATORY ANALYTICAL RESULTS FOR SOIL SAMPLES

EPA METHOD 8020 AND 8015

AROMATIC HYDROCARBONS AND TPH-AS-MINERAL SPIRITS

(parts per million [ppm])

SAMPLE I.D.	DEPTH (ft.)	BENZENE	TOLUENE	ETHYL- BENZENE	XYLENE	TPH-AS- MINERAL SPIRITS
Pit 1	13	<0.5	11.0	4.6	49	12,000
Pit 2	13	<0.5	18.0	5.1	84	9,500
Pit 3	13	<0.5	11.0	2.7	49	2,400
Pit 4	13	<0.5	7.6	3.1	50	10,000
Pit 5	13	<0.5	7.5	3.5	45	9,700
Pit 6	13	<0.5	11.0	5.1	78	12,000
EAST END	12	<0.1	6.0	<0.1	34	16,000
WEST END	12	0.01	4.0	<0.1	28	30,000

TPH = Total Petroleum Hydrocarbons

TABLE 2

LABORATORY ANALYTICAL RESULTS FOR SOIL SAMPLES

CHLORINATED HYDROCARBONS

(results in parts per million [ppm])

SAMPLE I.D.	KPA METHOD	DEPTH (ft.)	CHLORO- BENZENE	1,2 DCB	1,3 DCB	1,4 DCB	1,1 DCE	T 1,2 DCE	PCE	1,1,1- TCA	TCE	1,1 DCA
Pit 1	8010	13.0	<0.5	12	1.2	6.5	1.3	1.5	7.8	7.3	1.7	<0.5
Pit 2	8010	13.0	<0.5	12	1.3	6.6	2.0	2.1	8.6	9.8	3.4	<0.5
PIC 2	8010					6.6	0.4	3.9	0.71	3.0	<0.5	<0.5
Pit 3	8010	13.0	<0.5	15	1.0	0.0	0.4	317	""		_	
Pit 4	8010	13.0	<0.5	16	1.1	7.3	0.3	5.8	<0.5	2.8	<0.5	<0.5
				15	0.9	6.0	0.5	3.8	1.1	3.6	45	<0.5
Pit 5	8010	13.0	1.0	12	0.5		"		1	1		<0.5
Pit 6	8010	13.0	0.6	20	1.6	9.8	0.4	4.0	0.7	3.3	78	
	l		<0.25	15	7.8	8.2	<0.25	2.5	4.0	11.0	0.75	<0.25
East End	8240	12.0	<0.25	13					(05	0.22
West End	8240	12.0	<0.25	10	2.4	5.9	<0.25	1.9	8.4	17.0	<0.25	0.27

^{= 1,2} Dichlorobenzene
= 1,3 Dichlorobenzene
= 1,4 Dichlorobenzene 1,2 DCB

^{1,3} DCB

^{1,4} DCB

⁼ Dichloroethene 1,1 DCE

T1,2 DCE = trans 1,2-Dichloroethene
PCE = Tetrachlorethane
1,1,1 TCA = 1,1,1 Trichloroethane
TCE = Trichloroethene

^{= 1,1} Dichloroethane 1,1 DCA

TABLE 3

LABORATORY ANALYTICAL RESULTS FOR SOIL SAMPLE "PIT 1" CAM Metals

(Results in ppm)

TOTAL THRESHOLD LIMIT CONCENTRATION TEST RESULTS

PARAMETER	PIT 1	SPIC TILC
Antimony	<25	
Arsenic	<25	
Barium	39	100
Beryllium	<1	
Cadmium	<3	·
Chromium	41	5
Cobalt	8	80
Copper	8	25
Lead	12	5 1000
Mercury	<0.02	
Molybdenum	<25	
Nickel	<5	
Selenium	<50	
Silver	<5	
Thallium	<13	L
Vanadium	22	194
Zinc	23	250

all ok

Excavated soils were transported to Port Costa Materials,
Inc., in Port Costa, California for thermal destruction of
volatile hydrocarbons in their rotary kiln. A copy of the
laboratory reports and the Certificate of Destruction is included
in Appendix I.



INSTALLATION OF NEW UST SYSTEM AND REMEDIAL FACILITIES

Installation of the new underground storage tank system began on June 12, 1990. This section of the report describes the new UST system and the remediation facilities installed to address residual soil contamination and separate-phase product extraction.

DESCRIPTION OF NEW UNDERGROUND STORAGE TANK SYSTEM

Two new 12,000-gallon double-walled GlasteelTM underground storage tanks were installed in the excavation at the site. Sheets 1 through 3 (Appendix J) provide the details of tank construction, including a description of the manways and leak detection monitoring systems. One tank will be used to store clean mineral spirits solvent, and the other will be used for spent solvent storage.

The tanks were manufactured by Modern Welding Company, Inc., and the piping, which is steel with high-density polyethylene secondary containment, was manufactured by Total Containment, Inc. The Glasteel TM tanks were produced in accordance with Underwriters' Laboratories, Inc. (UL) Standard 58 (Standard for steel underground tanks for flammable and combustible liquids) and the Association for Composite Tanks Standards ACT-100 (Specification for the fabrication of FRP-clad USTs). The tanks also meet, or exceed, the requirements of the National Fire Protection Association (NFPA) Standards 30 and 31, the Uniform Fire Code and National Standards Institute B137.1-1971. These standards are intended to prevent the collapse or rupture of tanks used for flammable liquid storage.



Prior to placing the tanks into the excavation, a 12- to 18-inch bed of pea-gravel aggregate was placed as a base for the tanks. Three concrete deadmen for each tank were placed in the excavation and then the tanks were lowered into the excavation. Hold-down straps (four per tank) were placed over the tanks and then attached to the deadmen.

The tank pit was backfilled to within 5 feet of the surface using pea-gravel. The manways and associated product lines were then installed in the excavation.


VAPOR AND GROUNDWATER EXTRACTION SYSTEMS

Prior to completion of tank pit backfilling, soil-vent system piping and a product recovery well were installed in the excavation to accomplish future remedial action objectives. These objectives are to remove any residual separate-phase product which accumulates in the tank pit and to remediate soil adjacent to the tank pit.

The Work Plan for Soil-Vent System and Recovery Well Installation, prepared by Groundwater Technology, Inc., dated June 15, 1990, was submitted to the DHS and the California Regional Water Quality Control Board, San Francisco Bay Region for review.

Figure 6 presents the location of the product recovery well and the soil-vent system layout in schematic. Sheet 4 (in pocket-Appendix J) provides details of the construction of these facilities.





The recovery well was installed using an excavator to trench approximately 4-feet below the bottom of the tank excavation (total depth of 17 feet). A 10-inch diameter by 10-foot long stainless-steel screen with 0.02-inch wire-wrapped screen openings was welded to a 10-inch diameter by 5-foot long low-carbon steel blank casing. The casing and screen was placed in the excavation so that the top of the casing was 2-feet below grade. The annular space around the recovery well was then backfilled using pea-gravel. A 3-foot by 5-foot Forni vault was installed at the surface to protect the wellhead and house future pumping equipment.

The soil-vent piping consists of seven 20-foot lengths of 4-inch diameter slotted polyvinyl chloride (PVC) pipe manifolded in the southern portion of the site. The piping was placed horizontally at a depth of approximately 6-feet below grade in the tank pit backfill and, in the case of SV-1, in a trench 5 feet deep. The piping was covered with pea-gravel, polyethylene film, and geotextile material, and the tank pit was completely backfilled to the surface. The purpose of the polyethylene film is to direct the vacuum created by the future soil-vent system away from the tank pit, to areas where native materials contain residual contamination.

Electrical conduit, water and product lines necessary for future remedial efforts were installed between the recovery well vault, the treatment area, and sources of electrical power for the facility (See Figure 6 and Sheet 4).



COMPACTION TESTING AND RESURFACING

On June 28, 1990 after finishing backfilling of the tank pit and preparing the surface for the concrete slab, compaction testing was conducted by Kleinfelder and Associates. The Safety-Kleen specifications called for 95 percent compaction or greater. A total of four tests were conducted with a Campbell MC-2 gauge. The primary backfill material consisted of 1/8-inch to 3/4-inch naturally rounded aggregate (pea-gravel). However, the final 24 inches consisted of 3/4-inch aggregate base-rock. The results of the tests yielded a 95.25 percent average compaction. A copy of the test results is included in Appendix K.

The area above the tanks was resurfaced with 6 inches of steel reinforced concrete.

TANK INTEGRITY TESTING

The newly installed tanks were pressure tested on July 2, 1990 by Timmerman Engineering Construction. Prior to tank testing, the tanks were filled with water. Both tanks tested tight using the Petro-Tite test method. A copy of the tank testing report is included in Appendix L.

WASTE OIL TANK REMOVAL

On July 2, 1990, the location of the small capacity underground tank, found during a previously conducted geophysical survey of the property north of the Oakland Service Center, was determined and excavation began. Upon uncovering the top of the tank, a sample of the sludge from inside the tank revealed that



Safety-Kleen/Oakland September 1990

it was used in the past for waste oil storage. The tank was removed on July 5, 1990, and transported to H&H Environmental Services for disposal. Soil samples were collected from the native soil below the tank.

A report dated September 11, 1990 was prepared describing the waste oil tank removal including soil sample laboratory analytical results. This report is included as Appendix M.

CLOSURE

This concludes the Report of Underground Storage Tank System Replacement Activities at the Safety-Kleen Oakland Service Center. Groundwater Technology, Inc. hopes that this report meets Safety-Kleen's requirements at this time. If you have any questions or comments please call our Concord office at (415) 671-2387.



APPENDIX A CHRONOLOGY OF EVENTS



RE: Safety Kleen, Oakland Facility Chronological List of Events By Jamie Bethell Field Supervisor

Date:

5-31-90 Thursday

Met with key project personnel:

Anne Lunt, Safety Kleen, Regional Engineer
Jim Knous, Safety Kleen, Branch Manager
John Dees, Universal Engineering, Site Supervisor
Paul Horton, Groundwater Technology, Inc.
Project Manager
Jamie Bethell, Groundwater Technology, Inc.
Site Project Manager

Removed sludge and debris from loading/unloading shed, see Figure 1;

Removed loading/unloading shed and transported to north north end of site, see Figures 2 and 3;

Unloaded and stockpiled deadman;

Reviewed shoring plan;

Removed product and waste from existing tanks;

Set safety standards for site;

Prepared site for shoring;

Monitored site with organic vapor monitor (OVM);

Scheduled confined space entry personnel for desludging tank;

Stored contaminated equipment on visqueen, see Figure 4.



Calibrated OVM and monitored site;

Set-up decontamination area;

Met with M. Mougakis, Universal Engineering of confined space entry team and defined workscope;

Removed all gauging and monitoring equipment from tanks;

Held safety meeting, see Figure 5;

Desludged tanks by confined space entry personnel, see Figure 6;

Cleaned tanks by hydroblasting, see Figure 7;

Met with Mr. K. Madoshi, Department of Health Services, (DHS);

Initiated shoring, see Figure 8;

Supervised field operations.

6-2-90 Saturday

Calibrated OVM and monitored site;

Set shoring;

Excavated soils to set shoring;

Monitored soils during excavation;

Contacted security for schedule changes;

Monitored areas off site with OVM;

Calculated amounts of soils to be removed;

Notified A. Lunt of progress and soil volume be excavated;

Supervised field operations;

Noticed product coming into shoring trench, see Figure 9;
Prepared area for stockpiling soils.



Calibrated OVM and monitored site;

Contacted Local Security Services, problems with security;

Set shoring;

Supervised field operations;

Monitored soils excavated for shoring placement.

6-4-90 Monday

Calibrated and monitored site with OVM;

Built berm around soils;

Cut concrete pad atop tanks;

Stopped all shoring activities,

Met with Ralph Johnson of Ralph Johnson and Associates: RE: Damage to inventory from vibrations of setting shoring;

Removed concrete atop tanks;

Monitored soils beneath concrete;

Released Universal Engineering crew early;

Met with Ralph Johnson:

RE: Alternate methods of setting shoring;

Sampled stockpiled soils;

Reviewed soil vent system materials, specifications;

Worked on alternate shoring plan;

Met with Ralph Johnson and Ray Sherman, Lawyer; RE: Future shoring activities.

Met with P. Horton and C. Prokop;

RE: Site activities and soil vent design.



6-5-90 Tuesday

Calibrated OVM and monitored site;

Designed new shoring plan;

Contacted:

- D. Byrne, Alameda County Health Agency (ACHA)
- 2) Inspector Hallert, Oakland Fire Department, (OFD)
- 3) K. Madoshi, DHS
- 4) S. Spears, City of Oakland Building Department.

Reviewed waste oil tank removal plan;

Scheduled existing tank removal activities;

Inspected carbon canisters for filtration systems upon arrival from vendor;

Set shoring by excavation method, see Figure 10;

Supervised field operations;

Sampled excavated soils, see Figure 11.

6-6-90 Wednesday

Calibrated OVM and monitored site;

Removed soils atop the two hazardous waste tanks, see Figure 12;

Prepared decontamination area for field personnel, see Figures 13 and 14;

Contacted Local Security, security problems;

Monitored soils and air with OVM during removal of soil above UST's;

Assessed design of soil vent system;

Removed monitoring wells No.7, SK-1, and SK-3 during excavation.

Met with Gary Long and reviewed site;

Supervised field operations, see Figure 15;

Received wastewater discharge permit;

Investigated permitting for waste oil tank removal.



6-7-90 Thursday

Calibrated OVM and monitored site;

Prepared decontamination area;

Monitored tanks with OVM and LEL, see Figure 16;

Inerted tanks with dry ice, see Figure 17;

Met with: 1. K. Madoshi DHS

2. Inspector Dawson, OFD;

Removed two 6,000 gallon UST's;

Inspected the UST's;

Transported tanks off site to disposal facility, H & H Environmental Services, see Figure 18;

Removed concrete and soil from atop virgin mineral spirits tank, see Figure 19;

Supervised field operation;

6-8-90 Friday

Calibrated OVM and monitored site;

Prepared decontamination area;

Inserted tank with dry ice;

Monitored tank with LEL and OVM;

Met with: 1. Inspector Dawson, OFD

2. D. Byrne, ACHA;

Sampled beneath the tank, see Figure 20;

Removed one 10,000 gallon UST, see Figure 21;

Inspected UST;

Constructed groundwater filtration system;

Relayed laboratory analysis on excavated soils, 6-5-90, to A. Lunt and Universal Engineering;

Received recovery well vault;

Scheduled security;

Supervised field operations.



6-9-90 Saturday

Calibrated OVM and monitored site;

Prepared decontamination area;

Constructed additional security fence for truck parking;

Constructed additional components for shoring support, see Figure 22;

Modified design of soil vent system to incorporate new changes;

Excavated and stockpiled contaminated soils;

Supervised field operations.

6-10-90 Sunday

Calibrated OVM and monitored site;

Prepared decontamination area;

Gauged on site monitoring wells;

Excavated and stockpiled contaminated soils;

Constructed sump in southwest corner of excavation for test purposes, see Figure 23;

Supervised field operations.

6-11-90 Monday

Calibrated OVM and monitored site;

Met on site with P. Horton, R. Thomasser, C. Prokop RE: Soil Vent System Installation, and Recovery Well Installation;

Monitored soils being excavated;

Tabulated and monitored groundwater flow into test sump, see Figure 23;

Excavated to required depth, see Figure 24;

Constructed groundwater filtration system, see Figures 25 & 26;

Built berm about soil pile; Supervised field operations.



6-12-90 Tuesday

Calibrated OVM and monitored site;

Sampled soils from excavation floor, approximately thirteen feet six inches in depth, see Figure 27;

Installed dewatering sump, see Figure 28;

Monitored soils being excavated;

Shut down filtration system due to leakage from carbon canister;

Installed interim recovery well, see Figure 29;

Started dewatering, see Figure 30;

Supervised field operations;

Installed pea gravel base in excavation;

Verified slope in trench, 2°to 3°;

Sampled filtration system's effluent.

6-13-90 Wednesday

Calibrated OVM and monitored site;

Picked up recovery well parts;

Placed deadman in excavation, see Figure 31;

Conducted holiday test on tanks, see Figure 32;

Placed tanks in excavation, see Figures 33, 34 and 35;

Inspected installation, see Figure 36 and 37;

Removed tanks from excavation and turned them 1800, then placed them back in excavation;

Restarted filtration system;

Placed pea gravel around base of tanks, see Figures 38 and 39;

Constructed recovery well, see Figure 40;

Anchored tanks to deadman, see Figure 41;

Supervised field operation.



6-14-90 Thursday

Calibrated OVM and monitored site;

Installed recovery well, see Figure 42;

Built soil vent system's subgrade components;

Continued placement of pea gravel about tanks, see Figures 43 and 44;

Supervised field operations.

6-15-90 Friday

Calibrated OVM and monitored site;

Met with K. Folks, EBMUD, EBMUD sampled effluent from filtration system;

Installed soil vent system's subgrade components,
see Figure 45;

Placed pea gravel atop soil vent system, see Figure 46;

Supervised field operations.

Installed geotextile fabric/visqueen/geotextile fabric covering, see Figure 47;

Placed pea gravel atop covering, see Figure 48.

6-16-90 Saturday

Checked site for security;

Checked dewatering and filtration system.

6-17-90 Sunday

Checked site for security;

Checked dewatering and filtration system.

6-18-90 Monday

Calibrated OVM and monitored site;

Installed trenches for soil vent system connection piping, see Figures 49 and 50;

Initiated direct discharge from carbon canister filtration system to sewer;



Resolved security problems;

Met with Ralph Johnson and Associate's office manager, RE: Removal of shoring;

Supervised field operations.

6-19-90 Tuesday

Calibrated OVM and monitored site;

Sampled filtration system's effluent;

Met with J. Henry of Ralph Johnson and Associates, RE: Removal of shoring;

Sketched and documented site for as builts;

Scheduled temporary help personnel;

Stopped dewatering activities.

6-20-90 Wednesday

Calibrated OVM and monitored site;

Coordinated temporary help activities;

Met and updated geologist;

Monitored with OVM areas where shoring was being pulled;

Supervised field operations.

Started removal of shoring, see Figure 51;

Installed containment sumps on tanks, see Figures 52 and 53.

6-21-90 Thursday

Calibrated OVM and monitored site;

Removed dewatering equipment from excavation;

Constructed new berm about soil pile;

Installed trench for UST's vent line and soil vent piping, see Figure 54;

Supervised field operations.



6-22-90 Friday

Installed soil vent system piping;

Removed remainder of shoring;

Monitored area where shoring was being pulled with OVM;

Coordinated temporary help (glass catchers) activities;

Scheduled inspections for UST air tests;

Changed source tank to filtration system from Baker 1 to Baker 2;

Installed vent lines to UST;

Started installing product piping, see Figure 55;

Supervised field operation;

Installed soil vent system piping, see Figures 56 through 60.

6-23-90 Saturday

Met with G. Stout of Local Security at site to check security at site.

6-24-90 Sunday

Checked security at site.

6-25-90 Monday

Calibrated OVM and monitored site;

Surveyed site, see Figure 61;

Met with E. Young and C. Dee about contractual agreement and change orders;

Prepared recovery well vault for installation;

Completed installation of piping, see Figure 62;

Supervised field operation;

Cleaned dewatering storage tank, Baker 1.



6-26-90 Tuesday

Monitored site with OVM;

Installed trench for electric feeds to treatment compound, also see Figure 60;

Met with Inspector Hallert OFD and reviewed UST installation;

Tested UST's, failed waste tank, passed raw product tank;

Stopped discharge of treated groundwater to sewer; Supervised field operations.

6-27-90 Wednesday

Monitored site with OVM;

Restarted discharge of treated groundwater;

Met with Inspector Hallert, OFD;

Tested tank and product lines with air; passed;

Tested hydrostatically six (6) containment sumps;

Met with J. Smith, EBMUD to review and sample discharge of filtration system;

Sampled discharge of filtration system;

Completed and passed hydrostatic test on six (6) containment sumps;

Tested secondary containment on piping; passed;

Met with Inspector G. Doyle, City of Oakland Building Department, RE: Road usage;

Decommissioned filtration system;

Formed and poured concrete pad for recovery well vault, see Figures 63, 64 and 65;

Released one of the dewatering tanks, Baker 1;

Reviewed project accounting statement;

Supervised field operations.



6-28-90 Thursday

Monitored site with OVM;

Sketched piping schematic for as builts;

Installed recovery well vault, see Figures 66 and 67;

Completed backfilling of excavation with pea gravel;

Connected piping from recovery well vault to new waste tank, see Figure 68;

Connected and sealed final section of manways on tanks, see Figure 69;

Initiated backfilling and compaction of "AB" rock, see Figures 70 and 71;

Met with Ralph Johnson and Associates, RE: Check on vibrations from compacting machine;

Tested compaction of fill, passed, see Figure 72;

Set forms for concrete slab;

Set rebar, see Figure 73;

Supervised field operations.

6-29-90 Friday

Monitored site with OVM;

Set rebar, see Figure 74;

Completed pour and finished concrete, see Figure 75;

Supervised field operations.

7-2-90 Monday

Inspected concrete work;

Staked out location of waste oil tank;

Filled new tanks with water for testing; Moved loading/unloading shed to concrete slab, see Figure 76;

Tested tanks using Petro-Tite, passed, see Figure 77;



Met with Mr. Madoshi, DHS and reviewed present work and soil piles;

Uncovered waste oil tank, see Figure 78;

Supervised field operations.

7-3-90 Tuesday

Calibrated OVM and LEL;

Monitored site, waste oil tank excavation and waste oil tank;

Sampled sludge from waste oil tank;

Started installing piping to and within unloading/loading shed;

Supervised field operations.

7-4-90 Wednesday

Holiday

7-5-90 Thursday

Calibrated OVM and LEL;

Monitored site and waste oil tank;

Removed waste oil and sludge from tank, see Figures 79, 80, and 81;

Met with Inspector Dawson, OFD;

Met with D. Byrne, ACHA;

Tested waste oil tank with LEL, acceptable;

Removed waste oil tank, see Figure 82;

Transported tank to H & H Environmental Services for disposal;

Inspected excavation for contamination;

Sampled soil beneath waste oil tank;

Backfilled and compacted excavation;



Continued installation of piping;

Removed the second dewatering tank, Baker II, from site;

Supervised field operations.

7-6-90 Friday

Installed electric wiring for pumps, high level alarms, and leak detection sensor;

Tested leak detection sensors;

Installed ball float valves in USTs;

Continued installation of piping;

Supervised field operations.

7-9-90 Monday

Sampled soil from stockpiled soils;

Inspected and documented leak detection equipment;

Continued installation of piping in loading/unloading shed;

Installed drum washers into dumpsters, see Figure 83;

Supervised field operations.

7-10-90 Tuesday

Installed dumpsters into shed, see Figure 84;

Formed and poured concrete pad for treatment compound;

Continued installation and hook-up of piping to drumwashers;

Installed leak detection, high level alarm, and mineral spirits pump control panels;

Supervised field operations.

7-11-90 Wednesday

Continued installation of piping into loading/unloading dock area, see Figure 85;

Documented and sketched equipment for as builts;



Met with E. Young to review site work;

Contacted D. Byrne of ACHA to appraise him of sites progress and final site inspection;

Supervised field operations.

7-12-90 Thursday

Tested and troubleshot UST system alarms;

Met with J. Knous and reviewed UST systems;

Met with P. Horton and reviewed project;

Sampled soil from stockpiled soils.

Completed piping hook-up to dumpsters and shed, see Figure 86.





FIGURE 1



FIGURE 2



FIGURE 3



FIGURE 4



FIGURE 5



FIGURE 6



FIGURE 7



FIGURE 8



FIGURE 9



FIGURE 10



FIGURE 11



FIGURE 12



FIGURE 13



FIGURE 14



FIGURE 15



FIGURE 16



FIGURE 17



FIGURE 18



FIGURE 19



FIGURE 20



FIGURE 21



FIGURE 22




FIGURE 23



FIGURE 24



FIGURE 25



FIGURE 26




FIGURE 27



FIGURE 28



FIGURE 29



FIGURE 30




FIGURE 31





FIGURE 33



FIGURE 34





FIGURE 36




FIGURE 37

FIGURE 38






FIGURE 39



FIGURE 40



FIGURE 41



FIGURE 42



FIGURE 43



FIGURE 44



FIGURE 45



FIGURE 46



FIGURE 47



FIGURE 48



FIGURE 49

FIGURE 50







FIGURE 52



FIGURE 53



FIGURE 54




FIGURE 55

FIGURE 56





FIGURE 57



FIGURE 58

FIGURE 59





FIGURE 60



FIGURE 61



FIGURE 62




FIGURE 63



FIGURE 64



FIGURE 65



FIGURE 66




FIGURE 67




FIGURE 68



FIGURE 69



FIGURE 70



FIGURE 71



FIGURE 72



FIGURE 73






FIGURE 74














FIGURE 81








FIGURE 84 FIGURE 83





APPENDIX B AIR MONITORING DATA



DATE	TIME		STAT	IONS			COMMENTS AND
		A	В	С	D	BACKGROUND	MISCELLANEOUS READINGS
		_		_		_	
5/31	1345	.2	12	3	.4	.2	
6/01	0615	.3	.5	.3	.3	.3	
	0750 0820	<u> </u>	3 130	22			
	0920		25	110		1 1	
	1013		6	60	3	1 1	
	1740	.2	2	1	1	_	
6/02	0640	.3	.3	.3	.3	.3	
	0645		:				A top soil pile: 60
	0905		3	13	2		
	0910 0914		21 27				
	1415		21				Soils being excavated: 110
							bollo bellig exouvaced. 110
6/03	0630	.3	.3	.3	.3	.3	
	1340	.3	.3	•5	. 3		
6/04	0630	.3	.3	.3	. 3	.3	Off site and down wind of soil piles: .5
	0950	.3	1.4	.7	. 3		01 0011 F11 011 10
	1142	.3	.5	6	. 3		
6/05	0625	.3	.5	.7	. 3		
-	0915	.5	4	23	3		Soil sample from pile: 125
	0945	.3	4	15	7		Soils being excavated: 125
	1045	.3	12	23	5		and the broken account to the same
	1220	.7	1.2	10	.5		Soils being excavated: 150 In shoring trench: 30
	1440	.3	.5	18	6		

DATE				COMMENTS AND			
		A	В	C	D	BACKGROUND	MISCELLANEOUS READINGS
		_		_			
6/06	0625	.2	ND	2	ND	ND	
	1000	ND	18	7	1.2	ND	
	1305	ND	4	3	5		Soils being excavated from atop tanks: 225
	1350	ND	18	13	3	1	In cab of excavator: 30
	1450	.2	18	18	5		
6/07	0615	1.2	4	15	1.5		In waste tank #1: 270
							In waste tank #2: 265
	0935	ļ		_			Atop tank #3: 60
	0940		4-	8			
	1005 1105	ND	45 7	13	2		
	1230	ND	.2	3	.5	ŀ	
	1340	ND	3	7	.5		Soils atop tank #3: 45
	1440	ND	.7	13	3	1 1	Solls acop talk #5: 45
	1655	ND	.5	25	3	<u> </u>	
	1033			23			
6/08	0630	ND	ND	4	.5	.3	<u></u>
	0835	1		1			In tank #3: 325
	0855						In tank #3: 265
	0915		_				In tank #3: 235
	1110	ND	.7	3	ND		
	1220	ND	6	9	.7		In excavation: 17
	1405	ND	1.5	7	4	1	0.11. h.l
	1324	ND	2	13	1.5		Soils being excavated: 175
	1700	ND	5	8	3		
6/09	0610	ND	2	3	.7		Soil sample from pile: 165
	1005	ND	.7	5	3	1	
	1120						Soils being excavated: 165
	1355	.5	2	8	.9]	
	1400		_				Soils being excavated: 145
	1530	ND	3	19	4	1	Soils being excavated: 225

DATE	TIME		STAT	CONS			COMMENTS AND
		A	В	С	D	BACKGROUND	MISCELLANEOUS READINGS
6/10	0840	ND	ND	ND	.2	ND	
	1125	ND	.5	20	4		Soils being excavated: 180
	1245	ND	ND	11	5		Soils being excavated: 195
6/11	0615	ND	ND	1.2	.3		In excavation: 30
,							Soil sample from pile: 120
	0740	ND	ND	5	2		<u>-</u>
	1245	.2	20	6	5		Soils being excavated: 200
	1355	ND	.2	13	7	1	Soils being excavated: 315
	1740	ND	ND	.5	2		Soils being excavated: 285
6/12	0635	ND	ND	2	• 5		Soil sample from pile: 155
-,	0850	ND	4	9	2		Soils being excavated: 220
	1055	ND	.2	5	.7		Soils being excavated: 130
	1345	ND	.5	5	2		,
	1555	ND	. 2	5	7		Soil sample from pile: 170 In excavation: 27
	1.00			_	_		
	1635	ND	ND	8	6		Soil sample from pile: 170
6/13	0610	ND	.2	.5	ND		Soil sample from pile: 220
		ŀ					In excavation: 25
	0925	ИD	6	.5	3		Soil sample from pile: 210
	1345	ND	ND	.2	2		In excavation: 7
	1400	ND	2	.7	9		In excavation: 2
	1705	ND	.5	.2	4		In excavation: 2
6/14	0610	ND	ND	.7	.5		Soil sample from pile: 180
•	1250	ND	ND	.5	2		
	1400	ND	ND	2	2		In excavation : ND

DATE	TIME	STATIONS						COMMENTS AND
		A	В	C	D	BACKGROUND	MISCELLANEOUS READINGS	
6/15	0630	ND	ND	ND	.2		Soil sample from pile: 43 Atop recovery well: 25 In excavation: ND	
!	1035	ND	.2	.7	.2		Soil sample from pile: 105	
	1220	ND	ND	.7	.7		In excavation: .5	
	1520	ND	ND	ND	.7		Soil sample from pile: 120 In excavation: ND Soil sample from pile: 175	
6/18	0635	ND	ND	ND	ND	ND	Atop recovery well: 30 In excavation: ND Soil sample from pile: 65	
	1410	ND	ND	ND	ND	ND		
6/19	0705	ND	ND	ND	ND	ND	Atop recovery well: 35 In excavation: ND Soil sample from pile: 100	
6/20	0545 0938 1045 1120 1304 1345 1430 1515	ND	ND	ND	ND		Atop recovery well: 35 In excavation: ND Soil sample from pile: 115 In excavation: .5 In excavation: .2 In excavation by newly pulled shoring: 9.8 In excavation by newly pulled shoring: 7.4 In excavation by newly pulled shoring: 6.5 In excavation by newly pulled shoring: 5.0 In excavation by newly pulled shoring: 5.0 In excavation by newly pulled shoring: 12.5	

DATE				COMMENTS AND			
		A	В	С	D	BACKGROUND	MISCELLANEOUS READINGS
6/20	1520 1630						Soil sample from pile: 85 Soil sample from pile: 87 In excavation by newly pulled shoring: 4.0
6/21	0702 0850 0905 1010	ND	ND	ND	ND		Beside soil pile: 5.6 Atop soil pile: 34 Beside soil pile: 2.6 Beside soil pile: 11 Beside soil pile: 10
6/22	0610 1105	ND ND	ND ND	.5 ND	ND ND		Atop recovery well: 7 In excavation: ND4 Soil sample from pile: 185 In excavation by newly pulled shoring: 10
6/25	0610 1750	ND ND	ND ND	ND ND	ND ND		
6/26	0645 1600	ND ND	ND ND	ND ND	ND ND		Soil sample from pile: 145
6/27	0620 1245	ND ND	ND ND	ND ND	ND ND		
7/02	1440						Soils removed from waste-oil tank excavation: ND
7/05	1435						Soils beneath waste-oil tank: NE

ALAMEDA COUNTY HEALTH CARE SERVICES AGENCY DEPARTMENT OF ENVIRONMENTAL HEALTH HAZARDOUS MATERIALS DIVISION 470 - 27TH ST., RM. 322 OAKLAND, CA 94612 PHONE NO. 415/874-7237

DEPARTMENT OF ENVIRONMENTAL HEALTH AND -27th Stroet, Third Floor Oekland, CA 946.12

Telephone: (416) 874-7237

These plans have been reviewed and found to be expensed and associably meet the requirements of State and local health lews. Changes to your plans indicated by the Department are to assure completion with State endighted lews. The project prepared herein a new released for available to all contractors and craftsmen involved the removel.

Any change or alterations of them plans and on the time of the removel inspection. Department and to the Fringend Building Inspection. Department and to determine if Cuch thanges meet the requirements of State end occilies. Notify this Department at least 48 hours prior together following retuired inspections:

The permit to operate is dependent on Removable inspections.

THERE IS A FINANICIAL TO THE COSTAIN PROJECT.

 Business Name <u>Safety-Kleen Corporation</u> 		<u> </u>	
Business Owner Safety-Kleen Corpo	oration		
2. Site Address 404 Market Street			
City Oakland, CA	Zip _	94607	Phone (415)832-7942
3. Mailing Address 2750 Thompson	Creek Roa	ad	
City Pomona, CA	_ Zip_	91767	Phone (714)593-39.85
A Land Owner Bedford Properties	. 		
Address 3470 Mt. Diablo Blvd	_ City, Si	tate <u>Lafa</u>	yette, CA Zip 94549
5. EPA I.D. No. <u>CAD 053044 053</u>			
6. ContractorGroundwater Techn			
Address 4080-D Pike Lane			
City Concord, CA 94520			Phone (415)671-2387
bcontractor: License Type A	ID#	527659	· · · · · · · · · · · · · · · · · · ·
7. Other (Specify) Universal End	gineering,	Inc.	
Address 610 Industrial Way			716 6600
City Benicia, CA 94510	Pho	one <u>(/</u> 0	1/] /40-0033

				The Control of the Co			io pine
	. 44		ernit Granisë.	<u> </u>			
CI'	••••	OAK		فُولا دو المناسسة	4	Tell Perist	
Permit to Excavate and In			DVO INTIGN		MAY:	29 1111	90
PERMISSION IS HEREBY GRANTED TO SE		•		ènesvele commi	i.	1	
	Street	106	iun/a		Streat		
n the tast ade of Market Street	Avenu Street		report Storage				
New No. 404 MARKET SETERE		•	arket St.	1			
ppResent Groundwater Technology	Addro	4080-	D Pike In	Concord	94520	663-92	50
limenstans of street (sidewalk) surface to be disturbed			of of Tanks	2 1			
omerter			<u>. 1 </u>				
Approved Drainage Division I	Pire Marshal				N .		
ÉXCAVATING PERMIT		17.					
equery fact of diggling or	13.1	rte	TICLCATE C	F TANK A	S SCANON		
The receipt of Annual State of the State of			d and pamed			dadir r	
Inspection For Paid		• / 634379		NO	ries		
Received by G. M. Johnson		Be		g Tanks, Abs			lgadd.
FIRE PREVENTION BUREAU	1 marin 2011 1714			ition notify for		von , 273-365	
THIS PERMIT MUST BE	LEFI UN IM	E WUK!	Y WO WALL	TORILL II	TEREFUR		

٠ ي .

. . .

DEPARTMENT OF HEALTH SERVICES
TOXIC SUBSTANCES CONTROL PROGRAM
2151 BERKELEY WAY, ANNEX 7
BERKELEY, CA 94704



October 13, 1989

Mr. Robert Wachsmuth Environmental Engineer Saftey-Kleen Corporation 2750 Thompson Creek Road Pamona, CA 91767

Dear Mr. Wachsmuth:

REPLACEMENT OF TWO UNDERGROUND STORAGE TANKS, EACH WITH A CAPACITY OF 12,000 GALLONS AT 404 MARKET STREET IN OAKLAND, CA

We are in receipt of your revised cost comparison of replacing two underground storage tanks containing new and spent mineral spirits to the cost of replacing the entire facility.

Section 66389, Article 4 of Title 22, CCR states that, "In no event shall changes be made to a hazardous waste facility. Reconstruction occurs when the capital investment in the changes to the facility exceeds 50 percent of the capital cost of a comparable entirely new hazardous waste facility." Since the costs involved in replacement for your facility are less than 50% of the costs of a new facility, you may proceed with the replacement providing all other applicable regulations regarding the handling of hazardous wastes and the replacement of the tanks are followed.

Sincerely,

Salvatore Ciriello Senior Waste Management Engineer Region 2

Toxic Substances Control Program

cc: Tom Canady, U.S. EPA, Region IX Lisa Mc Cann, S.F. Bay, RWQCB Lisa Swanson, Groundwater Technology Storm Goranson, Alameda County Environmental Health Denise Tsuji, Region 2, SEU

MK:re-21



REGULATION 8, RULE 40 Aeration of Contaminanted Soil and Removal of Underground Storage Tanks

NOTIFICATION FORM

X Removal or Replacement of Tanks.

Excavation of Contain the Soil DY

• • • • • • • • • • • • • • • • • • •	SITE INFORMATION OU!
SITE ADDRESS 404 Market Street	
CITY, STATE, ZIP Oakland, CA 94609	
	tion
SPECIFIC LOCATION OF PROJECT Packing and	Loading Area
TANK REMOVAL	CONTAMINATED SOIL EXCAVATION
SCHEDULED STARTUP DATE 5/30/90	SCHEDULED STARTUP DATE 6/7/90
YAPORS REMOVED BY:	STOCKPILES WILL BE COVERED? YES X NO
[X] WATER WASH	ALTERNATIVE METHOD OF AERATION (DESCRIBE BELOW):
[] VAPOR FREEING (CO ²) [] VENTILATION	(MAY REQUIRE PERMIT)
CONT	RACTOR INFORMATION
NAME Universal Engineering	CONTACTCliff Dee's
	PHONE (707) 746-6699
CITY, STATE, ZIP Benecia, CA 94510	
CONS	SULTANT INFORMATION (IF APPLICABLE)
NAME Groundwater Technology, Inc.	CONTACT Paul Horton
	PHONE (415) 671-2387
CITY, STATE, ZIP Concord, CA 94520	
·	
FOR OFFICE USE ONLY	
FOR OFFICE USE ONLY DATE RECEIVED	BY(INIT.)
DATE RECEIVED_	BY
DATE RECEIVED_	(INIT.) DATE BY

- Notification must be postmarked at least five days prior to startup of tank removal and/or soil excavation.
- Soil aeration operations do not require a BAAQMD permit unless the project exceeds three months time, if an alternative method to spreading the soil for evaporation will be used, or if tanks are being replaced.
- Revisions to the information stated in this notice may be made by telephone.
- o If the project is delayed (for no more than five working days), you may notify the District by telephone of the new startup date.

INSTRUCTIONS:

<u>Specific Location of Project</u>: <u>Indicate where the tank removal or soil excavation is taking place.</u>

Examples: Northwest corner of Gas Station lot

Pit D of South Excavation area

Fuel storage area north of Auxiliary Road

Scheduled Startup Date: Indicate a correct and accurate startup date, not a prospective date. If this date is delayed (by no more than five working days) telephone the District at (415) 771-6000, extension 300, to report the new startup date.

<u>Tank Removal</u>: Indicate what type method will be used to remove vapors after tank is emptied of product. (Tanks must have all liquids and sludges removed to the extent possible before decommissioning.)

Soil Excavation: Indicate whether contaminated soil stockpile will be covered. If an alternative method of aeration will be used (e.g., forced air), briefly describe.

<u>Contractor Information</u>: Indicate the name, address, appropriate contact person and phone number of the contractor performing and responsible for the tank removal and/or soil excavation.

<u>Consultant Information</u>: If applicable, indicate the name, address, appropriate contact person and phone number of any environmental consultant used.

Return this form at least five days prior to start up to:

Bay Area Air Quality Management District 939 Ellis Street San Francisco, CA 94109 Attn: Enforcement Division

APPENDIX D SURVEY OF ADJACENT STRUCTURES



LARGE MAP REMOVED

APPENDIX E SHORING DESIGN AND MODIFICATIONS



	Investigations & Reports / C HORNG DE	ANDERSON ENGINEE I VET SAL ENCIPE ETY-KLEEN onceptual Planning / Design Reviews / Col SIGN FOIZ RE ATT OF TAN	SINEETING JOB Instruction Engineering EMOUAL &	5/25/9C 5 0F 8
IPR	oposed in	ISTALLATION		
		existing three BAY RETURN		
EXISTIN	G T.C. STORAGE AREA	~12		
	B -	[d][b]		
EXETING S	BAREHOUSE	HASTE CLEAN H.S.	00	CRETE PAD THIS AREA
	PROSED ORING SIDES	VENIT O O		7500\$ BLC BY OTHERS
	17 DOWN	NOTE: REMOVE COO GAL. (8-0' DIA. STORAGE TANKS (NEH) NOTE: REMOVE COO GAL. AND 1-20 GAL.) AND INSTALL 2-12-00 GAL. BOURLY UNLL STORAGE TANKS AS SIX		
	B' C 2:1 ±	GAL.) AND INSTALL 2.12.000 GALLE POLICIES WILL STORAGE TANKS AS SHE PERSONAL PROPERTY OF THE EXISTING RETURN 3 FILL SHIPTER IS BE RELOCATED DURING TANK EXTRACTION INSTALLATION, RETURN SHELTER TO E) LOCATION UPON COMPLETION OF NEW INSTASTALLATION	TANK PROFESS	SIONAL FROM SON
!		4 PLAN	M. NEL No. 1º	nL CRIT
		1/6" ~ 1'-0		/30/93


Investigations & Reports / Conceptual Planning / Design Reviews / Construction Engineering PLE-EXCAU. 1115/115/11 BAY FHEET PILES BLOG, 11151151150 11




7. PROCEDURE !

- (A) PRE-EXCAULATE 4-5' TO EXPOSE TOPS OF EXISTING TANKS.
 - (b) SET WALE ON GROUND SURFACE
 AND BEGIN STABBING SHEET PILES
 ON 3 SIDES, DRIVE TO SPECIFIED
 EMBERNIENT,
 - (C) EXCAUATE REMAINING & OR 9'
 TO GRADE, PUMP OUT COLLECTED WATER.
 - (d) MOVE IN HEW TANKS FROM ATH ST. ENTRANCE, COMPLETE INSTALLATION.

(C) BACKFILL A REMOVE SHORING.








PLAN



4, FURCES ACTING



FOR FILL MATERIALS, USE EDUNALENT FLUID PRESENTE OF 30 h, P=0.03(11) 1/2=1.87/FT,

FUR EMBEDMENT IN BAY MUD, USE

P= 2C:D SO, FOR C= 250 PSF.

Pp=.500 D

EMCWALE, USING S.F. = 2.0 (2.0) 1.82(7.33'), - (11+D)(0.5D) = 0 26.7 - 5.5D - 0.25D=0 D2+22D=107, D=4'+

THEN PP=0.5(4)= 1.0 K/FT & FOIR ZH=0,

R= 1.82-1.0= 0.824/FT,



FOR ACTIVE EARTH PRESSURE DUE TO FILL

AT GROUND SURFACE,

P_=,030(13)\(^2\)= \(^3\)\(^4\)\(-11+\)\(\frac{1}{2}\)\(0.50=0\)

44.0-5.50-0.750\(^2\)\(0.50\)\(0.50=0\)


D^2+72D=176, D=6.5'

P_==0.5(6.5)\(^2\)=1.62\(^4\)

\$\frac{1}{2}=2.54-1.62=0.92\(^4\)\(\frac{1}{2}\)\(0.50=0\)

SHEETS

USE D=7', LENGTH OF SHEETS= 13'+7= 20' MIN.



0.92 = .03d/2 , d = 7.8'

M= 0.97 (7.8'-7.0')-.03(7.8)3/6, M= 5.336-7.37 M= 296 FT-KIP/FOOT

MEDOD S= 296(12)/26 WL = 141M3,

OL TO USE VETLY LIGHT SHEET PILES

SUCH AS ARBOD BZ-7 (S=14.01N3)

4351/12" = 3.609' LAYING LENGTH

MIN. DEPTH TO PRECLUDE HEAVING = B/12 = 30/14 = 21

6, WALE DESIGN

BENOMY IN FOR AXIAL WAD & BET SIDE WALES (18'SPAN) P= 0,924=+ (30/2)= 13. & K, M=0,92(29)/8=967 WORST I OR M= Way, M= 0,92 (12)/2= 66,212_ USING W 27 x 34 FIZON STOCK (As= 24.8, S = 213 in , Y = 7.07") to= 96.7 (12)/213 = 5.45 km, Fo= Zbei fa= 13,8/24,8 = 0,56 mi Ky= 29(12)/2,07=168, 1. Fa=69 mi $\frac{f_0}{F_0} + \frac{f_0}{F_0} = \frac{0.576}{6.9} + \frac{5.45}{20} = 0.00 + 0.71 = 0.29 (6.10)$ IF WZIX84 NOT AVAILABLE, TRY WIBX50 (A= 14.7, N= , S... = 889, 1= 1.65 n) fb = 96.7 (12) / 88,9 = 13,1 ki, Fb = 26 ki fa = 13.8/47 = 0.94 mi KL/-= 28 (12)/1.65 = 203, Fa = 6 Kmi $\frac{50}{26} + \frac{0.94}{6.0} = 0.50 + 0.16 = 0.66 (< 1.0)$

7. STRUTS

P= 0.92(12+ 29) = 245", L= 30'-2(1.5')= 27'

1. USE WBX31 OR 6" & SCHED 40 PIPE

LOW TO USE WIBX50 FOR WALES.

H. V. ANDERSON ENGINEERS



Investigations & Reports / Conceptual Planning / Design Reviews / Construction Engineering

FACSIMILE MESSAGE


TO: JOHN DEES	LOCATION: OAKLAND JO
UNIVERSAL ENGR.	TELEPHONE
	FAX TELEPHONE (707) 146-68
TOTAL NUMBER OF PAGES 5	NOT INCLUDING THIS COVER SF TT.
PLEASE CALL BACK IF YOU DO NOT I	RECEIVE ALL THE PAGES.
	FROM: #FROM:
	DATE: June 5, 1990
	TIME: 1620 AM
NOTES: SEE SH#/	FOR UPPER WALE
SHª [3 POIZ LOWER WAVE

n. V. ANDERSON ENGINEERS SH. 9 ENGR. 6/5/9 Investigations & Reports / Conceptual Planning / Design Reviews / Construction Engineering TEIZNATE SHORING 10Z-10 sheets, 2 SIDES 22'LONG BLDG UPPER 4 LOWER WALE SIDA **JIECNOJAE** STIZUT - UPPER X 52' LONG WALE CHLY TANICS STRUT across 向とつい PIZE excau 91 EXCAV, FOR LOWER FOR SAZETS WALE ひらってい Backhoe ラーロ(ハム クトログン 0 BACKFILL 4 TAMP DOUSE CEMENTED' 111-111 FINE SAND (DRY) SECTION

HA

Investigations & Reports / Conceptual Planning / Design Reviews / Construction Engineering

WORST LOAD ON UPPER WALE: *



USE P=30h, Pp-P=150h

FOR h=9'

P=30(9)2/2=1215 45/FOOT = 1.22 × /H

Pp=150(D)22 = 1502

L=9'+3/2 D

FOR ELM C GROUND LINE = O, (UPPER WALE)

1215 (7/3 × 9') - L (Pp)/SE = O

FUR S.F. 2.0 & SUBSTITUTING L= 9'+ 2'50

 $(615)^{2} + 500^{3} = 14,580$, $0^{3} + 13.50^{3} = 292$

THON 12=Pa-Pp, 12=1215-75(02), 12=615./FT

4 JUST PRIOR TO SETTING LOWER WALE
9' DOWN WHEN SHEETS ARE IZIVEN AT
LEAST 14' INTR DENSE SOILS,

JUN- 5-90 TUE

18

415 49

. 93



FOR UPPETZ WALE, SPAN = 37'

M=WL78, M=0.615 (37)2/8, M=105 FT-KIP

USING W27×84 (5=213in3)

fb=M/s, fb=105(12)/213, fb=5.9 KLI (Low)


USING W 18×35 (5=57.6), fb=219 KLI (OK)

LOAD ON UPPER STRUTS

P=615 LO/FT (37 /2) , P=11.4 L (lw)

SPAN= 30'; USE G'OPIPE OR LARGER

OR USE WIDX33 OR LARGER



JUN- 5-90 TUE


<u> 10:19</u>

415

D 04



LOAD ON LOINER WALE



30 h 7 9 R 2

Pa=30 h/z

WALE C GROUND SURFACE, FOIR SHEETS DRIVEN 2 FEET BEYOND BOT, OF EXCAV. INTO DENSE SOILS, L = 15'

30 (15)2/2 = 33/5 LD/FT 50 FUR S'MC LOWER WALE,

1 R, (9) + 3575(1)=0 . R = -375 W/FT

RZ= 5375+375= 3750 W/FT FOR SA SPAN

USING W 27 x 84, M= WL/2,


M = 3750(34) 1/8= 542FT-161P,

FO = 542(12)/213, fo = 30 kmi (HIGH BUT OL)

STRUT LOAD = 8,75 (34)/2 = 64 km (27' COL)

USE WIZY 53 OR SUPE 5-HED 40 PIPE 5TIZUTS







NOTE : WEDGE DETWEEN SHEETS & WALES,

Bottom Waler/Strut configuration


shoet piling STRUT STRUT



4th Street



SECTION B-B



APPENDIX F REPORT OF DISCHARGE ACTIVITIES TO EBMUD



EITE CODA

4080-D Pike Lane, Concord, CA 94520

(415) 671-2387

July 10, 1990

Job No. 203 680 5016.02

Ms. Karen Folks
East Bay Municipal Utilities District
2130 Adeline Street
Oakland, CA 94607

Re: Chronology of Discharge Activities at 404 Market Street in Oakland, California under EBMUD Account No. 014-23491

Dear Ms. Folks:

On Tuesday, June 12, 1990, Groundwater Technology, Inc. intiated dewatering activities of the excavation at the above-referenced site. The dewatering/wastewater discharge system included two twenty-two thousand gallon aboveground-storage tanks and a filtration system. A total of four, activated carbon drums connected in two parallel series made up the filtration system. This configuration allowed a maximum discharge rate of 10 gallons per minute.

The system was set up to have the groundwater pumped from the excavation to one of the aboveground-storage tanks which was designated Baker I. The carbon filtration system was connected to the Baker I tank. The groundwater passed from Baker I through the filtration system into the second aboveground storage tank, Baker II.

The dewatering/wastewater discharge system operated from June 12, to June 28, 1990. A total of 34,980-gallons of groundwater was processed. The following details the specific events of dewatering and subsequent discharge.

Ms. Karen Folks July 10, 1990 Page 2

6/12 Initiated dewatering of pit pumping into Baker I tank.

Filtered approximately 1,000 gallons from Baker I to Baker II tank, then shut system down.

Sampled filtered groundwater in Baker II, see enclosed laboratory results.

6/13 Continued dewatering of excavation, pumping into Baker I tank.

6/14 Submitted initial laboratory results of filtered groundwater to East Bay Municipal Utilities District (EBMUD).

Continued to dewater excavation to Baker I tank.

Re-established filtration of groundwater from Baker I to Baker II tank.

Filtered a total of 7,730 gallons to date, and initiated discharge of filtered groundwater to new underground storage tank (UST) from Baker II tank.

6/15 EBMUD sampled water in Baker II tank.

Continued to dewater excavation, pumping into Baker I tank.

Continued to filter groundwater from Baker I to Baker II tank.

Filtered a total of 11,710 gallons of groundwater to date.

Continued to discharge filtered groundwater from Baker II tank to newly installed USTs.

6/16-17 Continued to dewater excavation, pumping into Baker I tank.

Continued to filter groundwater from Baker I to Baker II tank.

Filtered a total of 20, 920 gallons of groundwater to date.



Ms. Karen Folks July 10, 1990 Page 3

6/18 Continued to dewater, pumping into Baker I tank.

Continued to filter groundwater from Baker I to Baker II tank.

Filtered a total of 26,640 gallons of groundwater to Baker II tank to date.

Initiated direct discharge of filtered groundwater from Baker II tank to sewer.

6/19 Continued to dewater excavation to Baker I tank.

Sampled filtered groundwater being discharged to sewer, see enclosed laboratory results.

6/20 Stopped dewatering of excavation.

Continued to pump filtered groundwater from Baker II tank to new USTs.

Completed filtration of groundwater in Baker I tank and direct discharge to sewer, total filtered and discharged 8,340 gallons.

- 6/21 Completed discharge of filtered groundwater to new UST.
- 6/22 Initiated discharge of filtered groundwater from Baker II tank to sewer.
- 6/23-24 No discharge or transfers of groundwater.
- 6/25 Continued discharge of filtered groundwater from Baker II tank to sewer.
- 6/26 No discharge or transfer of groundwater.
- 6/27 Sampled last 10,000 gallons of filtered groundwater in Baker II tank.
 - J. Smith of EBMUD takes sample of filtered groundwater in Baker II tank.

Completed discharge of all filter groundwater in Baker II tank.



Ms. Karen Folks July 10, 1990 Page 4

7/5 Discharged all waters from new UST to sewer. The discharge waters were a combination of filtered groundwater from Baker II tank and potable waters.

Groundwater Technology hopes that the information presented meets your needs. If you have any questions or require additional information, please contact our Concord office at (415) 671-2387.

Sincerely, GROUNDWATER TECHNOLOGY, INC.

Paul D. Horton Project Manager

PDH: lf L5016J6

cc: Ms. Anne Lunt/Safety-Kleen Corporation





Project Number: 203-680-5016.04 Work Order Number: D0-05-670 Location: Not Given Date Sampled: 24-May-90

Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California

May 31, 1990

Rick Thomasser Groundwater Techology, Inc. 4080-D Pike Lane Concord, CA 94520

Enclosed please find the analytical results report prepared by GTEL for samples received on 05/24/90, under chain of custody number 72-7127.

GTEL is certified by the California State Department of Health Services to perform analyses for drinking water, wastewater, and hazardous waste materials according to EPA protocols.

A formal quality control/quality assurance program is maintained by GTEL, which is designed to meet or exceed the EPA requirements. Analytical work for this project was performed in strict adherence to our QA/QC program to ensure sample integrity and to meet quality control criteria.

If you have any question concerning this analysis or if we can be of further assistance, please call our Customer Service Representative.

Sincerely,

GTEL Environmental Laboratories, Inc.

P. Hopen

Emma P. Popek

Laboratory Director

Project Number: 203-680-5016.04 Work Order Number: D0-05-670 Location: Not Given Date Sampled: 24-May-90

Table 1a

ANALYTICAL RESULTS

Priority Pollutant Metals in Water

Method: EPA 6010/7000 Seriesa

GTEL Sample Number		01			
Client Identification		MW-8-1			
Date Prepared		05/29/90			
Date Analyzed		05/29/90			
Analyte	Detection Limit, ug/L		Concentrat	ion, ug/L	
Antimony	500	<500			
Arsenic	5	6			
Beryllium	20	<20			
Cadmium	50	<50			. :
Chromium, total	100	<100			
Copper	100	<100			
Lead	200	<200		<u> </u>	
Mercury	0.2	< 0.2			
Nickel	100	<100			
Selenium	10	<10			
Silver	100	<100			
Thallium	300	<300			
Zinc	100	<100			
Detection limit multiplier		1			

a. Test Methods for Evaluating Solid Waste, SW-846, Third Edition, Revision 0, US EPA November 1986. Sample preparation by EPA 3005. Sample analysis by EPA 6010 except for: arsenic by EPA 7060, lead by EPA 7421, mercury by EPA 7471, and selenium by EPA 7740.





ENVIRONMENTAL LABORATORIES, INC.

Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California

25/31/90 rw Page 1 of 1 WORK ORD#:0005671

CLIENT: Rick Thomasser

Groundwater Technology, Inc.

4080-D Pike Lane Concord, CA 94520

PROJECT#: 203-680-5016.04

LOCATION: Not Given

SAMPLED: 05/24/90

BY: R. Thomasser

RECEIVED: 05/24/90

ANALYZED: 05/25/50

BY: M. Ly

MATRIX:

Water

UNITS:

ug/L (ppb)

	MDL	ISAMPLE # 01	1	1	ĺ	i
PARAMETER	1	II.D. MW8-	2 ! 	1		!
Chloromethane	0.12	⟨∅.12				•
Vinyl chloride	0.07	⟨₽. 27				
Bromomethane	Ø. Ø7	(0.07				
Chloroethane	Ø. 25	⟨Ø. 25				
Trichlorofluoromethane	Ø. Ø£	⟨@. @S				
1,1-Dichicrosthylane	0.27	0.⊇				
Methylane chloride	0.2÷	⟨₫.24				
trans-1, 2-Dichloriethylene	ଅ. ଅ ର	⟨∅. ₽€				
1,1-Dichloroethane	Ø.09	Ø. 44				
2,2-Dichloropropane	Ø. Ø9	(0.09				
cis-1,2-Dichloroethane	0.16	Ø.93				
Promochioromethane	Ø. 15	(0.15				
Chloroform	0.10	⟨∅, 10				
i, i, 1-Trichloroethane	0.2E	0.11				
Carbon tetrachloride	ଡ.ଅକ	⟨७. ७६				
1,1-Dichloropropene	0.05	(0. 95				
Benzene	0.39	(0.39				
1,2-Dichlorosthams	0.19	4.1				
Trichloroethylene	0.13	<u> 22</u>				
1,2-Dichloropropane	0.12	(0.12				
Dibromomethane	0.17	⟨₺.17				
Bromodichloromethane	Ø. 13	(0.12				
cis-1,3-Dichloropropene	2.11	(2.11				
Toluene	0.83	(0.83				
trans-1,3-Dichloropropane	0.09	(0.09				
1,1,2-Trichloroethane	0.19	(0.19				
Tetrachloroethene	ହ. ଉଧ	0.38				
1,3-Dichloropropane	0.21	(0.21				

MDL = Method Detection Limit: compound below this level would not be detected. Results rounded to two significant figures.

METHOD: EPA 524.2



Page 1 of 1 Continued

Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California

WORK ORD#:D005671

CLIENT: Rick Thomasser PROJECT#: 203-680-5016.04

LOCATION: Not Given

MATRIX:

Water

UNITE:

ug/L (ppb)

	MDL	ISAMPLE # Ø1	[1	1	Ī
POSEMETER	!) 		
Dibromochloromethane	0. 13	ଏହ. 13				•
1,2-Dibromomethane	Ø. 19	⟨७.19				
Chlorobenzene	Ø.08	1.2				
1, 1, 1, 2-Tetrachloroethane	Ø. 11	⟨€.11				
Ethylbenzene	Ø.27	(Ø.27				
p- & m-Xylene	Ø. 32	(0.32				
o-xylene	Ø.37	(Ø. 37				
Styrene	o. ee	(ወ. ወይ				
Bromoform	Ø. 15	(Ø. 15				
Isoprpylbenzene	Ø. Ø8	⟨୬. ୬୫				
Bromobenzene	0.15	⟨∅.1€				
1,1,2,2-Tetrachloroethane	Ø. 20	୧ଡ. 2ଡ				
1,2,3-Trichloropropane	0.33	(Ø.33				
n-Propylbenzene	0.13	(0.13				
2-Chlorotoluene	0.05	(ଡ. ଅଟ				
4-Chlorotoluene	0.11	⟨∅.11				
1,3,5-Trimethylbenzene	ø. 2a	(0.20				
tert-Butylbenzene	୬. ୬୨	(Ø. Ø9				
1,2,4-Trimethylbenzene	Ø. 20	⟨ଡ.ଥଡ				
sec-Butylbenzene	0.10	(C. 10				
1,3-Dichlorobenzene	ହ. ଜଞ	(ଡ.ଡ୍ର				
1,4-Dichlorobenzene	Ø. 14	⟨∅.14				
p-Isopropyltoluene	0.09	(ଡ.ଡ଼				
1,2-Dichlorobenzene	Ø. 17	(0.17				
n-Butylbenzene	0. 09	⟨ଡ.ଡ୨				
1,2-Dibromo-3-chloropropane	0.23	⟨∅. 23				
1,8,4-Trichlorobenzene	0.14	⟨∅.14				
Naphthalene	Ø.24	⟨∅,≘4				
Hexachlorobutadiene	Ø. 47	⟨୭ . 47				
1.2.3-Trichlorobenzene	Ø. 16	(0.16				

 $\mathtt{MDL} = \mathtt{Method}$ Detection Limit; compound below this level would not be detected. Results rounded to two significant figures.

METHOD: EPA 584.2

EMMA P. POPEK. Laboratory Director

)TE	4080- Conco				20		00-5														DD' EQ				D		7		_	_		27	CU	STO	YDO	REC	DRD
- E.N.	VIRONMENT ORATORIES. I	A1 415-6 HC.					8	00-4	123-	714	13 (0	Out	side C		C	ک ر	V	9	بل	A	N	ALI	/SI	S F	ìE(וטב	ES'	r	1	7	7	-	\ /	3		i	Ĉ	Ş
Project M.	anager. Thom	asseR	ر ر			,	FAX	#:			5-(7. 2	50			MTBEO			503A (C)	503E U						Herbicides 🗆		חשבים חשבים		2						·	1. "	7 }
Address: 4080	Thom Pike L	are, Su	iite	ا ر	<u>D.</u>	_(Site	OC	_						with MTBE []	9015 🗆	Tue!			18.1	<u> </u>	PCBs only		-15 🗅	F25 🗆	Herbic	W O			Deactivity	בפניו					(1911	#) 22 23
Project N	umber: 80 50 1						Prei	ect Ch	Nan 1	K	ee	n	Oak	_	with M) 8020/i	D Jet	Ω.	413.2	bons: 4	DCA only U	PCB _S		NBS +15 🗅	NBS +25 🗆	Pesticides 🗅	Semi VOA	Signs C		3	Ĺ							沙
I attest tha	t the proper s were used	field sampli		tio	n	R	San ick	7	To	M	צג	se	R		8020	.802/8015 II 8020/8015 II MTBE	□ Diesal □ Jet Fuel	Product I.D. by GC (SIMDIS)	Total Oil & Greaser 413.1	Total Petroleum Hydrocarbons: 418.1	֓֞֜֜֜֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓		0.0	0.0	00	C Pestic	TCLP Metals CI VOA CI Semi	EFA Priority Pollutant Metals	1 1 239.2 0.1 C	O Strice Co.		1	:				borator	7
Field Sample	Source of	GTEL Lab #	INERS	,	Mat				feti ese	:rve	d	+	Sampl	ing	20 80	1Gas 6		D. by G	& Greas	roleum		1 808	831(0 824(U 827(Metals	stats 🗆	אווא המוא מין אינו	S 5	- 10		3		by:		d by:	d by La	7
סו	Sample	(Lab use only)	# CONTAINERS	WATER	SOIL	SLUDGE	OTHER FIRE	S N	H ₂ SO.	ICE	NONE	O I	DATE	TIME Divining	BTEX 602	BTEX/TPH Gas.	TPH as □ Gas	Product 1	Total Oil	Total Pet	EPA 601 8010	EPA 502 8020 FPA 508 8080	EPA 610	EPA 624	EPA 625 🗆 8270 🗅	EPTOX: Metals □	TCLP Metals C	2 P.	יייייייייייייייייייייייייייייייייייייי	CAM Metals	S S	1		Received by:		Received by:	Regeiver	*
MW-8-1		10	I	X	7			X				5	2410	10a			-		+	+	+		+			\dashv	_}	<u> </u>	+	+	$\frac{1}{8}$		+		K	·a		女
MW-8-2	MW-8		2		$\frac{1}{2}$		1					7/	₹1110	140						\perp	1	1					#	#	#	1	1		‡	T B	ř. 20. i	Time	Time	7:/
			_	$\left \cdot \right $			+		\vdash	_	$\mid \cdot \mid$	+	<u> </u>		-					+	+	+	+	-			-	+	+	+	+	-	+	1 3	2		-	デ
							+	<u> </u>	1	 -		1								1	1	-	1				1	1	1	-	+	\mp		oate C	<u>い</u>	Date	Date	Š
			-	$\left \cdot \right $	-	\parallel	+	+	+	-		+			\vdash					1	*	*	\$	-			1	+	+	+	+		1	 				4_)
							-	1	-	_		7								_	1		-	-	-	-	\dashv	$\frac{1}{1}$	+	+	+	+	+	-	ð			
			-	H	H	+	\vdash	-	+	-		1			_				·	1		$\frac{1}{2}$	土					1		1	1			1	3			
1	SPECIA DURS [] DITED 48 F	L HANDLI	NG	احداد	<u> 1 -</u>	<u></u>		s	PE	CIAI	. DE	ETE	CTION	LIN	AIT!	S (S)	ped	ify)		R	EM	ARK	S:										1	Sapreder	No No		٠	
SEVE	N DAY D	(#) BUSII	NES Blue					<u>—</u> ;	DE	7161	pr		ORTING		OU	IRF	ME	NT	s		ab I	Jse	Onl			Sto	rag	e L	.oca	atio		-		luishedto	china	(Deulished 5)	d peysint	•
FAX [evel 🗅 🛚 E	DIUE	re,	vei	J			Spe			.FU	74111110	, ALC			. ,			ł	ot #						rk (. — . —		Relin	7	Relinc	Relinquish	

.



Page 1 of 1 Continued

Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California

WORK ORD#: D006280

CLIENT: Gary Long

PROJECT#: SFB-680-0345.72

CONSULTANT PROJECT#: 203-680-5016.02 LOCATION: 404 Market, Dakland, CA

MATRIX: Water

ug/L (ppb) UNITS:

	I MDL	ISAMPLE # I	01	l l	1	1	
PARAMETER	1	11.D.	TANK #:	l 1	<u> </u>	 	
Dibromochloromethane	0.13		ð. 13				•
1,2-Dibromomethane	0.19		0.19				
Chlorobenzene	0. 08		ð. 0 8				
1, 1, 1, 2-Tetrachloroethane	0.11	(1	ð. 11				
Ethylbenzene	0.27	(1	ð. 27				
p- & m-Xylene	0. 32	(1	a. 32				
o-xylene	0.37		ð. 37				
Styrene	0.0 8		ð. 0 8				
Bromoform	0. 15		ð. 15			•	
Isopropylbenzene	0.08	0.	. 55				
Bromobenzene	0.16	((3. 16				
1,1,2,2-Tetrachloroethane	0.20	((ð.20				
1, 2, 3-Trichloropropane	0. 33	〈 I	D. 33				
n-Propylbenzene	0.13	((ð. 13				
2-Chlorotoluene	8.8 9	∢(ð. 0 9				
4-Chlorotoluene	0.11	〈 (0.11				
1, 3, 5-Trimethylbenzene	0.20	2	. 00				
tert-Butylbenzene	0.09	(1	a. 0 9				
1, 2, 4-Trimethylbenzene	0.20	<	0.20				
sec-Butylbenzene	0.10	0	. 55				
1, 3-Dichlorobenzene	0.08	(0.08				
1,4-Dichlorobenzene	0.14	0	. 15				
p-Isopropyltoluene	8. 0 9	₹	0.0 9				
1,2-Dichlorobenzene	0. 17	(0.17				
n-Butylbenzene	0.09	(0.09				
1, 2-Dibromo-3-chloropropane	0.23	<	0. 23				
1, 2, 4-Trichlorobenzene	6. 14		0.14				
Naphthalene	0.24		0.24				
Hexachlorobutadiene	0.47	•	0.47				
1,2,3-Trichlorobenzene	0.16		0.15				

MDL = Method Detection Limit; compound below this level would not be detected. Results rounded to two significant figures.

METHOD: EPA 524.2

Emma P. POPEK, Laboratory Director



ENVIRONMENTAL LABORATORIES, INC.

Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California Page 1 of 1

WORK ORD#:D006280 CLIENT: Gary Long

06/18/90 sp

Safety Kleen

777 Big Timber Road Elgin, IL 60123

PROJECT#: SFB-680-0345.72

CONSULTANT PROJECT#: 203-680-5016.02 LOCATION: 404 Market, Cakland, CA

SAMPLED: 06/12/90

BY: P. Horton

RECEIVED: 06/13/90

ANALYZED: 06/14/90

BY: M. Ly

MATRIX: Water

UNITS: ug/L (ppb)

PARAMETER	I MDL I	ISAMPLE # 1 01		 	1 	
Chloromethane	0. 12	(0. 12				,
Vinyl chloride	0. 07	(0.07	7			
Bromomethane	0.07	(0.07	7			
Chloroethane	0.05	(0.0	5			
Trichlorofluoromethane	0.06	(0.06	5			
1,1-Dichloroethylene	0.07	(0.0)	7			
Methylene chloride	0. 24	(0. 24				
trans-1,2-Dichloroethylene	0.06	(0.00	5			
1,1-Dichloroethane	0.09	(0.09	9			
2.2-Dichloropropane	0.09	(0.09	9			
cis-1,2-Dichloroethene	0.16	(0.10	5			
Bromochloromethane	0.15	⟨0.1	5			
Chloroform	0. 10	(0.10	7			
1,1,1-Trichloroethane	0.0 5	(0.0)	5			
Carbon tetrachloride	0.06	(0.0	5			
1,1-Dichloropropene	0.06	(0.9	Б			
Benzene	0.39	(0.3	9			
1,2-Dichloroethane	0.19					
Trichloroethylene	0.13	(0.1)	3			
1,2-Dichloropropane	0.12	(0.1	2			
Dibromomethane	0.17	(0. 1)	7			
Bromodichloromethane	0.12	(0.1	2			
cis-1,3-Dichloropropene	0.11	⟨0.1	1			
Toluene	0.8 3	⟨0.8	3			
trans-1,3-Dichloropropane	0.09	(0.0	9			
1,1,2-Trichloroethane	0.19	(0.1	9			
Tetrachloroethane	0. 08	0.10				
1,3-Dichloropropane	0.21	(0.2	1			

MDL = Method Detection Limit; compound below this level would not be detected. Results rounded to two significant figures.

METHOD: EPA 524.2

<i>\\ \\ \\ \</i>
* md x
1/3/
oratory.
y Lab
Received by
F - 2
Time
1-1-8
Date Date
o o
1
od by:
Relinquished Relinquished
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1



Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from ins

(800) 544-3422 from inside California (800) 423-7143 from outside California th Page 1 of 1 WORK ORD#:D006201 CLIENT: Gary Long

Safety Kleen

777 Big Timber Road

Elgin, IL 60123

PROJECT#: SFB-680-0354.72 LOCATION: 404 Market Street

Dakland, CA

SAMPLED: 06/14/90 BY: J. Bethell

RECEIVED: 06/15/90

ANALYZED: 09/15/90 BY: M. Munchhof

MATRIX: Water

pН

pH Units EPA 423

7.0

Emma P. Po Pek/ Pam Sna EMMA P. POPEK, Laboratory Director

	VIRONMENT ORATORIES.	4080- Conco 415-6	rd, (CA 9	452	0						CA) utsic		٠ اــ	Ar	VD /	470	AL		AN					שנ	ES	-	_			46				
Project Ma	yneger,	11	•		•	p	hon	e #:			•	<u> </u>	· · · · · · · · · · · · · · · · · · ·				1	þ	3E G			T :			ă		ľ					1			
	Paul_	Harton	•		·.		AX :	#: oca	tion	· ·	<u>.</u>		1.	\dashv	*	E .	: :	503A D							Herbicides			Cig read to	vit						*
Address: .				•	104	M					0	Hlo	n		BE C	1510	5		418.1	다 -			15 🗆	+25 🗅	Ted 6	<u>4</u>		- 1	Reactivity			17			Wayoill 4
Project No	ımber.				_	F	roje	ct N	lan	е.	,	,			with MTBE	20/8	107 LOG	413.2		DCA only	į	å	NBS +15	l + l		Semi VOA			3	1		E	4		è l
FB - 6	80-07	54.7	2	· · ·				(01,				<u> </u>	· ·		\$	8 0		7 -		ă	Ì	-	Ž	Z	Pesticides E	နှ	Metals 🗆	א מור	oint C			0		خ	
attest that	the proper were used	field samplinduring the c	ng	ction	,	J.	am	oler 3.	Na (ne i	Prin	<u> </u>			20 D.	02/8015	neser D	ase 413.1					0.0		O Pest	VOA D		21 0 239 2 U 6010 U		-		Oz		aborato	1
Field Sample	Source	GTEL Lab#	NERS	A	/lati	rlx		. M Pre	etl	rve	d d	Sai	mbį	ing	8	Gas 60	282	6 8	oleum	0108 🗅	G 8020 G	8310	□ 8240 □	O 8270 O	2	tals 🗆	rity Pol	00 74		17		żą "	1 by:	3 by La	
ID	Sample	(Lab use only)	CONTAINERS	ATER	AIR	SLUDGE	HCI	HNOs	H2SQ4	ICE	NONE	DATE		TIME	BTEX 602	51	TPH as	Product I.U. by	Total Petroleum Hydro			EPA 610	EPA 624	EPA 625	EPTOX: Metals	TCLP Metals	EPA Priority	LEAD 7420 0 7421	Corrosivity	1		Received by.	Received by:	Received by Laboratory.	ξ
		A 1	*		ñ₹	5 0	Ĭ <u>Ţ</u>	Ξ	H	Ť	Ž	Z		1-00	· ·		- '	+	<u> </u>	.					-					X		<u> </u>	<u> </u>	- -	
over		01		X	+		+	-		^		gri.	7				寸															Time (5:2)	ime	Time	<
			<u> </u>	╁╅	+										٠:								ŀ			•			\perp	1	1	1,5	. ⊨	F	V1104
				††	1.			···						,	·-	\Box	<u> </u>				_		-	_				_}	1	_		$\frac{2}{2}$	<u> </u>	-	_
			:_		\perp										_		_	_ -					<u> </u> :-	-		.		-		-		ځ ا			•
		. 4					1.	<u> </u>	_	:		-			_		4	1	<u> </u>	\vdash	\dashv	+	+	-	\vdash	-	-	\dashv	+	╁	╂┼	Date 7	Date	Date	3
			L	11	1		4	1.	_	:		1:	-	- :	-	\vdash	+	-	╀	-		+	╫	-	ŀ		$\left - \right $	-	+	╁	++	 	┼─	+	
			1	+	1		-	-	-	-		+		* *:	├	╀┤	-	-		╁	\dashv	+		+	\vdash	┢		-	十	1	+	1			
			-		-	+	-	╀	╀	-	- -	- -	\dashv		1-		-	+		-			+	+	 	1		_	1	†		1			
·			-	+-			╬	╁	╁	-	-	-			1	╂╌╂	•	+			H	+	+	1	\vdash			\neg	.	1]	4		- 1
<u> </u>	L	<u> </u>	4	<u>. </u>		انا	+	1_	1	1	1				_		<u> </u>		+														1	ł	ĺ
	SPECIA	LE HANDL	ING		. '			8	PE	CIA	DE	TEC	TION	LIM	AIT:	S (Sp	ecl	lyj		REM	IAR	KS.	٠,		•							pler	2		,
. –	URS 🗆	ノー	<u>-</u>				-		_	_	1	·h	ou	1	7	A	Ĩ.		٦.			•	:		-							Sampler	3		
	DITED 48	Hours 🛚 📜							• .		Ĭ.					•		•		•												\$ 6	S &	Š	
OTHE	N DAY 🗆	(#) BUSI	NE:	SS C	ΑΥ	8	- '													1.		•	· . ·	· · ·							-	ishe (she	e de	,
QA/Q	• •	• • •		Le				S	PE	CIA	RE	POF	TIN	G RE	QÜ	IIŖEI	ME	NTS		Ļab	Use	On	ly '	•.			٠.		atio	n		Refinquished	Relinquished by	Relinanished	1
FAX	ו			•			.	. (3	spe	cify		•		,		•				Lot	#:		:	•	W	ork	Orc	ter:	#:			- -	B.	Be	1



Project Number: 203-680-0354.72 Consultant Project Number: SFB-680-0354.72 Project ID: 404 Market St. Oakland Work Order Number: D0-06-437

Western Region

4080-C Pike Ln., Concord, CA 94520 (415) 685-7852 In CA: (800) 544-3422 Outside CA: (800) 423-7143

June 20, 1990

Gary Long Safety Kleen 777 Big Timber Road Elgin, IL 60123

Enclosed please find the analytical results report prepared by GTEL for samples received on 06/19/90, under chain of custody number 72-6536.

GTEL is certified by the California State Department of Health Services to perform analyses for drinking water, wastewater, and hazardous waste materials according to EPA protocols.

A formal quality control/quality assurance program is maintained by GTEL, which is designed to meet or exceed the EPA requirements. Analytical work for this project was performed in strict adherence to our QA/QC program to ensure sample integrity and to meet quality control criteria.

If you have any question concerning this analysis or if we can be of further assistance, please call our Customer Service Representative.

Sincerely,

GTEL Environmental Laboratories, Inc.

nma P. Blee

Emma P.. Popek Laboratory Director Project Number: 203-680-0354.72
Consultant Project Number: SFB-680-0354.72
Project ID: 404 Market St. Oakland
Work Order Number: D0-06-437

Table 1

ANALYTICAL RESULTS

Purgeable Halocarbons in Water

EPA Method 601a

GTEL Sample Number		01			
Client Identification		5000 B1	·		
Date Sampled		06/19/90			
Date Analyzed		06/19/90			
Analyte	Detection Umit, ug/L		Concentra	tion, ug/L	
Chloromethans	0.5	< 0.5			
Bromomethane	0.5	< 0.5			
Vinyl chloride	1	< 1			
Chioroethane	0.5	< 0.5			
Methylene chloride	0.5	< 0.5			
1,1-Dichloroethene	0.2	< 0.2			
1,1-Dichloroethane	0.5	< 0.5			
trans-1,2-Dichioroethene	0.5	< 0.5			
Chloroform	0.5	< 0.5			
1,2-Dichloroethane	0.5	< 0.5			
1,1,1-Trichloroethane	0.5	< 0.5			
Carbon tetrachloride	0.5	< 0.5			
Bromodichloromethane	0.5	< 0.5			
1,2-Dichloropropane	0.5	< 0.5			
cis-1,3-Dichloropropene	0.5	< 0.5			
Trichloroethene	0.5	< 0.5			
Dichlorodifluoromethane	0.5	< 0.5			
Dibromochloromethane	0.5	< 0.5			
1,1,2-Trichloroethane	0.5	< 0.5			
trans-1,3-Dichloropropene	0.5	< 0.5			
2-Chloroethylvinyl ether	1	< 1			
Bromoform	0.5	< 0.5			
Tetrachloroethene	0.5	< 0.5			
1,1,2,2-Tetrachioroethane	0.5	< 0.5			
Chlorobenzene	0.5	< 0.5			
1,2-Dichlorobenzene	0.5	< 0.5			
1,3-Dichlorobenzene	0.5	< 0.5			
1,4-Dichlorobenzene	0.5	< 0.5			
Trichlorofluoromethane	0.5	< 0.5			
Detection Limit Multiplier		1			

a. Federal Register, Vol. 49, October 26, 1984.





Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California 06/20/90 mh

Page 1 of 1

WORK ORD#: D006438 CLIENT: Gary Long

Safety Kleen

777 Big Timber Road Elgin, IL 60123

PROJECT#: SFB-680-0354.72

LOCATION: 404 Market St. Cakland, CA

SAMPLED: 06/19/90

BY: J. Bethell

BY: P. Sweet

RECEIVED:

06/19/90

ANALYZED: MATRIX: 06/19/90

Water

TEST RESULTS

| | | ISAMPLE # | 01 | |
PARAMETER | UNITS | MDL | METHOD | I.D. | 5000 B1 | | |

Нq

pH units

SM423

7.0

EMMA P. POPEK, Laboratory Director

	STE VIRGINALENT	4080- Conco. 141 415-88	ord, C	CA 94	94520		80	00-42		7143	3 (0	Outside C	CA)					LYS	SIS A	STOI S RE	QU	JES	ST_				72	?-!	6!	53 T	6	cus	TOR	DY F	RECORD	
l attest that procedures of these san Field Sample	Horte We Line, umber. 680- F t the proper s were used	r field sampling during the co	AINERS	M E	Matr	S S S S	FAX Site to Oal Project Sal	#: locat locat ect N pler Mic	Name Name Name Name Name	e: 40.	CA (A (Print)	Samp	end.	8TEX 602 0 8020 0 with MTBE	602/8015□	TPH as □ Gas □ Diesel □ Jet Fuel	GC (SIMDIS) CI	- "	Total Petroleum Hydrocarbons 418.1 🖂 503E 🖂		EPA 608 © 8080 © PCBs only ©		EPA 624 © 8240 © NBS +15 © EPA 625 © 8270 © NBS +25 ©	Pesticio	1 × 1	[[[מצורכ מדרנ	Corrosivity C Flashboint C Heactivity C	Hd		Received by:	Received by:		Received by Laboratory: Way bill *	- Vermont
	Bakerl Bakerl	OL		XX			X 		X	x		6-19 1	12:06 12:06						X					+)	ľ			J.me		Time A:40	1
						+	+		+	+								+	+	+			+							+		-	Oate Oate		G Za	
24 HC	_	AL HANDL	ING		+++++++++++++++++++++++++++++++++++++++	+	1-1-1-1)s	PEC	JAL.	, DE	тестіс	ON LI	MIT	S (8	3pe	clfy		H R	EMAF	RKS	<u> </u>	+	+								Apper.	SAMP.			
EXPED SEVEN OTHER	SPECIAL HANDLING HOURS X PEDITED 48 Hours VEN DAY U HER										PORTIN	IG RE	EQU	IRE	ĒMĪ	ENT	<u>-</u>	1	eb Us		inly				age l				-		Relinquished by Say		Melinquisned by.	Relinquished by:		



Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852

(800) 544-3422 from inside California

(800) 423-7143 from outside California

Page 1 of 1 06/28/90 L.Z.O.

WORK DRD#: D006687

CLIENT: Paul Horton

Groundwater Technology, Inc.

4080-D Pike Lane Concord, CA 94520

SFB-680-0354.72 PROJECT#:

CONSULTANT PROJECT #: 203-680-5016.02 404 Market Street, Dakland, CA LOCATION:

BY: J. Bethell SAMPLED: 06/27/90

06/27/90 RECEIVED:

BY: P. Sweet 06/27/90 ANALYZED:

Water MATRIX:

TEST RESULTS

ŧ ı ISAMPLE # I 01 PARAMETER II.D. 1 FINAL 1 UNITS I MDL I METHOD

pH units

SM423

7.2

EMMA P. POPEK, Laboratory Director



GTEL

ENVIRONMENTAL LABORATORIES, INC.

Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California

06/29/90 rw Page 1 of 1 WORK ORD#:D006686

CLIENT: Paul Horton

Groundwater Technology, Inc.

4080-D Pike Lane Concord, CA 94520

PROJECT#: SFB-680-0354.72

CONSULTANT PROJECT#: 203-680-5016.02 LOCATION: 404 Market, Oakland, CA

SAMPLED: 06/27/90

BY: J. Bethell

RECEIVED: 06/27/90

ANALYZED: 06/28/90

BY: R. Martino

MATRIX:

Water

UNITS: ug/L (ppb)

	1	ISAMPLE # 1	01	1	1
PARAMETER	l DL		FINAL	 	;
Dichlorodifluoromethane	0.10		(0.10		
Chloromethane	0.13		(0.13		
Vinyl Chloride	0.17		2.47		
Bromomethane	0.11		(0.11		
Trichlorofluoromethane	0. 08		(0.08		
Chloroethane	0.10		(0.10		
Methylene chloride	0. 03		(0.03		
1,1-Dichloroethene	0.12		(0.12		
1,1-Dichloroethane	0.04		(0.04	•	
trans-1,2-Dichloroethene	0.06		(0. 06		
Chloroform	0.0 3		(0. 0 3		
1,2-Dichloroethane	0.06		(0.06		
2,2-Dichloropropane	0. 35		(0. 35		
1,1,1-Trichloroethane	0.08		2.58		
Carbon tetrachloride	0.21		(0.21		
cis-1,2-dichloroethane	Ø. 12		(0.12		
Bromodichloromethane	0.0 8		(0. 0 8		
1,2-Dichloropropane	0.04		(0. 04		
cis-1,3-Dichloropropene	0.50		(0.50		
Trichloroethene	0.19		(0.19		
Dibromochloromethane	0.05		(0.05		
1,1,2-Trichloroethane	0.10		⟨0.10		
Benzene	0. 04		(0.04		
trans-1,3-Dichloropropene	0.50		(0.50		
Bromochloromethane	0.04		(0. 04		
Bromoform	0. 12		(0.12		
Dibromomethane	0. 24		(0.24		
1,1 Dichloropropene	Ø. 10		(0.10		
Dibromochloromethane	0. 05		⟨0.05		

 ${\tt DL}={\tt Detection\ Limit;}$ compound below this level would not be detected. Results rounded to two significant figures.

METHOD: EPA 524



Page 1 of 1 Continued

Northwest Region 4080 Pike Lane Concord, CA 94520

(415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California

WORK ORD#: D006686

CLIENT: Paul Horton PROJECT#: SFB-680-0354.72

CONSULTANT PROJECT#: 203-680-5016.02 LOCATION: 404 Market, Dakland, CA

MATRIX: Water

UNITS: ug/L (ppb)

	1	ISAMPLE #	i 0 1	F	ł	ı	
PARAMETER	I DL	II.D.	I FINAL	 	!	 	·
Tetrachloroethene	0. 14		⟨∅. 14				
1,1,2,2-Tetrachloroethane	0.04		(0.04				
Toluene	0.11		(0.11				
Chlorobenzene	Ø. Ø4		(0.04				
Ethylbenzene	0.06		(0.06				
Styrene	0.04		(0.04				
1,2-Dichlorobenzene	0.03		1.39				
1,3-Dichlorobenzene	0.12		(0.12				
1,4-Dichlorobenzene	0.03		(0.0 3				
Xylene (total)	0.05		(0.05				
1,3 dichloropropane	0.04		(0.04				
1,2- Dibromoethane	0.06		(0.06				
Isopropylbenzene	0. 15		(0.15				
1, 1, 1, 2- Tetrachloroethane	ø. 0 5		(0.05				
Bromobenzene	0.0 3		(0.03				
1,2,3 Trichloropropane	0. 13		(0.13				
n-Propy I benzene	0.04		(0.04				
2-Chlorotoluene	0.04		(0. 04				
4-Chlorotoluene	0.06		(0.06				
1,3,5-Trimethylbenzene	0.05		(0. 0 5				
tert-Butylbenzene	0.14		(0.14				
sec-Butylbenzene	0. 13		(0.13				
p-Isopropyltoluene	0.12		(0.12				
n-Butylbenzene	0.11		(0.11				
1,2-Dibromo-3-chloropropane	e 0.26		(0.26				
1, 2, 4-Trichlorobenzene	0.04		(0.04				
Naphthalene	Ø. 04		(0.04				
Hexachlorobutadiene	0.11		⟨∅. 11				
1,2,3-Trichlorobenzene	0.0 3		(0.03				
1,2,4-Trimethylbenzene	0.13		(0.13				

DL = Detection Limit; compound below this level would not be detected. Results rounded to two significant figures.

METHOD: EPA 524

EMMA P. POPEK, Laboratory Director

																												C	A	1)(. [7	<u>tc</u>		<i>•</i>		
		STE	4080- Conce	ord, (CA 1	945			800)-54	14-3	342	2 (In	CA)		A	NL) A	NA	LY				Y A UE						2-	6	5	40		rody	RECO	RD
		VIRONMENI ORATORIES.		85-7	785	2			800)-42	23-7	714	3 (0	utside	CA)		Ĺ	火	C	Ŋ.		AN	AL'	YSI	S F	EC	UE	ST	•	3	<u>.</u>	\overline{J}	OK	X	1		-
-	roject M	anager:		·, ,	-			Ph	one	#:								\Box		7	낊)							1 ~	
	Paul	+10m	M					FA	X #	:							E			503A □(503E O						Herbicides 🗆	_	Ong Lead		밋	١				`,	ر ک
3	ddress:	N.		•				Sil	te lo	cat	ion	4	α_{t}	Mar	at		2			47			٦	וַנ	o		ğ c	HSL D	D.		Reactivity D	İ				,≛	7
1	(CO)	rikele	me		1	3			ojec	N١	4	~ሊ				with MTBE O	8	F F 58		413.2 🗆	138.1	S.	Í		+15	-	12			6	Rea					Mild vew	3)
	rolect N	Muber.	0351 50/60	- « ادا	12		(. N.	Å.	ايراً	Ö.,	[) Cell	.	Ę	8020	9	D	4	NE NE	DCA only	Į		NBS +15 🗅	NBS +25 🗆	Pesticides Hert	일	6010	O TTC						1 4	3
1	itest tha	t the proper	field sampli	ng				S	auyh	ler i	Nar	nei	Prín	t):		֓֟֟ <u>֟</u>	50	- -	MOIS	-	Đ.						얼) F	9.2	1 1					1	2	\mathcal{A}
	ocedure:		during the o	olle	ctio	n	``	1	- M	Mi	0	3	et!	hell		8020	88	Die	<u>8</u>	413	ydro			, 0	0		12	ig	0 23	O STLC	Flashpoint					e v	Ž
	Field	Source	GTEL	S.		Ma	trix			M	eth	od	1	Sam	pling	7	1 41	TPH as CI Gas CI Diesel Cluet Fuel	Product LD. by GC (SIMDIS) [Total Oil & Grease: 413.1	Total Petroleum Hydrocarbons: 418.1	EPA 601 🗆 8010 🗆	EPA 602 (1 8020 (1	EPA 610 0 8310 0	EPA 624 8240	EPA 625 🗆 8270 🗖	ום	! =	LEAD 7420 0 7421 0 239.2 0 6010 0				27		.	Lat	$ \mathcal{L} $
1	iampie ID	of Sample	Lab# (Lab use	AINE		ГΓ	Т		_	Pre	80					12	Į¦ÿ ₹Į¥	ő	9	9.8	trole	اتّ			0	508	Met	<u>€</u>	202	etais	<u>ş</u>		5	ğ ğ	<u>8</u>	P S	₹
	•••	Campio	only)	CONTAINERS	WATER		SLUDGE	빌		SON H	1280 14280		NONE	DATE	TIME	RIEX 602 O	ន្តែ	Se I	ğ	io is	P P	A 60	A 50	4 6 V	A 62	A 62	EPTOX: Metals	- A	8	CAM Metais	Corrosivity	H		Received by:	Received by:	Received	25
L		! 		*	×	S.		<u></u>		釗	키	3	일	ă	F	ļ	<u> </u>	Ē	TE.	Tol	Ţ	ᆸ		מ ב	늅	ä	<u> </u>	2 10	"	ડે	3	7		ě	Æ	Æ,	1.
E	inal_	BakerII		3	X	\coprod	_		X	\dashv	_	Š	- -		<u> </u>	- -	+	+	-	-	-	\dashv	+	╀	╁	\vdash	+	+	╁╌	\vdash		\overline{v}	4	-	ļ —		ر
1	inel	BeKerTL	OI_	2	ľ	- -	-	Н			_	즤	- -		 	╂	╁	╀	╀┈	Н		\dashv	\dashv	+-	-	H	\dashv	+-	╁		\dashv	\wedge		Time	I I	Time	John John
_				╀	╁┤	H		H			\dashv	-			-	╢	╁	╁	-	H		-	+	+	╁	\vdash	+	╁	-	H	\dashv		+-	7	\$		\bigcirc
-			 	┼-	╂	╁┼	+	+	\vdash	-	\dashv	\dashv	+		-	╁╴	╁	+	╁	\vdash		-	+	+	╁		╅	╁	╁╴	Н	\dashv		- 5-	-] -	7 -	_ _
		<u> </u>		\vdash	┼	H	+	H	\vdash	-			╁	 	+-	╁	╁	T	╁			\dashv	+	+	1		-	+	T			4	<u>, 5</u>	age A	Date	Date	ZZ
-				╁╾	╁	H	╁	 -	H	-			+		+-	╁	+	T	T		П		+	\top	1	П	\top	1	T			1	ξ -	Date 22.00	à	ä,	(0/37)
-				╁╴	\dagger	H	┪	1							1	1	T		T		П				1							Ī					-
-		<u> </u>		†	†	I	1	T																													
					1		T	T																	_		\perp		_	_			_ _	١,			
T													Ц.	<u> </u>					<u> </u>		L			_				\perp	1_	<u> </u>					7		
		05-0:								C-	\E^	141	0.5	TECTI	ON 1.4		re /	Sne	-ifv4			IEM	A D L	(Q·										[]	4		
	24 HC	SPECIA DURS 24	L HANDL	ING	ı					Ð₽	-EC	HAL	. VE	IEUII	ON LI	1711 1	3 (1	ope	Спу	ŗ	"	IC IVI	AI II	νο,											7		
-		DITED 48	Hours 🛚																															8	y	<u>ن</u>	
١		N DAY 🗆) g	uished by	8	
	OTHER(#) BUSINESS DAYS QA/QC CLP Level □ Blue Level □ SPECIAL REPORTING RE									E01	ш	EM	FNT	2	١,	ah	llee	Onl			Sto	rege	Lo	cat	On	_		l ish	1 m	uish							
	FAX (C CLPL J	eveiu t	SIUE	. Le	:vel	Ų				Pec Pec			-UH II	NU N	المان	UIN	∟ 171 E	J	J	1	.ot #		- ,,,,	• •		Wor	_						Relinquished		Relinquished by	
1	, ,,,,,,	- .																			•		•	•										ď	//œ	Œ	

APPENDIX G CERTIFICATION OF TANK DISPOSAL





CERTIFICATE OF DISPOSAL

JUNE 11, 1990

H & H Ship Service Company hereby certifies to UNIVERSAL ENGINEERING that:

1. The storage tank(s), size(s) ONE (1) 10,000 GALS.

removed from the SAFETY-KLEEN CORPORATION

facility at 766 - 4TH STREET

OAKLAND, CALIFORNIA

were transported to H & H Ship Service Company, 220 China Basin St., San Francisco, California 94107.

- 2. The following tank(s), H & H Job Number 4662
 have been steamed cleaned, cut with approximately 2' X 2' holes, rendered harmless and disposed of as scrap metal.
- 3. Disposal site: LEVIN METALS CORPORATION, RICHMOND, CALIFORNIA.
- 4. The foregoing method of destruction/disposal is suitable for the materials involved, and fully complies with all applicable regulatory and permit requirements.
- 5. Should you require further information, please call (415) 543-4835.

Very Truly Yours,

Creverand Valrey Operations Coordinator

220 CHINA BASIN, SAN FRANCISCO, CA 94107 · DAY AND NIGHT: 543-4835

Ŷ

n open with the experience we was

H&H ENVIRONMENTAL SRVS.

CERTIFICATE OF DISPOSAL

JUNE 11, 1990

H & H Ship Service Company hereby certifies to UNIVERSAL ENGINEERING that:

The storage tank(s), size(s) TWO (2) 6,000 GALS.

removed from the SAFETY-KLEEN CORPORATION facility at 766 - 4TH STREET OAKLAND, CALIFORNIA

were transported to H & H Ship Service Company, 220 China Basin St., San Francisco, California 94107.

- The following tank(s), H & H Job Number 4641 have been steamed cleaned, cut with approximately 2' X 2' holes, rendered harmless and disposed of as scrap metal.
- 3. Disposal site: LEVIN METALS CORPORATION, RICHMOND, CALIFORNIA.
- The foregoing method of destruction/disposal is suitable for the materials involved, and fully complies with all applicable regulatory and permit requirements.
- Should you require further information, please call (415) 543-4835.

Very Truly Yours,

Cleveland Valrey Operations Coordinator

 DAY AND NIGHT: 543-4835 220 CHINA BASIN, SAN FRANCISCO, CA 94107



CERTIFICATE OF DISPOSAL

JULY 09, 1990

H & H Ship Service Company hereby certifies to UNIVERSAL ENGINEERING that:

The storage tank(s), size(s) ONE (1) 500 GALS.

removed from the SAFETY KLEEN CORPORATION

facility at 766 - 4TH STREET

OAKLAND, CALIFORNIA

were transported to H & H Ship Service Company, 220 China Basin St., San Francisco, California 94107.

- 2. The following tank(s), H & H Job Number 4941

 have been steamed cleaned, cut with approximately 2' X 2' holes, rendered harmless and disposed of as scrap metal.
- 3. Disposal site: LEVIN METALS CORPORATION, RICHMOND, CALIFORNIA.
- 4. The foregoing method of destruction/disposal is suitable for the materials involved, and fully complies with all applicable regulatory and permit requirements.
- 5. Should you require further information, please call (415) 543-4835.

Very Truly Yours,

operations coordinator

 DAY AND NIGHT: 543-4835 94107 220 CHINA BASIN, SAN FRANCISCO, CA

DHS 8022 A (1/88) EPA 8700-22

(Rev. 9-88) Previous editions are obsolete.

GREEN: HAULER RETAINS

WITHIN CALIFORNIA

DHS 8022 A (1/88) EPA 8700—22

(Rev. 9-88) Previous editions are obsolete.

Printed/Typed Name

CLEVELAMD VALREY

Do Not Write Below This Line

20. Facility Owner or Operator Certification of receipt of hazardous materials covered by this menifest except as noted in Item 19.

Month Day Year

GREEN: HAULER RETAINS

APPENDIX H LABORATORY REPORTS OF SOIL SAMPLES





Northwest Region

Concord, CA 94520

4080 Pike Lane

(415) 685-7852

06/19/90 rw

Page 1 of 2

WORK ORD#: D006284

CLIENT: Gary Long

Safety Kleen

777 Big Timber Road

Elgin, IL 60123

PROJECT#: SFB-680-0354.72

CONSULTANT PROJECT#: 203-680-5016.02

LOCATION: 404 Market Street, Oakland, CA

SAMPLED: 06/12/90

BY: J. Bethell

RECEIVED: 06/13/90

ANALYZED: 06/19/90

BY: F. Kha

MATRIX: Soil

TEST RESULTS

(800) 544-3422 from inside California

(800) 423-7143 from outside California

UNITS: mg/Kg (ppm)

	1	MDL	ISAMPLE #		01	1	0 2	1	03	1	04	- 1	05	<u> </u>	
PARAMETER	ı		II.D.	1	PIT 1	1 P	IT 2	I F	PIT 3	1 1	PIT 4	1.1	PIT 5	1	

Total Petroleum Hydrocarbons as Mineral Spirits 10

12000

9500

2400

10000

9700

MDL = Method Detection Limit; compound below this level would not be detected. Results rounded to two significant figures.

METHOD: Modified EPA Method 8015



Page 2 of 2

Northwest Region

4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California

WORK ORD#:D006284

CLIENT: Gary Long

PROJECT#: SFB-680-0354.72

CONSULTANT PROJECT#: 203-680-5016.02 LOCATION: 404 Market Street, Oakland, CA

Soil MATRIX:

TEST RESULTS

UNITS: mg/Kg (ppm)

	1	MDL	ISAMPLE	#1	0 6	- 1	1	1	l	1
PARAMETER	1		II.D.	ı	PIT 6	1	1	l	1	i

Total Petroleum

10

12000

Hydrocarbons as Mineral Spirits

MDL = Method Detection Limit; compound below this level would not be detected. Results rounded to two significant figures.

METHOD: Modified EPA Method 8015



Northwest Region

4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California

TEST RESULTS

06/21/90 rw

Page 1 of 2

WORK ORD#:D006282

CLIENT: Gary Long

Safety Kleen

777 Big Timber Road

Elgin, IL 60123

PROJECT#: SFB-680-0354.72

CONSULTANT PROJECT#: 203-680-5016.02

LOCATION: 404 Market Street, Dakland, CA

SAMPLED: 06/12/90 BY: J. Bethell ANALYZED: 06/18/90 BY: M. Verona

MATRIX: Soil

UNITS: mg/kg (ppm)

COMPOUND) MDL	ILAB # II.D.#	61 PIT 1	1 02 1 PIT 2	03 PIT 3	1 Ø4 1 PIT 4
Benzene	0.5		<0.5	<0.5	< 0. 5	<0.5
Bromodichloromethane	0.5		(0.5	(0.5	(0.5	(0.5
Bromoform	0.5		(0.5	(0.5	(0.5	(0.5
Bromomethane	0.5		(0.5	(0.5	(0.5	(0.5
Carbon tetrachloride	0.5		(0.5	(0.5	(0.5	(0.5
Chlorobenzene	0.5		(0.5	(0.5	(0.5	(0.5
Chloroethane	0.5		(0.5	(0.5	(0.5	(0.5
2-Chloroethylvinyl ether	1		(1	{1	(1	(1
Chloroform	0.5		(0.5	(0.5	(0. 5	(0.5
Chloromethane	0.5		(0.5	(0. 5	(0.5	(0.5
Dibromochloromethane	0. 5		(0.5	(0.5	(0.5	(0.5
1,2-Dichlorobenzene	0.5		12	12	15	16
1,3-Dichlorobenzene	0.5		1.2	1.3	1.0	1.1
1,4-Dichlorobenzene	0. 5		6.5	6.6	6.6	7.3
Dichlorodifluoromethane	0.5		(0. 5	(0.5	(0.5	(0.5
1,1-Dichloroethane	0. 5		(0. 5	(0. 5	(0.5	(0.5
1,2-Dichloroethane	0.5		(0.5	(0.5	(0.5	(0.5
1,1-Dichloroethene	0.2		1.3	2.0	0.4	0.3
trans-1,2-Dichloroethene	0.5		1.5	2. 1	3.9	5.8
1,2-Dichloropropane	0. 5		(0.5	(0.5	(0.5	(0.5
cis-1,3-Dichloropropene	0.5		(0.5	(0.5	(0.5	(0.5
trans-1,3-Dichloropropene	0. 5		(0. 5	(0. 5	(0.5	(0.5
Ethylbenzene	0.5		4. 6	5. 1	2.7	3. 1
Methylene chloride	Ø . 5		(0.5	(0.5	(0. 5	(0. 5
1,1,2,2-Tetrachloroethane	0.5		(0.5	(0.5	(0.5	(0.5
Tetrachloroethene	0. 5		7.8	8.6	0.71	(0. 5
Toluene	0.5		11	18	11	7.6
1,1,1-Trichloroethane	0. 5		7.3	9.8	3.0	2.8
1,1,2-Trichloroethane	0.5		(0. 5	(0.5	(0. 5	(0.5
Trichloroethene	Ø . 5		1.7	3.4	(0. 5	(0. 5
Trichlorofluoromethane	0. Š		(0.5	(0. 5	(0.5	(0.5
Vinyl Chloride	1		(1	(1	(1	<1
Xylenes	0.5		4 9	84	49	50

MDL = Method Detection Limit.

METHOD: EPA Method 8010/8020



Northwest Region

4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California

WORK ORD#: D006282

Gary Long CLIENT:

PROJECT#: SFB-680-0354.72

CONSULTANT PROJECT#: 203-680-5016.02 LOCATION: 404 Market Street, Oakland, CA

MATRIX: Soil

TEST RESULTS			UNITS:	N	g/kg	(р	pm)			
	į	MDL	ILAB #		0 5		1	96	 	!
COMPOUND	 		I.D.#	 	PIT		_' 	PIT	 	.————————————. -———————————————————————
Benzene		0.5		(0.5		(0. 5		
Bromodichloromethane		0.5			0.5			0.5		
Bromoform		0.5		(0. 5			0. 5		
Bromomethane		0.5		•	0.5			0.5		
Carbon tetrachloride		0.5		•	0. 5			0.5		
Chlorobenzene		0.5			1.0			0. 6		
Chloroethane		0. 5		(0.5			0.5		
2-Chloroethylvinyl ether		1			1			1		
Chloroform		0.5			0.5			0.5		
Chloromethane		0.5		-	0.5		<	0. 5		
Dibromochloromethane		0.5		(0.5		(0.5		
1,2-Dichlorobenzene		0.5			15			20		
1,3-Dichlorobenzene		0.5			0.9			1.6		
1,4-Dichlorobenzene		0.2			6.0			9.8		
Dichlorodifluoromethane		0.5		(0.5		(0. 5		
1,1-Dichloroethane		0.5		•	0.5		(0. 5		
1,2-Dichloroethane		0.5			0. 5		(0.5		
1,1-Dichloroethene		0.2			0.5			0. 4		
trans-1,2-Dichloroethene		0.5			3.8			4.0		
1,2-Dichloropropane		0.5		(0.5		<	0.5		
cis-1,3-Dichloropropene		0.5		(0.5		- ⟨	0.5		
trans-1,3-Dichloropropene		0.5		•	0.5		(0.5		
Ethylbenzene		0.5			3.5			5. 1		
Methylene chloride		0.5		(0.5		- ⟨	0.5		
1, 1, 2, 2-Tetrachloroethane		0.5		<	0.5		₹	0.5		
Tetrachloroethene		0.5			1.1			0.7		
Toluene		0.5			7.5			11		
1,1,1-Trichloroethane		0.5			3.6			3.3		
1,1,2-Trichloroethane		0.5		(0.5		<	0. 5		
Trichloroethene		0. Ŝ		(0. 5		<	0.5		
Trichlorofluoromethane		0.5		(0.5		₹	0.5		
Vinyl Chloride		1		(1		{	1		
Xylenes		0.5			45			78		

MDL = Method Detection Limit.

METHOD: EPA Method 8010/8020



LABORATORIES, INC.

Northwest Region

4080 Pike Lane Concord, CA 94520 (415) 685-7852

(800) 544-3422 from inside California (800) 423-7143 from outside California

Page 1 of 1 06/21/90 rw

> WORK ORD#:D006283 Gary Long CLIENT:

Safety Kleen

777 Big Timber Road

Elgin, IL 60123 PROJECT#: SFB-680-0354.72

CONSULTANT PROJECT#: 203-680-5016.02 LOCATION: 404 Market St., Dakland, CA

SAMPLED: 06/12/90

BY: J. Bethell

RECEIVED: 06/13/90

ANALYZED: 06/15/90

R. Heines BY:

TITLE 22 (C.A.M.)

TOTAL THRESHOLD LIMIT CONCENTRATION

TEST RESULTS

MATRIX: Soil

UNITS:

mg/Kg (ppm)

PARAMETER	I MDL.	ISAMPLE # I	01 PIT 1	1	1	 	 	1
			·					
Antimony	25		(25					
Arsenic	25		(25					
Barium	1		39					
Beryllium	1		(1					
Cadmi um	3		⟨3					
Chromium	5		41					
Cobalt	5		8					
Copper	5		8					
Lead	10		12					
Mercury	0.0 2		(0.02					
Molybdenum	25		(25					
Nickel	5		(5					
Selenium	50		(50					
Silver	5		(5					
Thallium	13		(13					
Vanadium	5		55					
Zinc	5		23					

MDL = Method Detection Limit; compound below this level would not be detected. Results rounded to two significant figures.

METHOD: Mercury by EPA 7471; Antimony by EPA 3005/7040; Arsenic by EPA 3050/7060; Selenium by EPA 3050/7740; Silver by EPA 3005/7760; Thallium by EPA 3050/7840; Others by EPA 3050/6010.

EMMA P. POPEK, Laboratory Director

GTEL 4080- Pike Lane Concord, CA 94520	800-544-3422 (In CA)	CHAIN-OF-CUSTODY RECORD 72-7144 CUSTODY RECORD	
Project Manager: Address: Project Number FB-685-7852 Project Number FB-685-7852 I attest that the proper field sampling procedures were used during the collection of these samples. Field Source GTEL Summary Matrix Lab # La	800-423-7143 (Outside CA) one #: X #: e location: Strict Dullow piect stame: mpler Name (Print): Bethell Method Sampling	## STEX 602 8020 with MTBE	466x 6/19/90
SPECIAL HANDLING 24 HOURS EXPEDITED 48 Hours SEVEN DAY OTHER(#) BUSINESS DAYS QA/QC CLP Level FAX FAX	SPECIAL REPORTING REC	Repular TAT I shed by Sample Shed by Sample Day	



Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California Client Number: SFB-680-0354.72 Consultant Project Number: 203-680-5016.02 Project ID: 404 Market Oaldand, CA Work Order Number: D0-08-212

June 12, 1990

Gary Long Safety Kleen 777 Big Timber Road Elgin, IL 60123

Enclosed please find the analytical results report prepared by GTEL for samples received on 06/08/90, under chain of custody number 72-6535.

GTEL is certified by the California State Department of Health Services to perform analyses for drinking water, wastewater, and hazardous waste materials according to EPA protocols.

A formal quality control/quality assurance program is maintained by GTEL, which is designed to meet or exceed the EPA requirements. Analytical work for this project was performed in strict adherence to our QA/QC program to ensure sample integrity and to meet quality control criteria.

If you have any questions concerning this analysis or if we can be of further assistance, please call our Customer Service Representative.

Sincerely,

GTEL Environmental Laboratories, Inc.

nima F. Lopen

Emma P. Popek

Laboratory Director

Client Number: SFB-680-0354.72 Consultant Project Number: 203-680-5016.02 Project ID: 404 Market Oakland, CA Work Order Number: D0-06-212

Table 1

ANALYTICAL RESULTS

Aromatic Volatile Organics in Soil

EPA Methods 5030 and 8020a

a. Test Methods for Evaluating Solid Waste, SW-846, Third Edition, Revision 0, US EPA November 1986.

GTEL Sample Number		01*	02*					
Client Identification		EAST END	WEST END					
Date Sampled		06/08/90	06/08/90					
Date Extracted		06/09/90	06/09/90					
Date Analyzed		06/09/90	06/09/90					
Analyte	Detection Limit, mg/Kg	Concentration, mg/Kg						
Benzene	0.005	< 0.1	0.01					
Toluene	0.005	6	4					
Ethylbenzene	0.005	< 0.1	< 0.1					
Xylene, total	0.015	34	28					
Detection Limit Multiplier		1	1					

^{*} Detection limits raised due to matrix effect.





Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California

06/12/90 rw

Page 1 of 1

WORK ORD#:D006234 CLIENT: Gary Long

Safety Kleen

777 Big Timber Road

Elgin, IL 60123

PROJECT#: SFB-680-0354.72

CONSULTANT PROJECT#: 203-680-5016.02 LOCATION: 404 Market St., Oakland, CA

SAMPLED: 06/08/90

BY: J. Bethell

RECEIVED: 06/08/90

ANALYZED: 06/11/90

BY: F. Kha

MATRIX: Soil

TEST RESULTS

UNITS: mg/Kg (ppm)

	1	MDL	ISAMPLE	#	1	Ø 1	ŀ	0 2	1	į.	1
PARAMETER	ļ		I.D.		TEAS	T END	I WE	EST END		!	I

Total Petroleum

12

16000

30000

Hydrocarbons as Mineral Spirits

MDL = Method Detection Limit: compound below this level would not be detected. Results rounded to two significant figures.

METHOD: Modified EPA Method 8015



Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California Client Number: SFB-690-0354.72 Consultant Project Number: 203-680-5016.02 Project ID: 404 Market Oaldand, CA Work Order Number: D0-06-213

June 13, 1990

Gary Long Safety Kleen 777 Big Timber Road Elgin, IL 60123

Enclosed please find the analytical results report prepared by GTEL for samples received on 06/08/90, under chain of custody number 72-6535.

GTEL is certified by the California State Department of Health Services to perform analyses for drinking water, wastewater, and hazardous waste materials according to EPA protocols.

A formal quality control/quality assurance program is maintained by GTEL, which is designed to meet or exceed the EPA requirements. Analytical work for this project was performed in strict adherence to our QA/QC program to ensure sample integrity and to meet quality control criteria.

If you have any question concerning this analysis or if we can be of further assistance, please call our Customer Service Representative.

Sincerely,

GTEL Environmental Laboratories, Inc.

Emma P. Pogel / RMB

Emma P. Popek Laboratory Director Client Number: SFB-680-0354.72 Consultant Project Number: 203-680-5016.02 Project ID: 404 Market Oakland, CA Work Order Namber: D0-08-213

Table 1

ANALYTICAL RESULTS

Volatile Organics in Soil

EPA Method 8240^a

GTEL Sample Number		01	02						
Client Identification		EAST END	WEST END						
Date Sampled		06/08/90	06/08/90						
Date Extracted		06/11/90	06/11/90						
Date Analyzed		06/11/90	06/11/90						
Analyte	Detection Limit, ug/Kg	Concentration, ug/Kg							
Chloromethane	500	< 500	< 500						
Bromomethane	500	< 500	< 500						
Vinyl chloride	500	< 500	< 500						
Chloroethane	500	< 500	< 500		ļ				
Methylene chloride	250	< 250	< 250						
Acetone	500	< 500	< 500		<u> </u>				
Carbon disulfide	250	< 250	< 250						
1,1-Dichloroethene	250	< 250	< 250		<u> </u>				
1,1-Dichloroethane	250	< 250	270		<u> </u>				
1,2-Dichloroethene, total	250	2500	1900						
Chioroform	250	< 250	< 250						
1,2-Dichloroethane	250	< 250	< 250		<u> </u>				
2-Butanone	500	< 500	< 500						
1,1,1-Trichloroethane	250	11000	17000		<u> </u>				
Carbon tetrachloride	250	< 250	< 250						
Vinyl acetate	2500	< 2500	< 2500		<u> </u>				
Bromodichloromethane	250	< 250	< 250						
1,2-Dichloropropane	250	< 250	< 250		<u> </u>				
cis-1,3-Dichloropropene	250	< 250	< 250						
Trichloroethene	250	750	< 250						

Test Methods for Evaluating Solid Waste, SW-846, Third Edition, Revision 0, US EPA November 1986 (method modified for additional compounds). Sample extraction by EPA method 3550.



Client Number: SFB-680-0354.72 Consultant Project Number: 203-680-5016.02 Project ID: 404 Market Oakland, CA Work Order Number: D0-06-213

Table 1 (Continued)

ANALYTICAL RESULTS

Volatile Organics in Soil

EPA Method 8240a

GTEL Sample Number		01	02		
Client Identification		EAST END	WEST END		
Date Sampled		06/08/90	06/08/90		
Date Extracted		06/11/90	06/11/90		
Date Analyzed		06/11/90	06/11/90		
Analyte	Detection Limit, ug/Kg		Concentratio	n, ug/Kg	
Dibromochloromethane	250	< 250	< 250		
1,1,2-Trichloroethane	250	< 250	< 250		
Benzene	250	< 250	250		
trans-1,3-Dichloropropene	250	< 250	< 250		
2-Chioroethylvinyl ether	500	< 500	< 500		
Bromoform	250	< 250	< 250		
4-Methyl-2-pentanone	500	< 500	< 500		
2-Hexanone	500	< 500	< 500		
Tetrachloroethene	250	4000	8400		
1,1,2,2-Tetrachioroethane	250	< 250	< 250	<u> </u>	
Toluene	250	12000	17000		
Chlorobenzene	250	< 250	< 250		
Ethylbenzene	250	6000	6000		<u> </u>
Styrene	250	< 250	< 250		<u> </u>
1,2-Dichiorobenzene	250	15000	10000		
1,3-Dichlorobenzene	250	7800	2400		
1,4-Dichlorobenzene	250	8200	5900		
Xylene, total	250	70000	85000		
Trichlorofluoromethane	250	< 250	< 250		
Detection Limit Multiplier	•	1	1		<u> </u>

Test Methods for Evaluating Solid Waste, SW-846, Third Edition, Revision 0, US EPA November 1986 (method modified for additional compounds). Sample extraction by EPA method 3550.



-												_		سرا	7	Z	V		Z	1	5	1		. –		4							<u> </u>				<u> </u>
	GTE	4080-	Pike	La	ne Me	20	ac	X)-5	44-3	342	2 (1n	CA)		A	A. NI	ATI D A	V-E	JF. AL	CU YSI:	S A	EQ	VE	EC ST	OF	D.		7	2	(<u>) [</u>		耳	CUS	TO	DY R	ECO	RD
	HVIRONMEN ABORATORIES	Conco	910, 1 85-7	852	2		80	00-4	23-7	714:	3 (Ot	itside	CA)				- -		1-1	AN	AL	YS	SF	REC	au	ES	T	1	1			4	-	\ ,		,	
Prolect	Manager						Phor FAX		: 6	H	· <i>7</i> 5	87						503A	503E □						0											9	
Address						- 1	Site	loca	tion	: 40	04 1	Parke	۲	0	SASTANCE TO SOUTH OF THE CO.			ı	'1 1		ļ			0	Pesticides ☐ Herbicides ☐		말	04 Leed U	Dearthrity D						\ 	Palpara	
4080	PikeL	6-680-	لمر	ر سد .	 -	15	0	ch	سما	۸,	<u> </u>	A		with MTBE O	/801	Tallet Fuel		3.2	418.1	DCA only []		T San San A	NBS +15 []	NBS +25 C	Ĭ	Ø١	- Hi		ة د							4	
Project	Number 5	B-680-	-05	S	۲۰ ₁	C	D.L	ect i	Nam Noa	18:	On	M	لمسا	1	000			2 4	NO N	성		2	NBS	188	j se pi	Sem	흶			ב צ		\ \				بج	á [.
l attest th	at the prope	er field sampli	ng				Sam	bler	Na	me (Print):		٦,	,		Diesel Diesel		i oc						Pestic	VOA		238.2	- 13	Fleshpour				1		ato -	? †
procedure of these	es meta naa	d during the d	,U110				` \ 	<u> </u>	m	2	ء کد	4 4	ell plin	_ 2 2 2 2 2			គ្ន	و او	E E	0	2	8 S	\$ \$	2	Ö	۶		2	□l	ļ				1		3 C	4 1
Field Sampi	Source	GTEL Lab#	NERS		Me	trix		Pr	leti ese	TVE	d	3an	· Pilini	-1				6 6	Jajer L	8	8	8 8 8 8	3 2	80	Meta	etais (E S	8	벁	<u>\$</u>			ğ		ž Ž	2	ž I
ID	Sample	(Leb use only)	* CONTAINERS	5		SLUDGE	<u>s</u>	8	ğ		NONE	삗	<u>u</u>		BTEX 602 U	BIEXTIPHO	TPH as Gas C Diesell C	Product LU. by GC (Simple) L	Total Petroleum Hydrocarbons 418.1	EPA 601 @ 8010 @	EPA 602 🗆 8020 🗅	EPA 608 🗆 8080 🗆	EPA 624 C 8240 A	EPA 625 🗆 8270 🗇	EPTOX: Metals	TCLP Metals	EPA Priority Pollutant Metals	LEAD 7420 07421 0239.2 0 6010 0	CAM Metals	Corrosivity			Received by:		Received by:	18	31
1		<u> </u>) ö	WATER		訠	E 3	SON H	H2SQ		Ž 6	T -	TIME	+			E 3	<u></u>	5 5	EP		<u>& </u>			=	2		픠	9	<u>ŏ</u>	+	- -	 &			Reg J	LZ.
Easten	Tanky 3	01	1		N/	4	_	_	╄	Y	4	6-8	8.2		- ;	A		+		\vdash	\vdash	\dashv	+;	*	╁╴			_	+	+	+	+	۲.	5	•	9	12
Wester	A Tenkes	02	1	+		+	+	+	+-			6-8	9:5:	+	+	\dashv	\dashv	\dagger	+	T		1	\top	1	1	-							E E	13:45	Time	E	0
 			╁	╁	╁┼	+	+	1	\dagger	╁╌													\prod						_	_	<u> </u>		4		l –	-	3
				I				I						_		_	_	_	-	-		\dashv	+	+	-	 	\vdash		-	-	4	+	┨。	Ş			8-0
			_	-	\prod	\perp	-	- -	-	┡		 	+	4	4		-	-+	+	╁┈	\vdash	-	+	╁	╁╴	╀	-	Н	_	+	十	+	- Page	02-8-9	Oai	Date	ف
		_	+	+	+	-}-	╀	╬	╁	╁╌	H	-		-	\dashv		\dashv		\dashv	╫	\vdash		+	\dagger	+	T	一						丁				
		_	╁	╁	╁┤	+	$\dagger \dagger$	+	\dagger	\dagger	H	十一	-	7	_										I								4				
			十	1															_	\bot	1_			+		-	1	<u> </u>				1	4			ļ	
					\prod		Ц	丄	上			<u> </u>	╽.						+		1			_	_	سلہ	_	<u> </u>				-4	\forall		3		
	SPEC	IAL HANDL	LING	3				:	SPE	CIA	L DE	TECT	ION I	_IM	ITS	S (S)	pec	lfy)	\	RE	MAT	1KS		-	^				0	2	, ,	<i></i>	j Yz	سرا	\$		
24					a L .	ΙV	ارما	_										,	_\	·-	76	4	a	ع	11	N	V.	ν,			` 		┦,		7	1	
EXI	PEDITED 4 /EN DAY (8 Hours 💆	l	W	٠.			_											ļ	A													;	֓֞֝֞֜֜֜֝֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֡֓֓֡֓֡֓֡֓֓֡֓֡֓		Ş	
1	HER		INE	SS	DA	YS										<u>/-</u> -			\	-											—,				She	lishe	
		P Level □	Blu	e L	6 V6	10			SPE (Spe			POR	TING	RE(90	IRE	EME	NT	S		ь U: t #:	50 C	inly				age k O				ı				1	Reliconished by	7
FA	ΧO															-			ł																Æ	à	

APPENDIX I CERTIFICATE OF SOIL DISPOSAL





CERTIFICATE OF REMEDIATION OF HYDROCARBON CONTAMINATED SOILS

P.O. Box 5D 9000 Carquinez Scenic Drive Port Costa, California 94569

(415) 228-7266 (800) 323-2922 FAX: (415) 787-1726 Telex: 705984

Supplier: Groundwater fechnology

4080 Pike Lane Concord. CA 94520 Generator: Safety Eleen Corp. 404 Market St Oakland, CA 94607

Certificate Number: 0009 Dated: August 30, 1990

PORT COSTA MATERIALS, INC., a California corporation ("Company"), located at and the operator of the above "Facility" hereby certifies as follows:

- 1. The Company has received from the above "Generator" (Safety Eleen Corp.), \$84.33 tons of hydrocarbon contaminated soil ("MC Soil") as transported by or on behalf of Generator by Dillard Trucking, contracted through Groundwater Technology to such facility, and referred to as lot number 000107, which MC Soil was received at the Facility on August 14,1990, (as part of a shipment consisting of 984.33 tons in total). The Company operates its Facility and processes such MC Soil pursuant to permits issued by applicable governmental authorities.
- In receiving and processing the HC Soil and in providing this Certificate, the Company has relied upon and is relying on (a) the representation of the Generator that the HC Soil does not contain any materials classified as, and is not classified as, "hazardous waste" under the applicable provisions of the Federal and California law and has been managed and may be treated as other than "hazardous waste" and (b) the Generator has independent written certifications from applicable governmental agencies or certified independent testing laboratories that the HC Soil does not contain any materials classified as, and is not classified as, "hazardous waste" under said applicable law.
- 3. The HC Soil has been treated by being introduced into the manufacturing process at the Facility (in which it may be blended with a mixture of matural shale) feeding into a rotary kiln in which at high temperature the contaminants are consumed by thermal processing and inert materials are produced. The HC Soil was processed in this manner during the period from August 15 to August 30, and all of the HC Soil covered by this Certificate was completed being processed on August 30, 1990. In the treatment of the HC Soil, releases and emissions have been in accordance with the requirements of the applicable operating permits of the Facility.
- 4. Upon completion of the treatment, the HC Soil has been remediated, and the end product is an inert substance which does not constitute a "bazardous waste" under the applicable provisions of the Federal and California law.
- 5. The Company shall indemnify, defend and hold harmless the Generator from and against any enforcement actions by any governmental authority in the event that any of the representations by the Company set forth in this Certificate are materially inaccurate; provided however that this indemnity shall be limited to a maximum of the amount paid to the Company by the Generator for processing this HC Soil.

This Certificate in executed on this 14th day of September 1990

PORT COSTA MATERIALS, N

37:

Assistant Secretary

PCH/8/90

SUPERIOR ANALYTICAL LABORATORIES, INC.

825 ARNOLD, STE. 114 . MARTINEZ, CALIFORNIA 94553 . (415) 229-1512

DOHS #319 DOHS #220

ANALYSIS CERTIFICATE OF

LABORATORY NO.: 81394

CLIENT: Port Costa Materials

CLIENT JOB NO.: 107GT9007A

DATE RECEIVED: 08/16/90 DATE REPORTED: 08/22/90

ANALYSIS FOR TOTAL PETROLEUM HYDROCARBONS by Modified EPA SW-846 Method 8015

1 A PA	Concentration (mg/Kg)(mg/L)						
# Sample Identification Mine	ral Spirits Range*	Diesel Range					
1 SEAL TANK 2 ROTARY DUST 3 POST KILN #1 4 POST KILN #2 5 POST KILN #3 6 POST KILN #4 7 POST KILN #5 8 PRE KILN 9 PILE #1 10 McCLAN #1 11 PRE SILO #1 12 POST SILO #2 13 KILN #2	ND<1 240 ND<10 ND<10 ND<10 ND<10 ND<10 ND<10 10 12000 12000 24000 20000	9 440 ND<10 ND<10 ND<10 ND<10 ND<10 ND<200 ND<200 ND<200 ND<200 ND<200 ND<200 ND<200 ND<200 ND<200					

mg/kg - parts per million (ppm) * Mineral Spirits Range Hydrocarbon quantified as Gasoline.

Method Detection Limit for Gasoline and Diesel in Soil: 10 mg/Kg Method Detection Limit for Gasoline and Diesel in Water: 1 mg/L

QAQC Summary:

Daily Standard run at 200mg/L: RPD Gasoline = 11% RPD Diesel = 12% MS/MSD Average Recovery = 118%: Duplicate RPD = 6%

Richard Srna, Ph.D.

Laboratory

OUTSTANDING QUALITY AND SERVICE

Superior Analytical Laboratories, Inc.

825 ARNOLD, STE. 114 . MARTINEZ, CALIFORNIA 94553 . (415) 229-1512

DOHS #319 DOHS #220

CERTIFICATE O F ANALYSIS

LABORATORY NO.: 81394

CLIENT: Port Costa Materials CLIENT JOB NO.: 107GT9007A

DATE RECEIVED:08/16/90 DATE REPORTED:08/22/90

ŧ

ANALYSIS FOR TOTAL OIL AND GREASE . by Method 503E

LAB	Sample Identification	Concentration(mg/L)(mg/Kg) Oil & Grease
1	SEAL TANK	ND<5
2	ROTARY DUST	ND<20
3	POST KILN #1	ND<20
4	POST KILN #2	ND<20
5	POST KILN #3	ND<20
6	POST KILN #4	ND<20
7	POST KILN #5	ND<20
8	PRE KILN	200

mg/L - parts per million (ppm)

Method Detection Limit for Oil and Grease in Soil: 20mg/Kg Method Detection Limit for Oil and Grease in Water: 5mg/L

QAQC Summary: Duplicate RPD : 0%

Richard Srns, Ph.D.

Laboratory Manager



ENVIRONMENTAL LABORATORIES, INC.

Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California Page 1 of 1

WORK ORD#: D006092

26/08/90 rw

CLIENT: Gary Long

Safety Kleen

777 Big Timber Road

Elgin, IL 60123

PROJECT#: SFE-680-0354.72

CONSULTANT PROJECT#: 203-680-5016.02 LOCATION: 404 Market, Oakland, CA

SAMPLED: 06/05/90 BY: J. Bethell

RECEIVED: 06/05/90

ANALYZED: 06/07/90 BY: M. Ly

MATRIX: Soil

UNITS: ug/Kg (ppb)

	{	ISAMPLE # 1 01	1	:
PARAMETER	! DL	II.D. I COMP 1	!	:
Chloromethane	500	(500		
Bromomethane	500	(500		
Vinyl chlorida	500	(500		
Chlorosthane	500	(500		
Methylene chloride	250	(250		
Acetone	5000	(5000		
Carbon disulfide	250	⟨25₢		
1,1-Dichloroethene	250	(250		
1,1-Dighloroethane	250	(250		
1.2-Dichloroethene, total	250	(258)		
Chloroform	250	(25¢		
1.2-Dichloroethane	250	(250		
2-Butanone	5ହହଡ	(5000		
1,1,1-Trichloroethane	250	(250		
Carbon tetrachloride	250	₹250		
Vinyl acetate	2500	(25@@		
Bromosichloromethane	250	(250		
1,2-Dichloropropane	250	(250		
cis-1. I-Dichieropropene	250	(250		
Trichloroethene	250	(250		
Dibromochloromethane	250	(250		
1.1.2-Trichloroethane	250	(250		
Benzane	250	(250		
trans-1.3-Dichleropropene	250	(250		
2-Chlorcethylvinylether	500	(500		
Bromoform	250	(250		
4-Methyl-2-pentamone	2500	(2500		
2-Hexanone	2500	. (2500		

DL = Detection Limit; compound below this level would not be detected. Results rounded to two significant figures.

METHOD: EPA 3240



Page 1 of 1 Continued

Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California

WORK ORD#:D006092

CLIENT: Gary Long

PROJECT#: SF8-680-0354.72

CONSULTANT PROJECT#: 203-550-5016.02 LOCATION: 404 Market, Saxland, CA

MATRIX: Seil

UNITS: ug/Kg (ppb)

PARAMETER	: ; DL	ISAMPLE # ! 21 II.D. COMP	;	;
Tetrachlorosthens 1,1,2,2-Tetrachlorosthans Toluens Chlorobenzens Ethylbenzens Styrens 1,2-Dichlorobenzens 1,3-Dichlorobenzens 1,4-Dichlorobenzens	250 250 250 250 250 250 250 250	(250 (250 (250 (250 (250 (250 1000 (250 260		
Xylene (total) Trichlorofluoromethane	250 250	#20 (250		

DL = Detection Limit; compound below this level would not be detected. Results rounded to two significant figures.

METHOD: EPA 8240

Emua P. Poper-

ENVIRONMENTAL LABORATORIES, INC.

Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California

07/09/90 lzo Page 1 of 1 WORK ORD#:D006094

CLIENT: Paul Horton

Groundwater Technology, Inc.

4080-D Pike Lane Concord, CA 94520

PROJECT#: SFB-680-0354.72

CONSULTANT PROJECTO: 203-680-5016.02

LOCATION: 404 Market, Gakland, CA

SAMPLED: 06/05/90 BY: J. Bethell

RECEIVED: 06/05/90

ANALYZED: 06/07/90 BY: M . Ly

MATRIX: Soil

UNITS: mg/L (ppm)

	1	ISAMPLE # I 01 I
PARAMETER	I DL	II.D. I COMP1 t t
Chloromethane	0.01	(0.01
Bromomethane	0.01	(0.01
Vinyl chloride	0.01	(0.01
Chloroethane	0. 01	(0.01
Methylene chloride	0. 00 5	⟨ 0. 90 5
Acetone	0.0 1	9. 0 26
Carbon disulfide	0. 00 5	0. 0 28
1,1-Dichloroetheme	0.00 5	(0.005
1,1-Dichloroethame	0 . 00 5	(0.005
1,2-Dichloroethene, total	0.00 5	(0.005
Chloroform	0.00 5	⟨0.005
1,2-Dichloroethane	8. 98 5	(0.005
2-Butanone	0.01	(0.01
1,1,1-Trichloroethane	0. 00 5	(0. 005
Carbon tetrachloride	8.00 5	(0.005
Vinyl acetate	0. 05	(0.05_
Bromodichloromethane	0. 00 5	(0 . 9 05
1,2-Dichloropropane	0.005	⟨0. 005
cis-1,3-Dichloropropene	0. 00 5	⟨ 0. 00 5
Trichloroethene	8. 99 5	⟨ 0. 9 05
Dibromochloromethane	0.005	⟨ 0. 00 5
1.1.2-Trichloroethane	0. 00 5	(0. 905
Benzene	0 . 90 5	(0.905
trans-1,3-Dichloropropene	0.005	(0.005
2-Chloroethylvinylether	0.01	(0.01
Bromoform	0. 965	(0. 805
4-Methyl-2-pentanone	0.01	(0.01
2-Hexanone	0.01	(0.81

DL = Detection Limit: compound below this level would not be detected. Results rounded to two significant figures.

METHOD: EPA 8240 (TCLP)



Page 1 of 1 Continued

Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California

WORK ORD#: D006094

Paul Horton CLIENT: PROJECT#: SFB-680-0354.72

CONSULTANT PROJECT#: 203-680-5016.02 LDCATION: 404 Market, Oakland, CA

Soil MATRIX:

mg/L (ppm) UNITS:

		ISAMPLE # 1 61	ı	1	1
PARAMETER	I DL	II.D. COMP 1	 	I	
Tetrachloroethene	0.005	⟨₽. ₽05			
1, 1, 2, 2-Tetrachloroethane	0.005	< 0.0 05			
Toluene	0.005	(0. 00 5			
Chlorobenzene	0.005	⟨0. 00 5			
Ethylbenzene	0.005	(8. 00 5			
Styrene	0.005	(0.00 5			
1,2-Dichlorobenzene	9.005	0. 85 8			
1.3-Dichlorobenzene	0. 905	(8. 99 5			
1,4-Dichlorobenzene	6.005	0.020			
Xylene (total)	9.005	0. 0 41		•	
Trichlorofluoromethane	0.005	(0. 0 05			

DL = Detection Limit; compound below this level would not be detected. Results rounded to two significant figures.

METHOD: EPA 8240 (TCLP) This report replaces one of the same number dated 06/08/90

EMMA P. POPEK, Laboratory Director



ENVIRONMENTAL LABORATORIES, INC.

Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California Page 1 of 1

WORK ORD#:D006093

CLIENT: Gary Long Safety Kleen

777 Big Timber Road

Elgin, IL 60123

PROJECT#: SFE-680-0354.72

CONSULTANT PROJECT#: 203-680-5016.02 LOCATION: 404 Market St., Oakland, SA

SAMPLED: 06/05/90

BY: J. Betheil

RECEIVED: 06/05/90

ANALYZED: 06/08/30

BY: R. Heines

MATRIX:

88/12/90 rw

Soil

EP TOXICITY TEST RESULTS

UNITS: mg/L (ppm)

PARAMETER	i MDL (SAM)	PLE # 01 , ! COMP1	 	!	 	
	0.5	<0.5				
Ansenic	6.2					
Barium	Ø. Ø2	0. 35				
Cadmium	0.05	⟨∅, ∅5				
Chromium (total)	0.1	0. 26				
Lead	0.2	. 0.41	•			
Mercury	0.0002	ଡ. ଡଡଚଥ				
Selenium	i	(1				
Silven	Ø. 1	(0.1				

MDL = Method Detection Limit; compound below this level would not be detected. Results rounded to two significant figures.

METHOD: Mercury by EFA 1310/7471; other metals by EPA 1310/6010.

CHAIN-OF-CUSTODY RECORD 72-6534 **CUSTODY RECORD** 4080- Pike Lane AND ANALYSIS REQUEST Concord, CA 94520 800-544-3422 (In CA) 800-423-7143 (Outside CA) **ANALYSIS REQUEST** 415-885-7852 Phone #: 671 - 2387 503E [] BTEX/TPH Gas. 802/8015 [] 8020/8015 [] MTBE [] Project Manager: LEAD 7420 07421 0 2382 0 6010 0 Org. Lead O. FAX #: 0 Site location:404 Market with MTBE [] Total Petroleum Hydrocarbons: 418.1 PCBs only D NBS +25 [NBS +15 O Semi VOA 🛭 TPH as CI Ges CI Diesel Clust Fuel Oakslow _Project Name Product LD. by GC (SIMDIS) [Flashpoint [] farkleen Oa Sambier Name (Print): Total Oil & Greeke: 413.1 I attest that the proper field sampling STEX 602 0 8020 0 procedures were used during the collection Jamie Bethell EPA 608 🗆 8080 🖸 EPA 601 (1) 8010 (1) EPA 610 @ 8310 @ EPA 602 🏻 8020 🗗 EPA 624 () 8240 💢 EPA 825 CI 8270 CI of these samples. EPTOX Metals Method Sampling Matrix Field Source GTEL Corrosivity [] Received by: Received by: Preserved Sample of Lab# ID Sample (Lab use OTHER H2SQ4 NONE onlyt HNOS DATE TME 띨 Ş 11:55 å SPECIAL HANDLING SPECIAL DETECTION LIMITS (Specify) REMARKS: 24 HOURS I **EXPEDITED 48 Hours** Relinquished by: SEVEN DAY [] OTHER. (#) BUSINESS DAYS SPECIAL REPORTING REQUIREMENTS (Specify) QA/QC CLP Level [Blue Level D Lab Use Only Storage Location FAX 🗆 Work Order #: Lot #:



Northwest Region

4080 Pike Lane Concord. CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California 07/12/90 mh

Page 1 of 1

WORK- ORD#: C007223

CLIENT:

Paul Horton

Groundwater Technology, Inc.

4080-D Pike Lane

Concord, CA 94520

PROJECT#: SFB-680-0354.72

CONS PROJ #: 203-680-5016.03

LOCATION: 404 Market St.

Oakland, CA

SAMPLED: 07/09/90 BY: J. Bethell ANALYZED: 07/09/90 BY: M. Verona

MATRIX: Soil

TEST RESULTS

UNITS: mg/kg (ppm)

	I MDL	ILAB #	i Ø1	1 02 1	1	1
COMPOUND		I.D.#	I COMP 2	I COMP 3 I	1	ŀ
Benzene	0.5		⟨0,5	(0.5		
Bromodichloromethane	0.5		(0.5	(0.5		
Bromoform	0.5		⟨ 0. 5	(0.5		
Bromomethane	0.5		(0.5	⟨∅. 5		
Carbon tetrachloride	0.5		(0.5	(0.5		
Chlorobenzene	0.5		(0.5	(0.5		
Chlor oe thane	0.5		(0.5	(0.5		
2-Chloroethylvinyl ether	1		(1	(1		
Chloroform	0.5		(0.5	(0.5		•
Chloromethane	Ø . 5		(0. 5	(0.5		
Dibromochloromethane	0.5		(0.5	(0.5		
1,2-Dichlorobenzene	0.5		0. 66	0. 76		
1,3-Dichlorobenzene	0.5		(0.5	(0.5		
1,4-Dichlorobenzene	0.5		(0.5	(0.5		
Dichlorodifluoromethane	0.5		(0.5	(0.5		
1,1-Dichloroethane	0.5		(0.5	(0.5		
1,2-Dichloroethane	0.5		(0.5	(0.5		
1,1-Dichloroethene	0.2		⟨Ø.2	(0.2		
trans-1,2-Dichloroethene	0.5		(2.5	(0. 5		
1,2-Dichloropropane	0.5		(0.5	(0.5		
cis-1,3-Dichloropropene	0.5		(0.5	(0.5		
trans-1,3-Dichloropropene	0.5		(0.5	(0.5		-
Ethylbenzene	0.5		(0.5	(0.5		
Methylene chloride	0.5		⟨0.5	⟨0.5		
1,1,2,2-Tetrachloroethane	0.5		(0.5	(0.5		
Tetrachloroethene	0.5		(0.5	(0.5		
Toluene	0.5		⟨∅.5	(Ø. 5		
1,1,1-Trichloroethane	0.5		(0.5	(0. 5		
1,1,2-Trichloroethane	0.5		(0.5	(0.5		
Trichloroethene	Ø . 5		(0.5	(0.5		
Trichlorofluoromethane	0.5		(0.5	(0. 5		
Vinyl Chloride	1		{1	<1		
Xylenes	0.5		(0.5	(0.5		

MDL = Method Detection Limit.

METHOD: EPA 8010/8020.



ENVIRONMENTAL LABORATORIES, INC.

Northwest Region

4080 Pike Lane Concord. CA 94520 (415) 685-7852

(800) 544-3422 from inside California (800) 423-7143 from outside California

07/19/90 mh

Page 1 of 1

. WORK ORD#:C007224

CLIENT: Pau

Paul Horton

Groundwater Technology, Inc.

4080-D Pike Lane

Concord, CA 94520

PROJECT#: SFB-680-0354.72

CONS PROJ#: 203-680-5016.03

LOCATION: 404 Market St., Oakland, CA

SAMPLED: 07/09/90

BY: J. Bethell

RECEIVED: 07/09/90

ANALYZED: 07/13/90

BY: J. Gomez

TITLE 22 (C.A.M.)

TOTAL THRESHOLD LIMIT CONCENTRATION

TEST RESULTS

MATRIX:

Soil

UNITS: mg/Kg (ppm)

PARAMETER	\ <u>`</u>	MDL	ISAMPLE II.D.	#	Ø1 COMP 2	I Ø2 I COMP 3	 	1	1 1	1
Antimony		25			(25	(25				
Arsenic		0.25			0. 83	1.5				
Barium		1			38	47				
Beryllium		1			(1	(1				
Cadmium		2			2	2				
Chromium		1			32	35		•		
Cobalt		1			7	7				
Copper		2			15	12				
Lead		5			10	52				
Mercury		0.02			` 0. 04	0.03				
Molybdenum		1			8	9				
Nickel		5			(5	₹5				
Selenium		0.5			(0.5	(0.5				
Silver		1			6	₹1				
Thallium		10			(10	(10				
Vanadium		2			22	25				
Zinc		2			26	42				

MDL = Method Detection Limit; compound below this level would not be detected. Results rounded to two significant figures.

METHODS: Mercury by EPA 7471; Antimony by EPA 3005/7040; Arsenic by EPA 3050/7060; Selenium by EPA 3050/7740; Others by EPA 3050/6010.



Northwest Region

Concord, CA 94520

(800) 544-3422 from inside California

(800) 423-7143 from outside California

TEST RESULTS

4080 Pike Lane

(415) 685-7852

07/12/90 mh

Page 1 of 1

WORK ORD#: C007225

CLIENT:

Paul Horton

Groundwater Technology, Inc.

4080-D Pike Lane

Concord, CA 94520

PROJECT#: SFB~680-0354.72

CONS PROJ #: 203-680-5016.03

LOCATION: 404 Market St.

Oakland, CA

SAMPLED: 07/09/90

BY: J. Bethell

ANALYZED: 07/10/90

BY: F. Kha

MATRIX:

Soil

mg/Kg (ppm) UNITS:

	1	MDL	ISAMPLE	# 1	01	ı	0 2	ŧ	1	1	i
PARAMETER	1		II.D.	I	COMP 8	2	COMP 3	1	1	1	į

Total Petroleum

10

7800

4400

Hydrocarbons as Mineral Spirits

MDL = Method Detection Limit; compound below this level would not be detected. Results rounded to two significant figures.

METHOD: Modified EPA Method 8015



Northwest Region

4080 Pike Lane Concord, CA 94520 (415) 685-7852

(800) 544-3422 from inside California (800) 423-7143 from outside California 07/17/90 lzo Page 1 of 1

WORK DRD#: 0007325

CLIENT:

Paul Horton

Groundwater Technology, Inc.

4080-D Pike Lane

Concord, CA 94520

PROJECT#:

SFB-680-0354.72

CONS. PROJECT#: 203-680-5016.03

LOCATION: 404 Market St., Oakland, CA

SAMPLED:

07/09/90

BY: J. Bethell

RECEIVED: 07/12/90

BY: P. Sweet

ANALYZED: 07/16/90 MATRIX:

Water

TEST RESULTS

	ī		ŧ	1		ISAMPLE #	!	Ø1		ı	0 2		ŧ
PARAMETER	1	UNITS	I MDL	. 1	METHOD	II.D.	١	COMP	2	1	COMP	3	1
<u> جرج ج</u> ساخت ساخت الناف الأنف الذي التي التي التي التي التي التي التي الت													

Ignitability (Soil)

deg F

EPA1010

125 NF (160

	VIRONMENT SORATORIES. I	Conco					80	0-4	23-	714	3 (0	CA) utside	CA)	₹ /	P	公	P	<u>\</u>	AN					UE	:S1		-	<u> </u>	14	1	-	2	-		
roject Ma Pau ddress:	anager: Hov	ton		, ,		F	AX	#:				87 Muri	at	36 🗆	15 CI MTBE C	10	□ 503A □		ò	2	1	5 0	9 -	Herbicides []	HSLD	Org. Lead		Reactivity	Strait.						* •
est that	umber S FI 680 - S I the proper	field sampli	ng			2/	从	- W	وكو	me (O Prin	a k (mel) with MTBE ()	015 □ 8020/80	sel 🗆 Jet F.	3.1 0 413.2	ocarbons: 418	DCA only	E May apple	5	NBS +15 [Pesticides Hert	t Metals	39.2 🗆 6010 🗆	C ★TTLC	Flashpoint Re	Minera	-	1			;	W. W.
redures hese sa ield imple ID	s were used mples. Source of Sample	GTEL Lab #	CONTAINERS	- N	/lat				eti	nod	d		ell pling	02 🗆 8020 🗆	8TEX/TPH Gas, 602/8015 CI 8020/8015 CI MTBE C	TPH as ☐ Gas ☐ Diesel ☐ Jet Fuel	Product I.D. by GC (SIMDIS) [] Total Oil & Grease: 413.1 [] 413.2 []	Total Petroleum Hydrocarbons: 418.1 □	EPA 601 [8010]	EPA 602 LI 8020 K	EPA 610 🗆 8310 🗇	EPA 624 🗆 8240 🗆	101	EPTOX: Metals II P		LEAD 7420 0 7421 0 239.2 0 6010 0 Org. Lead 0	letals CSTLC	Corrosivity Flas	PH es		tra print		ed by:	ed by Laboratory:	3
no 2	Sail Pile	only	CONT *CONT	WATER	AIR AIR	SLUDGE	豆	HNOs	H2SO4	N K	OTHER	7-9	12:70	BTEX 602 □	втехл	TPH as	Product Total O	Total P	X.	X EPA 60	EPA 61	EPA 62	EPA 62	EPTOX TO: D:	FPA P	LEAD 7	×	Corros	H	7	1		Received by:	Received	X
np3	Soil Pile	02	2		×					X		7-9	13:15						X	<u> </u>							X		X			11:05m	Time	Time	20/5
																								/ /	,					1341	Date	7-8-80	Date	gate /	1616
					+												-			<u> </u>)			BARRA	*/					
	SPECIA	LHANDLI	NG		<u> </u>				PEC	LIAL	DĘ	rection	ON LĮ	AITS	(န	peci	ify)		REM	ARK	KS:		□ ^ く	19	00	ا ع	0				اً ا				
SEVE	DITED 48 H N DAY D R	lours _(#) BUSII	VES	S D	AY:	s s		Ig.	n:	414) 	y -	12/9	de.	d Se	1	المعا														And hy Same			Relinquished by:	
QA/Q(FAX E	CLP Le	` •	Blue							IAL ify)	REI	PORTI	NG RE	QU	IRE	ME	NTS	1	Lab Lot #		Onl	y 				rde			گ ا ست	~? ~}	Belinguis		Relinqui	Relinqui	

APPENDIX J AS BUILT DRAWINGS (SHEETS 1-4)



LARGE MAP REMOVED

APPENDIX K COMPACTION TEST RESULTS





NUCLEAR DENSITY FIELD FORM

JOB NAME: Oakland Fisity Testing TECHNICIAN: Test Locations	26 VELEC	TED BY	2-30	RE:	SULTS R	FPOI	RTED TO	: <u>Jo</u>	hn les
			TIME OBS		(CO	MPAI	1Y) _		IME OBSERVATION
TIME: TESTS AND OBSERVATIONS	RET	ESTS_		GAUGE	NO. <u>63</u>	74	DENS	ITY	MOISTURE
TEST PROSE APPROXIMATE LOCATION NO. DEPTH (IN) Brockfill Over Solvent Tanks	DEPTH BELOW FSG	F MOISTURE CONTENT		LABORA OPTIMUM MOISTURE	DENSITY	ĥΝO.	PERCENT COMPACTION	SPECIFIED COMPACTION	REMARKS .
1 12 South side of New-John 7 12 South CORNER of Site	-6"	8.6	1419	()	140.6		93	95	
	//	6.2	141.9	"			95	"	-9525 Pasa
3 12' Between the tanks	4	7.4	144.1	//	ы		95	"	5:25 Pasa Simile Bethell Sesundanater Tech
4 12" N. side of out-solvent	11	5.9	145.5	"	"		98	1	Sesundarater Tech
	,,, <u>,</u>								
									
Observations of grading operations indicate fill tested does (does not) meet specifications		The follo	owing tests o	do not cor	nply with pr	oject	specificat	ions and/or	soils report.
There are no unresolved failures to date.		Date:	·			•	lest No		
		Date:				1	rest No		
•		Date:	······································			`	Test No		

KLEINFELDER	4	KL	ΕI	Ν	FE	LE) E	R
-------------	---	----	----	---	----	----	-----	---

TECHNICIAN'S DAILY REPORT

FILE NO:		ARRIVE 3:25/MDEPART_
JOB NAME:		MILES
DATE:		WEATHER Sunny, Wakm
AREAS TESTED:		RENCHES LANDSCAPE SG ASB
	/ 3	OADWAY ENG. FILL AB AC
OTHER (Sp	pecify):	
SPECIFIC	AREAS TESTED:	
EQUIPMENT USEC	TO OBTAIN COMPACTION:	SHEEPSFOOT STEEL-WHEEL ROLLER
•	VIBRATORY PLATE Washer Turtle () MANUFACTURER/TYPE:	HAND WHACKER HYDRAULIC HAMMER
	E: Description: 34 A	<u>B</u>
Location:	Storage Tank ar	cea :
Purpose:	lurre	
OPERATIONS OBS	SERVED:	
REMARKS:	·	•
Reviewed:	. ;	Signed:

APPENDIX L TANK INTEGRITY TESTING



SAFETY KLEEN 404 MARKET ST DHKLAND Market State Carlet State Carlet State Carlet State Market State Carlet State Carlet State Carlet State Market State Carlet State Ca	7 /// / / / / / / / / / / / / / / / / /	The probability was performed in virge off and performed the probability of the performed on some context of the performed of the performed of the performance of the	Assessor internation on any latest about Concern were to be advected arises within the property or assessor present delivery and the second of	13. The bit section between property was the section of the sectio
1. OWNER many CALVES PRINT 1. OWNER many CALVES PORTION 2. OPERATOR 2. OPERATOR 3. REASON FOR TEST AND WHEN TEST AND WHEN TEST AND WHEN TEST AND WHEN THE STAND WHEN THE ST		ARANGEMENTS ARANGEMENTS OCONTRACTOR, MECHANICS, MYCHAN CONTRACTOR, MYCHAN CONTRACTOR, MYCHAN CONTRACTOR, MYCHAN CONTRACTOR	10. OTHER INFORMATION ON REMARKS (1. TEST RESULTS	12. SENSOR CERTIFICATION O / £ 7 H 2 2 1 7
table of Suppler, Donor or Daller Ass	MARKET ST.		Skelo Designation (Charles and Charles and	Char Date
Since, Wester Bestorm Deployed Poll-up To No No Confidence 18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS Base Manyari occidence applications. Check Basinov and record procedure in larg (27). Chie micronium distribution test processor for all basins.	Tink Change in STANK Unique in SOA Unique in	ne-ettor	To Asi-I-	11,855
Four power such states not apply to disubtravaled tanks. Complete sections below 1 is four pound sule required? 2 Honger to 15" mans trave posterior of tank. 3 Propours of ballows at lank.	TOTAL ASSEMBLY Common of tank to grash and all for for T-prote coay. Total listing to manifely - approximate 20. EXTENSION HOSE SETTING Tank up to grash distinct force on contains hope of or many	30 m	21. VAPOR RECOVERY SYSTEM 24b. COEFFICIENT OF EXPANSION RECIPROCAL METHOD Type of Popular Applications in London	· · · · · · · · · · · · · · · · · · ·
3 Prevents at testion of lans. 1 Prevents at top of lans P.S.L. Doom of buriet ————————————————————————————————————	T FIT place automits allower greate, uses top of 22. Thermal derivate reading other conclusions and the second of the second greater of the second of the se	00 1427 000 00	After Georgeogen Semperature of Georgeo Collectings (114) Charmood A.P.I. Growby Reciprocal 11, S. O.S. +	
MOTER BOUBLE WALL	248. Committed A.P.I. Querky Classification of A.P.I. Querky Mydepinates displayed Classification Temperature Committed A.P.I. Querky & NOTE. From Toole A.		Total functity in Antibody Carlot State (16 or 17) 24C. FOR TESTING WITH WATER Water Tumpermure after Circulation Table C.	<u>65.4.</u>
The ebove calculations are to be used for dry soit conditions to essential a positive pressure activatings, or when using the four gound rules to compensate for the pressure of subsystem entire in the tank area. Refer to N.F.P.A. 32, Sections 3-3.2.4 and 3-7.2 and the tank asserualisatives regarding allowable system test pressures.	Confidence of Espansion for Involved Product From Table 8 Transfer COE to Unit 25b. 25. (a)	= (b) C COO I O G T described in a sequenciar for described products and a C G G C G G G G G G G G G G G G G G G G	Coefficient of Wesser Table 0 Addood Burfactant? Yee No Trember (c) / Z	· ·

27.	Sensor Calibration // LDG OF TEST PROCEDURES		. II	DROSTATIC RESSLINE CONTROL	31	RECORD TO .001	ENTS (V) GAL	34. TEAM	PERATURE CON USE PACTO	MERSATION (I)	38. NET VOLUME CHANGING EACH READING	39. ACCUMULATE COUNCE
28. DATE	Record details of setting up and running test. (Use tyll length of line if meeded.)	29. Reading	Banana Inganana	tones	32. Pri	njusti in Robusto	33, Product Replaced (-)	35. Ibernal	36. Champs Higher - Lawer -	37. Computation (c) = (a) = Experience	Temperaturs Adjustment Volume Minus Engansien (*) er	Al Law Layer comp
(24 nr.))** ₁	Passing	Residence	Reading A	- Specifing	Receivered (+)	Reading	141	Contraction -	Contraction (-) ISS(V) — SIP(I)	(NIFFA priteria)
07.30	ARRIVED TOB SITT	ļ		<u> </u>		ļ	 	!		<u> </u>	<u> </u>	ļ
05:30	SETIL TIEST EQUILMENT	-		 		-		↓		1	<u> </u>	<u> </u>
170130	START ROLINGULATION	 	<u> </u>	-		ļ	<u> </u>	14	ļ	<u> </u>	<u> </u>	ļ
	START HIGH CHURC TUST	<u> </u>	<u> </u>	42			<u> </u>	2 2 /	<u> </u>	.0388	<u> </u>	
100,45	HIGHCOURC	,	4/12	4/3	565	900	-065	552	+ 2_	1,078	7,143	
d, 0 s		7	414	47	.5 <u>0</u> 0	650	-050	MIC	NIC	AK (<u>تي</u>	
lils		2,	41.5	617	<u>,650</u>	810	-,0410	, IKC	N/C	AKC	1040	
11.20		آجـِ ا	41) 5	47	810	.770	:040	AK	MIC	AKC	1040	
1:41		ے	41.8	42	عدد	.750	.020	224	11	1,039	-059	
Qe.		2	41.8	43	250	220	-040	N/K	MIC	NIC	-, 070	
3712		4	41.8	61-2	_סבר.	,710	-,070	NIC	AKC	MC	-,0≥0	<u> </u>
	STAKT CONLEGEL TRST			12								<u> </u>
<u>:7:20</u>	Constitut	,	17.5	17.	145	.155	1,050	AILL	A/C	2 // ۸	4,050	
re.r		٠,	130	12	1155	.195	NIC	11114	Ale	KICC	14,000	14,000
7 ≻∩		3	12.0	1-	1195	.155	NIC	٨/١	NIC	NC	1,000	4,000
224		ι,	17.1	15	155	.700	+,005	1/14	KILL	AHC	4005	+005
2.40			12,0	13	.700	JOU	NIC	NIC	MIC	11/16	4,000	4,005
<u> </u>		.6	12,0	17	.200	100	AIL	RIC	AIK	NIC	14.000	+,005
<u>r కల</u>		2	17.0		ספר ז	300	11/4	275	11	۶ ₀ 3۲	-, 435	7,034
إخت			12,0		1700	200	NIC	A114	NIC	A//(NIC	-,035/
? တ		٠,	ון ס	12	.700	1700	MIC	1.111	1.111	1/10	1/100	2000
: CS.		10	150	٦	700	200	ARC	Ma	NER	1.10	12.000	-,034
212		11	1,0		.700	1300	MIL	NIC	NIL	1411	4,000	10301
31.15		_17	13.0	12	7.00	.705	+,005	NIC	Nec	MILE	4.005	-,024
2.60		175	120	17	705	.705	NIC	144	NIC	NIC	1.00	7535
7.25		برا	17.0	17	.705	,705	MK	MILL	N/A	MIL	14.00g	- 539
3130		-	1:0	n	1705	-205	MIL	AHL	MI	NIC	4-019	7.075
2125t		10	136	7	2/25	305	NIL	AII.C.	KHI	AKL	% or €	7.075

						<u>.</u>		4.	:	· ·	-
	3								_		
12:40	7. 17.	Bo	n	nos	105	MIL	NIC	ANC	MC	7,000	7000
1745	· 60 18	17.2	13	1295	205	AIL	1116			7.000	
17:50		120	122	سکور .	nac	AIIC				45000	
13:86		٥حدا	n	205	70	Ave		AIN	1/11	4,000	4474
14:00	155	17.0	h	200	705	AIIC		1111	1//	7,000	
14:05	· ·)7.O	h	205	385	HIL	NIC	V 1/C	1111	than	
14:10		ان در			70			A///	Alle	2000	5025
14:15	24	120	12	.70			AIII	1111	ALL	4,000	-01C
								71.77	_////	73.250	70:7
									- 035	4,22	
									02	,	2,013
							i. —				
				-							
						-					
						.	108G.				
						*	99 6	1	7		
								· .			
					<u>-</u>		200			#	
									∦	∦	
							 }				
							-				
				 -				`			
- 1				-				Ť			
		<u> </u>	 #								

P-T Tank Test Data Chart Additional Info

2 Statement:						
Tank and	product	handling	-	hee he	no bashed	Hab
socorcing	DO DOME P	Tecision	Test Cri		antabelshi	w b
NEPA p	oblication	320 T	tie in no	t intend	ed to inc	
				-		

Signature of Tester: 7-2-50

It is the responsibility of the owner and/or operator of this tystem to immediately advise state and local authorities of am implied hazard and the possibility of emy reportable pollution to the emirconment as a result of the indicated failure of the system. Health Consultants incorporated does not assume an responsibility or liability for any loss of product to the emirconners.

,	
Tank Owner/Operator	

[☐] Tank and product handling system has falled the tank tightness test according to the Precision Test Criterie as established by N.F.P.A. publication 329.

Data Chart for Tank System Tightness Test		SAFEN KLEEN 464 MAKKET ST , OAKLAND MONTH	Address Approximative Telephone	Appear a sendies of with state underly ward stone	Name This Company of Affiliation Date	Joseph to Devictors Copyright Devictors Devictors Devictors Devictors Devictors Devictors	18187 12000 NIP ware new grad	Leaden - Char	concrete 's, "	House dermon, etc. Link, on. Mark Person Fig. San Landshee Sheet man, family founds Link, on. Counts the Manus and All Att.	Tombs to to Made	Premised to after special fractions of the contract of the con			made on the phone that systems is to consider the season in proper or considered by an obtained on strategies the chairs with results as belows:		13. This is to corn'ty that these larth prisents were tested on the details shown. These believes as Train on the country and	00 00 00 00	Contration 9 WALNUT CREEK CA 94596	
	PLEASE PRINT	1. OWNER Property Co	2 DPERATOR	TEST TEST (Control Pump)	4. WHO REOUESTED TEST AND WHEN	S. TANK INVOLVED			d		WATER	& FRLI-UP ARRANGEMENTS		8. CONTRACTOR, MECHANICS, my other commission incirce	10. OTHER INFORMATION OR REMARKS	11. TEST RESULTS		12. SENSOR	CENTERCATION /O/87	
	14. SAFETY KLEEN 454 MAY Name of Bayeline, Country of Depley 15. TANK TO TEST SEL BRI SEL						· - Address	10. pag	RAM OF		FIELD		APACITY Country	<i>i</i>	. •		Election Chart Tonk Monutecturer Company Engineer Charts supplied an	7 - 2 - State of Total ris Charl ring State on	50	
	17. FILL-UP FOR TEST Share was a bordon and the way of the same						T THIS T	TANK					and nature FACE	(Freinlung	TWADA	P/=	Garage		tolor Guillons ass. Reading	-
	Size material socione applicable. Check before and resent procedure in log (ET). Like this must advise the pressure for all code. Four pound the doors not captly to doublewarded losins. Comprises sacts in seriou. 1. Its laser pound safe required?? 2. Height to 12" mark from bottom of serio.						B	TANK MEASUREMENTS FOR TSTT ASSEMBLY Business of land to protes Add 25 for T postes may 20. EXTENSION HOSE SETTING Tools top busines Stife Tools top business Stife Tools top business Stife Tools top business Stife Tools top business Stife Tools top business Stife Tools top business Tools						21. VAPOR RECOVERY SYSTEM					-	
		al bottom of to	Depth of l	iursal			P&L	22. To 23. De COEFF	n arterit a	nenge er	de, une les affer piro	p of this visition	67.	circulation)	Ofference (- Observed A. Reciprocal .	el Semple Fir Greaty	Page #			
The doors calculations are to be used for dry soil conditions to essection a positive pressure advantage, or when using the four posund								Z4B. Corrected A.F.I. Orenty Channel A.F.I. Orenty Observed Semple Temperature					Water Temp Table C	TESTING		T see fac	tome creation in a total per 15 consider to Line 20a.			
										PA O	0		Coefficia involved	ni of expension to	Added Burto	Channet Ve	OZSC	to COE to L		

.

	Sepsor Calibration // LOG OF TEST PROCEDURES		DAOSTATIC MESSURE ZONTAGL	31.	OLUME MEASUREM NECOND 10 001	ENTS (V)	34. TEM	FERATURE CON USE FACTO	MPENSATION R (a)	38, NET VOLUME CHANGING EACH READING	ACCUMULATED	
CATE	Record details of setting up and running lest (Use hull langth of the if needed.)	29. Reading As		Level to which	32. Product in Graduate 33. Product Replaced Before After Product			35. Thornal Sensor Realing	36. Change Higher - Lower -	37. Computation (til (a) Expansion Contraction	Tomperature Adjustment Volume Menus Expansion (+) or Contraction (+)	Ar Low Level comput Charge per How
2:20	ARRIVED JUBSITE		70000	Pentored	Meading	Austra	Recevered (+)		-	Cans scom -	(53(r) - (22(f)	(MFPA prinysa)
37. <u>343</u>	SET WE TRET I COUNTERIT	 			-	 	 		 	<u> </u>	-	
<i>0</i> 5(2)0	STAKT RECIRCULATION	 	╂	 -	 	ļ	 		-		<u> </u>	
10130	START HIGH FURE TEST	,	<u> </u>	112	<u></u>	 		13	-	1 7 7 7	 	
, o)ar	1416 HCIEURI	7	40.3	112	.635	450		207		0755		<u> </u>
,,000		3	4/0	111	450	. 35.0	-155	1/10	AMC	1,410	- 185	<u> </u>
11:15		ı,	41.2	un	.350	275	-,100	NIC	h/cc	hrc	,/00	
11,30		-2	C11.1	412	.550	870	-00	NK	1/2	MIC	075	
عيد زرا			41.5	(/2	.870				RK	NIC	.00	
17:00			418	413	870	400	-050	AIL	RKC	NIC	-> CE_O	
12:19		4	111.9	617		.790	<u> </u>	CUIC	hill	NYC	0 (مد	
	STARTLOW CAURLESS	Ť	177.51		.800	./50	-,010	308	+1	4,જડ	-,046	
10:10	Cowlease	1	13.3	12	100			***			100	
17:25		7	12.0	12	.735	36.1	1185	KIIC	x//c	NE	7.185	
ا و زان	i	-	12.0	15	. 25%	785	YAC.	Alle	N/K	\/\C	1/-000	7,000
1/120		·,	17.0	13	.285	785	N/L	N/C	Λ//¢	11/4	4,000	1000
12.40		- 6	17,0	1	. 285	765	N/C	305 N/C	+1	3036	-,036	- 076
12265		1	17.1		. 285	25.5	7.00		N/C	1//	1,000	-1036
02:53		-51	17.0	7.7	245	. 255		VIIC	A//C	V//C	1,010	-, 05 6
7:55		Y	12.0	1.	, 295	795	N/C	AICC	-A/(C	NICC	ACC	-,016
7,00		4	120	. ~	.25	795	1/1/2	1/1/6	<u> </u>	11/16	+/-,occ	016
12:0त		10	/2 0		.7.5	.25 5	MIC	٨//٢	WC.	N//C	#4-000	7056
3;10		1,	, 2, D	.,	.75.5	.285	AZEC	114	145	140	4000	2026
h:/s-		12	2.0	n	1755	305	100	310	rec	+,036	% coo	-,026
12:50		13	12.0	12	302	1305			71		026	-57
/7:25	·	14	12.0	n	305		AKC	AIK.	AIR	MK	+1-000	7055
230		16	120	n	.305	<u> 7</u> 65	MIL		MA	11116	14.000	<u> </u>
ગ:જ⁻		16	12.0	u	1300	305	AUC	ALL	~#(!)	14/6	200	-1057

	,				<u> </u>			1-		-	
13,40		20		1305	-305	Alle.	AIL	NII	NIC	7000	7/52
13:47	18	17.0	17	130	1305	NAC	NIL.	NIII	1 ,,,,,	4000	
[T.1d		12.0	Ln	1305	.305	NUL	SIN_	15.00	مييما	21,000	
Diec	122	ن.م	'n	كعدرا	1305	NIC	AVE	LVC	1111	7000	701
14,:00	15	120	h	.305	305	\$116	0111	A UT	646	4000	783 6
1725		120		305	1305	A/C		210	1///	1/200	100
1 t 1 t 1 d	73	159	10	305	.305	Auc				1/2000	
147.15	24	130	17	JeT	1305	3/1/		1///	1/1/	7,000	7 200
								70,0	-/3/- -	77000	768 C
									- 0.5	<u>-</u> ; ~ ~	
									- 45 (- 02 4
				:							•
				·							
								$\neg \neg$			
								$\neg \neg$			
						1					
		1			. 1			$\neg \dashv$			
	_ 1										
								-			<u>.</u>

P-T Tank Test Data Chart Additional Info

Net Volume Change at Conclusion of Precision Feet .26 gph Signature of Tester:
Signature of Tester:
- P. ~ - C Λ

2 Statement:

3-Tiffix and product handling system has been tested tight according to the Procesion Test Criteria as established by N.F.P.A. publication 32%. This is not intended to indicate permission of a leak.

☐ Tank and product handling system has failed the tank tightness test according to the Precision Test Criterie as established by M.F.P.A. publication 339.

It is the responsibility of the owner and/or operator of this system to immediately advise tests and local authorities of any implied hazard and the possibility of any reportable policition the environment as a result of the indicated failure of this system. Health Consultants incorporated does not assume any responsibility or liability for any loss of product to the environment.

<u> </u>	
Tank Owner/Operator	
. *	

APPENDIX M WASTE-OIL TANK REMOVAL REPORT



(415) 671-2387



September 11, 1990

Job No. 203 680 5016.03

Ms. Anne Lunt Safety-Kleen Corporation 2411 Cabrillo Avenue No. 1 San Pedro, CA 90731

RE: Waste-Oil Tank Removal, Property Adjacent to 404 Market Street, Oakland, California

Dear Ms. Lunt:

On July 5, 1990, a small waste-oil tank was removed from the above-referenced site (See Attachment A, Figure 1). Tank excavation was conducted under authorization from the Alameda County Department of Environmental Health (ACDEH) as an addition to the permitted replacement of product storage tanks at the Safety-Kleen facility at 404 Market Street (See Attachment B, ACDEH Permit).

On July 3, prior to the tank removal, waste-oil and waste-oil sludge was removed from the tank and stored in barrels on site, and the tank was cleaned. On July 5, 1990, the tank was removed, inspected by the on-site GTI engineer, and by Dennis Byrne of the ACDEH, and transported to H & H Environmental Service for proper disposal.

Following tank removal on July 5, 1990, two soil samples were collected from the base of the tank pit at the North and South ends of the excavation. The soil samples were collected using a hand-driven soil coring sampler that was lined with 2-inch diameter by 6-inch clean brass tubes. The brass tubes were wrapped in foil, capped, taped, and labeled prior to being transported on ice to GTEL Environmental Laboratories, Inc.

Ms. Lunt September 11, 1990 Page 2

(GTEL) for analysis. The soil samples were analyzed for benzene, toluene, ethylbenzene, Xylenes and total petroleum hydrocarbons (TPH)-as-gasoline by U.S. Environmental Protection Agency (EPA) Methods 5030,8020/modified 8015, for TPH by EPA Method 3550/APHA Standard 503E Infrared, for halogenated volatile organics by EPA Method 8010, and for Cadmium, Chromium, Lead, and Zinc by EPA Method 3005/6010. Laboratory reports are included in Attachment C.

Laboratory results showed no detectable BTEX compounds with only 2 parts million (ppm) TPH-as-gasoline detected. TPH analysis by infrared showed 14 and 93 ppm TPH in the north and south samples respectively. No halogenated volatile organic compounds were detected, and the only metal detected was zinc at 6 ppm. + 16 ppm.

In addition to soil samples, samples of the waste-oil and the waste-oil sludge from the tank were collected. A sample of the waste-oil sludge was collected on July 3, 1990 and sent to GTEL for analysis of EPTOX metals and for a flashpoint, and reactivity analysis. A sample of the waste oil was collected on July 21, 1990. This sample was analyzed for polychlorinated biphyneyls by EPA Method 8080, and purgeable halocarbons by EPA Method 8010. Laboratory reports are included in Attachment C.

The results of these analyses showed levels of the EPTOX metals above detection limits with the only significant concentration being for lead at 25 ppm. The product did not test as reactive, and had a flashpoint of greater than 160 degrees Fahrenheit. No PCB compounds were detected. The only purgeable halocarbons detected in the sample were chloroform at 20 ppm, and tetrachloroethene at 0.88 ppm.



Ms. Lunt September 11, 1990 Page 3

Groundwater Technology Inc. hopes that these services met Safety-Kleens needs and timeline. If you have any questions, or require further information, please call us at your convenience.


Sincerely, GROUNDWATER TECHNOLOGY, INC.

Paul D. Horton Project Manager

PDH:1bm

Attachments

L5016L6.PH



ATTACHMENT B

ALAMEDA COUNTY DEPARTMENT OF ENVIRONMENTAL HEALTH PERMIT



ALAMEDA COUNTY HEALTH CARE SERVICES AGENCY DEPARTMENT OF ENVIRONMENTAL HEALTH HAZARDOUS MATERIALS DIVISION 470 - 27TH ST., RM. 322 OAKLAND, CA 94612 PHONE NO. 415/874-7237

DEPARIMENT OF ENVIRONMENTAL HEALTHY

ATO 27th Stroet, Third Floor
Oekland, CA 94612
Telephone: (415) 874-7237
These plans have been reviewed and found to be after
able and estontially most the requirements of State-Gand
local health laws. Changes to your plans indicated by this
Department are to assure compliance with State and Extra
them. The project prepassed his rain is new released for su
ance of any required building parmits for construction
One copy of these accepted plans must be an the interpretation of these plans and constructions
of the requirements of three plans and plans and the fine plans
the removel.

Any change or elterations of three plans and beet fine pland
must be submitted to this Department and to the fine pland
must be submitted to this Department of State and local laws.
Notify this Department at least 48 hours prior to the
Changes meet the requirements of State and local laws.
However, the permit to operate is dependent on Gampliance with accepted plans and all applicable revenue.

THERE IS A FINANCIAL

THERE IS

1. Business Name Safety-Kleen Corpo	pration
Business Owner Safety-Kleen Corpo	oration
2. Site Address404 Market Street	
City Oakland, CA	Zip 94607 Phone (415)832-7942
3. Mailing Address 2750 Thompson	Creek Road
City Pomona, CA	Zip 91767 Phone (714)593-3985
4. Land Owner Bedford Properties	
Address 3470 Mt. Diablo Blvd	City, State Lafayette, CA Zip 94549
5. EPA I.D. No. CAD 053044 053	
	ology, Inc.
Address4080-D Pike Lane	
City Concord, CA 94520	Phone (415)671-2387
ubcontractor: License Type A	ID# <u>527659</u>
7. Other (Specify) Universal Eng	gineering, Inc.
Address 610 Industrial Way	
City Benicia, CA 94510	Phone (707) 746-6699

ATTACHMENT C

LABORATORY REPORTS





Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California Client Number: SFB-680-0354.72
Consultant Project Number: 203-680-5016.03
Project ID: 404 Market Street

Oakland, CA

Work Order Number: C0-07-182

July 24, 1990

Paul Horton Groundwater Technology, Inc. 4080-D Pike Lane Concord, CA 94520

Enclosed please find the analytical results report prepared by GTEL for samples received on 07/06/90, under chain of custody number 72-6541.

GTEL is certified by the California State Department of Health Services to perform analyses for drinking water, wastewater, and hazardous waste materials according to EPA protocols.

A formal quality control/quality assurance program is maintained by GTEL, which is designed to meet or exceed the EPA requirements. Analytical work for this project was performed in strict adherence to our QA/QC program to ensure sample integrity and to meet quality control criteria.

If you have any questions concerning this analysis or if we can be of further assistance, please call our Customer Service Representative.

Sincerely,

GTEL Environmental Laboratories, Inc.

lomma P. Ropen

Emma P. Popek

Client Number: SFB-680-0354.72
Consultant Project Number: 203-680-5016.03
Project ID: 404 Market Street Oakland, CA
Work Order Number: C0-07-182

Table 1

ANALYTICAL RESULTS

below w.o.k

Aromatic Volatile Organics and Total Petroleum Hydrocarbons as Gasoline in Soil

EPA Methods 5030, 8020, and Modified 8015a

GTEL Sample Number		01	02	
Client Identification		NORTH	SOUTH	
Date Sampled		07/05/90	07/05/90	
Date Extracted		07/17/90	07/17/90	
Date Analyzed		07/18/90	07/18/90	
Analyte	Detection Limit, mg/Kg		Concentrat	ion, mg/Kg
Benzene	0.005	<0.005	<0.005	
Toluene	0.005	<0.005	<0.005	
Ethylbenzene	0.005	<0.005	<0.005	
Xylene, total	0.015	< 0.015	< 0.015	
BTEX, total	_	-	-	
TPH as Gasoline	1	<1	2	
Detection Limit Multiplier		1	11	

Test Methods for Evaluating Solid Waste, SW-846, Third Edition, Revision 0, US EPA November 1986. Modification for TPH as gasoline as per California State Water Resources Control Board LUFT Manual protocols, May 1988 revision.





Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California

LABORATORIES, INC.

07/11/90 lzo Page 1 of 1 WORK ORD#:C007183

CLIENT: Paul Horton

Groundwater Technology, Inc.

4080-D Pike Lane Concord , CA 94520

PROJECT#: SFB-680-0354.72

Cons. Project#: 203-580-5016.03 LOCATION: 404 Market Street, Dakland

SAMPLED: 07/05/90

BY: J. Bethell

RECEIVED: 07/06/90

ANALYZED: 07/09/90

BY: J. Floro

MATRIX:

Soil

UNITS:

mg/Kg (ppm)

	ı	MDL	ISAMPLE	# I	01	1	92	1	1	1	
PARAMETER	1		II.D.	1	NORTH	1	SOUTH	1	1	I	1

Total Petroleum Hydrocarbons

5

14

93

 $\mathtt{MDL} = \mathtt{Method}$ Detection Limit! compound below this level would not be detected. Results rounded to two significant figures.

METHOD: EPA 3550/APHA Standard Methods 503E/Infrared

EMMA P. POPEK, Laboratory Director



Northwest Region 4080 Pike Lane Concord, CA 94520 .(415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California Cilent Number: SFB-680-0354.72 Consultant Project# 203-680-50016.03 Project ID: 404 Market Street, Qakland, CA

Work Order Number: C0-07-184

July 13, 1990

Paul Horton Groundwater Technology, Inc. 4080-D Pike Lane Concord, CA 94520

Enclosed please find the analytical results report prepared by GTEL for samples received on 07/06/90, under chain of custody number 72-6541.

GTEL is certified by the California State Department of Health Services to perform analyses for drinking water, wastewater, and hazardous waste materials according to EPA protocols.

A formal quality control/quality assurance program is maintained by GTEL, which is designed to meet or exceed the EPA requirements. Analytical work for this project was performed in strict adherence to our QA/QC program to ensure sample integrity and to meet quality control criteria.

If you have any questions concerning this analysis or if we can be of further assistance, please call our Customer Service Representative.

Sincerely,

GTEL Environmental Laboratories, Inc.

mna P. Popen

Emma P. Popek

Client Number: SFB-680-0354.72
Consultant Project # 203-680-50016.03
Project ID: 404 Market Street,
Oakland, CA
Work Order Number: C0-07-184

Table 1

ANALYTICAL RESULTS

Halogenated Volatile Organics in Soil

EPA Method 8010^a

GTEL Sample Number		01	02		
Client Identification		NORTH	SOUTH		
Date Sampled		07/05/90	07/05/90		
Date Extracted		07/09/90	07/09/90		
Date Analyzed		07/10/90	07/10/90		
Analyte	Detection Limit, mg/Kg		Concentration	ı, mg/Kg	
Chloromethane	0.5	< 0.5	< 1		
Bromomethans	0.5	< 0.5	< 0.5		
Vinyl chloride	1	< 1	< 1		
Chloroethane	0.5	< 0.5	< 0.5		
Methylene chloride	0.5	< 0.5	< 0.5		
1,1-Dichloroethene	0.2	< 0.2	< 0.2		
1,1-Dichloroethane	0.5	< 0.5	< 0.5		
trans-1,2-Dichloroethene	0.5	< 0.5	< 0.5		
Chloroform	0.5	< 0.5	< 0.5		
1,2-Dichloroethane	0.5	< 0.5	< 0.5		
1,1,1-Trichioroethane	0.5	< 0.5	< 0.5		
Carbon tetrachloride	0.5	< 0.5	< 0.5		
Bromodichloromethane	0.5	< 0.5	< 0.5		
1,2-Dichloropropane	0.5	< 0.5	< 0.5		
cis-1,3-Dichloropropene	0.5	< 0.5	< 0.5		
Trichloroethene	0.5	< 0.5	< 0.5		
Dichlorodifluoromethane	0.5	< 0.5	< 0.5		
Dibromochloromethane	0.5	< 0.5	< 0.5		
1,1,2-Trichloroethane	0.5	< 0.5	< 0.5		
trans-1,3-Dichloropropene	0.5	< 0.5	< 0.5		
2-Chloroethylvinyl ether	1	< 1	< 1		
Bromoform	0.5	< 0.5	< 0.5		
Tetrachloroethene	0.5	< 0.5	< 0.5		
1,1,2,2-Tetrachloroethane	0.5	< 0.5	< 0.5		
Chlorobenzene	0.5	< 0.5	< 0.5		
1,2-Dichlorobenzene	0.5	< 0.5	< 0.5		
1,3-Dichlorobenzene	0.5	< 0.5	< 0.5		
1,4-Dichlorobenzene	0.5	< 0.5	< 0.5	<u> </u>	
Trichlorofluoromethane	0.5	< 0.5	< 0.5		
Detection Limit Multiplier		11	1	ember 1006. Sample pre	<u> المراسم المراسم</u>

Test Methods for Evaluating Solid Waste, SW-846, Third Edition, Revision 0, US EPA November 1986. Sample prepared by EPA Method 5030 (high-level solvent extraction and purge and trap).





ENVIRONMENTAL LABORATORIES, INC.

Northwest Region

4080 Pike Lane Concord. CA 94520

(415) 685-7852

(800) 544-3422 from inside California (800) 423-7143 from outside California

07/26/90 mh Page 1 of 1

WORK ORD#: 0007185

CLIENT: Paul Horton

Groundwater Technology, Inc.

4080-D Pike Lane

Concord, CA 94520

CONS. PROJ #: 203-680-5016.03

PROJECT#: SFB-680-0354.72

LOCATION: 404 Market Street

Dakland, CA

SAMPLED: 07/05/90

BY: J. Bethell

RECEIVED: 07/06/90

ANALYZED: 07/23/90

BY: R. Heines

MATRIX: Soil

UNITS: mg/L (ppm)

EP TOXICITY TEST RESULTS

PARAMETER	I MDL	ISAMPLE # !	Ø1 NORTH	1	02 SOUTH	 	1	1	i 1
Cadmium	0.02		(0.02		(0.02				
Chromium	0.02		(0.02		(0.02				
Lead	0.1		⟨∅. 1		(0.1				
Zinc	0.04		16		6				

MDL = Method Detection Limit; compound below this level would not be detected. Results rounded to two significant figures. METHOD: EPA 3005/6010.

EMMA P. POPEK, Laboratory Director

1	GTE	4080- Gonce	ord,	CA	945	20						n CA)								ST(RD		-	72	<u>}</u> -	6	5	41	ŀ	CUS.	roe	Y F	IEC	ORD
Project N	17 1		85-	785	2		Pho	ne f				387	e CA)					٥	503€	AN	AL	YS	S	RE		ES	Т			Ţ	•							
I attest the	Pike Lactuments Classification (1905) And Control (Kerio.)3 ctloi		45	Sept.	loca	Nan	ديا. داد	en. (Prin	Mar A Oak	last-	8020 With MTBE	80	O Diesel O Jet Fuel	C (SIMDIS) CI	E 413.1 0 413.2 0 503A 0		DCA only C			O NBS+15 O	□ NBS +25 □	Pestic	١2	Aamt Metals C HSL C	21	21	Flashpoint Reactivity		:					Laboratory	Way bill *
Field Sample ID	Source of Sample	GTEL Lab # (Lab use only)	* CONTAINERS	EII I		Studge Studge	HCI	Pr	70S2H	170		 	TIME	BTEX 602 □ 80	BIEXTIPHGE	TPH as D Gas	12	Total Oil & Greeser	Total Petroleum I	EPA 601 [] 8010]	EFA 608 [] 8080	EPA 610 🗆 8310 🗋	EPA 624 🗆 8240 🖸	EPA 625 🗆 8270 🗅	EPTOX Motals X	TCLP Metats []	EPA Priority Pollutant Metals	LEAD 7420 [] 7421		Corrosivity				Received by:	Received by:		Received by Lab	グメ
North South	Roseth T	. OZ	4		/ /			-		1		15 15	3:06	<u>-</u>	V V	_			1	7	-				\ \ \									Time S. S.	Time		Ē	/\
																										, X,								7-4-90	Date		oate /	17070
										 - -																₹	X		, 		-			l				
EXPE	OURS () DITED 48 H N DAY () R	_(#) BUSIN	. *					SI	Ö	Al'Y	CL	edm end	NG REC	, c	ムム	~0v	Mi	امه سبی	, i	EMA	•)		Sto	orag	70	000	otlo		-) , ,	B		Helidows Ad Dedsinguish	Reliferished hy	:	Relinquished by:	



Northwest Region 4080 Pike Lane Concord, CA 94520 (415) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California Client Number: SFB-680-0354.72
Consultant Project Number: 203-680-5016.05
Project ID: 404 Market St.
Oakland, CA

Work Order Number: C0-07-750

July 30, 1990

Paul Horton Groundwater Technology, Inc. 4080-D Pike Lane Concord, CA 94520

Enclosed please find the analytical results report prepared by GTEL for samples received on 07/24/90, under chain of custody number 72-8998.

GTEL is certified by the California State Department of Health Services to perform analyses for drinking water, wastewater, and hazardous waste materials according to EPA protocols.

A formal quality control/quality assurance program is maintained by GTEL, which is designed to meet or exceed the EPA requirements. Analytical work for this project was performed in strict adherence to our QA/QC program to ensure sample integrity and to meet quality control criteria.

If you have any questions concerning this analysis or if we can be of further assistance, please call our Customer Service Representative.

Sincerely,

GTEL Environmental Laboratories, Inc.

mma P. Popen

Emma P. Popek

Client Number: SFB-680-0354.72
Consultant Project Number: 203-680-5016.05
Project ID: 404 Market St.
Oakland, CA
Work Order Number: C0-07-750

Table 1

ANALYTICAL RESULTS

Polychlorinated Biphenyls in Waste Oil

EPA Method 8080a

GTEL Sample Number		01			
Client Identification		WOB			
Date Sampled		07/21/90			
Date Extracted		07/26/90			
Date Analyzed		07/25/90			
Analyte	Detection Limit, mg/Kg		Concentra	ition, mg/Kg	
PCB-1016	0.1	< 2			
PCB-1221	0.1	< 2			
PCB-1232	0.1	< 2			
PCB-1242	0.1	< 2			
PCB-1248	0.1	< 2	<u> </u>		
PCB-1254	0.1	< 2			
PCB-1260	0.1	< 2			
Detection Limit Multiplier		20			

Test Methods for Evaluating Solid Waste, SW-846, Third Edition, Revision 0, US EPA November 1986. Sample extraction by EPA Method 3540.

This report replaces one of the same number dated 07/27/90.



	GTE	4080 Conc						800	-544	1-34	122 (1	n CA)									DD) EQ			OR	D		7	2	-	g	תיו	IJ	cus.	TODY	RI	ECC)RD
	N V I R O N M E N	TAL 415-6						800	r-423	3-71	43 (0	Dutside	e CA)						ļ	\N/	ALY	'SI	S F	EC	ንሀ	ES	T										
Project M Paul Address:	Horba						FA:		catio					0	SCIMTBEC		1 1	47	3036.0) X		0		rbicides 🗆		HSL D	Ord Lead U	0	HORCINALLY CL						*	75/18
	805011	05				.KI	Pro	olec	t Na	me:	د ما	ak le .d	~~	with MTBE	18020/801	□ Jet Fuel	D (S)	0 413.2 0	Dons. 416.1	DCA only	PCBs only		NBS +15 🗆	NBS +25 🗆	Pesticides Herbicides	9	state	0 001000	3	1	i					Negotive Comments	Ō
	t the proper s were used amples.		olle				<u>Z_</u>	Ch i	er Na Mel	1		we	ر plling	8020	602/8015	O Diesel	GC (SIMD	ase: 413.1	m Hydrocar		8 0	10 🗅	-0 1		- 1	ח אסא מ	Oliutant Me	421 🗆 239.2	U SILC	Lissippoint C				:	optorodo I	Section and the second and the secon	Z
Sample ID	of Sample	Lab # (Lab use only)	* CONTAINERS	L		SLUDGE		<u>P</u>	res		ed -	-	TIME	BTEX 602] 2	TPH as 🗆 Gas	Product I.D. by GC (SIMDIS)	Total Oil & Grease: 413.1	lotal Petroleum Hydrocarbons 416.1	EPA 601 8010 EPA 602 8020	EPA 608 [] 8080 []	EPA 610 🗆 8310 🗅	EPA 624 🗆 6240 🗅	EPA 625 🗆 8270	EPTOX: Metals	TCLP Metals 🗆	EPA Priority Poliutant Metals	EAD 7420 0 7		Corrosivity L			Received by:	Received by:	Lyd benieved		W
WOB			1	۶	S	S		=======================================		V		7/2		-	, ka		<u> </u>	F 1		<u> </u>	X	٣	_					†						ļ	à		\mathbf{o}
				-				+		-				-	-			 	+	+	-				_	 	+	+	+	1	-		Time A. B.	Time	E		0)(0)
								<u> </u>																							1		75%	Date	o to C		Tres
			-					 		-									+						·				 	1)						
EXPE SEVE	DURS (1) DITED 48 I N DAY (1) ER	_(#) BUSII	NES					 		CIA	L RE		ON LIN					[La Au	50 Ho	RKS Dus	kc ⁴ ah		ZN E	381 Ste	2- ork (5C) 80	etic	in		.1	Relinquished by Sample:	Relinquished by:			



Northwest Region 4080 Pike Lane Concord, CA 94520 £15) 685-7852 (800) 544-3422 from inside California (800) 423-7143 from outside California

Client Number: SFB-680-0354.72 Consultant Project Number 203-680-5016.03 Project ID: 404 Market, Oakland, CA Work Order Number: D007086

Report Issue Date: August 27, 1990

Paul Horton Groundwater Technology, Inc. 4080-D Pike Lane Concord, CA 94520

Dear Mr. Horton:

Enclosed please find the analytical results for samples received by GTEL Environmental Laboratories on July 3, 1990, under chain of custody number 72-7147.

A formal quality control/quality assurance program is maintained by GTEL, which is designed to meet or exceed the EPA requirements. Analytical work for this project met QA/QC criteria unless otherwise stated in the footnotes.

GTEL is certified by the California State Department of Health Services to perform analyses for drinking water, wastewater, and hazardous waste materials according to approved protocols.

If you have any questions concerning this analysis, or if we can be of further assistance, please call our Customer Service Representative.

Sincerely,

GTEL Environmental Laboratories, Inc.

P. Maple

Emma P. Popek

Client Number: SFB-680-0354.72 Consultant Project Number 203-680-5016.03 Project ID: 404 Market,

Work Order Number: D007086
Report Issue Date: August 27, 1990

Table 1 **ANALYTICAL RESULTS** EPTOX Metals in Studge¹

	GTEL Sample Number	01			
	Client Identification	WO Tank			
· · · · · · · · · · · · · · · · · · ·	Date Sampled	07/03/90			
	Date Extracted	07/10/90		<u> </u>	
	Date Analyzed	07/17/90		<u> </u>	<u> </u>
Analyte	Detection Limit, mg/L		Concentration	n, mg/L	
Arsenic	0.005	0.090			
Barium	0.02	0.94			
Cadmium	0.02	0.08			<u> </u>
Chromium	0.02	0.08			
Lead	0.1	25			
Mercury	0.0002	< 0.0002			
Selenium	0.010	0.089			
Silver	0.02	< 0.02			

All elements prepared by EPA Method 1310. Arsenic analyzed by EPA 7060; Mercury analyzed by EPA Method 7470; Selenium analyzed by EPA 7740; all others analyzed by EPA Method 6010.

This report replaces one of the same number dated 07/20/90.





Northwest Region

4080 Pike Lane Concord, CA 94520

(415) 685-7852

(800) 544-3422 from inside California (800) 423-7143 from outside California 07/17/90 1zo

Page 1 of 1

WORK ORD#: D007087

CLIENT:

Paul Horton

Broundwater Technology, Inc.

4080-D Pike Lane

Concord, CA 94520

PROJECT#:

SFB-680-0354.72

CONS. PROJECT#: LOCATION:

203-680-5016.03 404 Market St.

Dakland, CA

SAMPLED:

07/03/90

J. Bethell BY: BY: M. Munchhof

ANALYZED: 07/16/90

MATRIX: Sludge

TEST RESULTS

01 ISAMPLE # 1 UNITS I MDL I METHOD IW. D. TANK I 1 II.D. ARAMETER

rosivity

N/A

ashpoint

deg F

EPA 1010

NF (160

Reactivity

CN-Screen

mg/L

C/IN01.01-90

⟨2

S=Screen

 z^{-1}

mg/L

C/IN01.01-90

(2

N/A= Not analyzed because sample forms an oily slurry with water which fouls the electrode.

	STE!	4080- Conco				b	ejo	0-5	44-	342	2 (lr	CA)		A	HA NC	I/N	NA NA	LY	31:	ST(EQ	V A	EC ST	OF	D·	• :	7	2	- (71	47	cus	TOD	YR	ECOR
	VI.PONMENT IORATORIES: I	415-66					90	0-4	23-	714	3 (0	otski	le CA)	Ī	C	万	J	X	; ;; 	ÀN,	AL)	YSI	S F	BE	וטב	: S:	Ţ.			D	- 2	-	.		
roject Ma au ddress:	Hoxto	^				. F	A X Y	oca	tion	:40	04	97. Mari	ol-	MTBE 0		100		10: 503A D.	3.1 CP 303E C	only 🗆 · · ·	Jan Maria		150	+25 □	Herbicides 🗆	41	186 L	\$	Reactivity E						
Project Nu	umber			•	•	P	roje	ct N	lam	10:	•			75	18	3	-	5	\$	\$:	PC8a only		NBS+15 🗆	88	9	Ĕ		(F	Ϊ .	ı				l	
	80-50			<u>.</u>	_	ي2	D9	Ÿ	KI	نيم	<u>L</u> C	كلفا	iene.	┨┋	18	0	8	Ü	ğ	۱۳	۶ ا		Z	∑	5	8								-	स्य
ttest that	tithe proper	field samplin during the co	ig olled	ction	•			٠,	-	a We	(Prin t)	10: - 3.1		٥	602/9015	1	3	12	ě			<u> </u>	: -		Pess	5 5	2	والإ				1			eg (
these sa	mples.		-==			<u> 2°</u>	M			يك	<u> </u>	<u>e) </u>		3 -	Į	0	ဒ္ဓ	¥	Ŧ	0			8	2	X	<u>ځ</u> ا ځ	Ž	֓֞֓֞֜֜֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֓֡֓֓֡֓֡֓֓֓֡֓֜֡֓֡֓֡֓֡֓֡֓֡֓֡֓֡֡֡֡֡֡							भु
Field ample	Source of	GTEL Lab#	NESS.	IVI	letr	TX				hot IV		Sar -	nplin] [18	8	À	2	3	8			28	28	3							5	ž		p g
ID .	Sample	(Lab ged only)	CONTAIN	WATER	AIR:	SLUDGE.	¥C.	HNO	H2SO4	CE	NONE	CATE	TIME	OTEX 602	BTEXTEN	TPH 88 C	Product	Total Oil &	Total Petr	EPA equ	EPA 602	EPA 610	EPA 824	EPA 626	EPTOX N	TCLP Me	EPA Prio	24,000	Corresion			Received	Received		Hocerned by
	Workealte		Ť		T	χĺ	Ť	- -		=	V	23		_											X				X,	1		┟╼			- 0
	MARKE CALL			11	Ħ	1	<u> </u>										<u> </u>	$\cdot \cdot \cdot$					<u>: :</u>	Ŀ			1	4	\bot	4-	11-		Time S		
•							į. · .					<u> </u>	<u>. </u>		1	نا	ļ.	_			1	1	-	<u> </u>		_	4	+	4	4-	++-	┤ ┡.	9		PÓ
					L			Ŀ		L		<u> </u>	- -	,	<u> </u>	1	-	_			٠.	1	-	ļ.	$ \cdot $	4	-	4	+	+,	┩	- ∤	2	-	—
			ļ		<u> </u>		<u>]:</u>		_	_	4	-	<u>:}-</u> -	-	-	+	_				4	+	╀	ŀ	H	-		4	+	+	++	┨。1	7-7-10 Pate 10		• 4
			<u> </u>	\coprod		- -	Ŀ	┞-	-	<u> </u>	Н	-	-	- -	+	1	} -	÷,.	 -		•		4-	 "	-		+	+	╁	╁	+ -	- 8;	a a		Date 7/2
			-	╁╁	+	\vdash	4	-	<u> </u>	┞	H	 	-	╬	+	+	+	:		-	•	+	+	-		-	+	╅	+	╁	1-1-	┨	+		
	•		┼-	╁╂	+	╀╌	+	\vdash	+		H	╁┿		+	┽	╁		-	╁	۲		+	+	H	H	1	+	+	+	十	1 -	1			
·			╀	++	╁	H		-	+	╁╴	H	╁		+	+	╁	+		1			+	+	†_		.	+		t	1	11	1			Ì
			╁	╁╂	+	H	+	\vdash	1	†		+	- -	+		+	†		1.		1	1	+	1	П	ヿ		寸	1]			
24 HC EXPE SEVE OTHE	DURS (1) DITED 48 I IN DAY (1) ER ER CLP L	AL HANDLI	NES	3 S D				S	PE		L RE		TING F								Use)(اگر درا	グンシャ	. •		91000	_				Relinquished by Sampler	Relingershed by]	Relinquished by:

T T'

.



Western Region 4080-C Pike Ln., Concord, CA 94520 (415) 685-7852 .in CA: (800) 544-3422 Outside CA: (800) 423-7143

Client Number: SFB-680-0354.72 Consultant Project Number: 203-680-5016.05

Project ID: 404 Market St.

Oakland CA Work Order Number: C0-07-774

August 8, 1990

Paul Horton Groundwater Technology, Inc. 4080-D Pike Lane Concord, CA 94520

Enclosed please find the analytical results report prepared by GTEL for samples received on 07/24/90, under chain of custody number 72-8008.

GTEL is certified by the California State Department of Health Services to perform analyses for drinking water, wastewater, and hazardous waste materials according to EPA protocols.

A formal quality control/quality assurance program is maintained by GTEL, which is designed to meet or exceed the EPA requirements. Analytical work for this project was performed in strict adherence to our QA/QC program to ensure sample integrity and to meet quality control criteria.

If you have any questions concerning this analysis or if we can be of further assistance, please call our Customer Service Representative.

Sincerely,

GTEL Environmental Laboratories, Inc.

omma P. Robert

Emma P. Popek **Laboratory Director**

. 🖸

Client Number: SFB-680-0354.72
Consultant Project Number: 203-680-5016.05
Project ID: 404 Market St.
Oakland CA
Work Order Number: C0-07-774

Table 1

ANALYTICAL RESULTS

Purgeable Halocarbons in Oily Product

EPA Method 8010⁸

GTEL Sample Number		01			
Client Identification		WOB			
Date Sampled		07/21/90			<u> </u>
Date Analyzed		06/01/90			
Analyte	Detection Limit, mg/Kg		Concentration	n, mg/Kg	
Chloromethane	0.5	< 0.5			
Bromomethane	0.5	< 0.5			
Viny! chioride	1	< 1			
Chloroethane	0.5	< 0.5			
Methylene chloride	0.5	< 0.5			
1,1-Dichloroethene	0.2	< 0.2			
1,1-Dichloroethane	0.5	< 0.5			
trans-1,2-Dichloroethene	0.5	< 0.5			
Chloroform	0.5	20			
1,2-Dichloroethane	0.5	5.6			
1,1,1-Trichloroethane	0.5	< 0.5			
Carbon tetrachioride	0.5	< 0.5			
Bromodichioromethane	0.5	< 0.5			
1,2-Dichloropropane	0.5	< 0.5		<u> </u>	
cis-1,3-Dichloropropene	0.5	< 0.5			
Trichioroethene	0.5	< 0.5			
Dichlorodifluoromethane	0.5	< 0.5		<u> </u>	_
Dibromochloromethane	0.5	< 0.5		<u> </u>	
1,1,2-Trichloroethane	0.5	< 0.5		<u> </u>	
trans-1,3-Dichloropropene	0.5	< 0.5			
2-Chloroethylvinyl ether	1	<1	<u> </u>	<u> </u>	
Bromoform	0.5	< 0.5			
Tetrachioroethene	0.5	88.0			
1,1,2,2-Tetrachioroethane	0.5	< 0.5			
Chlorobenzene	0.5	< 0.5		 	
1,2-Dichlorobenzene	0.5	< 0.5			
1,3-Dichlorobenzene	0.5	< 0.5			
1,4-Dichiorobenzene	0.5	< 0.5			
Trichlorofluoromethane	0.5	< 0.5			
Detection Limit Multiplier		1	<u> </u>		

a. Federal Register, Vol. 49, October 26, 1984.



TGTEL 4080- Pike Lane Concord, CA 94520 800-544-3422 (In CA)	CHAIN-OF-CUSTODY RECORD 72-8008 CUSTODY RECORD
ENVIRONMENTAL 415-885-7852 800-423-7143 (Outside C	ANACISIS NEGOCO.
Project Manager: Phone #: Paul Horlon FAX #:	MATTER COS SOSTE SOSTE CHARACTER COSTE COS
GTT Concord 404 Market St. Oaklen	With MTBE G B020/8015 G MTB G Jet Fuel G Jet
Project Number: Project Name: 2036805016.05 Sufety Kleen Oakland	NBS +1 NBS +1 NBS +1 NBS +1 DCBs on DCA on DCBs on DCB
ittest that the proper field sampling occdures were used during the collection these samples. Sampler Name (Print): Brunia Clauser	10 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
Field Source GTEL Matrix Method Samp Préserved	(MB) ヤーン - - - - - - - - -
Field Source GTEL Lab # Matrix Method Sample Sample Conty Sample Conty C	TIME 2 200 BTEXTPH Gas 602/1 GG C C C C C C C C C C C C C C C C C C
10B 6 1 1 V 7/21	
The 1310 and 8010 and live and the	
1/26 1310, and 8010 presture per elec	
SPECIAL HANDLING SPECIAL DETECTION	
24 HOURS IT	Author + Fation # 0812 - 8801
SEVEN DAY - 9810 OTHER 16 (#) BUSINESS DAYS	REQUIREMENTS Lab Use Only Storage Location
FAX SPECIAL REPORTING (Specify)	Authorization 6812-8801 REQUIREMENTS Lab Use Only Storage Location Work Order *: Old # > Ol