

ARCO Products Company  
4 Centerpointe Drive  
La Palma, California 90623-1066  
Telephone 714 670 5300

Mailing Address: Box 5077  
Buena Park, California 90622-5077



STID # 3943  
3 @ 12,000 gals  
full tanks

June 2, 1995

Alameda County Hazardous Materials  
1131 Harbor Bay Parkway  
Alameda, Ca. 94502

Certified P-221-161-577

Attention: Paul Smith

Re: Tank & Line Test Results

ARCO # 2152

22141 2214 Center Street  
Castro Valley, CA

Dear Mr. Smith:

This letter is to notify you that the tank and line system passed the tightness test per attached documentation. This facility had been shut down and was recently brought back up into operations.

ARCO is committed to the compliance of all environmental laws that govern the safe operation of underground storage tanks. Feel free to call me at 714-670-5423.

Sincerely,

ARCO Products Company  
a division of Atlantic Richfield Company

Linda Andrews, PE  
Senior Engineer  
Environmental Compliance

95 JUN 16 PM 4:11  
ENVIRONMENTAL

# Data Chart for Tank System Tightness Test

PLEASE PRINT

<p>1. OWNER <input type="checkbox"/> Property <input type="checkbox"/> Tank(s)</p>	<p style="text-align: center; font-size: 1.2em;">ARCO Facility #2152</p> <p>Name: <u>ARCO</u> Address: _____ Zip: _____ Representative: _____ Telephone: _____</p> <p>Name: _____ Address: _____ Zip: _____ Representative: _____ Telephone: _____</p>													
<p>2. OPERATOR</p>	<p>Name: <u>33141 CENTER ST CASTROVALLEY CA</u> Address: _____ Zip: _____ Representative: _____ Telephone: _____</p>													
<p>3. REASON FOR TEST (Explain Fully)</p>	<p><u>OWNER'S REQUEST</u></p>													
<p>4. WHO REQUESTED TEST AND WHEN</p>	<p>Name: <u>HOLMAN</u> Title: <u>ENR</u> Company or Affiliation: <u>ARCO</u> Date: _____</p> <p>Address: _____ Zip: _____ Telephone: _____</p>													
<p>5. TANK INVOLVED</p> <p>Use additional lines for manifolded tanks</p>	Identify by Direction	Capacity	Brand/Supplier	Grade	Approx. Age	Steel/Fiberglass								
	<u>WEST</u>	<u>12,000</u>	<u>ARCO</u>	<u>UPL</u>	<u>5 YR</u>	<u>DWFG</u>								
<p>6. INSTALLATION DATA</p>	Location	Cover	Fills	Vents	Siphones	Pumps								
	<u>FRONT OF STATION</u>	<u>CONCRETE</u>	<u>4"</u>	<u>3"</u>	<u>N/A</u>	<u>REMOTE REDJACK</u>								
	<small>North inside driveway, Rear of station, etc</small>	<small>Concrete, Black Top, Earth, etc</small>	<small>Size, Titell make, Drop tubes, Remote Fills</small>	<small>Size, Manifolded</small>	<small>Which tanks?</small>	<small>Suction, Remote, Make if known</small>								
<p>7. UNDERGROUND WATER</p>	<p>Depth to the water table from grade: <u>DRY TANK HOLE</u> Is the water over the tank? <input type="checkbox"/> Yes <input type="checkbox"/> No</p>													
<p>8. FILL-UP ARRANGEMENTS</p>	<p>Tanks to be filled _____ hr _____ Date Arranged by _____ Name _____ Telephone _____</p> <p>Extra product to "top off" and run tank tester How and who to provide? Consider NO Lead _____</p> <p>Terminal or other contact for notice or inquiry: <u>NONE</u> Company _____ Name _____ Telephone _____</p>													
<p>9. CONTRACTOR, MECHANICS, any other contractor involved</p>	<p><u>TRIANGLE INC OF SACRAMENTO</u></p> <p><u>JOE CHRISTY, TECH.</u></p>													
<p>10. OTHER INFORMATION OR REMARKS</p>	<p><u>SELF LEVELING STAND PIPE</u></p> <p><u>DTB-5000</u></p> <p><small>Additional information on any items above Officials or others to be advised when testing is in progress or completed Visitors or observers present during test, etc.</small></p>													
<p>11. TEST METHOD</p>	<p><input checked="" type="checkbox"/> PETRO TITEL <input type="checkbox"/> PETRO COMP <input type="checkbox"/> QUICK CHECK 2000</p>													
<p>11a. TEST RESULTS</p>	<p>Tests were made on the above tank systems in accordance with test procedures prescribed for as detailed on attached test charts with results as follows:</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;">Tank Identification</th> <th style="width: 15%;">Tight</th> <th style="width: 40%;">Net Volume Change Per Hour</th> <th style="width: 20%;">Date Tested</th> </tr> </thead> <tbody> <tr> <td><u>WEST</u></td> <td><u>YES</u></td> <td><u>7.0125 G.P.H.</u></td> <td><u>5-1-95</u></td> </tr> </tbody> </table>						Tank Identification	Tight	Net Volume Change Per Hour	Date Tested	<u>WEST</u>	<u>YES</u>	<u>7.0125 G.P.H.</u>	<u>5-1-95</u>
Tank Identification	Tight	Net Volume Change Per Hour	Date Tested											
<u>WEST</u>	<u>YES</u>	<u>7.0125 G.P.H.</u>	<u>5-1-95</u>											
<p>12. SENSOR CERTIFICATION</p> <p><u>5-1-95</u> Date <u>430</u> Serial No. of Thermal Sensor</p>	<p>13. CONTRACTOR CERTIFICATION</p> <p>Technician: <u>[Signature]</u></p> <p>1. <u>[Signature]</u> Certification # <u>04089450669</u></p> <p>2. <u>STLC 92-1012</u> Certification # _____</p> <p style="text-align: right;"> <b>TRIANGLE INC. OF SACRAMENTO</b>                  P.O. BOX 231067                  SACRAMENTO, CA 95823-1067                  Testing Contractor or Company. By: <u>[Signature]</u> Signature                  Address: _____             </p>													

Name of Supplier, Owner or Dealer	Address No. and Street(s)	City	State	Date of Test
15. TANK TO TEST <u>WEST</u> Identify by position <u>ARCO / UNL</u> Brand and Grade	15a. BRIEF DIAGRAM OF TANK FIELD	16. CAPACITY Nominal Capacity <u>12,000</u> Gallons By most accurate capacity chart available <u>11627</u> Gallons		From <input type="checkbox"/> Station Chart <input checked="" type="checkbox"/> Tank Manufacturer's Chart <input type="checkbox"/> Company Engineering Data <input type="checkbox"/> Charts supplied with Tank Tester <input type="checkbox"/> Other

17. FILL-UP FOR TEST

Stick Water Bottom before Fill-up 0 in. 0 Gallons 92 in. Tank Diameter

Total Gallons ea. Reading  
Inventory in Tank 11627  
Water Bottom -  
Top off equipment + 15  
Total Quantity 11642

18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK

Water in tank     Line(s) being tested with LVLLT  
 High water table in tank excavation

See manual sections applicable. Check below and record procedure in log (27).  
Use maximum allowable test pressure for all tests. Four pound rule does not apply to doublewalled tanks.  
Complete section below.

- 1 Is four pound rule required? Yes  No
- 2 Height to 12" mark from grade 187 in.
- 3 Pressure at bottom of tank 4.88 P.S.I.
- 4 Pressure at top of tank 2.48 P.S.I.

19. TANK MEASUREMENTS FOR TSTT ASSEMBLY

Bottom of tank to grade\* 167 in.  
Add 30" for "T" probe assy 30 in.  
Total tubing to assemble — approximate 204 in.

20. EXTENSION HOSE SETTING

Tank top to grade\* 75 in.  
Extend hose on suction tube 6" or more below tank top \_\_\_\_\_ in.  
\*If fill pipe extends above grade, use top of fill.

USE WITH THERMAL SENSOR PN5039 (Blue Box)

22. Thermal-Sensor reading after circulation \_\_\_\_\_ digits  
Between \_\_\_\_\_ °F


23. Digits per °F in range of expected change \_\_\_\_\_ digits

24a. IF USING THERMAL SENSOR DTS-2000 OR QC-2000 WHICH READ 1000 DIGITS PER °F TRANSFER 1000 TO LINE 26, DIGITS PER °F IN TEST RANGE.

21. VAPOR RECOVERY SYSTEM  Stage I  Stage II

24b. COEFFICIENT OF EXPANSION RECIPROCAL METHOD

Type of Product 6195  
Hydrometer Employed 6 H  
Temperature in Tank After Circulation 63.1 °F  
Temperature of Sample 63 °F  
Difference (+/-) 7.0 °F  
Observed A.P.I. Gravity 58.3  
Reciprocal 1483 Page # 60  
11642 / 1483 = 7.8503034  
Total quantity in full tank (17) Reciprocal Volume change in this tank per °F  
Transfer to Line 26a



NOTES.

24c. FOR TESTING WITH WATER see Table C & D

Water Temperature after Circulation Table C from Thermal Sensor \_\_\_\_\_ °F  
Coefficient of Water Table D \_\_\_\_\_  
Added Surfactant?  Yes  No Transfer COE to Line 25b.

The above calculations are to be used for dry soil conditions to establish a positive pressure advantage, or when using the four pound rule to compensate for the presence of subsurface water in the tank area.  
Refer to N.F.P.A. 30, Sections 2-32.4 and 2-7.2 and the tank manufacturer regarding allowable system test pressures.

25. (a) \_\_\_\_\_ x (b) \_\_\_\_\_ = (c) \_\_\_\_\_ gallons  
Total quantity in full tank (17) Coefficient of expansion for involved product Volume change in this tank per °F

26. (a) 7.8503034 x (b) 1000 = (c) 7850.3034  
Volume change per °F (25 or 24b) Digits per °F in test Range (23 or 24a) Volume change per digit Compute to 4 decimal places. This is test factor (a)

27		Sensor Calibration 725 725 + 0		30. HYDROSTATIC PRESSURE CONTROL		31. VOLUME MEASUREMENTS (V) RECORD TO .001 GAL			34. TEMPERATURE COMPENSATION USE FACTOR (a)			38. NET VOLUME CHANGING EACH READING	39. ACCUMULATED CHANGE	
LOG OF TEST PROCEDURES														
28	DATE	Record details of setting up and running test (Use full length of line if needed)		29. Reading No	Standpipe Level in Inches		32. Product in Graduate		33. Product Replaced (-) Product Recovered (+)	35. Thermal Sensor Reading	36. Change Higher - Lower - (c)	37. Computation (c) = (a) = Expansion - Contraction -	Temperature Adjustment Volume Minus Expansion (+) or Contraction (-) #33(V) - #37(T)	At Low Level compute Change per Hour (NFPA criteria)
	TIME (24 hr)				Beginning of Reading	Level to which Restored	Before Reading	After Reading						
		SET UP P/T TESTING EQUIP												
	1030	START PUMPS RUNNING												
		MAINTAIN FUEL LEVEL ABOVE 45"												
	1150	TOOK 1ST FUEL SAMPLE												
	1250	TOOK 2ND FUEL SAMPLE												
	1300	TOOK 1ST SENSOR READING							63	190		1.0079		
	1315	START H. LEVEL TEST		1	42		140	150	+010	130	+10	+079	-069	
	1330			2	42		150	180	+030	141	+11	+087	-057	
	1345			3	42		180	240	+060	153	+12	+095	-035	
	1400			4	42		240	300	+060	164	+11	+087	-027	
	1415			5	42		300	370	+070	176	+12	+095	-025	
	1430			6	42		370	450	+080	187	+11	+087	-007	
	1445			7	42		450	530	+080	197	+10	+079	+001	
	1500			8	42		530	610	+080	208	+11	+087	-007	
	1501	DROP TO LOW LEVEL												
	1515	TOOK 2ND SENSOR READING							N/A	257		N/A		
	1530	TOOK 1ST SPRING BACK READING							N/A	267		N/A		
	1545	TOOK 2ND SPRING BACK READING							N/A	278		N/A		
	1550	START LOW LEVEL		1	12		060	100	+040	283	+5	+040	+000	+000
	1555			2	12		100	140	+040	288	+5	+040	+000	+000
	1600			3	12		140	180	+040	293	+5	+040	+000	+000
	1605			4	12		180	220	+040	299	+6	+047	-007	-007
	1610			5	12		220	260	+040	304	+5	+040	+000	-007
	1615			6	12		260	295	+035	308	+4	+032	+003	-004
	1620			7	12		295	325	+030	312	+4	+032	+000	-006
	1625			8	12		325	355	+030	316	+4	+032	+000	-008
	1630			9	12		355	390	+035	320	+4	+032	+003	-005
	1635			10	12		390	420	+030	324	+4	+032	+000	-007

A Factor  
.0079



# Data Chart for Tank System Tightness Test

PLEASE PRINT

<p>1. OWNER <input type="checkbox"/> Property <input type="checkbox"/> Tank(s)</p>	<p style="font-size: 1.2em; text-align: center;">ARCO Facility #2152</p> <p>Name: <u>ARCO</u> Address: _____ Zip: _____ Representative: _____ Telephone: _____</p> <p>Name: _____ Address: _____ Zip: _____ Representative: _____ Telephone: _____</p>																	
<p>2. OPERATOR</p>	<p>Name: <u>20141 CENTER ST CASTRO VALLEY, CA</u> Address: _____ Zip: _____ Telephone: _____</p>																	
<p>3. REASON FOR TEST <small>(Explain Fully)</small></p>	<p><u>OWNER'S REQUEST</u></p>																	
<p>4. WHO REQUESTED TEST AND WHEN</p>	<p>Name: <u>HOLMAN</u> Title: <u>ENR</u> Company or Affiliation: <u>ARCO</u> Date: _____</p> <p>Address: _____ Zip: _____ Telephone: _____</p>																	
<p>5. TANK INVOLVED  <small>Use additional lines for manifolded tanks</small></p>	Identify by Direction	Capacity	Brand/Supplier	Grade	Approx Age	Steel/Fiberglass												
	<u>MIDDLE</u>	<u>12,000</u>	<u>ARCO</u>	<u>MID-GRADE</u>	<u>5 YR</u>	<u>DWFG</u>												
<p>6. INSTALLATION DATA</p>	Location	Cover	Fills	Vents	Siphones	Pumps												
	<u>FRONT OF STATION</u>	<u>CONCRETE</u>	<u>4"</u>	<u>3"</u>	<u>N/A</u>	<u>REMOTE RED JACKET</u>												
	<small>North inside driveway, Rear of station, etc</small>	<small>Concrete, Black Top, Earth, etc</small>	<small>Size, Titefill make, Drop tubes, Remote Fills</small>	<small>Size, Manifolded</small>	<small>Which tanks?</small>	<small>Suction, Remote, Make if known</small>												
<p>7. UNDERGROUND WATER</p>	<p>Depth to the water table from grade: <u>DRY TANK HOLE</u> Is the water over the tank? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p>																	
<p>8. FILL-UP ARRANGEMENTS</p>	<p>Tanks to be filled _____ hr _____ Date Arranged by _____ Name _____ Telephone _____</p> <p>Extra product to "top off" and run tank tester How and who to provide? Consider NO Lead</p> <p>Terminal or other contact for notice or inquiry: <u>NONE</u> Company _____ Name _____ Telephone _____</p>																	
<p>9. CONTRACTOR, MECHANICS, any other contractor involved</p>	<p><u>TRIANGLE INC OF SACRAMENTO</u></p> <p><u>JOE CHRISTY TECH.</u></p>																	
<p>10. OTHER INFORMATION OR REMARKS</p>	<p><u>SELF LEVELING STANDPIPE</u></p> <p><u>DTS-2000</u></p> <p><small>Additional information on any items above Officials or others to be advised when testing is in progress or completed Visitors or observers present during test, etc</small></p>																	
<p>11. TEST METHOD</p>	<p><input checked="" type="checkbox"/> PETRO TITE II <input type="checkbox"/> PETRO COMP <input type="checkbox"/> QUICK CHECK 2000</p>																	
<p>11a. TEST RESULTS</p>	<p>Tests were made on the above tank systems in accordance with test procedures prescribed for as detailed on attached test charts with results as follows:</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;">Tank Identification</th> <th style="width: 15%;">Tight</th> <th style="width: 40%;">Net Volume Change Per Hour</th> <th style="width: 20%;">Date Tested</th> </tr> </thead> <tbody> <tr> <td><u>MIDDLE</u></td> <td><u>YES</u></td> <td><u>7.009 G.P.H.</u></td> <td><u>5-2-95</u></td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>						Tank Identification	Tight	Net Volume Change Per Hour	Date Tested	<u>MIDDLE</u>	<u>YES</u>	<u>7.009 G.P.H.</u>	<u>5-2-95</u>				
Tank Identification	Tight	Net Volume Change Per Hour	Date Tested															
<u>MIDDLE</u>	<u>YES</u>	<u>7.009 G.P.H.</u>	<u>5-2-95</u>															
<p>12. SENSOR CERTIFICATION</p> <p><u>5-2-95</u> Date <u>430</u> Serial No of Thermal Sensor</p>	<p>13. CONTRACTOR CERTIFICATION</p> <p>1. <u>Joe Christy</u> Technicians Certification # <u>04089430669</u></p> <p>2. <u>ST LIC 95-1012</u> Certification # _____</p> <p style="text-align: right;"> <u>TRIANGLE INC. OF SACRAMENTO</u>  <u>P.O. BOX 231067</u>  <u>SACRAMENTO, CA 95823-1067</u>              Testing Contractor or Company. By: <u>L.M. Chomaz</u> Signature              Address: _____         </p>																	

15. TANK TO TEST

MIDDLE  
Identity by position  
ARCO/MIDGRADE  
Brand and Grade

15a. BRIEF DIAGRAM OF TANK FIELD

16. CAPACITY

Nominal Capacity 12,000 Gallons  
By most accurate capacity chart available 11627 Gallons

- From
- Station Chart
  - Tank Manufacturer's Chart
  - Company Engineering Data
  - Charts supplied with Tank Tester
  - Other \_\_\_\_\_

17. FILL-UP FOR TEST

Stick Water Bottom before Fill-up 0 in. 0 Gallons 92 Tank Diameter in.

Total Gallons ea. Reading

Inventory in Tank 11627

Water Bottom 0

Top off equipment 15

Total Quantity 11642

18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK

- Water in tank
- Line(s) being tested with LVLLT
- High water table in tank excavation

See manual sections applicable. Check below and record procedure in log (27).

Use maximum allowable test pressure for all tests  
Four pound rule does not apply to doublewalled tanks

Complete section below:

- 1 Is four pound rule required? Yes  No
- 2 Height to 12" mark from grade 193 in.
- 3 Pressure at bottom of tank 5.04 P.S.I.
- 4 Pressure at top of tank 2.64 P.S.I.

19. TANK MEASUREMENTS FOR TSTT ASSEMBLY

Bottom of tank to grade\* 173 in.  
Add 30" for "T" probe assembly 30 in.  
Total tubing to assemble — approximate 204 in.

20. EXTENSION HOSE SETTING

Tank top to grade\* 81 in.  
Extend hose on suction tube 6" or more below tank top \_\_\_\_\_ in.

USE WITH THERMAL SENSOR PN5039 (Blue Box)

22. Thermal-Sensor reading after circulation \_\_\_\_\_ digits  
Between \_\_\_\_\_ °F

23. Digits per °F in range of expected change \_\_\_\_\_ digits

24a. IF USING THERMAL SENSOR DTS-2000 OR QC-2000 WHICH READ 1000 DIGITS PER °F TRANSFER 1000 TO LINE 26, DIGITS PER °F IN TEST RANGE.

21. VAPOR RECOVERY SYSTEM  Stage I  Stage II

24b. COEFFICIENT OF EXPANSION RECIPROCAL METHOD

Type of Product GNB

Hydrometer Employed 6 H

Temperature in Tank After Circulation 63.1 °F

Temperature of Sample 65 °F

Difference (+/-) 1.9 °F

Observed A P I Gravity 57.9

Reciprocal 1491 Page # 61

11642 / 1491 = 7.808182

Total quantity in full tank (17) \_\_\_\_\_ Reciprocal \_\_\_\_\_ Volume change in this tank per °F \_\_\_\_\_


Transfer to Line 26a

24c. FOR TESTING WITH WATER see Table C & D

Water Temperature after Circulation Table C from Thermal Sensor \_\_\_\_\_ °F

Coefficient of Water Table D \_\_\_\_\_

Added Surfactant?  Yes  No Transfer COE to Line 25b.



Depth of burial 81 in.

Tank dia 92 in.

Water table to tank bottom 0 in.

NOTES:

The above calculations are to be used for dry soil conditions to establish a positive pressure advantage, or when using the four pound rule to compensate for the presence of subsurface water in the tank area

Refer to N.F.P.A. 30, Sections 2-3.2.4 and 2-7.2 and the tank manufacturer regarding allowable system test pressures.

25. (a) \_\_\_\_\_ × (b) \_\_\_\_\_ = (c) \_\_\_\_\_ gallons

Total quantity in full tank (17) \_\_\_\_\_ Coefficient of expansion for involved product \_\_\_\_\_ Volume change in this tank per °F \_\_\_\_\_

26. (a) 7.8081824 - 1000 = 10078081 This is test factor (a)

Volume change per °F (25 or 24b) \_\_\_\_\_ Digits per °F in test Range (23 or 24a) \_\_\_\_\_ Volume change per digit Compute to 4 decimal places. \_\_\_\_\_

27		Sensor Calibration 725, 725		30. HYDROSTATIC PRESSURE CONTROL		31. VOLUME MEASUREMENTS (V) RECORD TO .001 GAL			34. TEMPERATURE COMPENSATION USE FACTOR (a)			38. NET VOLUME CHANGING EACH READING	39. ACCUMULATED CHANGE
LOG OF TEST PROCEDURES				29. Reading No		32. Product in Graduate		33. Product Replaced (-)	35. Thermal Sensor Reading	36. Change Higher - Lower - (c)	37. Computation (c) = (a) = Expansion - Contraction -	Temperature Adjustment	At Low Level compute Change per Hour (NFPA criteria)
28. DATE	Record details of setting up and running test (Use full length of line if needed)			Beginning of Reading	Level to which Restored	Before Reading	After Reading	Product Recovered (+)				Volume Minus Expansion (+) or Contraction (-) #33(V) - #37(T)	
TIME (24 hr)													
	SETUP PIT TESTING EQUIP												
0930	START PUMPS RUNNING												
0945	MAINTAIN FUEL LEVEL ABOVE 40"												
1135	TOOK 1ST FUEL SAMPLE												
1140	TOOK 2ND FUEL SAMPLE												
1150	TOOK 1ST SENSOR READING							63.176			.0078		
1205	START H. LEVEL TEST 1			43		.040	.060	+020	192	+16	+125	-105	
1220				2		.060	.120	+060	205	+13	+101	-041	
1235				3		.120	.200	+080	220	+15	+117	-037	
1250				4		.200	.290	+090	235	+15	+117	-027	
1305				5		.290	.390	+100	250	+15	+117	-017	
1320				6		.390	.490	+100	265	+15	+117	-017	
1335				7		.490	.600	+110	280	+15	+117	-007	
1350				8		.600	.710	+110	294	+14	+109	+001	
1351	DROOP TO LOW LEVEL												
1405	TOOK 2ND SENSOR READING							N/A	320		N/A		
1420	TOOK 1ST SPRING BACK READING							N/A	335		N/A		
1435	TOOK 2ND SPRING BACK READING							N/A	350		N/A		
1445	START LOW LEVEL			1	12	.060	.130	+070	359	+9	+070	+000	+000
1455				2	12	.130	.195	+065	367	+8	+062	+003	+003
1505				3	12	.195	.265	+070	376	+9	+070	+000	+003
1515				4	12	.265	.335	+070	386	+10	+078	-008	-005
1525				5	12	.335	.400	+065	394	+8	+062	+003	-002
1535				6	12	.400	.470	+070	404	+10	+078	-008	-010
1545				7	12	.470	.540	+070	413	+9	+070	+000	-010
1555				8	12	.540	.610	+070	422	+9	+070	+000	-010
1605				9	12	.610	.680	+070	432	+10	+078	-008	-018
1615				10	12	.070	.140	+070	441	+9	+070	+000	-018

A FACTOR  
.0078



1625	11	12	1140	1200	±.060	449	±8	±.062	.002	.020
1635	12	12	1200	1265	±.065	458	±9	±.070	.005	.025
1645	13	12	1265	1325	±.060	466	±8	±.062	.002	.027
1655	14	12	1325	1390	±.065	474	±8	±.062	±.003	.034
1705	15	12	1390	1450	±.060	482	±8	±.062	.002	.036
1715	16	12	1450	1515	±.065	490	±8	±.062	±.003	.033
1725	17	12	1515	1575	±.060	498	±8	±.062	.002	.035
1735	18	12	1575	1635	±.060	506	±8	±.062	.002	.037

$$.037 \div 3 = .0123 \text{ G.P.N.}$$

**P-T Tank Test Data Chart  
Additional Info**

1 Net Volume Change at Conclusion of Precision Test -.009 gph

Signature of Tester: [Signature]

Date 5-2-95

2 Statement.

Tank and product handling system has been tested tight according to the Precision Test Criteria as established by regulatory agency. This is not intended to indicate permission of a leak.

OR

Tank and product handling system has failed the tank tightness test according to the Precision Test Criteria as established by regulatory agency

OR

Test invalid due to environmental or mechanical factors beyond control of the testing equipment.

It is the responsibility of the owner and/or operator of this system to immediately advise state and local authorities of any implied hazard and the possibility of any reportable pollution to the environment as a result of the indicated failure of this system. The manufacturer of this test method does not assume any responsibility or liability for any loss of product to the environment

Tank Owner/Operator \_\_\_\_\_

Date \_\_\_\_\_

# Data Chart for Tank System Tightness Test

PLEASE PRINT

<p>1. OWNER <input type="checkbox"/> Property <input type="checkbox"/> Tank(s)</p>	<p style="text-align: center; font-size: 1.2em;">ARCO Facility #2152</p> <p>Name: <u>ARCO</u> Address: _____ Zip: _____ Representative: _____ Telephone: _____</p> <p>Name: _____ Address: _____ Zip: _____ Representative: _____ Telephone: _____</p>																
<p>2. OPERATOR</p>	<p>Name: <u>3214 CENTER ST, CASTRO VALLEY, CA.</u> Address: _____ Zip: _____ Telephone: _____</p>																
<p>3. REASON FOR TEST (Explain Fully)</p>	<p><u>OWNER'S REQUEST</u></p>																
<p>4. WHO REQUESTED TEST AND WHEN</p>	<p>Name: <u>HOLMAN</u> Title: <u>ENG</u> Company or Affiliation: <u>ARCO</u> Date: _____</p> <p>Address: _____ Zip: _____ Telephone: _____</p>																
<p>5. TANK INVOLVED</p> <p>Use additional lines for manifolded tanks</p>	<p>Identify by Direction <u>EAST</u></p>	<p>Capacity <u>12,000</u></p>	<p>Brand/Supplier <u>ARCO</u></p>	<p>Grade <u>SUPER</u></p>	<p>Approx Age <u>5 YR</u></p>	<p>Steel/Fiberglass <u>DWFG</u></p>											
<p>6. INSTALLATION DATA</p>	<p>Location <u>FRONT OF STATION</u></p> <p>North inside driveway, Rear of station, etc</p>	<p>Cover <u>CONCRETE</u></p> <p>Concrete, Black Top, Earth, etc</p>	<p>Fills <u>4"</u></p> <p>Size, Titefill make, Drop tubes, Remote Fills</p>	<p>Vents <u>9"</u></p> <p>Size, Manifolded</p>	<p>Siphones <u>N/A</u></p> <p>Which tanks?</p>	<p>Pumps <u>Remote</u></p> <p>Suction, Remote, Make if known</p>											
<p>7. UNDERGROUND WATER</p>	<p>Depth to the water table from grade <u>DRY TANK AGE</u></p> <p style="text-align: right;">Is the water over the tank? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p>																
<p>8. FILL-UP ARRANGEMENTS</p>	<p>Tanks to be filled _____ hr _____ Date _____ Arranged by _____ Name _____ Telephone _____</p> <p>Extra product to "top off" and run tank tester How and who to provide? Consider NO Lead</p> <p>Terminal or other contact for notice or inquiry <u>NONE</u> Company _____ Name _____ Telephone _____</p>																
<p>9. CONTRACTOR, MECHANICS, any other contractor involved</p>	<p><u>TRIANGLE INC OF SACRAMENTO</u></p> <p><u>JOE CHRISTY, TECH.</u></p>																
<p>10. OTHER INFORMATION OR REMARKS</p>	<p><u>SELF LEVELING STANDPIPE</u></p> <p><u>DTG-8000</u></p> <p>Additional information on any items above Officials or others to be advised when testing is in progress or completed Visitors or observers present during test, etc.</p>																
<p>11. TEST METHOD</p>	<p><input checked="" type="checkbox"/> PETRO TITE II <input type="checkbox"/> PETRO COMP <input type="checkbox"/> QUICK CHECK 2000</p>																
<p>11a. TEST RESULTS</p>	<p style="text-align: center;">Tests were made on the above tank systems in accordance with test procedures prescribed for as detailed on attached test charts with results as follows:</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;">Tank Identification</th> <th style="width: 15%;">Tight</th> <th style="width: 40%;">Net Volume Change Per Hour</th> <th style="width: 20%;">Date Tested</th> </tr> </thead> <tbody> <tr> <td><u>EAST</u></td> <td><u>YES</u></td> <td><u>-0.10 C.P.H.</u></td> <td><u>5-2-95</u></td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>					Tank Identification	Tight	Net Volume Change Per Hour	Date Tested	<u>EAST</u>	<u>YES</u>	<u>-0.10 C.P.H.</u>	<u>5-2-95</u>				
Tank Identification	Tight	Net Volume Change Per Hour	Date Tested														
<u>EAST</u>	<u>YES</u>	<u>-0.10 C.P.H.</u>	<u>5-2-95</u>														
<p>12. SENSOR CERTIFICATION</p> <p><u>5-2-95</u> Date <u>430</u> Serial No. of Thermal Sensor</p>	<p>13. CONTRACTOR CERTIFICATION</p> <p style="text-align: center;"> <b>TRIANGLE INC. OF SACRAMENTO</b>                  P.O. BOX 231067                  SACRAMENTO, CA 95823-1067             </p> <p>1. <u>[Signature]</u> Technicians Certification # <u>040894130669</u></p> <p>2. <u>[Signature]</u> Certification # _____</p> <p style="text-align: right;"> <u>[Signature]</u>                  Testing Contractor or Company By: Signature                  Address: _____             </p>																

15. TANK TO TEST

EAST

Identity by position

ARCO / SUPER

Brand and Grade

15a. BRIEF DIAGRAM OF TANK FIELD

16. CAPACITY

Nominal Capacity 12,000  
Gallons

By most accurate capacity chart available 11627  
Gallons

- From
- Station Chart
  - Tank Manufacturer's Chart
  - Company Engineering Data
  - Charts supplied with Tank Tester
  - Other \_\_\_\_\_

17. FILL-UP FOR TEST

Stick Water Bottom before Fill-up 2 in. 59 Gallons 92 Tank Diameter in

Total Gallons as Reading

Inventory in Tank 11627

Water Bottom - 59

Top off equipment + 15

Total Quantity 11583

18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK

- Water in tank
- Line(s) being tested with LVLLT
- High water table in tank excavation

See manual sections applicable Check below and record procedure in log (27).

Use maximum allowable test pressure for all tests Four pound rule does not apply to doublewalled tanks.

Complete section below

- 1. Is four pound rule required? Yes  No
- 2. Height to 12" mark from grade 199 in
- 3. Pressure at bottom of tank 5.19 P.S.I.
- 4. Pressure at top of tank 2.79 P.S.I.

19. TANK MEASUREMENTS FOR TSTT ASSEMBLY

Bottom of tank to grade" 179 in.

Add 30" for "T" probe assy 30 in.

Total tubing to assemble - approximate 216 in.

20. EXTENSION HOSE SETTING

Tank top to grade" 87 in

Extend hose on suction tube 6" or more below tank top \_\_\_\_\_ in

\*If Fill pipe extends above grade, use top of fill

USE WITH THERMAL SENSOR PN5039 (Blue Box)

22. Thermal-Sensor reading after circulation \_\_\_\_\_ digits

Between \_\_\_\_\_ °F

23. Digits per °F in range of expected change \_\_\_\_\_ digits

21. VAPOR RECOVERY SYSTEM  Stage I  Stage II

24b. COEFFICIENT OF EXPANSION RECIPROCAL METHOD

Type of Product CO195

Hydrometer Employed 6 H

Temperature in Tank After Circulation 64.4 °F

Temperature of Sample 65 °F

Difference (+/-) +1 °F


Observed A.P.I. Gravity 58.3

Reciprocal 1485 Page # 62

11583 / 1485 = 7.8

Total quantity in full tank (17) Reciprocal Volume change in this tank per °F

Transfer to Line 26a.



Depth of burial

Tank dia

Water table to tank bottom

NOTES.

The above calculations are to be used for dry soil conditions to establish a positive pressure advantage, or when using the four pound rule to compensate for the presence of subsurface water in the tank area.

Refer to N.F.P.A. 30, Sections 2-324 and 2-7.2 and the tank manufacturer regarding allowable system test pressures.

24a. IF USING THERMAL SENSOR DTS-2000 OR QC-2000 WHICH READ 1000 DIGITS PER °F TRANSFER 1000 TO LINE 26, DIGITS PER °F IN TEST RANGE.

24c. FOR TESTING WITH WATER see Table C & D

Water Temperature after Circulation Table C from Thermal Sensor \_\_\_\_\_ °F

Coefficient of Water Table D \_\_\_\_\_

Added Surfactant?  Yes  No Transfer COE to Line 25b.

25. (a) \_\_\_\_\_ × (b) \_\_\_\_\_ = (c) \_\_\_\_\_ gallons

Total quantity in full tank (17) Coefficient of expansion for involved product Volume change in this tank per °F

26. (a) 7.8 = 1000 = .0078

Volume change per °F (25 or 24b) Digits per °F in test Range (23 or 24a) Volume change per digit Compute to 4 decimal places. This is test factor (a)

27		Sensor Calibration 225, 725 + 0		30. HYDROSTATIC PRESSURE CONTROL		31. VOLUME MEASUREMENTS (V) RECORD TO 001 GAL			34. TEMPERATURE COMPENSATION USE FACTOR (a)			38. NET VOLUME CHANGING EACH READING	39. ACCUMULATED CHANGE		
LOG OF TEST PROCEDURES				29 Reading No		32 Standpipe Level in Inches		32 Product in Graduate		33 Product Replaced (-)	35 Thermal Sensor Reading	36 Change Higher + Lower - (c)	37 Computation (c) + (a) = Expansion - Contraction -	Temperature Adjustment Volume Minus Expansion (+) or Contraction (-) #33(V) - #37(T)	At Low Level compute Change per Hour (NFPA criteria)
28. DATE	Record details of setting up and running test (Use full length of line if needed)			29 Reading No	Beginning of Reading	Level to which Restored	Before Reading	After Reading	Product Recovered (+)	Thermal Sensor Reading	Change Higher + Lower - (c)	Computation (c) + (a) = Expansion - Contraction -	Temperature Adjustment Volume Minus Expansion (+) or Contraction (-) #33(V) - #37(T)	At Low Level compute Change per Hour (NFPA criteria)	
TIME (24 hr)															
	SET UP PIT TESTING EQUIP														
0930	START PUMPS RUNNING														
0945	MAINTAIN FUEL LEVEL ABOVE 43"														
1130	TOOK 1ST FUEL SAMPLE														
1135	TOOK 2ND FUEL SAMPLE														
1145	TOOK 1ST SENSOR READING								64	455		.0078			
1200	START HI LEVEL TEST			1	42	.080	.090	+0.010		470	+15	+1.117	-1.107		
1215				2	43	.090	.110	+0.020		487	+17	+1.133	-1.113		
1230				3	43	.110	.160	+0.050		503	+16	+1.125	-1.075		
1245				4	43	.160	.240	+0.080		520	+17	+1.133	-1.053		
1300				5	43	.240	.330	+0.090		535	+15	+1.117	-1.037		
1315				6	43	.330	.430	+0.100		551	+16	+1.125	-1.025		
1330				7	43	.430	.530	+0.100		565	+14	+1.109	-1.009		
1345				8	43	.530	.640	+0.110		579	+14	+1.109	+1.001		
1346	DROPTO LOW LEVEL														
1400	TOOK 2ND SENSOR READING								N/A	660		N/A			
1415	TOOK 1ST SPRING BACK READING								N/A	677		N/A			
1430	TOOK 2ND SPRING BACK READING								N/A	691		N/A			
1440	START LOW LEVEL TEST			1	12	.080	.155	+0.075		701	+10	+0.078	-1.003	-1.003	
1450				2	12	.155	.225	+0.070		710	+9	+0.070	-1.000	-1.003	
1500				3	12	.225	.295	+0.070		719	+9	+0.070	-1.000	-1.003	
1510				4	12	.295	.365	+0.070		729	+10	+0.078	-1.078	-1.011	
1530				5	12	.365	.430	+0.065		737	+8	+0.063	-1.003	-1.008	
1530				6	12	.430	.500	+0.070		746	+9	+0.070	-1.000	-1.008	
1540				7	12	.500	.570	+0.070		755	+9	+0.070	-1.000	-1.008	
1550				8	12	.570	.640	+0.070		765	+10	+0.078	-1.008	-1.016	
1600				9	12	.640	.730	+0.090		774	+9	+0.070	-1.000	-1.016	
1610				10	12	.730	.795	+0.065		782	+8	+0.063	-1.003	-1.013	

A FACTOR  
0.0078

1620	11	12	175	260	1.060	170	10	1.078	1.008	1.018
1630	12	12	260	330	1.070	800	10	1.078	1.008	1.018
1640	13	12	330	400	1.070	809	19	1.070	1.000	1.018
1650	14	12	400	465	1.065	818	19	1.070	1.005	1.023
1700	15	12	465	530	1.065	826	18	1.062	1.003	1.030
1710	16	12	530	600	1.070	835	19	1.070	1.000	1.030
1720	17	12	600	125	1.065	844	19	1.070	1.005	1.035
1730	18	12	125	190	1.065	853	19	1.070	1.005	1.030

1.030 ÷ 3 = 1.010 C.P.H.

**P-T Tank Test Data Chart  
Additional Info**

1 Net Volume Change at Conclusion of Precision Test 1.010  
 Signature of Tester: [Signature]  
 Date: 5-2-95

2 Statement:

- Tank and product handling system has been tested tight according to the Precision Test Criteria as established by regulatory agency. This is not intended to indicate permission of a leak
- OR
- Tank and product handling system has failed the tank tightness test according to the Precision Test Criteria as established by regulatory agency
- OR
- Test invalid due to environmental or mechanical factors beyond control of the testing equipment.

It is the responsibility of the owner and/or operator of this system to immediately advise state and local authorities of any implied hazard and the possibility of any reportable pollution to the environment as a result of the indicated failure of this system. The manufacturer of this test method does not assume any responsibility or liability for any loss of product to the environment

Tank Owner/Operator \_\_\_\_\_  
 Date \_\_\_\_\_

DATA CHART  
For Use With

**petro title**  
LINE TESTER

Year: 95 CA  
Mo.: 5  
Day: 2  
Name: ARCO  
City: CASTRO VALLEY  
State: CA  
City: CASTRO VALLEY  
State: CA

1 LOCATION: 22141 CENTER ST CASTRO VALLEY CA  
Street No. and/or Corner City State Telephone No.

2 OWNER: ARCO  
Name Address Representative Position Telephone No.

3 OPERATOR: \_\_\_\_\_  
Name Dealer, Mgr. or Other Address (If different than Location) Telephone No.

4 REASON FOR TEST: OWNER'S REQUEST

5 TEST REQUESTED BY: HOLMAN ENCL.  
Name Position Order No. Billing Address

6 SPECIAL INSTRUCTIONS: \_\_\_\_\_

7 CONTRACTOR OR COMPANY MAKING TEST MECHANIC(S) NAME: TRIANGLE INC OF SACRAMENTO

8 IS A TANK TEST TO BE MADE WITH THIS LINE TEST?  YES  NO

9 MAKE AND TYPE OF PUMP OR DISPENSERS: RED JACKET

10 WEATHER \_\_\_\_\_ TEMPERATURE IN TANKS \_\_\_\_\_ °F \_\_\_\_\_ °C  
COVER OVER LINES: CONCRETE & B.T. APPROXIMATE BURIAL DEPTH: \_\_\_\_\_  
Concrete, Black Top, etc.

11 IDENTIFY EACH LINE AS TESTED	12 TIME (MILITARY)	13 LOG OF TEST PROCEDURES, AMBIENT TEMPERATURE, WEATHER, ETC.	14 PRESSURE		15 VOLUME		16 TEST RESULTS	
			psi OR kPa		READING			NET CHANGE
			BEFORE	AFTER	BEFORE	AFTER		
MID		CLOSE SAFETY VALVES & INSTALL ISOLATION PLUG						
GRADE	1139	BLEED BACK	50	0	.0250	.0690	+0440	
	1140	START TEST		50	.0250			
	1155		50	50	.0250	.0250	+0000	
	1210		50	50	.0250	.0250	+0000	
	1225		50	50	.0250	.0250	+0000	
	1240		50	50	.0250	.0250	+0000	
	1241	BLEED BACK	50	0	.0250	.0700	+0450	

+0000  
LINE TIGHT

Sup		CLOSE SAFETY	VALUES	&	INSTALL	ISOLATION	PLUG
1348	BLEED BACK	50	0	,0300	,0760	+0460	
1350	START TEST		50	,0300			
1305		50	50	,0300	,0300	+0000	
1300		50	50	,0300	,0300	+0000	
1335		50	50	,0300	,0300	+0000	
1350		50	50	,0300	,0300	+0000	+0000
1351		50	0	,0300	,0750	+0450	LINE TIGHT

w/L		CLOSE SAFETY	VALUES	&	INSTALL	ISOLATION	PLUG
1004	BLEED BACK	50	0	,0240	,0690	+0450	
1005	START TEST		50	,0240			
1030		50	50	,0240	,0240	+0000	
1035		50	50	,0240	,0240	+0000	
1050		50	50	,0240	,0240	+0000	
1105		50	50	,0240	,0240	+0000	
1106	BLEED BACK	50	0	,0240	,0690	+0450	+0000 LINE TIGHT