

# Geological Technics Inc.

1172 Kansas Avenue  
Modesto, CA 95351  
209.522.4119  
209.522.4227 (fax)  
gti@gtienv.com

September 19, 2011

Project No.: 1262.2  
Project Name: Sullins (L St.)

**RECEIVED**

8:41 am, Sep 20, 2011  
Alameda County  
Environmental Health

Jerry Wickham  
Hazardous Materials Specialist  
Alameda County Environmental Health Services  
1131 Harbor Bay Parkway, Suite 250  
Alameda, CA 94502-6577

RE: Arrow Rentals Service  
187 North L Street  
Livermore, CA 94550

Dear Mr. Wickham:

In response to your correspondence dated March 10<sup>th</sup>, 2011, GTI prepared a detailed project schedule (dated 5/19/11) for the implementation of the Corrective Action Plan. As requested, the schedule included detailed steps required to complete planning, permitting, subcontracting, construction and testing of the remediation system. In a correspondence dated July 27<sup>th</sup>, 2011, GTI requested an extension for the start-up of the remediation system and the subsequent Remediation System Start-up Report, which was approved by the ACEH in an August 2<sup>nd</sup>, 2011 email.

The project propane supplier, Amerigas, is in the process of obtaining permits from the City of Livermore and meeting the concerns of the City of Livermore Fire Department in regards to the the propane tank and piping installation. This delay has impacted the proposed project installation schedule, and a revised schedule is enclosed. The remediation equipment is all on site and assembled, but start up procedures and testing has not been able to be completed.

On behalf of Mrs. Rita Sullins, we respectfully request an extension of the remediation system start-up date from September 30<sup>th</sup>, 2011 (per your August 2<sup>nd</sup>, 2011 correspondence) to November 15<sup>th</sup>, 2011. Based on the revised schedule, a Remediation System Start-Up Report would be prepared and submitted by December 31<sup>st</sup>, 2011. A revised detailed project schedule has been included.

Please contact me at (209) 522-4119 should you have any questions or need more information.

Thank you,

Raynold Kablanow II, Ph.D.

cc. Tony & Rita Sullins  
Chris Davidson – City of Livermore



## PROPOSED SCHEDULE

### Remedial Action Plan Implementation

#### Arrow Rentals Services

187 North L St.

Livermore, CA

Project No. 1262.2

July 27, 2011

Revised September 19, 2011

Task	Task to be Completed by (Date)
Second Quarter Semi-Annual Groundwater Monitoring Event (baseline conditions, pre system start-up)	April 7 <sup>th</sup> & 8 <sup>th</sup> (completed)
Project Planning & permitting: Sewer Discharge Permitting Air District Permitting	In progress, pending final inspection In progress, pending final inspection
Installation of piping to wells	May 13 (completed)
SVE Unit delivered to the site	May 31 (completed)
Air Stripper delivered to site	May 31 (completed)
Final connection of equipment to piping	June 10 (completed)
Final connection to sewer discharge	June 10 (completed)
Electrical Service (PG&E)	May 12 (completed)
Propane Service & Permitting (Amerigas Propane)	September 30 (or sooner if possible)
Startup Procedures & Testing	October 21 (or sooner if possible)
Sewer Discharge Inspection	November 4
Air District Inspection	November 4
System Start Up	November 15
Fourth Quarter Semi-Annual Groundwater Monitoring Event	October 10
Monthly Remedial System Monitoring	December 13
Remediation System Start Up Report	December 31
Monthly Remedial System Monitoring Event	January 15, 2012
Monthly Remedial System Monitoring Event	February 15, 2012