

Data Chart for Tank System Tightness Test

PLEASE PRINT

<p>1. OWNER <input checked="" type="checkbox"/> Property <input type="checkbox"/> Tank(s)</p>	<p><u>Ingersoll Rowd</u> <u>941 Marina Blvd</u> <u>San Leandro</u></p> <p>Name Address Representative Telephone</p>																					
<p>2. OPERATOR</p>	<p><u>Sam B</u></p> <p>Name Address Telephone</p>																					
<p>3. REASON FOR TEST (Explain Fully)</p>	<p><u>State Requirement</u></p>																					
<p>4. WHO REQUESTED TEST AND WHEN</p>	<p><u>John Mooney</u> <u>Ingersoll Rowd</u> <u>3/23/89</u></p> <p>Name Title Company or Affiliation Date</p>																					
<p>5. TANK INVOLVED</p> <p>Use additional lines for manifolded tanks</p>	Identify by Direction	Capacity	Brand/Supplier	Grade	Approx. Age	Steel/Fiberglass																
	<u>North</u>	<u>500</u>		<u>waste oil</u>	<u>20yr</u>	<u>Steel</u>																
<p>6. INSTALLATION DATA</p>	Location	Cover	Fills	Vents	Siphones	Pumps																
	<u>North end of building</u>	<u>Concrete</u>	<u>2" / 2"</u>	<u>2"</u>	<u>X</u>	<u>X</u>																
	<small>North inside driveway, Rear of station, etc</small>	<small>Concrete, Black Top, Earth, etc</small>	<small>Size, Titefill make, Drop tubes, Remote Fills</small>	<small>Size, Manifolded</small>	<small>Which tanks?</small>	<small>Suction, Remote, Make if known</small>																
<p>7. UNDERGROUND WATER</p>	<p>Depth to the Water table <u>No well</u></p> <p style="text-align: right;">Is the water over the tank? <input type="checkbox"/> Yes <input type="checkbox"/> No</p>																					
<p>8. FILL-UP ARRANGEMENTS</p>	<p>Tanks to be filled _____ hr _____ Date Arranged by _____</p> <p>Extra product to "top off" and run tank tester How and who to provide? Consider NO Lead</p> <p>Terminal or other contact for notice or inquiry _____ Company _____ Name _____ Telephone _____</p>																					
<p>9. CONTRACTOR, MECHANICS, any other contractor involved</p>	<p><u>Paradiso Construction Co.</u></p> <p><u>Dave Mandiele</u></p>																					
<p>10. OTHER INFORMATION OR REMARKS</p>	<p><u>Test entire system.</u></p> <p><small>Additional information on any items above Officials or others to be advised when testing is in progress or completed. Visitors or observers present during test, etc</small></p>																					
<p>11. TEST RESULTS</p>	<p style="text-align: center;">Tests were made on the above tank systems in accordance with test procedures prescribed for as detailed on attached test charts with results as follows:</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;">Tank Identification</th> <th style="width: 15%;">Tight</th> <th style="width: 30%;">Leakage Indicated</th> <th style="width: 25%;">Date Tested</th> </tr> </thead> <tbody> <tr> <td><u>North w/o</u></td> <td><u>YES</u></td> <td><u>~.003 (MPH)</u></td> <td><u>3/23/89</u></td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>						Tank Identification	Tight	Leakage Indicated	Date Tested	<u>North w/o</u>	<u>YES</u>	<u>~.003 (MPH)</u>	<u>3/23/89</u>								
Tank Identification	Tight	Leakage Indicated	Date Tested																			
<u>North w/o</u>	<u>YES</u>	<u>~.003 (MPH)</u>	<u>3/23/89</u>																			
<p>12. SENSOR CERTIFICATION</p> <p><u>3/23/89</u> Date</p> <p><u>623</u> Serial No of Thermal Sensor</p>	<p>13. This is to certify that these tank systems were tested on the date(s) shown. Those indicated as "Tight" meet the criteria established by the National Fire Protection Association Pamphlet 328.</p> <p style="text-align: center;"><small>Technicians</small></p> <p><u>Dave Mandiele</u></p> <p style="text-align: center;">Paradiso Construction Co.</p> <p style="text-align: center;"><small>Testing Contractor or Company</small> By <u>Dave Mandiele</u> Signature</p> <p><u>9220 "G" Street, Oakland, CA 94603</u> Address</p> <p>2. _____</p> <p>Certification # _____</p>																					

15. TANK TO TEST
North
 Identity by position
Waste Oil
 Brand and Grade

15a. BRIEF DIAGRAM OF TANK FIELD

16. CAPACITY
 Nominal Capacity 500 Gallons
 By most accurate capacity chart available 500 Gallons
 From
 Station Chart
 Tank Manufacturer's Chart
 Company Engineering Data
 Charts supplied with
 Other

17. FILL-UP FOR TEST
 Stick Water Bottom before Fill-up 0 to 1/8" in
0 Gallons
48 Tank Diameter in
 Inventory _____ Gallons
 Total Gallons ea Reading 500

18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK
 Water in tank Line(s) being tested with LVLLT
 High water table in tank excavation

See manual sections applicable Check below and record procedure in log (27)
 Use maximum allowable test pressure for all tests
 Four pound rule does not apply to doublewalled tanks
 Complete section below
 1. Is four pound rule required? Yes No
 2. Height to 12" mark from bottom of tank 173 in
 3. Pressure at bottom of tank 55533 PSI
 4. Pressure at top of tank 4,0125 PSI

19. TANK MEASUREMENTS FOR TSTT ASSEMBLY
 Bottom of tank to grade* 84 in
 Add 30" for "T" probe assy 30 in
 Total tubing to assemble - approximate 120 in


20. EXTENSION HOSE SETTING
 Tank top to grade* 36 in
 Extend hose on suction tube 6" or more below tank top 10 in
 *If Fill pipe extends above grade, use top of fill

22. Thermal-Sensor reading after circulation 12223 digits
59160 °F
 Between
 23. Digits per °F in range of expected change 320 digits

COEFFICIENT OF EXPANSION (Complete after circulation)
 24a. Corrected A.P.I. Gravity
 Observed A.P.I. Gravity _____
 Hydrometer employed _____ H
 Observed Sample Temperature _____ °F
 Corrected A.P.I. Gravity @ 60°F, From Table A _____
 Coefficient of Expansion for Involved Product From Table B _____
 Transfer COE to Line 25b.

21. VAPOR RECOVERY SYSTEM Stage I Stage II
 24b. COEFFICIENT OF EXPANSION RECIPROCAL METHOD
 Type of Product Diesel
 Hydrometer Employed 4 H
 Temperature in Tank After Circulation 59.4 °F
 Temperature of Sample 61.0 °F
 Difference (+/-) +1.6 °F
 Observed A.P.I. Gravity 32.7
 Reciprocal 2206 Page # 36
515 2206 = 233454215
 Total quantity in full tank (16 or 17) Reciprocal Volume change in this tank per °F
 Transfer to Line 26a.

24c. FOR TESTING WITH WATER see Table C & D
 Water Temperature after Circulation Table C _____ °F
 Coefficient of Water Table D _____
 Added Surfactant? Yes No Transfer COE to Line 25b



The above calculations are to be used for dry soil conditions to establish a positive pressure advantage, or when using the four pound rule to compensate for the presence of subsurface water in the tank area.
 Refer to N.F.P.A. 30, Sections 2-3.2.4 and 2-7.2 and the tank manufacturer regarding allowable system test pressures.

25. (a) _____ x (b) _____ = (c) _____ gallons
 Total quantity in full tank (16 or 17) Coefficient of expansion for involved product Volume change in this tank per °F
 26. (a) 233454215 - 320 = .000729544 This is test factor (a)
 Volume change per °F (25 or 24b) Digits per °F in test Range (23) Volume change per digit Compute to 4 decimal places

0715	ARRIVED AND SITS												
0915	Begin Circulation												
0845	1st Sensor Reading												
0900	Begin High Test	1	42.2	42	.070	.080	+0.010	12244	+21	+0.015	-0.005		
0915		2	42.0	42	.080	.080	±0.000	12278	+34	+0.024	-0.024		
0930		3	42.0	42	.080	.080	±0.000	307	+29	+0.020	-0.020		
0945		4	42.0	42	.080	.080	±0.000	338	+31	+0.022	-0.022		
	Drop To Low												
1000	1st Sensor Reading	5	12.5	12	.030	.030	+0.030	372	+34	+0.024	+0.006		
1015	2nd Sensor Reading	6	12.4	12	.030	.050	+0.020	404	+32	+0.022	-0.022		
1020	Begin Low Test	7	12.2	12	.050	.060	+0.010	422	+18	+0.013	-0.003	-0.003	
1025		8	12.2	12	.060	.070	+0.010	434	+12	+0.008	+0.002	-0.001	
1030		9	12.2	12	.070	.080	+0.010	448	+14	+0.010	±0.000	-0.001	
1035		10	12.2	12	.080	.090	+0.010	463	+15	+0.010	±0.000	-0.001	
1040		11	12.2	12	.090	.095	+0.005	475	+12	+0.008	-0.003	-0.004	
1045		12	12.2	12	.095	.105	+0.010	486	+11	+0.008	+0.002	-0.002	
1050		13	12.2	12	.105	.115	+0.010	499	+13	+0.009	+0.001	-0.001	
1055		14	12.2	12	.115	.120	+0.005	511	+12	+0.008	-0.003	-0.004	
1100		15	12.2	12	.120	.130	+0.010	525	+14	+0.010	±0.000	-0.004	

A = .0007

12223

**P-T Tank Test Data Chart
Additional Info**

Net Volume Change at Conclusion of Precision Test _____ gph
 Signature of Tester _____
 Date _____

- 2 Statement:
- Tank and product handling system has been tested tight according to the Precision Test Criteria as established by N.F.P.A. publication 329. This is not intended to indicate permission of a leak.
- OR
- Tank and product handling system has failed the tank tightness test according to the Precision Test Criteria as established by N.F.P.A. publication 329

It is the responsibility of the owner and/or operator of this system to immediately advise state and local authorities of any implied hazard and the possibility of any reportable pollution to the environment as a result of the indicated failure of this system. Heath Consultants Incorporated does not assume any responsibility or liability for any loss of product to the environment.

Tank Owner/Operator _____
 Date _____

							R = .0007					
1100	Low Test Cons. Interval	15	12.2	12	.120	.130	+0.010	525	+14	+0.010	+0.000	-0.004
1105		16	12.2	12	.130	.140	+0.010	536	+11	+0.008	+0.002	-0.002
1110		17	12.2	12	.140	.150	+0.010	549	+13	+0.009	+0.001	-0.001
1115		18	12.2	12	.150	.155	+0.005	561	+12	+0.008	-0.003	-0.004
1120		19	12.2	12	.155	.165	+0.010	572	+11	+0.008	+0.002	-0.002
1125		20	12.2	12	.165	.175	+0.010	585	+13	+0.009	+0.001	-0.001
1130		21	12.2	12	.175	.180	+0.005	597	+12	+0.008	-0.003	-0.004
1135		22	12.2	12	.180	.190	+0.010	611	+14	+0.010	+0.000	-0.004
1140		23	12.2	12	.190	.200	+0.010	625	+14	+0.010	+0.000	-0.004
1145		24	12.2	12	.200	.205	+0.005	637	+12	+0.008	-0.003	-0.007
1150		25	12.2	12	.205	.215	+0.010	648	+11	+0.008	+0.002	-0.005
1155		26	12.2	12	.215	.220	+0.005	659	+11	+0.008	-0.003	-0.008
1200		27	12.2	12	.220	.230	+0.010	671	+12	+0.008	+0.002	-0.006
1205		28	12.2	12	.230	.240	+0.010	684	+13	+0.009	+0.001	-0.005
1210		29	12.2	12	.240	.245	+0.005	696	+12	+0.008	-0.003	-0.008
1215		30	12.2	12	.245	.255	+0.010	707	+11	+0.008	+0.002	-0.006
											÷	<u>2</u>
												-0.003

**P-T Tank Test Data Chart
Additional Info**

Net Volume Change at Conclusion of Precision Test -1.003 gph

Signature of Tester Don D.C. Miller

Date 3/23/89

2. Statement:

Tank and product handling system has been tested tight according to the Precision Test Criteria as established by N.F.P.A. publication 329. This is not intended to indicate permission of a leak.

OR

Tank and product handling system has failed the tank tightness test according to the Precision Test Criteria as established by N.F.P.A. publication 329.

It is the responsibility of the owner and/or operator of this system to immediately advise state and local authorities of any implied hazard and the possibility of any reportable pollution to the environment as a result of the indicated failure of this system. Heath Consultants Incorporated does not assume any responsibility or liability for any loss of product to the environment.

Tank Owner/Operator _____

Date _____