



CROWLEY MARINE SERVICES, INC.

ALCO
ALZMA
94 APR 25 PM 4: 25

April 20, 1994

Mr. Paul Smith
Hazardous Materials Specialist
Hazardous Material Division
Department of Environmental Health
Alameda County Health Care Service Agency
80 Swan Way, Room 200
Oakland, California 94621

Reference: **Schedule for the Site Investigation at the former Pacific Dry Dock and Repair Company Yard II Facility, Oakland, California**

Dear Mr. Smith:

Enclosed for your review is the proposed schedule for the site investigation at the above referenced property at 321 Embarcadero. I apologize for the delay in the implementation of this site investigation. Now that Crowley Marine Services and the Port of Oakland have signed an environmental agreement I believe that the investigation and characterization of the site should proceed in a more timely manner.

Please contact me at (206) 443-8042 with any questions or comments that you may have regarding this matter.

Sincerely,

R. Stephen Wilson
Manager, Environmental Compliance

cc: 9209.1
Dan Schoenholtz
Beth Hamilton
Michael Holly

Pacific Dry Dock, Yard 2

Row #	Task Name	Duration	Start	End	1994				
					Apr	May	Jun	Jul	Aug
1	PROJECT KICK-OFF MEETING	1.00 d	Apr/14/94	Apr/14/94					
2	OBTAIN PERMITS	10.00 d	Apr/15/94	Apr/28/94	▨				
3	SUB-CONTRACTOR PROCUREMENT	5.00 d	Apr/15/94	Apr/21/94	▩				
4	Write S.O.W.s	2.00 d	Apr/15/94	Apr/18/94	▩				
5	Issue P.O.s	3.00 d	Apr/19/94	Apr/21/94	▩				
6	SITE CLEARANCE	2.00 d	Apr/22/94	Apr/25/94	▩				
7	Site Walk	1.00 d	Apr/22/94	Apr/22/94					
8	Utility Survey	1.00 d	Apr/25/94	Apr/25/94					
9	CONDUCT SOIL BORINGS	12.00 d	Apr/29/94	May/16/94		▩			
10	Contractor Delay	10.00 d	Apr/29/94	May/12/94		▨			
11	Conduct borings	2.00 d	May/13/94	May/16/94		▩			
12	LAB ANALYSIS OF SOIL SAMPLES	14.00 d	May/17/94	Jun/06/94			▨		
13	WELL INSTALLATION	10.00 d	Jun/07/94	Jun/20/94			▩		
14	Install Wells	2.00 d	Jun/07/94	Jun/08/94					
15	Survey Wells	1.00 d	Jun/09/94	Jun/09/94					
16	Waiting Period	3.00 d	Jun/09/94	Jun/13/94			▩		
17	Develop Wells	1.00 d	Jun/14/94	Jun/14/94					
18	Waiting Period	3.00 d	Jun/15/94	Jun/17/94			▩		
19	Sample Wells	1.00 d	Jun/20/94	Jun/20/94					
20	LAB ANALYSIS OF GW SAMPLES	14.00 d	Jun/21/94	Jul/11/94				▨	
21	REPORTING	35.00 d	Jul/12/94	Aug/29/94					▩
22	Develop Draft Report	20.00 d	Jul/12/94	Aug/08/94					▨
23	Client Review	5.00 d	Aug/09/94	Aug/15/94					▩
24	Develop Final Report	10.00 d	Aug/16/94	Aug/29/94					▨
25	Submit Final Report	0.00 d	Aug/29/94	Aug/29/94					△