

Data Chart for Tank System Tightness Test

PLEASE PRINT

<p>1. OWNER <input checked="" type="checkbox"/> Property <input checked="" type="checkbox"/> Tank(s)</p>	<p>ALAMEDA CELLARS 901 LINCOLN AVE. ALAMEDA 94501 RICK ZURAS (415) 865-32</p> <p>Name Address Representative Telephone</p> <p>SAME AS ABOVE</p> <p>Name Address Representative Telephone</p>																					
<p>2. OPERATOR</p>	<p>SAME AS ABOVE</p> <p>Name Address Telephone</p>																					
<p>3. REASON FOR TEST (Explain Fully)</p>	<p>OWNER SATISFACTION</p>																					
<p>4. WHO REQUESTED TEST AND WHEN</p>	<p>RICK ZURAS 8-16-88</p> <p>Name Title Company or Affiliation Date</p> <p>Address Telephone</p>																					
<p>5. TANK INVOLVED</p> <p>Use additional lines for manifolded tanks</p>	Identify by Direction	Capacity	Brand/Supplier	Grade	Approx Age	Steel/Fiberglass																
	SOUTH WEST	10126	ACE	SUPREME U.C.	10 YRS.	STEEL																
<p>6. INSTALLATION DATA</p>	Location	Cover	Fills	Vents	Siphones	Pumps																
	SOUTH SIDE FRONT OF BUILDING	CONCRETE	4" W/DROP TUBES	2"	NONE	OLD TANKS; SUB PUMP																
	North inside driveway, Rear of station, etc.	Concrete, Black Top, Earth, etc	Size, Titefill make, Drop tubes, Remote Fills	Size, Manifolded	Which tanks?	Suction, Remote, Make if known																
<p>7. UNDERGROUND WATER</p>	<p>Depth to the Water table <u>0</u> Is the water over the tank? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p>																					
<p>8. FILL-UP ARRANGEMENTS</p>	<p>Tanks to be filled _____ hr. _____ Date Arranged by _____ Name Telephone</p> <p>Extra product to "top off" and run tank tester How and who to provide? Consider NO Lead.</p> <p>Terminal or other contact for notice or inquiry _____ Company Name Telephone</p>																					
<p>9. CONTRACTOR, MECHANICS, any other contractor involved</p>	<p>BAY COUNTIES SERVICE STATION MAINTENANCE</p>																					
<p>10. OTHER INFORMATION OR REMARKS</p>	<p>Additional information on any items above. Officials or others to be advised when testing is in progress or completed. Visitors or observers present during test, etc.</p>																					
<p>11. TEST RESULTS</p>	<p>Tests were made on the above tank systems in accordance with test procedures prescribed for as detailed on attached test charts with results as follows:</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Tank Identification</th> <th>Tight</th> <th>Leakage Indicated</th> <th>Date Tested</th> </tr> </thead> <tbody> <tr> <td>SUPER</td> <td></td> <td></td> <td></td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>						Tank Identification	Tight	Leakage Indicated	Date Tested	SUPER											
Tank Identification	Tight	Leakage Indicated	Date Tested																			
SUPER																						
<p>12. SENSOR CERTIFICATION</p> <p>9-23-88 Date</p> <p>1679 Serial No. of Thermal Sensor</p>	<p>13. This is to certify that these tank systems were tested on the date(s) shown. Those indicated as "Tight" meet the criteria established by National Fire Protection Association Pamphlet 329.</p> <p>Technicians</p> <p>1. ROBERT RIVERA <u>Robert Rivera</u> BAY COUNTIES SERV. STA. MAINT. Testing Contractor or Company. By. Signature</p> <p>Certification # <u>414813131</u> <u>1096 YERBA BUENA AVE. EMERYVILLE CA</u> Address</p> <p>2. _____</p> <p>Certification # _____</p>																					

15. TANK TO TEST

Identity by position

SUPREME UNLEADED
Brand and Grade

15a. BRIEF DIAGRAM OF TANK FIELD

REGULAR SUPREME

WELDED

STORE

16. CAPACITY

Nominal Capacity 10000 Gallons

By most accurate capacity chart available 10126 Gallons

From

- Station Chart
- Tank Manufacturer's Chart
- Company Engineering Data
- Charts supplied with
- Other

17. FILL-UP FOR TEST

Stick Water Bottom before Fill-up _____ to $\frac{1}{4}$ " in _____ Gallons

95 in Tank Diameter

Inventory

Gallons Total Gallons ea Reading

10126

TOP OFF 15

H₂O 0

10141

Transfer total to line 25a

18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK

Water in tank Line(s) being tested with LVLTT

High water table in tank excavation

See manual sections applicable Check below and record procedure in log (27)

Use maximum allowable test pressure for all tests. Four pound rule does not apply to doublewalled tanks

Complete section below

1 Is four pound rule required? Yes No

2 Height to 12" mark from bottom of tank _____ in.

3 Pressure at bottom of tank _____ P.S.I.


4 Pressure at top of tank _____ P.S.I.

Depth of burial _____ in

Tank dia 95 in

Water table _____ in

NOTES:



The above calculations are to be used for dry soil conditions to establish a positive pressure advantage, or when using the four pound rule to compensate for the presence of subsurface water in the tank area

Refer to N.F.P.A. 30, Sections 2-3.2.4 and 2-7.2 and the tank manufacturer regarding allowable system test pressures.

19. TANK MEASUREMENTS FOR TSTT ASSEMBLY

Bottom of tank to grade* 131 in.
Add 30" for "T" probe assy..... 30 in.
Total tubing to assemble — approximate 161 in.

20. EXTENSION HOSE SETTING

Tank top to grade* in.
Extend hose on suction tube 6" or more below tank top in.

*If fill pipe extends above grade, use top of fill

22. Thermal-Sensor reading after circulation 16578 digits
72/73 °F
Between

23. Digits per °F in range of expected change 323 digits

COEFFICIENT OF EXPANSION (Complete after circulation)

24a. Corrected A.P.I. Gravity 59.2
Observed A.P.I. Gravity
Hydrometer employed 6 H
Observed Sample Temperature 77 °F
Corrected A.P.I. Gravity @ 60°F. From Table A 57.1

Coefficient of Expansion for Involved Product From Table B00059301

Transfer COE to Line 25b.

21. VAPOR RECOVERY SYSTEM Stage I Stage II

24b. COEFFICIENT OF EXPANSION RECIPROCAL METHOD

Type of Product
Hydrometer Employed H
Temperature in Tank After Circulation °F
Temperature of Sample °F
Difference (+/-) °F
Observed A.P.I. Gravity
Reciprocal Page #

Total quantity in full tank (16 or 17) Reciprocal Volume change in this tank per °F, Transfer to Line 25a.

24c. FOR TESTING WITH WATER see Table C & D

Water Temperature after Circulation Table C °F

Coefficient of Water Table D,
Added Surfactant? Yes No Transfer COE to Line 25b

25. (a) 10141 × (b) .00059301 = (c) 6.0137144 gallons

Total quantity in full tank (16 or 17) Coefficient of expansion for involved product Volume change in this tank per °F

26. (a) 6.0137144 + 323 = .0186183 This is test factor (a) .0186

Volume change per °F (25 or 24b) Digits per °F in test Range (23) Volume change per digit Compute to 4 decimal places.

27. Sensor Calibration _____ / _____		30. HYDROSTATIC PRESSURE CONTROL		31. VOLUME MEASUREMENTS (V) RECORD TO .001 GAL			34. TEMPERATURE COMPENSATION USE FACTOR (a)			38. NET VOLUME CHANGING EACH READING	39. ACCUMULATED CHANGE	
LOG OF TEST PROCEDURES												
28. DATE TIME (24 hr.)	Record details of setting up and running test (Use full length of line if needed)	29. Reading No	30. Standpipe Level in Inches		32. Product in Graduate		33. Product Replaced (-) Product Recovered (+)	35. Thermal Sensor Reading	36. Change Higher + Lower - (c)	37. Computation (c) x (a) = Expansion + Contraction -	Temperature Adjustment Volume Minus Expansion (+) or Contraction (-) #33(V) - #37(T)	At low level compute Change per Hour (NFPA criteria)
			Beginning of Reading	Level to which Restored	Before Reading	After Reading						
0900	ARRIVED AT TEST LOCATION ; SET UP EQUIPMENT ; BLEED AIR FROM LINES											
1030	PUMP PRIMED AND RUNNING									[FACTOR A = .0186]		
1210	REMOVED API SAMPLE								16			
1215	FIRST SENSOR READING	1		42					578			
1230	START HIGH LEVEL TEST	2	42.7	42	.510	.550	+ .040	583	+5	+ .093	-.053	
1245	HIGH LEVEL TEST CONTINUE	3	42.7	42	.550	.590	+ .040	589	+6	+ .112	-.072	
1300	" " " "	4	42.6	42	.590	.620	+ .030	594	+5	+ .093	-.063	
1315	" " " "	5	42.6	42	.620	.655	+ .035	599	+5	+ .093	-.058	
1330	" " " "	6	42.6	42	.655	.695	+ .040	607	+8	+ .149	-.109	
1345	" " " "	7	42.5	42	.695	.725	+ .030	611	+4	+ .074	-.044	
1400	" " " "	8	42.5	42	.725	.760	+ .035	616	+5	+ .093	-.058	
1401	DROPPED TO LOW LEVEL TEST			12					616			
1415	START LOW LEVEL TEST	1	13.0	12	.465	.525	+ .060	620	+4	+ .074	-.014	
1430	LOW LEVEL TEST CONTINUE	2	13.1	12	.525	.590	+ .065	626	+6	+ .112	-.047	-.061
1445	" " " "	3	12.9	12	.590	.650	+ .060	632	+6	+ .112	-.052	-.113
1500	" " " "	4	13.1	12	.650	.720	+ .070	639	+7	+ .131	-.061	-.174
1515	" " " "	5	12.8	12	.720	.770	+ .050	642	+3	+ .056	-.006	-.180
1530	" " " "	6	12.8	12	.770	.820	+ .050	646	+4	+ .075	-.025	-.205
1545	" " " "	7	13.0	12	.820	.880	+ .060	653	+7	+ .131	-.071	-.276
1600		8	12.9	12	.880	.930	+ .050	657	+4	+ .075	-.025	-.301
										644 = CRITERIA OF ±.050	-.127 GALLON/HOUR	
										The criteria of ±.050 gallon/hour is a mathematical calculation based on actual liquid		

Factor .0186

