



TESTING AND TECHNOLOGY
 1027 Alabama St. • P.O. Box 4570 • Suite 104
 Vallejo, CA 94590 • (707) 648-5014
 San Francisco Office • (415) 753-4464

*File
 please*

March 21, 1988

Wayne Ross
 WILKINSON FORK LIFT
 1025 Eastshore Highway
 Albany, CA 94710

Dear Wayne:

I would like to take this opportunity to thank you for allowing TAT to be of service to you.

Enclosed are the results of the underground storage tank tests performed on March 17, 1988 at 1025 Eastshore Hwy. in Albany. As you already know all three tanks tested tight, and the results were well within the guidelines set forth by State regulations.

I have sent a copy of this report on to Liz Rose of the Alameda Public Health Department for your convenience.

If you have any further questions regarding this matter, please feel free to call me at, (415) 472-0375.

Sincerely,

Susan Lee

Susan T. Lee
 Office Manager

STL/lob
 Enclosures

CC: Liz Rose, Alameda County Public Health Department.
 Jerry Wilkinson, Wilkinson Int. & Development.
 Pete Timmerman, Bay Area Tank Testing.

RECEIVED
 MAR 23 1988
 1025 EASTSHORE HWY
 ALBANY, CA 94710

TESTING AND TECHNOLOGY
 1377 9th Avenue
 San Francisco, CA 94122
 (415) 753-4464

INVOICE # 2234 TEST DATE 3/17/88

COMPANY NAME WILKINSON FORK LIFT PHONE # (415) 527-1780

MAIL ADDRESS 1025 EASTSHORE HIGHWAY, ALBANY, CA 94710

TANK ADDRESS SAME

CONTACT NAME WAYNE ROSS PHONE # SAME

SUB CONTRACT THRU PETE TIMMERMAN: BAY AREA TANK TESTING PHONE # (415) 932-4393
 2051 N. MAIN ST, WALNUT CREEK, CA

PROPERTY OWNER JERRY WILKINSON

MAILING ADDRESS 2664 MAPLEWOOD LN., SANTA CLARA, CA 95051 PHONE # (408)296-5386

TANK INFORMATION

TANK #	FOUR	FIVE	SIX
PRODUCT	10 W-OIL	30 W-OIL	WASTE OIL
CAPACITY	550	550	1,000
CONSTRUCTION	STEEL	STEEL	STEEL
DIAMETER	44"	45"	45"
FILL PIPE	39"	38"	38"
TANK BOTTOM DEPTH	85	85	83
PUMP TYPE	SUCTION	SUCTION	SUCTION
VAPOR RECOVERY	NONE	NONE	NONE
TANK WATER	0	0	0

TEST INFORMATION

TEST EQUIPMENT	HORNER	HORNER	HORNER
FULL SYST/TANK ONLY	FULL/SYSTEM	FULL/SYSTEM	FULL/SYSTEM
DATE/TIME FILLED	3/16/88	3/16/88	3/16/88
GALLONS TO TOP OFF	UNKNOWN	UNKNOWN	UNKNOWN
GROUND WATER DEPTH	6' (+/-)	6' (+/-)	6' (+/-)
TANK BTM PRESSURE	3.95 PSI	3.95 PSI	3.89 PSI

RESULTS

PASS - FAIL	PASS	PASS	PASS
LOSS RATE	-.0176	-.0219	+.0114

COMMENTS

TEST REPORT HORNER 'EZY CHEK' LEAK DETECTOR

COMPANY JERRY WILINSON CORP. DATE 3/17/88 INVOICE 2234 TANK # 4
 PRODUCT 10W-OIL CAPACITY 550 MEASURED API 30 TEMPERATURE 59
 ADJUSTED API 30.1 COEF OF EXPANSION .00044451 TEMP SHIFT FACTOR .2445
 CALIBRATING ROD .05 DIVIDED BY # LINES 30 = CHART CALIB FACTOR .00166
 OTHER 10 GALLONS ADDED AT 08:45 TO OVERFILL TANK FOR TEST

TIME	TEST HEIGHT	CHART # 'S	GAIN LOSS	CHART FACTR	LEVEL RESLT	TEMP STRT	TEMP END	GAIN LOSS	TEMP FACTR	TEMP RESULT	15 MIN RESULT IN GAL	HOURLY RESULT GAL/HR
10:45	+51"	15 7	-8	.0017	-.0136	.072	.064	-.008	.2445	-.0020	-.0116	
11:00	+51"	89 85	-4		-.0068	.064	.095	+.031		+.0076	-.0144	
11:15	+51"	85 80	-5		-.0085	.095	.115	+.020		+.0049	-.0134	
11:30	+51"	53 49	-4		-.0068	.115	.135	+.020		+.0049	-.0117	
11:45	+51"	49 44	-5		-.0085	.135	.137	+.002		+.0005	-.0090	
12:00	+51"	44 39	-5		-.0085	.137	.133	-.004		-.0010	-.0075	-.0416
12:15	+51"	39 36	-3		-.0051	.133	.127	-.006		-.0015	-.0036	-.0318
12:30	+51"	36 34	-2		-.0034	.127	.120	-.007		-.0017	-.0017	-.0218
12:45	+51"	34 30	-4		-.0068	.120	.112	-.008		-.0020	-.0048	-.0175

RESULTS CERTIFIED TIGHT YES AT TEST HEIGHT OF +51" LOSS RATE (GPH) -.0176 (+/-)

TESTED BY



JACK A. WURTS

COMMENTS

THE DATA FOR THIS TEST MEETS NFPA 329 STANDARDS. THE EQUIPMENT USED TO GENERATE THIS DATA IS ABLE TO DETECT A PRODUCT LOSS AT THE RATE OF 0.05 GALLONS PER HOUR. THIS IS NOT TO BE CONSTRUED AS AN ALLOWABLE LEAK RATE, BUT RATHER AS AN ACCURACY TOLERANCE OF THE TESTING EQUIPMENT WHICH ALLOWS FOR THE MANY VARIABLES INVOLVED. TAT GUARANTEES ONLY THAT THE DATA FOR THIS REPORT MEETS NFPA CRITERIA ON THE DAY OF THIS TEST, TAT MAKES NO WARRANTY OF TANK AND/OR LINE FITNESS NOR DO WE ASSUME RESPONSIBILITY FOR ANY LEAKAGE WHICH MAY HAVE OCCURRED AS A RESULT OF THIS TEST.

TESTING AND TECHNOLOGY

TEST REPORT HORNER 'EZY CHEK' LEAK DETECTOR

COMPANY JERRY WILKISON CORP. DATE 3/17/88 INVOICE 2234 TANK # 5
 PRODUCT 30W-OIL CAPACITY 550 MEASURED API 29 TEMPERATURE 60
 ADJUSTED API 29.0 COEF OF EXPANSION .00044056 TEMP SHIFT FACTOR .2423
 CALIBRATING ROD .05 DIVIDED BY # LINES 31 = CHART CALIB FACTOR .0016
 OTHER 10 GALLONS ADDED AT 09:00 TO OVERFILL TANK FOR TEST

TIME	TEST HEIGHT	CHART # 'S	GAIN LOSS	CHART FACTR	LEVEL RESLT	TEMP STRT	TEMP END	GAIN LOSS	TEMP FACTR	TEMP RESULT	15 MIN RESULT IN GAL	BOURLY RESULT GAL/HR
10:45	+52"	37 20	-17	.0016	-.0272	.320	.320	0	.2423	0	-.0272	
11:00	+52"	75 67	-8		-.0128	.320	.318	-.002		-.0005	-.0123	
11:15	+52"	X X			X	.318	.316	-.002		-.0005	X	
11:30	+52"	48 41	-7		-.0112	.316	.312	-.004		-.0010	-.0102	
11:45	+52"	41 36	-5		-.0080	.312	.308	-.004		-.0010	-.0070	
12:00	+52"	36 32	-4		-.0064	.308	.304	-.004		-.0010	-.0054	
12:15	+52"	32 27	-5		-.0080	.304	.300	-.004		-.0010	-.0070	-.0296
12:30	+52"	27 23	-4		-.0064	.300	.297	-.003		-.0007	-.0057	-.0251
12:45	+52"	23 20	-3		-.0048	.297	.293	-.004		-.0010	-.0038	-.0219

RESULTS CERTIFIED TIGHT YES AT TEST HEIGHT OF +52" LOSS RATE (GPH) -.0219+(+/-)

TESTED BY 
 JACK A. WURTS

COMMENTS

THE DATA FOR THIS TEST MEETS NFPA 329 STANDARDS. THE EQUIPMENT USED TO GENERATE THIS DATA IS ABLE TO DETECT A PRODUCT LOSS AT THE RATE OF 0.05 GALLONS PER HOUR. THIS IS NOT TO BE CONSTRUED AS AN ALLOWABLE LEAK RATE, BUT RATHER AS AN ACCURACY TOLERANCE OF THE TESTING EQUIPMENT WHICH ALLOWS FOR THE MANY VARIABLES INVOLVED. TAT GUARANTEES ONLY THAT THE DATA FOR THIS REPORT MEETS NFPA CRITERIA ON THE DAY OF THIS TEST, TAT MAKES NO WARRANTY OF TANK AND/OR LINE FITNESS NOR DO WE ASSUME RESPONSIBILITY FOR ANY LEAKAGE WHICH MAY HAVE OCCURRED AS A RESULT OF THIS TEST.

TESTING AND TECHNOLOGY


TEST REPORT

HORNER 'EZY CHEK' LEAK DETECTOR

COMPANY JERRY WILKINSON CORP. DATE 3/17/88 INVOICE 2234 TANK # 6
 PRODUCT WASTE CAPACITY 1,000 MEASURED API 27.5 TEMPERATURE 62.5
 ADJUSTED API 27.3 COEF OF EXPANSION .0004350 TEMP SHIFT FACTOR .43450
 CALIBRATING ROD .05 DIVIDED BY # LINES 22 = CHART CALIB FACTOR .0023
 OTHER 9 GALLONS ADDED AT 13:00 TO OVERFILL TANK FOR TEST


TIME	TEST HEIGHT	CHART # 'S	GAIN LOSS	CHART FACTR	LEVEL RESLT	TEMP STRT	TEMP END	GAIN LOSS	TEMP FACTR	TEMP RESULT	15 MIN RESULT IN GAL	HOURLY RESULT GAL/HR
14:00	+47"	64 69	+5	.0023	+.0115	.223	.228	+0.005	.4345	+0.0022	+0.0093	
14:15	+47"	69 70	+1		+.0023	.228	.226	-0.002		-0.0009	+0.0031	
14:30	+47"	70 71	+1		+.0023	.226	.222	-0.004		-0.0017	+0.0040	
14:45	+47"	71 72	+1		+.0023	.222	.216	-0.004		-0.0017	+0.0040	+0.0204
15:00	+47"	72 73	+1		+.0023	.216	.211	-0.005		-0.0022	+0.0045	+0.0156
15:15	+47"	73 74	+1		+.0023	.211	.205	-0.006		-0.0026	+0.0049	+0.0174
15:30	+47"	74 74	0		0	.205	.199	-0.006		-0.0026	+0.0026	+0.0160
15:45	+47"	74 74	0		0	.199	.194	-0.005		-0.0022	+0.0022	+0.0142
16:00	+47"	74 74	0		0	.194	.190	-0.004		-0.0017	+0.0017	+0.0114

RESULTS CERTIFIED TIGHT YES AT TEST HEIGHT OF +47 LOSS RATE (GPH) +.0114 (+/-)

TESTED BY 
 JACK A. WURTS

COMMENTS

THE DATA FOR THIS TEST MEETS NFPA 329 STANDARDS. THE EQUIPMENT USED TO GENERATE THIS DATA IS ABLE TO DETECT A PRODUCT LOSS AT THE RATE OF 0.05 GALLONS PER HOUR. THIS IS NOT TO BE CONSTRUED AS AN ALLOWABLE LEAK RATE, BUT RATHER AS AN ACCURACY TOLERANCE OF THE TESTING EQUIPMENT WHICH ALLOWS FOR THE MANY VARIABLES INVOLVED. TAT GUARANTEES ONLY THAT THE DATA FOR THIS REPORT MEETS NFPA CRITERIA ON THE DAY OF THIS TEST, TAT MAKES NO WARRANTY OF TANK AND/OR LINE FITNESS NOR DO WE ASSUME RESPONSIBILITY FOR ANY LEAKAGE WHICH MAY HAVE OCCURRED AS A RESULT OF THIS TEST.



2

3

4

5

1

8

7

6

RECEIVED

APR 05 1988

ENVIRONMENTAL HEALTH

Data Chart for Tank System Tightness Test

petro title

TANK TESTER

RECEIVED
APR 13 1988

862-5511

file photo

PLEASE PRINT

1. OWNER Property Tank(s)

WILKINSON EQUIP 1025 EASTSHORE HWY BERKELEY 527-1780
 Name Address Representative Telephone
 WAYNE

2. OPERATOR
 SAME
 Name Address Telephone

3. REASON FOR TEST (Explain Fully)
 ANNUAL COMPLIANCE WITH CALIFORNIA UNDERGROUND TANK LAW

4. WHO REQUESTED TEST AND WHEN
 Name Title Company or Affiliation Date
 Address Telephone

5. WHO IS PAYING FOR THIS TEST?
 Company Agency or Individual Person Authorizing Title Telephone
 Billing Address City State Zip
 Attention of Order No. Other Instructions

6. TANK(S) INVOLVED	Identify by Direction	Capacity	Brand/Supplier	Grade	Approx. Age	Steel/Fiberglass
	EAST	8,000	ARCO	DIESEL	6-7 YRS	STEEL
	WEST	8,000	ARCO	REG	6-7 YRS	STEEL
	WEST #2	4,000	ARCO	U.L.	6-7 YRS	STEEL

7. INSTALLATION DATA

Location 	Cover CONCRETE Concrete, Black Top, Earth, etc.	Fills 4" Size, Titefill make, Drop tubes, Remote Fills	Vents 2" Size, Manifoldeed	Siphones NONE Which tanks?	Pumps SUCTION Suction, Remote, Make if known
--------------	-------------------------------------------------------	--------------------------------------------------------------	----------------------------------	----------------------------------	----------------------------------------------------

8. UNDERGROUND WATER
 Depth to the Water table 3 ft
 Is the water over the tank? Yes No

9. FILL-UP ARRANGEMENTS
 Tanks to be filled _____ hr. _____ Date Arranged by _____ Name Telephone
 Extra product to "top off" and run TSTT. How and who to provide? Consider NO Lead.
 Terminal or other contact for notice or inquiry _____ Company Name Telephone

10. CONTRACTOR, MECHANICS, any other contractor involved
 138 - 36 = 102" water → 3.6 psi due to ground water
 Reg: 7.6/.026 = 292" - 138 = 154" above grade to 12" mark
 Diesel: 7.6/.031 = 245" - 137 = 108" above grade to 12" mark

11. OTHER INFORMATION OR REMARKS
 Und: 119 - 36 = 83" water → 2.9 psi due to ground water
 6.9/.026 = 265 - 119 = 146" above grade to 12" mark.
 Additional information on any items above. Officials or others to be advised when testing is in progress or completed. Visitors or observers present during test etc.

12. TEST RESULTS

Tests were made on the above tank systems in accordance with test procedures prescribed for petro title as detailed on attached test charts with results as follows:

Tank Identification	Tight	Leakage Indicated	Date Tested
EAST	TIGHT	-.040 GPH	3-17-88
WEST	TIGHT	+0.018 GPH	3-17-88
WEST #2	TIGHT	-.033 GPH	3-17-88

13. CERTIFICATION
 3-17-88
 Date #1720, #2017

This is to certify that these tank systems were tested on the date(s) shown. Those indicated as "Tight" meet the criteria established by the National Fire Protection Association Pamphlet 329.

Peter Timmerman
 Bay Area Tank Testing
 2051 N. Main St., Walnut Creek, CA 94596
 Testing Contractor or Company By Signature
 Address

Petro-Tite
TANK TESTER

15. TANK TO TEST *WEST*
 18. CAPACITY
 Nominal Capacity *8000* Gallons
 By most accurate capacity chart available *7896* Gallons
 Is there doubt as to True Capacity?
 See Section "DETERMINING TANK CAPACITY"

17. FILL-UP FOR TEST
 Stick Readings to be in Gallons Total Gallons of Reading
 Back Water Bottom before Fill-up *0* to % in. Gallons
 Inventory *TOP OFF* *7896*
 Fill up. STICK BEFORE AND AFTER EACH COMPARTMENT DROP ON EACH METERED DELIVERY QUANTITY
 Tank Diameter *94"* Product in full tank (up to fill pipe) *7915*

18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK
 See manual sections applicable. Check below and record procedure in log (28)
 Water in tank High water table in tank excavation Line(s) being tested with LVLTL
 VAPOR RECOVERY SYSTEM
 Stage I
 Stage II

19. TANK MEASUREMENTS FOR TSTT ASSEMBLY
 Bottom of tank to Grade *138*
 Add 30" for 4" L
 Add 24" for 2" L or air seal
 Total tubing to assemble Approximate
 20. EXTENSION HOSE SETTING
 Tank top to grade *44*
 Extend hose on suction tube 6" or more below tank top
 *If fill pipe extends above grade use top of fill

21. TEMPERATURE/VOLUME FACTOR (a) TO TEST THIS TANK
 Is Today Warmer? Colder? ...°F Product in Tank ...°F Fill-up Product on Truck ...°F Expected Change (+ or -)
 22. Thermal-Sensor reading after circulation *13660* *64*
 23. Digits per °F in range of expected change *325*
 24. *7916* x *0.0006729* = *5.3266764* gallons
 total quantity in full tank (16 or 17) coefficient of expansion for involved product volume change in this tank per °F
 25. *5.3266764* + *325* = *0.0163897* This is test factor (a)
 volume change per °F (24) Digits per °F in test Range (23) Volume change per digit Compute to 4 decimal places

100 TOSCA DRIVE
P.O. BOX C8-200
STOURINGTON, MA 02772-1801
(617) 264-1489

KNEATH
CONSULTANTS

26. LOG OF TEST PROCEDURES		29. HYDROSTATIC PRESSURE CONTROL		31. VOLUME MEASUREMENTS TO RECORD TO 0.01 GAL			34. TEMPERATURE COMPENSATION USE FACTOR (a)			38. NET VOLUME CHANGES EACH READING		39. ACCUMULATED CHANGE
27. HSE	28. Record details of setting up and running test (Use full length of line if needed)	29. Reading No.	30. Standpipe Level in Inches	32. Product in Broads	Product Replaced (-)	35. Thermal Sensor Reading	36. Change Higher + Lower - (c)	37. Compensation (c) = (a) = Expansion + Contraction -	Temperature Adjustment	Volume Change	Temperature Adjustment	At High Level record Total End Difference
Time			Sequence of Reading	Level in which Restored	Before Reading	After Reading	Product Recovered (+)					At Low Level compute Change per Hour (MPH criteria)
07:05	Arrived Job Site											
07:15	START HIGH LEVEL											
07:20	HIGH LEVEL	1	34.1	47	385	.010	-.325	666	+6	+0.98	-0.473	
07:30	"	2	37.7	47	.820	.590	-.250	N/C	N/C	N/C	-.250	
07:40	"	3	39.3	47	.590	.470	-.120	N/C	N/C	N/C	-.120	
07:45	"	4	39.8	47	.470	.380	-.090	N/C	N/C	N/C	-.090	
07:50	"	5	40.4	47	.380	.315	-.065	N/C	N/C	N/C	-.065	
07:55	"	6	40.4	47	.315	.250	-.065	N/C	N/C	N/C	-.065	
08:00	"	7	40.9	47	.250	.195	-.055	N/C	N/C	N/C	-.055	
08:05	START LOW LEVEL											
08:10	LOW LEVEL	1	20.9	12	.115	.605	+0.490	667	+1	+0.16	+0.474	
08:15	"	2	13.1	12	.605	.655	+0.050	669	+2	+0.033	+0.017	+0.017
08:20	"	3	12.6	12	.655	.675	+0.020	671	+2	+0.033	-.013	+0.004
08:25	"	4	12.4	12	.675	.690	+0.015	N/C	N/C	N/C	+0.015	+0.019
08:30	"	5	12.5	12	.690	.705	+0.015	672	+1	+0.16	-.001	+0.018

The criteria established of +/- .050 gallon/hour is a mathematical calculation based on actual liquid volume change and temperature change, and is not intended as permission of a leak

Peter Timmerman #414812065
 Bay Area Tank Testing
 Walnut Creek, GA

SYSTEM TIGHT

14. WILKINSON CAMP 1025 EASTSHORE HWY, BURKELEY, CA 94702 3/17/88

petro tile
TANK TESTER

<p>15. TANK TO TEST</p> <p style="text-align: center;"><u>EAST</u> <small>Identify by location</small></p> <p style="text-align: center;"><u>Diesel</u> <small>Name and Grade</small></p>	<p>16. CAPACITY</p> <p>Normal Capacity <u>8000</u> Gallons</p> <p>By most accurate capacity chart available <u>7896</u> Gallons</p> <p>Is there doubt as to True Capacity? <input type="checkbox"/></p> <p>See Section "DETERMINING TANK CAPACITY"</p>	<p>From</p> <p><input type="checkbox"/> Station Chart</p> <p><input checked="" type="checkbox"/> TANK Manufacturer's Chart</p> <p><input type="checkbox"/> Company Engineering Data</p> <p><input type="checkbox"/> Charts supplied with <u>petro tile</u></p> <p><input type="checkbox"/> Other _____</p>
---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

17. FILL-UP FOR TEST

Batch Water Bottom before Fill-up <u>0</u> Gallons	Inventory <u>TOPOFF</u>	Total Gallons as Reading <u>7896</u>
		<u>15</u>
		<u>7911</u>

Fill up STICK BEFORE AND AFTER EACH COMPARTMENT DROP OR EACH METERED DELIVERY QUANTITY

Tank Diameter 95" Product in full tank (up to fill pipe) _____

18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK

See manual sections applicable Check below and record procedure in log (26)

Water in tank High water table in tank excavation Line(s) being tested with LVLLT

VAPOR RECOVERY SYSTEM

Stage I
 Stage II

19. TANK MEASUREMENTS FOR TSTT ASSEMBLY

Bottom of tank to Grade 137"

Add 36" for 4" L _____"

Add 24" for 2" L or 4" seal _____"

Total tubing to assemble Approximate _____"

20. EXTENSION HOSE SETTING

Tank top to grade 41"

Extend hose on suction tube 6" or more below tank top _____"

* If fill pipe extends above grade, use top of fill _____"

21. TEMPERATURE/VOLUME FACTOR (a) TO TEST THIS TANK

Is Today Warmer? (1) Colder? (1) _____ °F Product in Tank _____ °F Fill up Product on Truck _____ °F Expected Change (+ or -) _____

22. Thermal-Sensor reading after circulation 12807 61 APR = 32.6
TEMP = 61

23. Digits per °F in range of expected change 322

24. $\frac{7911}{\text{total quantity in full tank (16 or 17)}} \times \frac{0.0004535}{\text{coefficient of expansion for involved product}} = \frac{3.5876385}{\text{volume change in tank per } ^\circ\text{F}}$ gallons

25. $\frac{3.5876385}{\text{volume change per } ^\circ\text{F (24)}} + \frac{322}{\text{Digits per } ^\circ\text{F in test Range (23)}} = \frac{0.0111417}{\text{Volume change per digit Compute to 4 decimal places}}$ This is test factor (a)

HEATH CONSULTANTS
100 TOSCA DRIVE
P.O. BOX C8-200
STOUGHTON, MA 02872-1881
(617) 244-1400

26. LOG OF TEST PROCEDURES		29. Reading in		30. HYDROSTATIC PRESSURE CONTROL		31. TANK MEASUREMENTS (1) RECORD TO 0.01 GAL			34. TEMPERATURE COMPENSATION USE FACTOR (a)			38. NET VOLUME CHANGES EACH READING	39. ACCUMULATED CHANGE	
27. TIME (M:SS)	28. Record details of setting up and running test (Use full length of line if needed)			Beginning of Reading	Level to which Restored	Product in Gravel	Product Replaced (-)	Product Recovered (+)	Thermal Sensor Reading	Change Higher + Lower - (a)	Computation (c) = (b) - Expansion + Contraction (1) ÷ 23(2) - 23(1)	Temperature Adjustment Volume minus Expansion (-) or Contraction (+) ÷ 23(2) - 23(1)	In High Level record Total End Reflection	In Low Level record Change per Hour (MPH errors)
07:05	ARRIVE Job site													
07:15	START RECIRCULATION													
10:30	START HIGH LEVEL TEST	1	42						807	+2	+0.011			
10:45	HIGH LEVEL	2	42	40.8	42	580	540	-0.040	809	+2	+0.022	-0.062		
11:00	"	3	42	40.7	42	540	495	-0.045	N/C	N/C	N/C	-0.045		
11:15	"	4	42	40.6	42	495	440	-0.055	813	+4	+0.044	-0.099		
11:30	"	5	42	40.8	42	440	395	-0.045	N/C	N/C	N/C	-0.045		
12:45	"	6	42	40.9	42	395	355	-0.040	815	+2	+0.022	-0.062		
12:00	"	7	42	41.0	42	355	315	-0.040	N/C	N/C	N/C	-0.040		
12:15	"	8	42	41.0	42	315	275	-0.040	N/C	N/C	N/C	-0.040		
	START LOW LEVEL													
12:30	LOW LEVEL	1	12	11.8	12	275	265	-0.010	822	+7	+0.078	-0.088		
12:45	"	2	12	11.7	12	265	250	-0.015	N/C	N/C	N/C	-0.015	-0.015	
13:00	"	3	12	12.0	12	250	250	N/C	N/C	N/C	N/C	.000	-0.015	
13:15	"	4	12	11.8	12	250	235	-0.015	N/C	N/C	N/C	-0.015	-0.030	
13:30	"	5	12	11.9	12	235	225	-0.010	N/C	N/C	N/C	-0.010	-0.040	

The criteria established of +/- .050 gallon/hour is a mathematical calculation based on actual liquid volume change and temperature change, and is not intended as permission of a leak

Peter Timmerman #414812065
Bay Area Tank Testing
Walnut Creek, CA

SYSTEM TIGHT



15. TANK TO TEST
 WEST #2
 Identify by position
 uik
 Brand and Grade

16. CAPACITY
 Nominal Capacity 4000 Gallons
 By most accurate capacity chart available 4019 Gallons
 Is there doubt as to True Capacity?
 See Section "DETERMINING TANK CAPACITY"

From Station Chart Tank Manufacturer's Chart Company Engineering Data Charts supplied with Petro-Tite Other

17. FILL-UP FOR TEST
 Slick Water Bottom before Fill-up 0 to 1/2 in. Gallons
 Inventory TOPOFF
 Total Gallons as Reading 4019
 15
 4034

Fill up, STICK BEFORE AND AFTER EACH COMPARTMENT DROP OR EACH METERED DELIVERY QUANTITY

Tank Diameter 76" Product in full tank (up to fill pipe)

18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK
 See manual sections applicable. Check below and record procedure in log (26).
 Water in tank High water table in tank excavation Line(s) being tested with LVLLT

VAPOR RECOVERY SYSTEM
 Stage I Stage II

19. TANK MEASUREMENTS FOR TSTT ASSEMBLY
 Bottom of tank to Grade 115"
 Add 30" for 4" L
 Add 24" for 3" L or air seal
 Total tubing to assemble Approximate

21. TEMPERATURE/VOLUME FACTOR (a) TO TEST THIS TANK
 Is Today Warmer? () Colder? () °F Product in Tank °F Fill up Product on Truck °F Expected Change (+ or -)

22. Thermal-Sensor reading after circulation 13285 digts 63 Nearest °F APE = 57.4 TEMP: 67

23. Digits per °F in range of expected change 324 digts

24. 4034 x 0.0006747 = 2.7217398 gallons
 total quantity in full tank (16 or 17) coefficient of expansion for involved product volume change in this tank per °F

25. 2.7217398 + 324 = 0.0084004 This is volume change per digit Range (23) Compute to 4 decimal places. factor (a)

20. EXTENSION HOSE SETTING
 Tank top to grade 43"
 Extend hose on suction tube 8" or more below tank top

* If fill pipe extends above grade, use top of fill

27. TIME (24 hr)		28. LOG OF TEST PROCEDURES		29. HYDROSTATIC PRESSURE CONTROL		30. VOLUME MEASUREMENTS (M) RECORD TO 0.01 GAL.			31. TEMPERATURE COMPENSATION USE FACTOR (a)			32. NET VOLUME CHANGES EACH READING		33. ACCUMULATED CHANGE	
TIME	PROCEDURE	Reading No.	Storage Level in Inches	Beginning of Reading	Level to which Rastered	Before Reading	After Reading	Product Replaced (-)	Product Recovered (+)	Thermal Sensor Reading	Change Higher + Lower - (-)	37. Computation (31 x (a)) = Expansion + Contraction - (-)	Temperature Adjustment	Volume Minus Expansion (+) or Contraction (-) #33(-) - #37(+)	At High Level record Total End Deflection At Low Level compute Change per hour (NTP criteria)
07:05	Arrived Job site														
14:00	START RECIRCULATION														
14:30	START HIGH LEVEL TEST	1	47							285		0.0084			
14:45	HIGH LEVEL	2	47	387	47	65	550	-115		285	-2	1.017	-1.132		
15:00	"	3	47	328	47	550	335	-215		NIC	NIC	NIC	-215		
15:16	"	4	47	59.0	47	335	205	-130		292	+9	1.076	-206		
15:30	"	5	47	40.4	47	205	135	-070		295	+3	1.025	-095		
15:45	"	6	47	41.2	47	330	295	-035		302	+7	1.059	-094		
	START LOW LEVEL TEST		12												
16:00	LOW LEVEL	1	12	165	12	295	525	+230		307	+5	1.012	+188		
16:15	"	2	12	13.2	12	125	170	+045		313	+6	1.050	-005	-0.005	
16:30	"	3	12	2.1	12	170	210	+040		318	+5	1.012	-002	-0.007	
16:45	"	4	12	13.2	12	210	260	+050		327	+9	1.076	-026	-0.033	
17:00	"	5	12	12.9	12	260	285	+025		330	+3	1.025	0.000	-0.033	
	The criteria established of + / - .050 gallon/hour is a mathematical calculation based on actual liquid volume change and temperature change, and is not intended as permission of a leak														
	Peter Timmerman #414812065 Bay Area Tank Testing Walnut Creek, CA														

100 TOSCA DRIVE
 P.O. BOX CS-200
 STOURINGTON, MA, 02072-1591
 (617) 344-1400

