

**RECEIVED**

1:10 pm, Apr 30, 2009

Alameda County  
Environmental Health

**QUARTERLY SUMMARY REPORT**  
4th QTR - 1998  
(Oct. - Dec.)

TOSCO 76 BRANDED FACILITY #5043.7  
449 Hegenberger Road  
Oakland, CA

**CITY/COUNTY ID #:** Oakland

**COUNTY:** Alameda

**BACKGROUND:** The site contains an operating 76 service station. Soil samples were collected from the product pipe trenches in October 1991. Six monitoring wells MW-1 through MW-6 were installed in 1992. The waste oil tank was removed from the site in September of 1994. Wells MW-9 and MW-10 were installed and wells MW-4 and MW-5 were destroyed in January 1995. Replacement of the underground fuel tanks and product piping was conducted (beginning) in March of 1995. Extensive excavation of hydrocarbon-impacted soil was conducted during tank replacement activities. Approximately 5730 cubic yards of soil were removed and transported to approved landfills. Approximately 125,000 gallons of groundwater were removed and disposed of during excavation activities. Monitoring wells MW-1, MW-2 were properly destroyed in April of 1995 during continuing over-excavation activities. Wells MW-7 and MW-8 were installed in April 1997. Installed passive skimmer in MW-6 in 1996. Free product skimmed in MW-6 is emptied on a monthly basis.

**RECENT QUARTER ACTIVITIES:** Monitored and sampled groundwater monitoring wells. Emptied skimmer and bailed free product from MW-6 monthly.

**NEXT QUARTER ACTIVITIES:** Monitor and sample groundwater monitoring wells. Continue free product removal from MW-6.

**CHARACTERIZATION/REMEDIAL STATUS:**

Soil contamination delineated? yes  
Dissolved ground water delineated? yes  
Free product delineated? yes  
Amount of groundwater contaminant recovered  
this quarter (free product)? 1.4 (gal)  
Historically? (total volume of free product extracted) 17.6 (gal)

Soil remediation in progress? no  
- anticipated start? N/A  
- anticipated completion? July 1995

Dissolved/free product remediation  
in progress? no  
- anticipated start? unknown  
- anticipated completion? unknown

**CONSULTANT/CONTRACTOR:** Gettler-Ryan Inc.