

## Wickham, Jerry, Env. Health

---

**Subject:** RO0303 Shell 230 MacArthur Oakland  
**Due Date:** Friday, January 06, 2006

**Status:** Not Started  
**Percent Complete:** 0%

**Total Work:** 0 hours  
**Actual Work:** 0 hours

**Owner:** Wickham, Jerry, Env. Health

Dave Gibbs of Cambria called on 3/23/2006. Not able to put SB-9 in the street due to proximity of storm drain and not able to move the well to sidewalk due to City of Oakland concerns. Moving it to north will bring it too close to well MW-4. Therefore, well SB-9 will not be installed. Instead, will move SB-8 to the west as close to property line as possible.

Dave Gibbs of Cambria called on 4/6/2006. Not able to get boring SB-5 in due to concrete with rebar at 3-4 feet. Tried moving to NW. I reviewed map and suggested moving location NW of dispenser. Purpose was to get near line but moving boring may defeat the purpose. Will put in boring if they can clear with air knife or hand auger.

FILE OR ] 402 ] ENVELOPE No. \_\_\_\_\_ of \_\_\_\_\_

PER NO. ] \_\_\_\_\_ ]

OWNER Stull Stone Slope

Address 230 W McArthur

0 9464 Phone

Contractor Ruby Co.

Address \_\_\_\_\_

Phone \_\_\_\_\_

OTHER (Specify)

Address \_\_\_\_\_

Phone \_\_\_\_\_

CONTACT FOR INVESTIGATION

PLAN REVIEW

\$ 750.00 Rec'd. mc 1-19-88

No. \_\_\_\_\_ Plans Rec'd. mc 1-19-88

Plans Approved

Layout Made

Rejected

Applicant Notified

Plans Returned

Permit Issued

CONSTRUCTION PROGRESS ACCEPTANCE

Pre-Plaster/drywall

Pre-Final

Final

|            | By | Date |
|------------|----|------|
| POOL       |    |      |
|            |    |      |
|            |    |      |
| EXCAVATION |    |      |
|            |    |      |
|            |    |      |
|            |    |      |
| FINAL      |    |      |
|            |    |      |
|            |    |      |
| OTHER      |    |      |
|            |    |      |

U.G. TANKS

Pre-Covering

Final

| Date    | By | REMARKS  | REMARKS |    |
|---------|----|--|---------|----|
|         |    |  | Date    | By |
| 4/11/89 | GW | Established contact w/ Stephen Costello of Enoco. Apparent needs at site include better soil characterization and tank permits |         |    |
| 4/27    | GW | Receive Wayne Perry soil gas report (Jan. 1988)  |         |    |
| 6/22    |    | Phone call - S. Costello - cannot locate person April quarterly reports; reviewing well results have declined to ND            |         |    |
| 7/25    |    | Review supplemental soil characterization plan; will require 3 borings instead of 2 to cover both pump islands                 |         |    |

LOCATION

Vicinity Map  
 projects 53A & B  
 closed out - Lop finished  
 P. Smith 5/23/97

Project # 4505553  
 Fee Paid \$750.00  
 Date 1-19-88

36

73

| REMARKS |  | REMARKS |   | REMARKS |    |
|---------|--|---------|---|---------|----|
| Date    |  | Date    |   | Date    | By |
| 9/27    | GW Results of soil borings reported verbally by ENSCO - one boring showed a TPH level of 490 ppm right above the water table. A shallow GW survey in the area will be performed.   | 3/1/91  | see Q report - MW-4 still about 2 ppm; report makes no mention of the two additional wells that were to be installed. Call Epteltech - Doug Young will look into it & get back to me. |         |    |
| 11/21   | Review quarterly report that includes written results of soil borings conducted 8/89. No further action other than continued quarterly GW monitoring proposed.   |         |   |         |    |
| 6/21/90 | Hydro punch survey performed to assess locations for additional wells. Workplan to be submitted soon.  |         |   |         |    |
| 7/26    | Workplan submitted and approved.   |         |   |         |    |
| 10/25   | GW Review Q rpt. <del>on additional wells</del> , MW-4, <del>has been installed</del> and has shown levels of 2-4 ppm gasoline over the past few quarters. The other 3 wells on-site have consistently shown "ND" results. Wells no. 5 and -6 still to be installed. |         |   |         |    |