

(April - June)

RECEIVED

3:26 pm, May 13, 2009

Alameda County Environmental Health

Tosco (76) Service Station #3135 845 - 66th Avenue Oakland, California

County: Alameda

RWQCB office: San Francisco Bay Region

BACKGROUND

The subject site contains a Tosco service station facility. Two underground fuel storage tanks, one waste oil tank, and the product piping were removed from the site in November and December of 1989 during tank replacement activities. During March and April of 1991, approximately 2,000 cubic yards of contaminated soil were excavated from the area in the vicinity of the former (pre-1967) fuel tank pit. The soil excavation was conducted to a depth of approximately 1 foot below ground water (11 feet below grade). Ten monitoring wells, two exploratory borings, and a Hydropunch study (seven probe locations) have been installed/performed at and in the vicinity of the site. No free product has been detected in any well to date. ORC was installed in MW-6 in August 1998. Groundwater wells are monitored and sampled annually in February. Prepared and submitted a SCM. Submitted a Work Plan for offsite well installation and initiated access for well installation. Resubmitted Work Plan with revised offsite well location in fourth quarter 2000.

RECENT QUARTER ACTIVITIES: The quarterly summary report was prepared and submitted. The groundwater monitoring wells were monitored and sampled.

NEXT QUARTER ACTIVITIES: The quarterly summary report will be prepared and submitted. The groundwater monitoring wells will be monitored and sampled. Install one offsite groundwater monitoring well to delineate downgradient extent of hydrocarbon impact.

CHARACTERIZATION / REMEDIAL STATUS

Soil contamination delineated?	Yes
Dissolved ground water delineated?	<u>No</u>
Free product delineated?	<u>N/A</u>
Amount of impacted GW recovered this quarter/historically?	<u>0/0</u> (gal)
Soil remediation in progress?	<u>N/A</u>
- anticipated start?	<u>N/A</u>
- anticipated completion?	<u>N/A</u>
Dissolved/free product remediation in progress?	No (ORC in MW-6 in 1998)
- anticipated start?	7/98
- anticipated completion?	2000
CONSULTANT/CONTRACTOR:	Gettler-Ryan Inc.