

Wickham, Jerry, Env. Health

Subject: RO3078_PHONE_LOG_2011-12-12
Entry Type: Phone call

Start: Tue 12/13/2011 8:39 AM
End: Tue 12/13/2011 8:39 AM
Duration: 0 hours

Phone call with Peter Langtry. GSA is planning to backfill the site and construct passive vents beneath the building. The passive vents can be modified for active depressurization with addition of a small blower. I indicated that soil vapor sampling will still be required following backfilling and equilibration of soil vapor. GSA is planning to remove the small diesel impact area adjacent to the former vault.