

Boust  
SF RWQCB  
McCarthy

**QUARTERLY SUMMARY REPORT**  
3RD QUARTER - 1995  
(MAY - JULY)

**RECEIVED**

1:08 pm, Apr 13, 2009

Alameda County  
Environmental Health

Unocal Service Station #1871  
96 MacArthur Boulevard  
Oakland, California

County: Alameda

RWQCB office: San Francisco Bay Region

**BACKGROUND**

The subject site contains an operating Unocal service station and auto repair facility. According to Roux Associates, the product dispensers, pump islands, and the product piping were replaced in May of 1992, and three monitoring wells were installed at the site in October of 1992. The 280-gallon waste oil tank was replaced in August of 1994 with a 520-gallon double-walled steel waste oil storage tank. The waste oil tank pit was overexcavated to a depth of 14 feet below grade in order to remove contaminated soil.

**RECENT QUARTER ACTIVITIES**

The three monitoring wells were monitored and sampled once (July 24, 1995) during the quarter. Documentation of the sample collection techniques, monitoring data, and the analytical results from the recent quarterly sampling activities are presented in MPDS Services, Inc's. report (MPDS-UN1871-08) dated August 15, 1995.

**NEXT QUARTER ACTIVITIES**

Continuation of the quarterly monitoring and sampling program for all the wells.

**CHARACTERIZATION / REMEDIAL STATUS**

Soil contamination delineated? No.

Dissolved ground water contamination delineated? No.

Free product delineated? N/A - No free product is currently detected in any well.

Amount of GW contaminant recovered this quarter? 0 gal.

Amount of GW contaminant recovered historically? 0 gal.

Soil remediation in progress? N/A. The waste oil tank pit was overexcavated to a depth of 14 feet below grade in order to remove contaminated soil.

- Anticipated start? N/A.
- Anticipated completion? Partial completion in August of 1994.

QUARTERLY SUMMARY REPORT

3RD QUARTER - 1995

(MAY - JULY)

Page 2

Unocal Service Station #1871  
96 MacArthur Boulevard  
Oakland, California

Dissolved/free product remediation in progress? No. Once the extent of ground water contamination has been adequately defined, KEI will evaluate various ground water remediation alternatives, including a no-action alternative.

- Anticipated start? The above steps will be initiated once the extent of ground water contamination has been adequately defined.
- Anticipated completion? Unknown.

CONSULTANT: Kaprealian Engineering, Inc.

QSR\1871.QR3