

Subject: RO2930 PHONE LOG 325 MLK

Entry Type: Phone call

Start: Wed 6/4/2008 3:05 PM

End: Wed 6/4/2008 3:05 PM

Duration: 0 hours

Phone call with Adrian Angel. Installing the subslab probes nested in same boreholes with soil vapor probe at 5 feet is acceptable. They will install a stainless steel pipe below base of concrete and seal the hole off for subslab probe.