

## Workplan for UPS Oakland tank removal

1. Fence off tank area
2. Fuel pump out by UPS
3. Remove dispensers
4. Demo concrete over tanks and piping
5. Rinse tanks
6. Inert tanks and remove for disposal.
7. Soil and water samples taken
8. Upon approval from UPS and regulator, backfill excavation.( Gravel to be used in water interface area.
9. Restore site, asphalt paving, clean up.