

## DEPARTMENT OF ENVIRONMENTAL HEALTH

Facility Name :  
Site Address : Not Specified  
Facility Phone :  
Type of Facility : 4200 PLAN CHECK - UST - GENERAL

Owner :  
Owner Address : Not known  
Owner Phone : Not known

Facility ID : Not Specified  
Record ID : SR0031477  
License/Permit Number : Not Specified  
Person in Charge : Not Specified  
Inspection Date : 12/2/2016  
Inspection Number : DATTV3MIK  
Purpose of Inspection : 116 - CONSTRUCTION INSPECTION  
Result : 00 - NOT APPLICABLE  
Re-Inspection Date : Not Specified  
Total Score : 0.00

Inspector : EE0000180 - BARBARA JAKUB  
Inspector Phone : (510) 567-6737 Ext. 36737  
Inspection Start Time : Not Specified  
Inspection Stop Time : Not Specified  
Total Inspection Time : 130 min.  
Travel Start Time : Not Specified  
Travel Stop Time : Not Specified  
Total Travel Time : 50 min.

---

**Inspection Violations**

No violations cited.

---

**Overall Inspection Comments**

1110 JACKSON ST., OAKLAND OVEREXCAVATION OF 4TH TANK PIT

ARRIVE ON-SITE BUT BACKHOE HAS NOT YET ARRIVED TO OVEREXCAVATE THE 4TH TANK PIT. BACKHOE ARRIVES AT 1:30 AND OVEREXCAVATION IS STARTED. ASCENSION MORA PERFORMS SAMPLING BELOW EXCAVATION AT 14 FEET. JOSH GRABER OF LANGAN TREADWELL ROLLO ALSO REQUESTS THAT A SAMPLE BE COLLECTED BELOW THE 14 FOOT SAMPLE. SIDEWALL SAMPLES COLLECTED FRC EACH SIDEWALL AT EITHER 8.5 OR 9 FEET (SEE MAP). TOP OF TANK WAS REPORTED AT 5 FEET BOTTOM AT 8. TANK APPROXIMATELY 750 GALLONS ACCORDING TO JOSH GRABER 7 FEET LONG AND 3 FEET DIAMETER. SOIL DIRECTLY LOADED ONTO TRUCK TO BE TAKEN TO HAZ WASTE LANDFILL. SOIL STOCKPILE WILL BE REMOVED AT A LATER DATE. A 18 YD3 TRUCK OF CONCRETE WAS ORDERED TO FILL THE TANK SO THEY WILL NOT HAVE TO COMPACT THE HOLE.



---

Barbara Jakub

Hazardous Materials Specialist



# COUNTY OF ALAMEDA UNDERGROUND TANK SYSTEM CLOSURE INSPECTION REPORT

For Use By the County of Alameda, Environmental Health

Facility Name: \_\_\_\_\_ Contractor's name: Golden Gate Tank Remedial  
 Address: 110 SACKSON CITY CAKVAID City: \_\_\_\_\_ Zip: \_\_\_\_\_

Project Contact: LADGAL Tredwell Role: \_\_\_\_\_ Phone No.: \_\_\_\_\_

Tank ID No.					
Size	<u>500-750 gallons</u>				
Construction Material	<u>Steel</u>				
Single/Double Wall	<u>SW</u>				
Backfill Type	<u>Native</u>				
Oxygen <10%	<u>10%</u>				
LEL <10%	<u>2%</u>				
Tank Condition	<del>_____</del> <del>_____</del> <u>Visible holes in UST.</u>				
Soil/Groundwater Condition	<u>Distinct PHE odor, visible staining in soil</u>				
Soil Sample Depth					
Number and Description of Soil/Groundwater Samples (Indicate Sample Locations on Site Plan.)	<u>Described on tank closure Plan TBD</u>	<u>Sample ID</u>			
		<u>9669 N 10'</u>			
		<u>9669 S 10'</u>			

Disposition of Tank Contents: \_\_\_\_\_ Piping:  Rinsed/Tested/Capped. Rinsate:  Shipped on Manifest.  Transporter Name Same as on Application. Tank taken to ECI CAL 2885669 <sup>manifest # 01389726DK</sup>  
 Tank & Piping Transport:  Shipped on Manifest;  Chain of Custody;  Samples Refrigerated; Piping Samples Taken  Yes,  No (If no, explain why in Comments.)  
 Sampling:  Evidence Tape;  Soil Stored on Bermed Plastic & Covered;  Soil Returned to Excavation. Site Plan:  Attached.  
 Soil: \_\_\_\_\_

Comments/Special Conditions: Tank had many small holes, minor fugitive GW present in tank pit  
600 gallons of rinsing water / tank contents (manifest #) 016098668DK Generator ID CAL002685569

Inspector: Shawn Stull Agency: ACEDEH Date: 11/23/16 Start Time: 13:00 Stop Time: 14:35

Signature of Contractor/Authorized Agent: JMD MADQ Date: 11/23/2016 Page 1 of 1