

~~Jan~~ 7/14/92 3:pm

Meeting w/ Randy Morrison & ~~Tom Johnston~~ John Sturman, Sheri, Samuels

re: 1432 Harrison

- Can to notify of asbestos work which will occur before any  
ust removals occur
- 1 - Check on disposal of hydraulic rams  
ie pcb issue
- will submit revised HHS plan with Industrial Hygiene stamp  
on portion of plan where health considerations apply
- 2 - Sampling Protocol at tank removal will be for all constituents  
previously detected in all earlier reports  
will be specified in ust closure form
- 3 - stock piled soil <sup>storage</sup> locations - please specify
- 4) ~~location of exhaust for basement~~

[ you indicated to me the following

mention need to use F20 over P20

City Blue

Don Sawislak, Housing for Independent People

site search 1.0

## SSP evaluation

Does not include in the list of chemicals of concern

- Chlorinated solvents
- metals

p 12 need to resolve responsibilities - unresolved lines of communication & responsibility

name of site safety officer / CIH

address & telephone #

Basement Re: basement stockpiled soil where will it be located

Shoring, dewatering equipment

Asbestos abatement prior to VST removals

Removal of lifts / sump

need TOG results for B-13 / B-14

vapor suppressing foam

if  $> 50 \text{ ppm}$

pattern control measures?

mobile lab

entrance / exit modifications

vacuum truck standby?

Harrison St VST's

work area sealed w/ caution tape & reflective cones

~~Asbestos~~ drawing G-4

- SSP recommends that after excav. is completed soil will be removed off-site - where will it be stored till then?
- proposal for 2 scenarios in case underground excav. area one where ~~pegs~~ ~~are exceeded~~ content exists one where PELs are exceeded

what is the plan for garage pathways for each proposed phase of work. During Harrison VST removals G-1 indicates the entire one level structure is a confined space

no mention that work will occur on weekend ~~if this~~ ~~is~~ In speaking w/ Randall Morrison he stated that this was/is the plan. I assume there will be no parking permitted in the 1st floor Harrison facade & visqueen barrier to multilevel during Harrison removals