

23490 Connecticut Street  
Hayward, CA. 94545  
Phone: 510 732-6444  
Fax: **510 782-8584**



# Fax

**To:** BARNEY CHAN **From:** JASON GOLDBRANTEN

**Fax:** 357-9335 **Pages** (including cover): 2

**Phone:** **Date:** 5-22-02

**Re:** PACIFIC ELEC. MTR, 1089 66th AVE, OAKLAND CA

Urgent  For Review  Please Comment  Please Reply  Please Recycle

SEE OUR DISCUSSION

THX JMB

R0411



May 22, 2002

Mr. Barney Chan  
Hazardous Waste Specialist  
Alameda County Environmental Health Services  
1131 Harbor Bay Parkway, Suite 250  
Alameda, CA 94502-9335

**Subject: Site ID# 565; Soil Excavation and Ground Water Extraction Project  
1009 66<sup>th</sup> Ave., Oakland, California**

Dear Mr. Chan:


Pursuant to our discussions regarding the soil borings and 'ORC' application operation at the above referenced site, it has been determined that the 'ORC' application area will be modified from the proposed area identified in PES Environmental approved March 22, 2001 Workplan for the site. DECON will not place any soil borings or inject 'ORC' slurry into any portion of the site recently excavated and backfilled. This recently excavated area will receive an 'ORC' application during the backfill procedure. Per PES's Workplan 'ORC' will be mixed into the drain rock/gravel portion of the backfill prior to soil backfill placement. Per PES's calculation ~250 pounds of 'ORC' will be placed and mixed into the gravel portion of the backfill.

DECON will still complete the specified (25) 13' deep borings and inject ~4 pounds of 'ORC' slurry into each boring. Some of these borings were to be located inside the recent excavation perimeter. Soil borings that would have been located inside the recent excavation perimeter will be relocated outside said perimeter. The (~12) borings that would have been located inside the excavation perimeter will be re-located to the east and south of the recent excavation perimeter. DECON will attempt to maintain the 10' diameter spacing of the borings according to PES's Workplan, and acknowledge some of these borings will be placed in the original tank excavation boundary, that lies to the east of the recent excavation.

This modification will not have any cost implications to the contracted work.

Please feel free to contact me with any questions regarding the matter at (510) 732-6444 ext. 17.

Sincerely,  
DECON Environmental Services, Inc.

  
Jason Gulbransen  
Project Manager

Pacific Electric Motors  
1009 66th Ave, Oakland 94621  
5/17/02 Over-excavation photos  
Ro 411

