


BLAINE
TECH SERVICES, INC.



1680 ROGERS AVENUE
SAN JOSE, CA 95112-1105
(408) 573-7771 FAX
(408) 573-0555 PHONE
CONTRACTOR'S LICENSE #746684
www.blainetech.com

May 24, 2000

Scott Hooton
BP Oil Company
295 SW 41st Street, Bldg. 13, Suite N
Renton, WA 98055-4931



1st Quarter 2000 Monitoring at 11109

First Quarter 2000 Groundwater Monitoring
BP Service Station Number 11109
4280 Foothill Blvd.
Oakland, CA

Monitoring Performed on March 9, 2000

Groundwater Sampling Report 000309-S-3

This report covers the routine monitoring of groundwater wells at this BP facility. Blaine Tech Services, Inc.'s work at the site includes inspection, gauging, evacuation, purgewater containment, sample collection and sample handling in accordance with standard procedures that conform to Regional Water Quality Control Board requirements.

Routine field data collection includes depth to water, total well depth, thickness of any separate immiscible layer, water column volume, the appropriate calculated purge volume, elapsed evacuation time, total volume of water removed, and standard water parameter instrument readings. Sample material is collected, contained, stored, and transported to the laboratory in conformance with EPA standards. Purgewater is, likewise, collected and transported to Seaport Petroleum Corporation for disposal.

Basic field information is presented alongside analytical values excerpted from the laboratory report in the cumulative table of **WELL DATA AND ANALYTICAL RESULTS**. The full analytical report for the most recent samples is located in the **Analytical Appendix**. The **Professional Engineering Appendix** contains a **Groundwater Elevation Map** and a **Dissolved Petroleum Hydrocarbon Concentration Map**.

At a minimum, Blaine Tech Services, Inc. field personnel are certified upon completion of a forty-hour Hazardous Materials and Emergency Response training course per 29 CFR 1910.120. Field personnel are also enrolled in annual eight hour refresher courses.

Blaine Tech Services, Inc. conducts sampling and documentation assignments of this type as an independent third party. In order to avoid compromising the objectivity necessary for the proper and disinterested performance of this work, Blaine Tech Services, Inc. concentrates on objective data collection and does not participate in the interpretation of analytical results, the definition of geological or hydrological conditions, the formulation of recommendations, or the marketing of remedial systems.

Please call if you have any questions.

Yours truly,

A handwritten signature in black ink, appearing to read "Francis Thie" followed by a stylized flourish and the number "202".


Francis Thie
Vice President

FPT/cm


attachments: Professional Engineering Appendix
Cumulative Table of Well Data and Analytical Results
Analytical Appendix
Field Data Sheets

Professional Engineering Appendix

Table of Well Data and Analytical Results




- EXPLANATION**
- ⊕ GROUNDWATER MONITORING WELL
 - ⊞ GROUNDWATER RECOVERY WELL
 - 29.28 GROUNDWATER ELEVATION (FT, MSL)
 - 30 — GROUNDWATER ELEVATION CONTOUR (FT, MSL)
 - NA DATA NOT AVAILABLE
 - ⇐ APPROXIMATE GROUNDWATER FLOW DIRECTION; APPROXIMATE GRADIENT = 0.06




Ref. 11109bm1.dwg
Basemap from Alisto Engineering Group

PREPARED BY RRM engineering contracting firm	GROUNDWATER ELEVATION CONTOUR MAP, MARCH 9, 2000	FIGURE: 1 PROJECT: DAC04
	BP Oil Service Station No. 11109 4280 Foothill Boulevard Oakland, California	



- EXPLANATION**
- ⊕ GROUNDWATER MONITORING WELL
 - ⊞ GROUNDWATER RECOVERY WELL
 - TPHg TOTAL PETROLEUM HYDROCARBON CALCULATED AS GASOLINE IN PARTS PER BILLION (ppb)
 - B BENZENE, ppb
 - T TOLUENE, ppb
 - E ETHYLBENZENE, ppb
 - X XYLENE, ppb
 - MTBE METHYL-TERT-BUTYL-ETHER, ppb
 - MTBE* MTBE BY 8260
 - NA DATA NOT AVAILABLE



Ref. 11109btex.dwg
Base map from Alisto Engineering Group

PREPARED BY
RRM
engineering contracting firm

**HYDROCARBON CONCENTRATION MAP,
MARCH 9, 2000**

BP Oil Service Station No. 11109
4280 Foothill Boulevard
Oakland, California

**FIGURE:
2**

**PROJECT:
DAC04**

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF SAMPLING/ MONITORING	CASING ELEVATION (a) (Feet)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (b) (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	TOG (ug/l)	HVOC (ug/l)	DO (ppm)	LAB
MW-1	01/31/90	38.19	15.41	---	22.78	---	---	---	---	---	---	---	---	---	---	---
MW-1 (c)	02/05/90	38.19	---	---	---	---	---	---	---	---	---	---	---	---	---	---
MW-2	02/05/90	41.22	21.90	---	19.31	1300	---	14	ND<0.1	9	13	---	---	---	---	SUP
MW-2	02/14/91	41.22	21.16	---	20.06	ND<50	ND<10000	ND<0.3	ND<0.3	ND<0.3	ND<0.3	---	ND<5000	51 (d)	---	SUP
MW-2	05/13/91	41.22	21.32	---	19.90	ND<50	ND<50	ND<0.3	ND<0.3	ND<0.3	ND<0.3	---	6000	0.5 (e)	---	SUP
MW-2	07/24/91	41.22	22.92	---	18.30	---	---	---	---	---	---	---	---	---	---	---
MW-2	10/03/91	41.22	24.90	---	16.32	ND<50	ND<50	ND<0.3	0.8	ND<0.3	ND<0.3	---	ND<5000	0.7 (e)	---	SUP
MW-2	10/15/91	41.22	24.10	---	17.12	---	---	---	---	---	---	---	---	---	---	---
MW-2 (f)	12/04/91	41.22	---	---	---	---	---	---	---	---	---	---	---	---	---	---
MW-2	12/16/91	41.22	23.95	---	17.27	---	---	---	---	---	---	---	---	---	---	---
MW-2	01/06/92	41.22	23.30	---	17.92	ND<50	ND<50	ND<0.3	ND<0.3	ND<0.3	ND<0.3	---	ND<5000	ND	---	ANA
MW-2	01/22/92	41.22	23.14	---	18.08	---	---	---	---	---	---	---	---	---	---	---
MW-2	01/28/92	41.22	22.99	---	18.23	---	---	---	---	---	---	---	---	---	---	---
MW-2	02/05/92	41.22	22.63	---	18.59	---	---	---	---	---	---	---	---	---	---	---
MW-2	02/12/92	41.22	22.04	---	19.18	---	---	---	---	---	---	---	---	---	---	---
MW-2	02/17/92	41.22	20.84	---	20.38	---	---	---	---	---	---	---	---	---	---	---
MW-2	04/03/92	41.22	18.29	---	22.93	---	---	---	---	---	---	---	---	---	---	---
MW-2	04/08/92	41.22	18.86	---	22.36	ND<50	63	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	ND<5000	ND	---	ANA
MW-2	04/14/92	41.22	19.45	---	21.77	---	---	---	---	---	---	---	---	---	---	---
MW-2	04/29/92	41.22	20.35	---	20.87	---	---	---	---	---	---	---	---	---	---	---
MW-2	05/07/92	41.22	20.84	---	20.38	---	---	---	---	---	---	---	---	---	---	---
MW-2	07/03/92	41.22	22.34	---	18.88	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
MW-2	10/08/92	41.22	23.73	---	17.49	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
MW-2	12/31/92	41.22	21.12	---	20.10	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
MW-2	04/21/93	41.22	17.68	---	23.54	ND<50	ND<50 (g)	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	ND<5000	ND	---	PACE
MW-2	07/07/93	41.22	20.30	---	20.92	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	1.0 (e)	---	PACE
MW-2	09/21/93	41.22	21.93	---	19.29	ND<50	---	0.9	0.7	1	2.6	---	---	---	---	PACE
MW-2	12/17/93	41.22	21.48	---	19.74	---	---	---	---	---	---	---	---	---	---	---
MW-2	12/23/93	41.22	---	---	---	ND<50	---	ND<0.5	ND<0.5	ND<0.5	0.7	---	---	---	---	PACE
MW-2	04/07/94	41.22	20.25	---	20.97	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	5.9	PACE
MW-2	07/06/94	41.22	20.59	---	20.63	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	3.1	PACE
MW-2	10/07/94	41.22	22.04	---	19.18	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	2.8	PACE
MW-2	01/27/95	41.22	26.12	---	15.10	ND<50	440	ND<0.5	ND<0.5	ND<0.5	ND<1	---	ND<5000	---	4.8	ATI
MW-2	03/30/95	41.22	12.34	---	28.88	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	---	---	---	7.2	ATI
MW-2	06/20/95	41.22	16.42	---	24.80	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	---	---	---	6.0	ATI
MW-2	10/03/95	41.22	20.06	---	21.16	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	ND<5.0	---	---	5.7	ATI
MW-2	12/06/95	41.22	21.31	---	19.91	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	46	---	---	5.4	ATI
MW-2	03/21/96	41.22	12.28	---	28.94	ND<50	---	ND<0.5	ND<1.0	ND<1.0	ND<1.0	ND<1.0	---	---	7.4	SPL

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF SAMPLING/ MONITORING	CASING ELEVATION (Feet)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	TOG (ug/l)	HVOC (ug/l)	DO (ppm)	LAB
MW-2	06/21/96	41.22	13.28	---	27.94	ND<50	---	ND<0.5	ND<1	ND<1	ND<1	ND<10	---	---	7.3	SPL
MW-2	09/06/96	41.22	13.94	---	27.28	---	---	---	---	---	---	---	---	---	---	---
MW-2	09/09/96	41.22	---	---	---	ND<50	---	ND<0.5	ND<1.0	ND<1.0	ND<1.0	ND<10	---	---	7.4	SPL
MW-2	12/19/96	41.22	12.19	---	29.03	ND<50	---	ND<0.5	ND<1.0	ND<1.0	ND<1.0	ND<10	---	---	7.9	SPL
MW-2	03/17/97	41.22	11.59	---	29.63	---	---	---	---	---	---	---	---	---	---	---
MW-2	08/12/97	41.22	13.21	---	28.01	---	---	---	---	---	---	---	---	---	---	---
MW-2	12/10/97	41.22	12.34	---	28.88	---	---	---	---	---	---	---	---	---	---	---
MW-2	03/12/98	41.22	11.04	---	30.18	---	---	---	---	---	---	---	---	---	---	---
MW-2	06/23/98	41.22	11.77	---	29.45	---	---	---	---	---	---	---	---	---	---	---
MW-2	03/31/99	41.22	12.38	---	28.84	---	---	---	---	---	---	---	---	---	---	---
MW-2	08/25/99	41.22	17.72	---	23.50	---	---	---	---	---	---	---	---	---	---	---
MW-2	03/09/00	41.22	11.94	---	29.28	---	---	---	---	---	---	---	---	---	---	---

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF SAMPLING/ MONITORING	CASING ELEVATION (Feet)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	TOG (ug/l)	HVOC (ug/l)	DO (ppm)	LAB
MW-3	02/05/90	40.74	17.45	---	23.29	1400	---	15	ND<2.5	11	8	---	---	---	---	SUP
MW-3	02/14/91	40.74	18.52	---	22.22	320	---	8	ND<0.3	8	1	---	---	---	---	SUP
MW-3	05/13/91	40.74	19.32	---	21.42	640	---	13	ND<0.3	18	1	---	---	---	---	SUP
MW-3	07/24/91	40.74	20.69	---	20.05	---	---	---	---	---	---	---	---	---	---	---
MW-3	10/03/91	40.74	19.47	---	21.27	940	---	21	ND<0.3	23	2.1	---	---	---	---	SUP
MW-3	10/15/91	40.74	20.46	---	20.28	---	---	---	---	---	---	---	---	---	---	---
MW-3	12/04/91	40.74	18.29	---	22.45	---	---	---	---	---	---	---	---	---	---	---
MW-3	12/16/91	40.74	18.34	---	22.40	---	---	---	---	---	---	---	---	---	---	---
MW-3	01/06/92	40.74	18.50	---	22.24	580	---	6.1	1	6	7.1	---	---	---	---	ANA
MW-3	01/22/92	40.74	17.86	---	22.88	---	---	---	---	---	---	---	---	---	---	---
MW-3	01/28/92	40.74	15.84	---	24.90	---	---	---	---	---	---	---	---	---	---	---
MW-3	02/05/92	40.74	17.53	---	23.21	---	---	---	---	---	---	---	---	---	---	---
MW-3	02/12/92	40.74	17.15	---	23.59	---	---	---	---	---	---	---	---	---	---	---
MW-3	02/17/92	40.74	16.18	---	24.56	---	---	---	---	---	---	---	---	---	---	---
MW-3	04/03/92	40.74	14.80	---	25.94	---	---	---	---	---	---	---	---	---	---	---
MW-3	04/08/92	40.74	17.06	---	23.68	1100	---	30	4.6	32	11	---	---	---	---	ANA
MW-3	04/14/92	40.74	15.22	---	25.52	---	---	---	---	---	---	---	---	---	---	---
MW-3	04/29/92	40.74	15.90	---	24.84	---	---	---	---	---	---	---	---	---	---	---
MW-3	05/07/92	40.74	16.35	---	24.39	---	---	---	---	---	---	---	---	---	---	---
MW-3	07/03/92	40.74	17.74	---	23.00	1200	---	38	ND<2.5	24	ND<2.5	---	---	---	---	ANA
MW-3	10/08/92	40.74	19.06	---	21.68	1400	---	31	ND<0.5	25	13	---	---	---	---	ANA
MW-3	12/31/92	40.74	16.61	---	24.13	820	---	12	4.1	13	5.9	---	---	---	---	ANA
QC-1 (h)	12/31/92	---	---	---	---	960	---	11	3.6	10	3.8	---	---	---	---	ANA
MW-3	04/21/93	40.74	14.24	---	26.50	420	---	5.6	ND<0.5	4	1.4	---	---	---	---	PACE
QC-1 (h)	04/21/93	---	---	---	---	390	---	5.0	ND<0.5	4	1.5	---	---	---	---	PACE
MW-3	07/07/93	40.13	(i) 15.19	---	24.94	54	---	0.6	0.6	ND<0.5	ND<0.5	---	---	---	---	PACE
MW-3	09/21/93	40.13	16.58	---	23.55	540	---	7.9	0.9	5	2.4	---	---	---	---	PACE
MW-3	12/17/93	40.13	15.82	---	24.31	---	---	---	---	---	---	---	---	---	---	---
MW-3	12/23/93	40.13	---	---	---	500	---	9.8	1.5	3	2.1	---	---	---	---	PACE
QC-1 (h)	12/23/93	---	---	---	---	480	---	9.2	ND<0.5	5	5.3	---	---	---	---	PACE
MW-3	04/07/94	40.13	28.50	---	11.63	460	---	20	7.4	9	11	---	---	---	---	PACE
QC-1 (h)	04/07/94	---	---	---	---	460	---	20	7.7	9	11	---	---	---	---	PACE
MW-3	07/06/94	40.13	---	---	---	300	---	10	0.6	2	6.4	---	---	---	4.8	PACE
MW-3	10/07/94	40.13	27.65	---	12.48	620	---	28	ND<0.5	2	12	---	31	(j) ---	4.4	PACE
MW-3	01/27/95	40.13	27.65	---	12.48	---	---	---	---	---	---	---	---	---	---	---
MW-3	03/30/95	40.13	26.05	---	14.08	300	---	10	6.0	3	18	---	---	---	7.6	ATI
MW-3	06/20/95	40.13	19.49	---	20.64	170	---	7.2	3.4	1	15	---	---	---	---	ATI
MW-3	10/03/95	40.13	24.93	---	15.20	170	---	2.1	ND<0.50	1	8.0	6.7	---	---	---	ATI
MW-3	12/06/95	40.13	25.14	---	14.99	1700	---	6.7	3.1	3	210	64	---	---	---	ATI

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF SAMPLING/ MONITORING	CASING ELEVATION (a) (Feet)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (b) (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	TOG (ug/l)	HVOC (ug/l)	DO (ppm)	LAB
QC-1 (h)	12/06/95	---	---	---	---	1400	---	6.1	3.0	2	190	53	---	---	---	ATI
MW-3	03/21/96	40.13	9.48	---	30.65	ND<50	---	0.5	ND<1	ND<1	1	ND<10	---	---	7.3	SPL
MW-3	06/21/96	40.13	11.60	---	28.53	ND<50	---	13	ND<1	ND<1	ND<1	12	---	---	7.6	SPL
MW-3	09/06/96	40.13	12.23	---	27.90	---	---	---	---	---	---	---	---	---	---	---
MW-3	09/09/96	40.13	---	---	---	ND<250	---	6.5	ND<5.0	ND<5.0	ND<5.0	ND<50	---	---	7.6	SPL
MW-3	12/19/96	40.13	10.46	---	29.67	ND<50	---	4.1	ND<1.0	ND<1.0	ND<1.0	ND<10	---	---	8.4	SPL
MW-3	03/17/97	40.13	9.86	---	30.27	50	---	ND<5	ND<1.0	ND<1.0	ND<1.0	ND<10	---	---	7.4	SPL
MW-3	08/12/97	40.13	12.11	---	28.02	ND<50	---	0.79	ND<1.0	ND<1.0	ND<1.0	10	---	---	6.1	SPL
MW-3	12/10/97	40.13	10.90	---	29.23	ND<50	---	ND<0.5	ND<1.0	ND<1.0	ND<1.0	ND<10	---	---	3.2	SPL
MW-3	03/12/98	40.13	10.20	---	29.93	ND<50	---	ND<0.5	ND<1.0	ND<1.0	ND<1.0	ND<10	---	---	6.3	SPL
QC-1 (h)	03/12/98	---	---	---	---	ND<50	---	ND<0.5	ND<1.0	ND<1.0	ND<1.0	ND<10	---	---	---	SPL
MW-3	06/23/98	40.13	10.17	---	29.96	50	---	ND<0.5	ND<1.0	ND<1.0	ND<1.0	ND<10	---	---	3.4	SPL
MW-3	03/31/99	40.13	11.45	---	28.68	60	---	ND<1.0	ND<1.0	ND<1.0	ND<1.0	6.2	---	---	---	SPL
MW-3	08/25/99	40.13	12.52	---	27.61	ND<50	---	ND<1.0	ND<1.0	ND<1.0	ND<1.0	7.7	---	---	---	SPL
MW-3	03/09/00	40.13	12.39	---	27.74	ND<50	---	ND<0.5	0.54	ND<0.5	1.7	6.3	---	---	---	PACE

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF SAMPLING/ MONITORING	CASING ELEVATION (a) (Feet)	DEPTH TO WATER (Feet)	PRODUCT GROUNDWATER THICKNESS (Feet)	ELEVATION (b) (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	TOG (ug/l)	HVOC (ug/l)	DO (ppm)	LAB
MW-4	02/05/90	40.11	20.75	---	19.36	620	---	ND<0.5	9	ND<0.5	10	---	---	---	---	SUP
MW-4	02/14/91	40.11	21.73	---	18.38	180	---	ND<0.3	ND<0.3	0.4	2	---	---	---	---	SUP
MW-4	05/13/91	40.11	18.55	---	21.56	72	---	0.7	ND<0.3	ND<0.3	ND<0.3	---	---	---	---	SUP
MW-4	07/24/91	40.11	21.31	---	18.80	---	---	---	---	---	---	---	---	---	---	---
MW-4	10/03/91	40.11	22.57	---	17.54	57	---	ND<0.3	ND<0.3	ND<0.3	ND<0.3	---	---	---	---	SUP
MW-4	10/15/91	40.11	22.88	---	17.23	---	---	---	---	---	---	---	---	---	---	---
MW-4	12/04/91	40.11	22.54	---	17.57	---	---	---	---	---	---	---	---	---	---	---
MW-4	12/16/91	40.11	22.59	---	17.52	---	---	---	---	---	---	---	---	---	---	---
MW-4	01/06/92	40.11	22.00	---	18.11	480	---	0.8	3.2	2	7.7	---	---	---	---	ANA
MW-4	01/22/92	40.11	21.58	---	18.53	---	---	---	---	---	---	---	---	---	---	---
MW-4	01/28/92	40.11	21.42	---	18.69	---	---	---	---	---	---	---	---	---	---	---
MW-4	02/05/92	40.11	21.10	---	19.01	---	---	---	---	---	---	---	---	---	---	---
MW-4	02/12/92	40.11	20.74	---	19.37	---	---	---	---	---	---	---	---	---	---	---
MW-4	02/17/92	40.11	19.78	---	20.33	---	---	---	---	---	---	---	---	---	---	---
MW-4	04/03/92	40.11	16.80	---	23.31	---	---	---	---	---	---	---	---	---	---	---
MW-4	04/08/92	40.11	17.13	---	22.98	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
MW-4	04/14/92	40.11	17.74	---	22.37	---	---	---	---	---	---	---	---	---	---	---
MW-4	04/29/92	40.11	18.56	---	21.55	---	---	---	---	---	---	---	---	---	---	---
MW-4	05/07/92	40.11	19.10	---	21.01	---	---	---	---	---	---	---	---	---	---	---
MW-4	07/03/92	40.11	20.71	---	19.40	ND<50	---	0.6	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
MW-4	10/08/92	40.11	22.43	---	17.68	270	---	ND<0.5	2.1	3	3.2	---	---	---	---	ANA
MW-4	12/31/92	40.11	19.58	---	20.53	150	---	ND<0.5	ND<0.5	ND<0.5	1.3	---	---	---	---	ANA
MW-4	04/21/93	40.11	17.79	---	22.32	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	PACE
MW-4	07/07/93	40.11	18.44	---	21.67	160	---	1.2	5.4	4	19	---	---	---	---	PACE
MW-4	09/21/93	40.11	20.14	---	19.97	71	---	ND<0.5	1.9	ND<0.5	2.1	---	---	---	---	PACE
MW-4	12/17/93	40.11	19.80	---	20.31	---	---	---	---	---	---	---	---	---	---	---
MW-4	12/23/93	40.11	---	---	---	ND<50	---	3.1	1.6	1	3.8	---	---	---	---	PACE
MW-4	04/07/94	40.11	19.12	---	20.99	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	6.6	PACE
MW-4	07/06/94	40.11	19.90	---	20.21	62	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	4.1	PACE
MW-4	10/07/94	40.11	20.07	---	20.04	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	3.6	PACE
MW-4	01/27/95	40.11	13.72	---	26.39	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<1	---	---	---	2.7	ATI
MW-4	03/30/95	40.11	11.46	---	28.65	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	---	---	---	8.3	ATI
MW-4	06/20/95	40.11	14.78	---	25.33	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	---	---	---	---	ATI
MW-4	10/03/95	40.11	19.62	---	20.49	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	5.0	---	---	5.8	ATI
MW-4	12/06/95	40.11	19.91	---	20.20	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	47	---	---	5.7	ATI
MW-4	03/21/96	40.11	11.12	---	28.99	ND<50	---	ND<0.5	ND<1	ND<1	ND<1	ND<10	---	---	7.8	SPL
MW-4	06/21/96	40.11	12.21	---	27.90	ND<50	---	ND<0.5	ND<1	ND<1	ND<1	ND<10	---	---	7.9	SPL
MW-4	09/06/96	40.11	12.89	---	27.22	---	---	---	---	---	---	---	---	---	---	---
MW-4	09/09/96	40.11	---	---	---	ND<50	---	ND<0.5	ND<1.0	ND<1.0	ND<1.0	ND<10	---	---	7.2	SPL

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF SAMPLING/ MONITORING	CASING ELEVATION (a) (Feet)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (b) (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	TOG (ug/l)	HVOC (ug/l)	DO (ppm)	LAB
MW-4	12/19/96	40.11	11.01	---	29.10	ND<50	---	ND<0.5	ND<1.0	ND<1.0	ND<1.0	ND<10	---	---	8.4	SPL
MW-4	03/17/97	40.11	10.42	---	29.69	---	---	---	---	---	---	---	---	---	---	---
MW-4	08/12/97	40.11	12.77	---	27.34	---	---	---	---	---	---	---	---	---	---	---
MW-4	12/10/97	40.11	11.22	---	28.89	---	---	---	---	---	---	---	---	---	---	---
MW-4	03/12/98	40.11	10.81	---	29.30	---	---	---	---	---	---	---	---	---	---	---
MW-4	06/23/98	40.11	10.61	---	29.50	---	---	---	---	---	---	---	---	---	---	---
MW-4	03/31/99	40.11	11.46	---	28.65	---	---	---	---	---	---	---	---	---	---	---
MW-4	08/25/99	40.11	16.16	---	23.95	---	---	---	---	---	---	---	---	---	---	---
MW-4	03/09/00	40.11	12.23	---	27.88	---	---	---	---	---	---	---	---	---	---	---

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF SAMPLING/ MONITORING	CASING ELEVATION (a) (Feet)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (b) (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	TOG (ug/l)	HVOC (ug/l)	DO (ppm)	LAB
MW-5	10/03/91	39.55	18.08	---	21.47	79000	---	13000	7400	1400	6200	---	---	---	---	SUP
MW-5	10/15/91	39.55	18.55	---	21.00	---	---	---	---	---	---	---	---	---	---	---
MW-5	12/04/91	39.55	18.44	0.13	21.21	---	---	---	---	---	---	---	---	---	---	---
MW-5	12/16/91	39.55	18.66	0.01	20.90	---	---	---	---	---	---	---	---	---	---	---
MW-5	01/06/92	39.55	19.12	0.11	20.51	---	---	---	---	---	---	---	---	---	---	---
MW-5	01/22/92	39.55	14.59	---	24.96	---	---	---	---	---	---	---	---	---	---	---
MW-5	01/28/92	39.55	15.25	---	24.30	---	---	---	---	---	---	---	---	---	---	---
MW-5	02/05/92	39.55	15.58	SHEEN	23.97	---	---	---	---	---	---	---	---	---	---	---
MW-5	02/12/92	39.55	15.54	0.01	24.02	---	---	---	---	---	---	---	---	---	---	---
MW-5	02/17/92	39.55	13.98	SHEEN	25.57	---	---	---	---	---	---	---	---	---	---	---
MW-5	04/03/92	39.55	13.63	0.04	25.95	---	---	---	---	---	---	---	---	---	---	---
MW-5	04/08/92	39.55	13.17	0.01	26.39	---	---	---	---	---	---	---	---	---	---	---
MW-5	04/14/92	39.55	13.45	0.01	26.11	---	---	---	---	---	---	---	---	---	---	---
MW-5	04/29/92	39.55	13.75	0.07	25.85	---	---	---	---	---	---	---	---	---	---	---
MW-5	05/07/92	39.55	16.15	0.04	23.43	---	---	---	---	---	---	---	---	---	---	---
MW-5	07/03/92	39.55	17.67	0.08	21.94	---	---	---	---	---	---	---	---	---	---	---
MW-5	09/01/92	39.55	17.83	0.50	22.10	---	---	---	---	---	---	---	---	---	---	---
MW-5	10/08/92	39.55	17.86	0.92	22.38	---	---	---	---	---	---	---	---	---	---	---
MW-5	12/31/92	39.55	15.20	SHEEN	24.35	---	---	---	---	---	---	---	---	---	---	---
MW-5	04/21/93	39.55	12.64	0.02	26.93	---	---	---	---	---	---	---	---	---	---	---
MW-5	07/07/93	39.14	(i) 12.68	0.82	27.08	---	---	---	---	---	---	---	---	---	---	---
MW-5	09/21/93	39.14	14.35	SHEEN	24.79	---	---	---	---	---	---	---	---	---	---	---
MW-5	12/17/93	39.14	12.61	0.41	26.84	---	---	---	---	---	---	---	---	---	---	---
MW-5	04/07/94	39.14	30.00	---	9.14	66000	---	3000	1700	250	6800	---	---	---	---	PACE
MW-5	07/06/94	39.14	---	---	---	29000	---	1900	330	63	2700	---	---	---	---	PACE
MW-5	10/07/94	39.14	28.70	---	10.44	250000	---	2600	660	830	5200	---	---	---	4.2	PACE
QC-1 (h)	10/07/94	---	---	---	---	45000	---	2900	540	260	2600	---	---	---	---	PACE
MW-5	01/27/95	39.14	28.70	---	10.44	---	---	---	---	---	---	---	---	---	---	---
MW-5	03/30/95	39.14	28.95	---	10.19	50000	---	7900	2600	520	6400	---	---	---	5.5	ATI
QC-1 (h)	03/30/95	---	---	---	---	43000	---	7900	2500	440	6200	---	---	---	---	ATI
MW-5	06/20/95	39.14	22.54	---	16.60	34000	---	5100	1900	300	3700	---	---	---	---	ATI
QC-1 (h)	06/20/95	---	---	---	---	26000	---	3500	290	ND<25	3300	---	---	---	---	ATI
MW-5	10/03/95	39.14	18.84	---	20.30	12000	---	68	42	11	1600	330	---	---	---	ATI
QC-1 (h)	10/03/95	---	---	---	---	12000	---	46	39	10	1600	320	---	---	---	ATI
MW-5	12/06/95	39.14	19.07	---	20.07	16000	---	1200	93	51	700	600	---	---	---	ATI
MW-5	03/21/96	39.14	7.43	---	31.71	1500	---	89	28	6	250	ND<10	---	---	7.2	SPL
QC-1 (h)	03/21/96	---	---	---	---	1900	---	92	30	7	270	ND<10	---	---	---	SPL
MW-5	06/21/96	39.14	9.87	---	---	3500	---	740	150	19	400	ND<100	---	---	7.1	SPL
QC-1 (h)	06/21/96	---	---	---	---	2700	---	680	140	20	400	ND<50	---	---	---	SPL

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF SAMPLING/ MONITORING	CASING ELEVATION (a) (Feet)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (b) (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	TOG (ug/l)	HVOC (ug/l)	DO (ppm)	LAB	
MW-5	09/06/96	39.14	10.52	---	28.62	---	---	---	---	---	---	---	---	---	---	---	---
MW-5	09/09/96	39.14	---	---	---	82000	---	3100	1700	850	9100	ND<2500	---	---	---	7.5	SPL
QC-1 (h)	09/09/96	---	---	---	---	90000	---	2900	1600	670	6900	ND<2500	---	---	---	---	SPL
MW-5	12/19/96	39.14	8.62	---	30.52	41000	---	790	820	120	2040	ND<500	---	---	---	7.7	SPL
QC-1 (h)	12/19/96	---	---	---	---	26000	---	490	430	63	1140	ND<500	---	---	---	---	SPL
MW-5	03/17/97	39.14	8.22	---	30.92	5500	---	1.9	2.4	ND<1.0	ND<1.0	29	---	---	---	6.4	SPL
QC-1 (h)	03/17/97	---	---	---	---	6600	---	2.5	2.7	ND<1.0	ND<1.0	28	---	---	---	---	SPL
MW-5	08/12/97	39.14	12.18	0.22	27.13	33000	---	6400	2400	680	4400	ND<1000	---	---	---	6.8	SPL
QC-1 (h)	08/12/97	---	---	---	---	36000	---	6100	2500	720	4500	ND<500	---	---	---	---	SPL
MW-5	12/10/97	39.14	10.78	0.06	28.41	31000	---	3000	2500	560	5100	500	---	---	---	1.8	SPL
QC-1 (h)	12/10/97	---	---	---	---	37000	---	2900	2500	440	4800	---	---	---	---	---	SPL
MW-5	03/12/98	39.14	10.11	0.22	29.20	100000	---	1600	870	250	2600	ND<250	---	---	---	6.1	SPL
MW-5	06/23/98	39.14	10.20	0.02	28.96	27000	---	2500	840	370	2900	ND<250	---	---	---	2.1	SPL
QC-1 (h)	06/23/98	---	---	---	---	27000	---	2600	840	400	2950	ND<500	---	---	---	---	SPL
MW-5 (f)	03/31/99	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
MW-5	08/25/99	39.14	14.69	0.38	24.75	180000	---	2700	400	830	2800	26	---	---	---	---	SPL
MW-5	03/09/00	39.14	14.83	0.60	24.79	53000	---	12000	2600	1900	9100	ND<5.0	---	---	---	---	PACE

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF SAMPLING/ MONITORING	CASING ELEVATION (Feet)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	TOG (ug/l)	HVOC (ug/l)	DO (ppm)	LAB
MW-6	10/03/91	41.59	20.73	---	20.86	ND<50	---	0.7	0.8	ND<0.3	1.3	---	---	---	---	SUP
MW-6	10/15/91	41.59	21.20	---	20.39	---	---	---	---	---	---	---	---	---	---	---
MW-6	12/04/91	41.59	21.26	---	20.33	---	---	---	---	---	---	---	---	---	---	---
MW-6	12/16/91	41.59	21.12	---	20.47	---	---	---	---	---	---	---	---	---	---	---
MW-6	01/06/92	41.59	20.29	---	21.30	ND<50	---	ND<0.5	ND<0.5	ND<0.5	1.6	---	---	---	---	ANA
MW-6	01/22/92	41.59	20.12	---	21.47	---	---	---	---	---	---	---	---	---	---	---
MW-6	01/28/92	41.59	20.20	---	21.39	---	---	---	---	---	---	---	---	---	---	---
MW-6	02/05/92	41.59	20.09	---	21.50	---	---	---	---	---	---	---	---	---	---	---
MW-6	02/12/92	41.59	19.15	---	22.44	---	---	---	---	---	---	---	---	---	---	---
MW-6	02/17/92	41.59	18.02	---	23.57	---	---	---	---	---	---	---	---	---	---	---
MW-6	04/03/92	41.59	16.62	---	24.97	---	---	---	---	---	---	---	---	---	---	---
MW-6	04/08/92	41.59	17.06	---	24.53	ND<50	---	0.6	ND<0.5	1	ND<0.5	---	---	---	---	ANA
MW-6	04/14/92	41.59	17.23	---	24.36	---	---	---	---	---	---	---	---	---	---	---
MW-6	04/29/92	41.59	18.12	---	23.47	---	---	---	---	---	---	---	---	---	---	---
MW-6	05/07/92	41.59	18.52	---	23.07	---	---	---	---	---	---	---	---	---	---	---
MW-6	07/03/92	41.59	19.71	---	21.88	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
MW-6	10/08/92	41.59	21.22	---	20.37	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
QC-1 (h)	10/08/92	---	---	---	---	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
MW-6	12/31/92	41.59	21.33	---	20.26	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
MW-6	04/21/93	41.59	16.45	---	25.14	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	PACE
MW-6	07/07/93	41.59	18.68	---	22.91	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	29	(j)	---	PACE
MW-6	09/21/93	41.59	19.64	---	21.95	ND<50	---	ND<0.5	ND<0.5	ND<0.5	1.6	---	---	---	---	PACE
MW-6	12/17/93	41.59	21.08	---	20.51	---	---	---	---	---	---	---	---	---	---	---
MW-6	12/23/93	41.59	---	---	---	ND<50	---	ND<0.5	0.5	ND<0.5	0.6	---	---	---	---	PACE
MW-6	04/07/94	41.59	21.27	---	20.32	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	6.1	PACE
MW-6	07/06/94	41.59	19.81	---	21.78	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	4.0	PACE
QC-1 (h)	07/06/94	---	---	---	---	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	PACE
MW-6	10/07/94	41.59	21.25	---	20.34	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	24	(j)	3.5	PACE
MW-6	01/27/95	41.59	12.39	---	29.20	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<1	---	---	---	4.2	ATI
MW-6	03/30/95	41.59	11.34	---	30.25	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	---	---	---	6.1	ATI
MW-6	06/20/95	41.59	15.12	---	26.47	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	---	---	---	---	ATI
MW-6	10/03/95	41.59	20.68	---	20.91	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	66	---	---	6.4	ATI
MW-6	12/06/95	41.59	23.77	---	17.82	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	45	---	---	5.7	ATI
MW-6	03/21/96	41.59	11.55	---	30.04	ND<50	---	ND<0.5	ND<1	ND<1	ND<1	41	---	---	9.1	SPL
MW-6	06/21/96	41.59	12.60	---	28.99	ND<50	---	ND<0.5	ND<1	ND<1	ND<1	ND<10	---	---	8.6	SPL
MW-6	09/06/96	41.59	13.25	---	28.34	---	---	---	---	---	---	---	---	---	---	---
MW-6	09/09/96	41.59	---	---	---	ND<50	---	ND<0.5	ND<1.0	ND<1.0	ND<1.0	22/22	(k)	---	7.9	SPL
MW-6	12/19/96	41.59	11.45	---	30.14	ND<50	---	ND<0.5	ND<1.0	ND<1.0	ND<1.0	ND<10	---	---	7.7	SPL
MW-6	03/17/97	41.59	10.80	---	30.79	---	---	---	---	---	---	---	---	---	---	---

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF SAMPLING/ MONITORING	CASING ELEVATION (a) (Feet)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (b) (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	TOG (ug/l)	HVOC (ug/l)	DO (ppm)	LAB
MW-6	08/12/97	41.59	13.11	---	28.48	---	---	---	---	---	---	---	---	---	---	---
MW-6	12/10/97	41.59	13.84	---	27.75	---	---	---	---	---	---	---	---	---	---	---
MW-6	03/12/98	41.59	11.17	---	30.42	---	---	---	---	---	---	---	---	---	---	---
MW-6	06/23/98	41.59	13.27	---	28.32	---	---	---	---	---	---	---	---	---	---	---
MW-6	03/31/99	41.59	12.91	---	28.68	---	---	---	---	---	---	---	---	---	---	---
MW-6	08/25/99	41.59	15.93	---	25.66	---	---	---	---	---	---	---	---	---	---	---
MW-6	03/09/00	41.59	11.49	---	30.10	---	---	---	---	---	---	---	---	---	---	---

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF SAMPLING/ MONITORING	CASING ELEVATION (a) (Feet)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (b) (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	TOG (ug/l)	HVOC (ug/l)	DO (ppm)	LAB
MW-7	10/03/91	40.64	14.93	---	25.71	360	---	62	13	3.4	20	---	---	---	---	SUP
MW-7	10/15/91	40.64	15.16	---	25.48	---	---	---	---	---	---	---	---	---	---	---
MW-7	12/04/91	40.64	15.41	---	25.23	---	---	---	---	---	---	---	---	---	---	---
MW-7	12/16/91	40.64	15.21	---	25.43	---	---	---	---	---	---	---	---	---	---	---
MW-7	01/06/92	40.64	14.56	---	26.08	1100	---	170	ND<0.5	24	23	---	---	---	---	ANA
MW-7	01/22/92	40.64	14.63	---	26.01	---	---	---	---	---	---	---	---	---	---	---
MW-7	01/28/92	40.64	14.73	---	25.91	---	---	---	---	---	---	---	---	---	---	---
MW-7	02/05/92	40.64	14.58	---	26.06	---	---	---	---	---	---	---	---	---	---	---
MW-7	02/12/92	40.64	13.94	---	26.70	---	---	---	---	---	---	---	---	---	---	---
MW-7	02/17/92	40.64	13.10	---	27.54	---	---	---	---	---	---	---	---	---	---	---
MW-7	04/03/92	40.64	12.66	---	27.98	---	---	---	---	---	---	---	---	---	---	---
MW-7	04/08/92	40.64	12.77	---	27.87	750	---	150	ND<0.5	23	9.9	---	---	---	---	ANA
MW-7	04/14/92	40.64	13.02	---	27.62	---	---	---	---	---	---	---	---	---	---	---
MW-7	04/29/92	40.64	13.59	---	27.05	---	---	---	---	---	---	---	---	---	---	---
MW-7	05/07/92	40.64	13.95	---	26.69	---	---	---	---	---	---	---	---	---	---	---
MW-7	07/03/92	40.64	14.73	---	25.91	660	---	210	ND<2.5	33	8	---	---	---	---	ANA
MW-7	10/08/92	40.64	15.75	---	24.89	320	---	49	1.4	13	6.2	---	---	---	---	ANA
MW-7	12/31/92	40.64	13.57	---	27.07	900	---	100	ND<2.5	28	4.3	---	---	---	---	ANA
MW-7	04/21/93	40.64	14.56	---	26.08	510	---	83	1.2	10	5.8	---	---	---	---	PACE
MW-7	07/07/93	40.32 (i)	13.40	---	26.92	1100	---	160	2.0	27	4.0	---	---	---	---	PACE
QC-1 (h)	07/07/93	---	---	---	---	1100	---	170	1.9	29	2.8	---	---	---	---	PACE
MW-7	09/21/93	40.32	14.40	---	25.92	690	---	150	3.1	26	5.7	---	---	---	---	PACE
QC-1 (h)	09/21/93	---	---	---	---	640	---	140	1.7	23	2.4	---	---	---	---	PACE
MW-7	12/17/93	40.32	13.65	---	26.67	---	---	---	---	---	---	---	---	---	---	---
MW-7	12/23/93	40.32	---	---	---	250	---	64	1.2	9	1.8	---	---	---	---	PACE
MW-7	04/07/94	40.32	30.62	---	9.70	140	---	32	1.4	ND<0.5	ND<0.5	---	---	---	---	PACE
MW-7	07/06/94	40.32	16.88	---	23.44	410	---	94	1.3	10	3.5	---	---	---	4.4	PACE
MW-7	10/07/94	40.32	25.59	---	14.73	ND<50	---	9.2	ND<0.5	ND<0.5	ND<0.5	---	---	---	4.9	PACE
MW-7	01/27/95	40.32	9.82	---	30.50	810	---	570	3	60	17	---	---	---	0	ATI
QC-1 (h)	01/27/95	---	---	---	---	930	---	620	4	77	21	---	---	---	---	ATI
MW-7	03/30/95	40.32	9.15	---	31.17	180	---	65	0.53	2	ND<1.0	---	---	---	7.8	ATI
MW-7	06/20/95	40.32	11.38	---	28.94	2800	---	980	ND<5.0	ND<5.0	43	---	---	---	---	ATI
MW-7	10/03/95	40.32	29.95	---	10.37	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	ND<5.0	---	---	---	ATI
MW-7	12/06/95	40.32	29.85	---	10.47	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	ND<5.0	---	---	---	ATI
MW-7	03/21/96	40.32	9.76	---	30.56	1000	---	390	2	40	13	ND<10	---	---	7.4	SPL
MW-7	06/21/96	40.32	11.01	---	29.31	ND<250	---	40	ND<5	ND<5	ND<5	ND<50	---	---	7.4	SPL
MW-7	09/06/96	40.32	11.68	---	28.64	---	---	---	---	---	---	---	---	---	---	---
MW-7	09/09/96	40.32	---	---	---	ND<250	---	13	ND<5.0	ND<5.0	ND<5.0	ND<50	---	---	7.2	SPL
MW-7	12/19/96	40.32	10.78	---	29.54	70	---	1.2	ND<1.0	1	ND<1.0	ND<10	---	---	8.3	SPL

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF SAMPLING/ MONITORING	CASING ELEVATION (a) (Feet)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (b) (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	TOG (ug/l)	HVOC (ug/l)	DO (ppm)	LAB
MW-7	03/17/97	40.32	9.96	---	30.36	---	---	---	---	---	---	---	---	---	---	---
MW-7	08/12/97	40.32	11.44	---	28.88	---	---	---	---	---	---	---	---	---	---	---
MW-7	12/10/97	40.32	10.42	---	29.90	---	---	---	---	---	---	---	---	---	---	---
MW-7	03/12/98	40.32	9.51	---	30.81	---	---	---	---	---	---	---	---	---	---	---
MW-7	06/23/98	40.32	9.98	---	30.34	---	---	---	---	---	---	---	---	---	---	---
MW-7	03/31/99	40.32	10.38	---	29.94	---	---	---	---	---	---	---	---	---	---	---
MW-7	08/25/99	40.32	12.38	---	27.94	---	---	---	---	---	---	---	---	---	---	---
MW-7	03/09/00	40.32	8.48	---	31.84	---	---	---	---	---	---	---	---	---	---	---

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF SAMPLING/ MONITORING	CASING ELEVATION (a) (Feet)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (b) (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	TOG (ug/l)	HVOC (ug/l)	DO (ppm)	LAB
MW-8	10/03/91	38.18	22.37	---	15.81	ND<50	---	ND<0.3	0.6	ND<0.3	0.9	---	---	---	---	SUP
MW-8	10/15/91	38.18	22.70	---	15.48	---	---	---	---	---	---	---	---	---	---	---
MW-8	12/04/91	38.18	22.44	---	15.74	---	---	---	---	---	---	---	---	---	---	---
MW-8	12/16/91	38.18	22.47	---	15.71	---	---	---	---	---	---	---	---	---	---	---
MW-8	01/06/92	38.18	21.94	---	16.24	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
MW-8	01/22/92	38.18	21.44	---	16.74	---	---	---	---	---	---	---	---	---	---	---
MW-8	01/28/92	38.18	21.20	---	16.98	---	---	---	---	---	---	---	---	---	---	---
MW-8	02/05/92	38.18	20.88	---	17.30	---	---	---	---	---	---	---	---	---	---	---
MW-8	02/12/92	38.18	20.54	---	17.64	---	---	---	---	---	---	---	---	---	---	---
MW-8	02/17/92	38.18	19.99	---	18.19	---	---	---	---	---	---	---	---	---	---	---
MW-8	04/03/92	38.18	16.75	---	21.43	---	---	---	---	---	---	---	---	---	---	---
MW-8	04/08/92	38.18	16.57	---	21.61	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
MW-8 (f)	04/14/92	38.18	---	---	---	---	---	---	---	---	---	---	---	---	---	---
MW-8	04/29/92	38.18	18.61	---	19.57	---	---	---	---	---	---	---	---	---	---	---
MW-8	05/07/92	38.18	18.41	---	19.77	---	---	---	---	---	---	---	---	---	---	---
MW-8	07/03/92	38.18	20.35	---	17.83	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
MW-8 (f)	10/08/92	38.18	21.74	---	16.44	---	---	---	---	---	---	---	---	---	---	---
MW-8	12/31/92	38.18	19.09	---	19.09	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
MW-8	04/21/93	38.18	18.92	---	19.26	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	PACE
MW-8	07/07/93	38.18	17.76	---	20.42	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	PACE
MW-8	09/21/93	38.18	19.71	---	18.47	ND<50	---	2.9	2.2	2	7.1	---	---	---	---	PACE
MW-8	12/17/93	38.18	21.33	---	16.85	---	---	---	---	---	---	---	---	---	---	---
MW-8	12/23/93	38.18	---	---	---	ND<50	---	ND<0.5	ND<0.5	ND<0.5	0.6	---	---	---	---	PACE
MW-8	04/07/94	38.18	21.51	---	16.67	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	6.6	PACE
MW-8	07/06/94	38.18	17.41	---	20.77	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	4.4	PACE
MW-8	10/07/94	38.18	19.20	---	18.98	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	3.7	PACE
MW-8	01/27/95	38.18	12.25	---	25.93	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<1	---	---	---	2.9	ATI
MW-8	03/30/95	38.18	10.35	---	27.83	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	---	---	---	8.3	ATI
MW-8	06/20/95	38.18	13.37	---	24.81	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	---	---	---	6.9	ATI
MW-8 (f)	10/03/95	38.18	---	---	---	---	---	---	---	---	---	---	---	---	---	---
MW-8	12/06/95	38.18	18.42	---	19.76	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	47	---	---	5.3	ATI
MW-8 (f)	03/21/96	38.18	---	---	---	---	---	---	---	---	---	---	---	---	---	---
MW-8	06/21/96	38.18	13.03	---	25.15	ND<50	---	ND<0.5	ND<1	ND<1	ND<1	ND<10	---	---	7.0	SPL
MW-8	09/06/96	38.18	13.70	---	24.48	---	---	---	---	---	---	---	---	---	---	---
MW-8	09/09/96	38.18	---	---	---	ND<50	---	ND<0.5	ND<1.0	ND<1.0	ND<1.0	ND<10	---	---	7.0	SPL
MW-8	12/19/96	38.18	11.93	---	26.25	ND<50	---	ND<0.5	ND<1.0	ND<1.0	ND<1.0	ND<10	---	---	7.6	SPL
MW-8	03/17/97	38.18	11.29	---	26.89	---	---	---	---	---	---	---	---	---	---	---
MW-8	08/12/97	38.18	13.73	---	24.45	---	---	---	---	---	---	---	---	---	---	---
MW-8	12/10/97	38.18	11.88	---	26.30	---	---	---	---	---	---	---	---	---	---	---

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF SAMPLING/ MONITORING	CASING ELEVATION (a) (Feet)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (b) (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	TOG (ug/l)	HVOC (ug/l)	DO (ppm)	LAB
MW-8	03/12/98	38.18	11.89	---	26.29	---	---	---	---	---	---	---	---	---	---	---
MW-8	06/23/98	38.18	11.33	---	26.85	---	---	---	---	---	---	---	---	---	---	---
MW-8	03/31/99	38.18	12.68	---	25.50	---	---	---	---	---	---	---	---	---	---	---
MW-8	08/25/99	38.18	14.93	---	23.25	---	---	---	---	---	---	---	---	---	---	---
MW-8	03/09/00	38.18	9.14	---	29.04	---	---	---	---	---	---	---	---	---	---	---

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF SAMPLING/ MONITORING	CASING ELEVATION (Feet)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (Feet) (b)	TPH-G (ug/l)	TPH-D (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	TOG (ug/l)	HVOC (ug/l)	DO (ppm)	LAB
MW-9	10/03/91	41.25	14.12	---	27.13	ND<50	---	ND<0.3	0.4	ND<0.3	ND<0.3	---	---	---	---	SUP
MW-9	10/15/91	41.25	14.27	---	26.98	---	---	---	---	---	---	---	---	---	---	---
MW-9	12/04/91	41.25	13.84	---	27.41	---	---	---	---	---	---	---	---	---	---	---
MW-9	12/16/91	41.25	14.18	---	27.07	---	---	---	---	---	---	---	---	---	---	---
MW-9	01/06/92	41.25	13.42	---	27.83	ND<50	---	ND<0.5	ND<0.5	ND<0.5	0.9	---	---	---	---	ANA
MW-9	01/22/92	41.25	13.75	---	27.50	---	---	---	---	---	---	---	---	---	---	---
MW-9	01/28/92	41.25	14.76	---	26.49	---	---	---	---	---	---	---	---	---	---	---
MW-9	02/05/92	41.25	13.38	---	27.87	---	---	---	---	---	---	---	---	---	---	---
MW-9	02/12/92	41.25	11.86	---	29.39	---	---	---	---	---	---	---	---	---	---	---
MW-9	02/17/92	41.25	10.78	---	30.47	---	---	---	---	---	---	---	---	---	---	---
MW-9	04/03/92	41.25	11.63	---	29.62	---	---	---	---	---	---	---	---	---	---	---
MW-9	04/08/92	41.25	12.25	---	29.00	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
MW-9	04/14/92	41.25	12.32	---	28.93	---	---	---	---	---	---	---	---	---	---	---
MW-9	04/29/92	41.25	13.07	---	28.18	---	---	---	---	---	---	---	---	---	---	---
MW-9	05/07/92	41.25	14.43	---	26.82	---	---	---	---	---	---	---	---	---	---	---
MW-9	07/03/92	41.25	13.85	---	27.40	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
MW-9	10/08/92	41.25	14.89	---	26.36	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
MW-9	12/31/92	41.25	11.90	---	29.35	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
MW-9	04/21/93	41.25	13.68	---	27.57	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	PACE
MW-9	07/07/93	41.25	13.12	---	28.13	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	PACE
MW-9	09/21/93	41.25	14.00	---	27.25	ND<50	---	ND<0.5	ND<0.5	ND<0.5	0.9	---	---	---	---	PACE
MW-9	12/17/93	41.25	12.98	---	28.27	---	---	---	---	---	---	---	---	---	---	---
MW-9	12/23/93	41.25	---	---	---	ND<50	---	ND<0.5	ND<0.5	ND<0.5	0.9	---	---	---	---	PACE
MW-9	04/07/94	41.25	13.24	---	28.01	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	4.7	PACE
MW-9	07/06/94	41.25	13.77	---	27.48	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	3.9	PACE
MW-9	10/07/94	41.25	14.60	---	26.65	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	3.0	PACE
MW-9	01/27/95	41.25	8.47	---	32.78	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<1	---	---	---	2.5	ATI
MW-9	03/30/95	41.25	8.19	---	33.06	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	---	---	---	8.4	ATI
MW-9	06/20/95	41.25	11.25	---	30.00	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	---	---	---	8.1	ATI
MW-9	10/03/95	41.25	14.68	---	26.57	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	ND<5.0	---	---	6.0	ATI
MW-9	12/06/95	41.25	16.07	---	25.18	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	46	---	---	5.4	ATI
MW-9	03/21/96	41.25	9.60	---	31.65	ND<50	---	ND<0.5	ND<1	ND<1	ND<1	ND<10	---	---	8.0	SPL
MW-9	06/21/96	41.25	10.86	---	30.39	ND<50	---	ND<0.5	ND<1	ND<1	ND<1	ND<10	---	---	7.8	SPL
MW-9	09/06/96	41.25	11.52	---	29.73	---	---	---	---	---	---	---	---	---	---	---
MW-9	09/09/96	41.25	---	---	---	ND<50	---	ND<0.5	ND<1.0	ND<1.0	ND<1.0	20/21 (k)	---	---	7.3	SPL
MW-9	12/19/96	41.25	10.43	---	30.82	ND<50	---	ND<0.5	ND<1.0	ND<1.0	ND<1.0	ND<10	---	---	7.3	SPL
MW-9	03/17/97	41.25	9.87	---	31.38	---	---	---	---	---	---	---	---	---	---	---
MW-9	08/12/97	41.25	11.44	---	29.81	---	---	---	---	---	---	---	---	---	---	---
MW-9	12/10/97	41.25	10.44	---	30.81	---	---	---	---	---	---	---	---	---	---	---

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF SAMPLING/ MONITORING	CASING ELEVATION (a) (Feet)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (b) (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	TOG (ug/l)	HVOC (ug/l)	DO (ppm)	LAB
MW-9	03/12/98	41.25	9.50	---	31.75	---	---	---	---	---	---	---	---	---	---	---
MW-9	06/23/98	41.25	10.06	---	31.19	---	---	---	---	---	---	---	---	---	---	---
MW-9	03/31/99	41.25	9.06	---	32.19	---	---	---	---	---	---	---	---	---	---	---
MW-9	08/25/99	41.25	12.00	---	29.25	---	---	---	---	---	---	---	---	---	---	---
MW-9	03/09/00	41.25	10.57	---	30.68	---	---	---	---	---	---	---	---	---	---	---

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF SAMPLING/ MONITORING	CASING ELEVATION (a) (Feet)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (b) (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	TOG (ug/l)	HVOC (ug/l)	DO (ppm)	LAB
QC-2 (I)	10/08/92	---	---	---	---	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
QC-2 (I)	12/31/92	---	---	---	---	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	ANA
QC-2 (I)	04/21/93	---	---	---	---	---	---	---	---	---	---	---	---	ND	---	PACE
QC-2 (I)	07/07/93	---	---	---	---	ND<50	---	ND<0.5	ND<0.5	ND<0.5	0.6	---	---	---	---	PACE
QC-2 (I)	09/21/93	---	---	---	---	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	PACE
QC-2 (I)	12/23/93	---	---	---	---	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	PACE
QC-2 (I)	04/07/94	---	---	---	---	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	PACE
QC-2 (I)	07/06/94	---	---	---	---	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	PACE
QC-2 (I)	10/07/94	---	---	---	---	ND<50	---	ND<0.5	ND<0.5	ND<0.5	ND<0.5	---	---	---	---	PACE
QC-2 (I)	01/27/95	---	---	---	---	ND<50	---	ND<0.5	0.5	ND<0.5	ND<1	---	---	---	---	ATI
QC-2 (I)	03/30/95	---	---	---	---	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	---	---	---	---	ATI
QC-2 (I)	06/20/95	---	---	---	---	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	---	---	---	---	ATI
QC-2 (I)	10/03/95	---	---	---	---	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	ND<5.0	---	---	---	ATI
QC-2 (I)	12/06/95	---	---	---	---	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<1.0	ND<5.0	---	---	---	ATI
QC-2 (I)	03/21/96	---	---	---	---	ND<50	---	ND<0.5	ND<1	ND<1	ND<1	ND<10	---	---	---	SPL
QC-2 (I)	06/21/96	---	---	---	---	ND<50	---	ND<0.5	ND<1	ND<1	ND<1	ND<10	---	---	---	SPL

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

ABBREVIATIONS:

TPH-G	Total petroleum hydrocarbons as gasoline
TPH-D	Total petroleum hydrocarbons as diesel
B	Benzene
T	Toluene
E	Ethylbenzene
X	Total xylenes
MTBE	Methyl tert butyl ether
TOG	Total oil and grease
HVOC	Halogenated volatile organic compounds
DO	Dissolved oxygen
ug/l	Micrograms per liter
ppm	Parts per million
---	Not analyzed/measured/applicable
ND	Not detected above reported detection limit
SUP	Superior Analytical Laboratory
ANA	Anametrix, Inc.
PACE	Pace, Inc.
ATI	Analytical Technologies, Inc.
SPL	Southern Petroleum Laboratories

NOTES:

- (a) Top of casing elevations surveyed in feet above mean sea level, relative to the NGVD (1929).
- (b) Groundwater elevations adjusted assuming a specific gravity of 0.75 for free product.
- (c) Well destroyed during tank removal in November 1990.
- (d) Methylene chloride.
- (e) 1,2-Dichloroethane.
- (f) Well inaccessible.
- (g) Sample collected from MW-2 for TPH-D analysis received in laboratory 7 days after collection; sample exceeded EPA recommended holding time for TPH-D on a water matrix.
- (h) Blind duplicate.
- (i) Top of casing lowered.
- (j) A copy of the documentation for this data is included in Appendix C of Alisto report 10-014-07-001.
- (k) EPA Methods 8020/8260 used.
- (l) Travel blank.

TABLE 2 - PRODUCT REMOVAL STATUS

WELL ID	DATE OF MONITORING	PRODUCT REMOVED (Gallons)	PRODUCT REMOVED CUMULATIVE (Gallons)
MW-5	08/25/99	0.07	0.07
MW-5	03/09/00	0.40	0.47

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF MONITORING	CASING ELEVATION (Feet)	DEPTH TO WATER (Feet)	GROUNDWATER ELEVATION (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	TPH-MO (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	LAB
S-1	03/30/95	38.31	6.09	32.22	---	---	---	---	---	---	---	---	---
S-1	06/20/95	38.31	7.30	31.01	---	---	---	---	---	---	---	---	---
S-1	12/06/95	38.31	11.64	26.67	---	---	---	---	---	---	---	---	---
S-1	03/21/96	38.31	6.87	31.44	---	---	---	---	---	---	---	---	---
S-1	06/21/96	38.31	8.65	29.66	---	---	---	---	---	---	---	---	---
S-1	09/06/96	38.31	10.50	27.81	---	---	---	---	---	---	---	---	---
S-1	12/19/96	38.31	8.24	30.07	---	---	---	---	---	---	---	---	---
S-1	03/17/97	38.31	7.26	31.05	---	---	---	---	---	---	---	---	---
S-1	06/11/97	38.31	10.69	27.62	---	---	---	---	---	---	---	---	---
S-1	09/17/97	38.31	10.26	28.05	---	---	---	---	---	---	---	---	---
S-1	12/11/97	38.31	6.96	31.35	---	---	---	---	---	---	---	---	---
S-1	03/12/98	38.31	6.00	32.31	25000	2500	510	250	820	670	5000	ND<125	SEQ
DUP (c)	03/12/98	---	---	---	26000	---	---	250	840	720	5100	ND<125	SEQ
S-1	06/23/98	38.31	6.31	32.00	ND<1000	230	ND<500	280	14	23	15	6100/7800	(d) SEQ
S-1	09/01/98	38.31	9.17	29.14	26000	2300	ND<500	370	620	1300	33	1400/120	(d) SEQ
S-1	12/30/98	38.31	8.99	29.32	29900	1970	334	174	732	1680	5740	182	(d) SEQ
S-1	03/31/99	38.31	7.84	30.47	14200	1150	279	1360	260	1070	3580	ND<500/90	(d) SEQ
S-1	03/09/00	38.31	6.21	32.10	1230 (f)	1200	ND<250	21.2 (f)	115 (f)	116 (f)	411 (f)	45.1 (f)	(f) SEQ

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF MONITORING	CASING ELEVATION (Feet)	DEPTH TO WATER (Feet)	GROUNDWATER ELEVATION (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	TPH-MO (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	LAB
S-2	03/30/95	38.79	7.86	30.93	---	---	---	---	---	---	---	---	---
S-2	06/20/95	38.79	9.51	29.28	---	---	---	---	---	---	---	---	---
S-2	12/06/95	38.79	10.52	28.27	---	---	---	---	---	---	---	---	---
S-2	03/21/96	38.79	8.60	30.19	---	---	---	---	---	---	---	---	---
S-2	06/21/96	38.79	9.95	28.84	---	---	---	---	---	---	---	---	---
S-2	09/06/96	38.79	10.50	28.29	---	---	---	---	---	---	---	---	---
S-2	12/19/96	38.79	9.40	29.39	---	---	---	---	---	---	---	---	---
S-2	03/17/97	38.79	9.82	28.97	---	---	---	---	---	---	---	---	---
S-2	06/11/97	38.79	10.18	28.61	---	---	---	---	---	---	---	---	---
S-2	09/17/97	38.79	9.90	28.89	---	---	---	---	---	---	---	---	---
S-2	12/11/97	38.79	8.27	30.52	---	---	---	---	---	---	---	---	---
S-2	03/12/98	38.79	7.97	30.82	1100	---	---	830	48	ND<10	ND<10	4700/4800	(d) SEQ
S-2	06/23/98	38.79	8.20	30.59	720	---	---	46	6.8	50	68	50/8.8	(d) SEQ
DUP (c)	06/23/98	---	---	---	810	---	---	48	7.1	50	70	49/8.8	(d) SEQ
S-2	09/01/99	38.79	9.85	28.94	ND<2000	---	---	170	ND<20	ND<20	ND<20	9300/12000	(d) SEQ
S-2	12/30/98	38.79	9.84	28.95	ND<5000	---	---	369	ND<50	ND<50	ND<50	9300/12000	(d) SEQ
S-2	03/31/99	38.79	8.67	30.12	ND<2000	---	---	234	ND<20	27.4	36.9	49200/53000	(d) SEQ
S-2	03/09/00	38.79	7.88	30.91	2670	630	ND<250	1190	(f) 62.7	84.1	125	29200/31400	(d),(f) SEQ
S-3	03/30/95	37.33	7.06	30.27	---	---	---	---	---	---	---	---	---
S-3	06/20/95	37.33	8.15	29.18	---	---	---	---	---	---	---	---	---
S-3	12/06/95	37.33	10.53	26.80	---	---	---	---	---	---	---	---	---
S-3	03/21/96	37.33	7.32	30.01	---	---	---	---	---	---	---	---	---
S-3	06/21/96	37.33	8.85	28.48	---	---	---	---	---	---	---	---	---
S-3	09/06/96	37.33	10.10	27.23	---	---	---	---	---	---	---	---	---
S-3	12/19/96	37.33	8.36	28.97	---	---	---	---	---	---	---	---	---
S-3	03/17/97	37.33	8.57	28.76	---	---	---	---	---	---	---	---	---
S-3	06/11/97	37.33	9.26	28.07	---	---	---	---	---	---	---	---	---
S-3	09/17/97	37.33	9.62	27.71	---	---	---	---	---	---	---	---	---
S-3	12/11/97	37.33	7.34	29.99	---	---	---	---	---	---	---	---	---
S-3	03/12/98	37.33	5.75	31.58	29000	---	---	840	810	1700	6000	ND<250	SEQ
S-3	06/23/98	37.33	5.98	31.35	3800	---	---	90	220	240	1400	ND<50	SEQ
S-3	09/01/99	---	---	---	9200	---	---	420	110	800	1700	110/ND<50	(d) SEQ
S-3	12/30/98	37.33	9.11	28.22	7660	---	---	240	103	410	834	64.9	SEQ
S-3	03/31/99	37.33	7.48	29.85	2070	---	---	195	10	ND<5.0	48.6	354/64.6	(d) SEQ
S-3	03/09/00	37.33	6.25	31.08	2290	(f) 1600	ND<250	84.5	(f) 17	(f) 104	(f) 105	(f) 29.3	(f) SEQ

hasnt know well 15-4, been installed ?

TABLE 1 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF MONITORING	CASING ELEVATION (Feet)	DEPTH TO WATER (Feet)	GROUNDWATER ELEVATION (Feet)	TPH-G (ug/l)	TPH-D (ug/l)	TPH-MO (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)	LAB
BW-A	03/09/00	---	3.99	---	---	---	---	---	---	---	---	---	---
EB (e)	03/12/98	---	---	---	ND<50	ND<50	---	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<2.5	SEQ
EB (e)	06/23/98	---	---	---	ND<50	---	---	ND<0.50	ND<0.50	ND<0.50	ND<0.50	ND<2.5	SEQ

ABBREVIATIONS:

TPH-G Total petroleum hydrocarbons as gasoline
 TPH-D Total petroleum hydrocarbons as diesel
 TPH-MO Total petroleum hydrocarbons as motor oil
 B Benzene
 T Toluene
 E Ethylbenzene
 X Total xylenes
 MTBE Methyl tert butyl ether
 ug/l Micrograms per liter
 --- Not analyzed/measured/applicable
 ND Not detected above reported detection limit
 SEQ Sequoia Analytical

NOTES:

(a) Top of casing elevations surveyed relative to 1929 NGVD. Measured in feet above mean sea level.
 (b) Groundwater elevations in feet above mean sea level.
 (c) Blind duplicate.
 (d) EPA Methods 8020/8260 used for MTBE analysis.
 (e) Trip blank.
 (f) This sample was analyzed outside of EPA recommended hold time.

TABLE 2 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF MONITORING	CASING ELEVATION (Feet)	(a)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (Feet)	(b)	TPH-G (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)
C-1	07/14/92	38.41		27.61	---	10.80		---	---	---	---	---	---
C-1	10/08/92	38.41		24.44	---	13.97		---	---	---	---	---	---
C-1	09/21/93	38.41		21.42	---	16.99		---	---	---	---	---	---
C-1	03/30/95	38.41		12.02	---	26.39		---	---	---	---	---	---
C-1	06/20/95	38.41		14.40	---	24.01		---	---	---	---	---	---
C-1	03/21/96	38.41		11.65	---	26.76		---	---	---	---	---	---
C-1	09/06/96	38.41		16.75	---	21.66		---	---	---	---	---	---
C-1	12/19/96	38.41		13.98	---	24.43		---	---	---	---	---	---
C-1	03/17/97	38.41		12.78	---	25.63		---	---	---	---	---	---
C-1	06/11/97	38.41		15.16	---	23.25		---	---	---	---	---	---
C-1	09/17/97	38.41		16.94	---	21.47		---	---	---	---	---	---
C-1	12/10/97	38.41		13.18	---	25.23		---	---	---	---	---	---
C-1	03/12/98	38.41		9.49	---	28.92		---	---	---	---	---	---
C-1	06/23/98	38.41		10.22	---	28.19		1300	650	6.9	22	6.5	290
C-1	09/01/98	38.41		16.98	---	21.43		270	6.0	ND<2.5	ND<2.5	ND<2.5	950
C-1	12/30/98	38.41		16.12	---	22.29		2020	578	ND<5.0	ND<5.0	<5.0	1720
C-1	03/31/99	38.41		13.88	---	24.53		2140	776	5.89	ND<5.0	5.15	1170
C-1	03/09/00	38.41		7.13	---	31.28		3300	2500	28	37	<25	1700

TABLE 2 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF MONITORING	CASING ELEVATION (Feet)	(a)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (Feet) (b)	TPH-G (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)
C-2	07/14/92	37.47		---	---	---	---	---	---	---	---	---
C-2	10/08/92	37.47		---	---	---	---	---	---	---	---	---
C-2	09/21/93	37.47		26.29	---	11.18	---	---	---	---	---	---
C-2	03/30/95	37.47		17.18	---	20.29	---	---	---	---	---	---
C-2	06/20/95	37.47		18.95	---	18.52	---	---	---	---	---	---
C-2	03/21/96	37.47		16.17	---	21.30	---	---	---	---	---	---
C-2	09/06/96	37.47		21.14	0.04	16.36	---	---	---	---	---	---
C-2	12/19/96	37.47		17.55	0.03	19.94	---	---	---	---	---	---
C-2	03/17/97	37.47		18.59	---	18.88	---	---	---	---	---	---
C-2	06/11/97	37.47		21.30	---	16.17	---	---	---	---	---	---
C-2	09/17/97	37.47		23.14	---	14.33	---	---	---	---	---	---
C-2	12/10/97	37.47		17.21	---	20.26	---	---	---	---	---	---
C-2	03/12/98	37.47		14.17	---	23.30	---	---	---	---	---	---
C-2	06/23/98	37.47		14.82	---	22.65	1100000	6800	5100	13000	38000	ND<1000
C-2	09/01/98	37.47		21.78	---	15.69	9700	300	8.2	6.2	250	3700
C-2	12/30/98	37.47		21.86	---	15.61	110000	4790	1300	841	5570	2420
C-2	03/31/99	37.47		16.90	---	20.57	48000	4800	1110	1520	5450	2160
C-2	03/09/00	37.47		12.20	---	25.27	26000	4800	930	1200	4400	1800

TABLE 2 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF MONITORING	CASING ELEVATION (Feet)	(a)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (Feet)	(b)	TPH-G (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)
C-3	07/14/92	38.37		27.87	---	10.50		---	---	---	---	---	---
C-3	10/08/92	38.37		28.55	---	9.82		---	---	---	---	---	---
C-3	09/21/93	38.37		26.22	---	12.15		---	---	---	---	---	---
C-3	03/30/95	38.37		18.42	---	19.95		---	---	---	---	---	---
C-3	06/20/95	38.37		19.79	---	18.58		---	---	---	---	---	---
C-3	03/21/96	38.37		17.85	---	20.52		---	---	---	---	---	---
C-3	09/06/96	38.37		21.63	---	16.74		---	---	---	---	---	---
C-3	12/19/96	38.37		22.30	---	16.07		---	---	---	---	---	---
C-3	03/17/97	38.37		18.95	---	19.42		---	---	---	---	---	---
C-3	06/11/97	38.37		21.15	---	17.23		---	---	---	---	---	---
C-3	09/17/97	38.37		22.41	---	15.96		---	---	---	---	---	---
C-3	12/10/97	38.37		22.26	---	16.11		---	---	---	---	---	---
C-3	03/12/98	38.37		18.35	---	20.02		---	---	---	---	---	---
C-3	06/23/98	38.37		19.04	---	19.33		ND<50	ND<0.5	ND<0.5	ND<0.5	ND<0.5	ND<2.5
C-3	09/01/98	38.37		19.97	---	18.40		200	6.8	0.31	0.52	2.0	ND<2.5
C-3	12/30/98	38.37		21.31	---	17.06		ND<50	ND<0.5	ND<0.5	ND<0.5	ND<0.5	ND<2.0
C-3	03/31/99	38.37		17.77	---	20.60		ND<50	ND<0.5	ND<0.5	ND<0.5	ND<0.5	12.6
C-3	03/09/00	38.37		17.10	---	21.27		99	6.9	0.8	0.89	3.8	12

TABLE 2 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF MONITORING	CASING ELEVATION (Feet)	(a)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (Feet)	(b)	TPH-G (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)
C-4	07/14/92	36.49		26.89	---	9.60		---	---	---	---	---	---
C-4	10/08/92	36.49		27.79	---	8.70		---	---	---	---	---	---
C-4	09/21/93	36.49		25.51	---	10.98		---	---	---	---	---	---
C-4	03/30/95	36.49		14.86	---	21.63		---	---	---	---	---	---
C-4	06/20/95	36.49		16.90	---	19.59		---	---	---	---	---	---
C-4	03/21/96	36.49		14.10	---	22.39		---	---	---	---	---	---
C-4	09/06/96	36.49		20.13	---	16.36		---	---	---	---	---	---
C-4	12/19/96	36.49		16.92	---	19.57		---	---	---	---	---	---
C-4	03/17/97	36.49		17.40	---	19.09		---	---	---	---	---	---
C-4	06/11/97	36.49		18.34	---	18.15		---	---	---	---	---	---
C-4	09/17/97	36.49		21.46	---	15.03		---	---	---	---	---	---
C-4	12/10/97	36.49		16.65	---	19.84		---	---	---	---	---	---
C-4	03/12/98	36.49		16.59	---	19.90		---	---	---	---	---	---
C-4	06/23/98	36.49		17.02	---	19.47		27000	1600	160	180	690	100
C-4	09/01/98	36.49		21.45	---	15.04		520	14	2.3	ND<0.50	4.8	61
C-4	12/30/98	36.49		21.42	---	15.07		122	14.1	1.86	ND<1.0	3.61	349
C-4	03/31/99	36.49		15.20	---	21.29		20300	4450	443	1000	2130	1320
C-4	03/09/00	36.49		13.36	---	23.13		8300	2600	270	510	1400	650

TABLE 2 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF MONITORING	CASING ELEVATION (Feet)	(a)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (Feet)	(b)	TPH-G (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)
C-5	07/14/92	38.50		28.00	---	10.50		---	---	---	---	---	---
C-5	10/08/92	38.50		28.65	---	9.85		---	---	---	---	---	---
C-5	09/21/93	38.50		26.36	---	12.14		---	---	---	---	---	---
C-5	03/30/95	38.50		18.54	---	19.96		---	---	---	---	---	---
C-5	06/20/95	38.50		20.13	---	18.37		---	---	---	---	---	---
C-5	03/21/96	38.50		18.40	---	20.10		---	---	---	---	---	---
C-5	09/06/96	38.50		21.90	---	16.60		---	---	---	---	---	---
C-5	12/19/96	38.50		21.15	---	17.35		---	---	---	---	---	---
C-5	03/17/97	38.50		19.84	---	18.66		---	---	---	---	---	---
C-5	06/11/97	38.50		21.60	---	16.90		---	---	---	---	---	---
C-5	09/17/97	38.50		27.83	---	10.67		---	---	---	---	---	---
C-5	12/10/97	38.50		21.00	---	17.50		---	---	---	---	---	---
C-5	03/12/98	38.50		16.42	---	22.08		---	---	---	---	---	---
C-5	06/23/98	38.50		16.98	---	21.52		---	---	---	---	---	---
C-5	09/01/98	38.50		20.42	---	18.08		---	---	---	---	---	---
C-5	12/30/98	38.50		20.79	---	17.71		---	---	---	---	---	---
C-5	03/31/99	38.50		17.05	---	21.45		ND<50	ND<0.5	ND<0.5	ND<0.5	ND<0.5	15
C-5	03/09/00	38.50		16.98	---	21.52		ND<50	ND<0.5	ND<0.5	ND<0.5	0.87	3.5

TABLE 2 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF MONITORING	CASING ELEVATION (Feet)	(a)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (Feet)	(b)	TPH-G (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)
C-6	07/14/92	35.40		38.89	---	-3.49		---	---	---	---	---	---
C-6	10/08/92	35.40		38.67	---	-3.27		---	---	---	---	---	---
C-6	09/21/93	35.40		33.98	---	1.42		---	---	---	---	---	---
C-6	03/30/95	35.40		26.38	---	9.02		---	---	---	---	---	---
C-6	06/20/95	35.40		25.01	---	10.39		---	---	---	---	---	---
C-6	03/21/96	35.40		23.12	---	12.28		---	---	---	---	---	---
C-6	09/06/96	35.40		24.83	---	10.57		---	---	---	---	---	---
C-6	12/19/96	35.40		24.50	---	10.90		---	---	---	---	---	---
C-6	03/17/97	35.40		22.59	---	12.81		---	---	---	---	---	---
C-6	06/11/97	35.40		23.76	---	11.64		---	---	---	---	---	---
C-6	09/17/97	35.40		24.74	---	10.66		---	---	---	---	---	---
C-6	12/10/97	35.40		24.65	---	10.75		---	---	---	---	---	---
C-6	03/12/98	35.40		27.12	---	8.28		---	---	---	---	---	---
C-6	06/23/98	35.40		27.92	---	7.48		220	35	ND<0.5	2.5	1.1	ND<2.5
C-6	09/01/98	35.40		31.60	---	3.80		1800	370	2.8	19	4.8	44
C-6	12/30/98	35.40		31.82	---	3.58		1600	244	ND<1.0	8.53	ND<1.0	54.9
C-6	03/31/99	35.40		26.06	---	9.34		741	92.2	ND<1.0	6.6	ND<1.0	27.9
C-6	03/09/00	35.40		20.03	---	15.37		470	120	0.74	5.0	2.5	36

TABLE 2 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF MONITORING	CASING ELEVATION (Feet)	(a)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (Feet)	(b)	TPH-G (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)
C-7	07/14/92	35.19		39.77	---	-4.58		---	---	---	---	---	---
C-7	10/08/92	35.19		39.14	---	-3.95		---	---	---	---	---	---
C-7	09/21/93	35.19		35.46	---	-0.27		---	---	---	---	---	---
C-7	03/30/95	35.19		27.60	---	7.59		---	---	---	---	---	---
C-7	06/20/95	35.19		27.87	---	7.32		---	---	---	---	---	---
C-7	03/21/96	35.19		27.85	---	7.34		---	---	---	---	---	---
C-7	09/06/96	35.19		28.35	---	6.84		---	---	---	---	---	---
C-7	12/19/96	35.19		29.11	---	6.08		---	---	---	---	---	---
C-7	03/17/97	35.19		27.14	---	8.05		---	---	---	---	---	---
C-7	06/11/97	35.19		28.05	---	7.14		---	---	---	---	---	---
C-7	09/17/97	35.19		29.00	---	6.19		---	---	---	---	---	---
C-7	12/10/97	35.19		29.26	---	5.93		---	---	---	---	---	---
C-7	03/12/98	35.19		24.92	---	10.27		---	---	---	---	---	---
C-7	06/23/98	35.19		25.30	---	9.89		ND<50	ND<0.5	ND<0.5	ND<0.5	ND<0.5	ND<2.5
C-7	09/01/98	35.19		26.27	---	8.92		570	24	1.4	8.4	22	24
C-7	12/30/98	35.19		26.52	---	8.67		ND<50	4.85	1.26	ND<0.5	1.29	167
C-7	03/31/99	35.19		24.76	---	10.43		53.1	ND<0.5	ND<0.5	ND<0.5	ND<0.5	ND<2.0
C-7	03/09/00	35.19		25.57	---	9.62		13000	2700	110	700	1500	ND<130

TABLE 2 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF MONITORING	CASING ELEVATION (Feet)	(a)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (Feet)	(b)	TPH-G (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)
C-8	07/14/92	34.68		39.02	---	-4.34		---	---	---	---	---	---
C-8	10/08/92	34.68		38.68	---	-4.00		---	---	---	---	---	---
C-8	09/21/93	34.68		35.30	---	-0.62		---	---	---	---	---	---
C-8	03/30/95	34.68		29.24	---	5.44		---	---	---	---	---	---
C-8	06/20/95	34.68		28.34	---	6.34		---	---	---	---	---	---
C-8	03/21/96	34.68		28.65	---	6.03		---	---	---	---	---	---
C-8	09/06/96	34.68		28.70	---	5.98		---	---	---	---	---	---
C-8	12/19/96	34.68		29.70	---	4.98		---	---	---	---	---	---
C-8	03/17/97	34.68		27.76	---	6.92		---	---	---	---	---	---
C-8	06/11/97	34.68		28.81	---	5.87		---	---	---	---	---	---
C-8	09/17/97	34.68		29.36	---	5.32		---	---	---	---	---	---
C-8	12/10/97	34.68		29.80	---	4.88		---	---	---	---	---	---
C-8	03/12/98	34.68		25.73	---	8.95		---	---	---	---	---	---
C-8	06/23/98	34.68		26.30	---	8.38		---	---	---	---	---	---
C-8	09/01/98	34.68		26.51	---	8.17		---	---	---	---	---	---
C-8	12/30/98	34.68		26.89	---	7.79		---	---	---	---	---	---
C-8	03/31/99	34.68		26.36	---	8.32		ND<50	ND<0.5	ND<0.5	ND<0.5	ND<0.5	11.8
C-8	03/09/00	34.68		26.33	---	8.35		ND<50	ND<0.5	ND<0.5	ND<0.5	1.8	<2.5

TABLE 2 - SUMMARY OF RESULTS OF GROUNDWATER MONITORING

WELL ID	DATE OF MONITORING	CASING ELEVATION (Feet)	(a)	DEPTH TO WATER (Feet)	PRODUCT THICKNESS (Feet)	GROUNDWATER ELEVATION (Feet)	(b)	TPH-G (ug/l)	B (ug/l)	T (ug/l)	E (ug/l)	X (ug/l)	MTBE (ug/l)
C-9	03/17/97	30.68		27.56	---	3.12		---	---	---	---	---	---
C-9	06/11/97	30.68		28.27	---	2.41		---	---	---	---	---	---
C-9	09/17/97	30.68		28.63	---	2.05		---	---	---	---	---	---
C-9	12/10/97	30.68		29.43	---	1.25		---	---	---	---	---	---
C-9	03/12/98	30.68		25.62	---	5.06		---	---	---	---	---	---
C-9	06/23/98	30.68		26.15	---	4.53		---	---	---	---	---	---
C-9	09/01/98	30.68		26.38	---	4.30		---	---	---	---	---	---
C-9	12/30/98	30.68		26.75	---	3.93		---	---	---	---	---	---
C-9	03/31/99	30.68		25.33	---	5.35		ND<50	ND<0.5	ND<0.5	ND<0.5	ND<0.5	12.5
C-9	03/09/00	30.68		26.04	---	4.64		ND<50	ND<0.5	ND<0.5	ND<0.5	0.75	<2.5
Trip Blank	06/23/98	---		---	---	---		ND<50	ND<0.5	ND<0.5	ND<0.5	ND<0.5	ND<2.5
Trip Blank	09/01/98	---		---	---	---		ND<50	ND<0.5	ND<0.5	ND<0.5	ND<0.5	ND<2.5

ABBREVIATIONS:

TPH-G Total petroleum hydrocarbons as gasoline
 B Benzene
 T Toluene
 E Ethylbenzene
 X Total xylenes
 MTBE Methyl tert butyl ether
 ug/l Micrograms per liter
 --- Not analyzed/measured/applicable
 ND Not detected above reported detection limit
 SEQ Sequoia Analytical

NOTES:

(a) Top of casing elevations surveyed relative to 1929 NGVD. Measured in feet above mean sea level.
 (b) Groundwater elevations in feet above mean sea level.

Analytical Appendix



Pace Analytical Services, Inc.

3970 Gilman Street
Long Beach, CA 90815

Phone: 562.498.9515

Fax: 562.597.0786

March 23, 2000

Mr. MORGAN HARGRAVE
BLAINE TECH SERVICES, INC.
1680 ROGERS AVE.
SAN JOSE, CA 95112

RE: Pace Project Number: 6039241
Client Project ID: BP 11109

Dear Mr. HARGRAVE:

Enclosed are the results of analyses for sample(s) received by the laboratory on March 15, 2000. If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Lily Bayati
Project Manager

Enclosures

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc.



Pace Analytical Services, Inc.
 3970 Gilman Street
 Long Beach, CA 90815
 Phone: 562.498.9515
 Fax: 562.597.0786

DATE: 03/23/00
 PAGE: 1

BLAINE TECH SERVICES, INC.
 1680 ROGERS AVE.
 SAN JOSE, CA 95112

Pace Project Number: 6039241
 Client Project ID: BP 11109

Attn: Mr. MORGAN HARGRAVE
 Phone: (408)573-0555 x218

Solid results are reported on a wet weight basis

Pace Sample No: 603313602 Date Collected: 03/10/00 Matrix: Water
 Client Sample ID: A Date Received: 03/15/00

Parameters	Results	Units	PRL	Analyzed	Analyst	CAS#	Footnotes
------------	---------	-------	-----	----------	---------	------	-----------

Long Beach Laboratory

GAS BTEX by 8015, Water		Method: EPA 8015/8020 Modif			Prep Method: EPA 8015/8020 Modif		
Gasoline	ND	ug/l	50	03/20/00	VN		
Benzene	ND	ug/l	0.5	03/20/00	VN	71-43-2	
Toluene	0.54	ug/l	0.5	03/20/00	VN	108-88-3	
Ethylbenzene	ND	ug/l	0.5	03/20/00	VN	100-41-4	
Methyl-tert-butyl Ether	6.3	ug/l	0.5	03/20/00	VN	1634-04-4	
Xylene (Total)	1.7	ug/l	0.5	03/20/00	VN	1330-20-7	
a, a, a-Trifluorotoluene (S)	94	%		03/20/00	VN	2164-17-2	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
 without the written consent of Pace Analytical Services, Inc.



Pace Analytical Services, Inc.

3970 Gilman Street
Long Beach, CA 90815

Phone: 562.498.9515
Fax: 562.597.0786

DATE: 03/23/00

PAGE: 2

Pace Project Number: 6039241

Client Project ID: BP 11109

BP

Pace Sample No: 603313610 Date Collected: 03/10/00 Matrix: Water
Client Sample ID: B Date Received: 03/15/00

Parameters Results Units PRL Analyzed Analyst CAS# Footnotes

Long Beach Laboratory

Parameters	Results	Units	PRL	Analyzed	Analyst	CAS#	Footnotes
GAS BTEX by 8015, Water Method: EPA 8015/8020 Modif Prep Method: EPA 8015/8020 Modif							
Gasoline	53000	ug/l	3800	03/20/00	VN		
Benzene	12000	ug/l	38	03/20/00	VN	71-43-2	
Toluene	2600	ug/l	38	03/20/00	VN	108-88-3	
Ethylbenzene	1900	ug/l	38	03/20/00	VN	100-41-4	
Methyl-tert-butyl Ether	ND	ug/l	5	03/20/00	VN	1634-04-4	
Xylene (Total)	9100	ug/l	38	03/20/00	VN	1330-20-7	
a,a,a-Trifluorotoluene (S)	95	%		03/20/00	VN	2164-17-2	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc.



Pace Analytical Services, Inc.

3970 Gilman Street
Long Beach, CA 90815

Phone: 562.498.9515

Fax: 562.597.0786

DATE: 03/23/00

PAGE: 3

Pace Project Number: 6039241

Client Project ID: BP 11109

PARAMETER FOOTNOTES

ND	Not Detected
NC	Not Calculable
PRL	Pace Reporting Limit
(S)	Surrogate

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc.



Pace Analytical Services, Inc.
 3970 Gilman Street
 Long Beach, CA 90815
 Phone: 562.498.9515
 Fax: 562.597.0786

QUALITY CONTROL DATA

DATE: 03/23/00
 PAGE: 4

BLAINE TECH SERVICES, INC.
 1680 ROGERS AVE.
 SAN JOSE, CA 95112

Pace Project Number: 6039241
 Client Project ID: BP 11109

Attn: Mr. MORGAN HARGRAVE
 Phone: (408)573-0555 x218

QC Batch ID: 79859 QC Batch Method: EPA 8015/8020 Modif
 Analysis Method: EPA 8015/8020 Modif Analysis Description: GAS BTEX by 8015, Water
 Associated Pace Samples: 603313602 603313610

METHOD BLANK: 603325721
 Associated Pace Samples:

Parameter	Units	603313602	603313610	PRL	Footnotes
			Method Blank Result		
Gasoline	ug/l		ND	12	
Benzene	ug/l		ND	0.05	
Toluene	ug/l		ND	0.05	
Ethylbenzene	ug/l		ND	0.05	
Methyl-tert-butyl Ether	ug/l		ND	0.05	
Xylene (Total)	ug/l		ND	0.05	
a,a,a-Trifluorotoluene (S)	%		78		

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 603325739 603325747

Parameter	Units	603313479		Matrix Spike	Matrix Spike	Matrix Sp. Dup.	Spike Dup	RPD	Footnotes
		0	40	Conc.	Result	% Rec	Result		
Gasoline	ug/l	0	40	41.60	104	43.20	108	4	
Benzene	ug/l	0	6.667	5.454	81.8	5.900	88.5	8	
Toluene	ug/l	0	6.667	5.800	87.0	6.250	93.8	8	
Ethylbenzene	ug/l	0	6.667	5.830	87.5	6.310	94.7	8	
Methyl-tert-butyl Ether	ug/l	0	6.667	6.580	98.7	7.400	111	12	
a,a,a-Trifluorotoluene (S)					76		82		

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
 without the written consent of Pace Analytical Services, Inc.



Pace Analytical Services, Inc.

3970 Gilman Street
Long Beach, CA 90815

Phone: 562.498.9515

Fax: 562.597.0786

DATE: 03/23/00

PAGE: 5

Pace Project Number: 6039241

Client Project ID: BP 11109

QUALITY CONTROL DATA PARAMETER FOOTNOTES

Consistent with EPA guidelines unrounded concentrations are displayed and have been used to calculate % Rec and RPD values.

ND	Not Detected
NC	Not Calculable
PRL	Pace Reporting Limit
RPD	Relative Percent Difference
(S)	Surrogate

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc.



CHAIN OF CUSTODY

6039241

Page 1 of 1

CONSULTANT'S NAME Blaine Tech Services, Inc.		CONSULTANT'S ADDRESS 1680 Rogers Ave., San Jose CA 95112	
BP SITE NUMBER 11109	BP SITE / FACILITY ADDRESS 4280 Foothill, Oakland		CONSULTANT PROJECT NUMBER 600310 N-1
CONSULTANT PROJECT MANAGER Morgan Hargrave		PHONE NUMBER (408) 573-0555 x 218	FAX NUMBER (408) 573-7771
BP CONTACT Scott Hooton	BP ADDRESS 295 SW 41st Street, Suite N, Renton WA	PHONE NUMBER (425) 251-0689	FAX NO. (425) 251-0736
LAB CONTACT Pace - Lily Bayati	LABORATORY ADDRESS 3970 Gilman Street, Long Beach, CA	PHONE NUMBER (562) 498-9515	FAX NO. (562) 597-0786
BP CONTACT REQUESTING RUSH TAT (Print BP Contact Name)	RUSH REQUESTED OF (Print Consultant Contact Name)	DATE/TIME	SHIPMENT DATE

TAT: 24 HOURS 48 HOURS 72 HOURS Standard 7 or 14 Days

ANALYSIS REQUIRED

AIRBILL NUMBER

SAMPLE DESCRIPTION	COLLECTION DATE	COLLECTION TIME	MATRIX SOIL/WATER	CONTAINERS		PRESERVATIVE	TPH-G + BTX / MTBE (8015M)	TPH-D (8015M)	FUEL OXYGENATES (8260)	1,2 DCA + EDB (8010)									COMMENTS	
				NO.	TYPE (VOL)	LAB SAMPLE #														
A	3/10/00		W	3	40ml	HCL														
B	3/10/00		W	3	↓	↓	X													
				↓	↓	↓	X													

SAMPLED BY (Please Print Name) Garrett Haertel			SAMPLED BY (Signature) <i>[Signature]</i>				ADDITIONAL COMMENTS				
RELINQUISHED BY / AFFILIATION (Print Name / Signature)	DATE	TIME	ACCEPTED BY / AFFILIATION Name / Signature	(Print)	DATE	TIME					
Garrett Haertel	3/14/00	20:00	Lily Bayati (Pace)		3/15/00	10:30					

Field Data Sheets

BP WELL MONITORING DATA SHEET

Project #: <u>0003109N-1</u>	Station # <u>11109</u>
Sampler: <u>Garrett</u>	Date: <u>3/10/00</u>
Well I.D.: <u>MW-3</u>	Well Diameter: 2 3 <u>4</u> 6 8 <u> </u>
Total Well Depth: <u>31.45</u>	Depth to Water: <u>12.39</u>
Depth to Free Product:	Thickness of Free Product (feet):
Referenced to: <u>PVC</u> <u>TOC</u> Grade	D.O. Meter (if req'd): YSI HACH

Well Diameter	Multiplier	Well Diameter	Multiplier
2"	0.16	5"	1.02
3"	0.37	6"	1.47
4"	0.65	Other	radius ² * 0.163

Purge Method: Bailer Sampling Method: Bailer
 Disposable Bailer Disposable Bailer
 Middleburg Extraction Port
 Electric Submersible Other: _____
 Extraction Pump

<u>12.4</u>	x	<u>3</u>	=	<u>37.2</u>	Gals.
1 Case Volume (Gals.)		Specified Volumes		Calculated Volume	

Time	Temp (°F)	pH	Cond.	Gals. Removed	Observations
<u>9:13</u>	<u>69.4</u>	<u>6.7</u>	<u>1201</u>	<u>13</u>	
<u>9:15</u>	<u>70.7</u>	<u>6.6</u>	<u>1256</u>	<u>26</u>	
<u>9:17</u>	<u>70.5</u>	<u>6.4</u>	<u>1241</u>	<u>39</u>	

Did well dewater? Yes No Gallons actually evacuated: 39

Sampling Time: 9:21 Sampling Date: 3/10/00

Sample I.D. (Blind): A Laboratory: SPL Other: Pace

Analyzed for: TPH-G BTEX MTBE TPH-D Other: _____

D.O. (if req'd):	Pre-purge:	mg/L	Post-purge:	mg/L
O.R.P. (if req'd):	Pre-purge:	mV	Post-purge:	mV

WELL MONITORING DATA SHEET

Project #: 000310 N-1	Client: BP
Sampler: Garnett	Start Date: 3/10/00
Well I.D.: MW-5	Well Diameter: 2 3 (4) 6 8
Total Well Depth:	Depth to Water: 14.83
Before: After:	Before: After:
Depth to Free Product: 14.23	Thickness of Free Product (feet): 1.60
Referenced to: PVC/TOL Grade	D.O. Meter (if req'd): YSI HACH

Purge Method: Bailer
 Disposable Bailer
 Middleburg
 Electric Submersible
 Extraction Pump
 Other: _____

Sampling Method: Bailer
 Disposable Bailer
 Extraction Port
 Other: _____

(Gals.) X 3 = _____ Gals.
 1 Case Volume Specified Volumes Calculated Volume

Well Diameter	Multiplier	Well Diameter	Multiplier
2"	0.16	5"	1.02
3"	0.37	6"	1.47
4"	0.65	Other	radius ² * 0.163

Time	Temp (°F)	pH	Cond.	Turbidity	Gals. Removed	Observations
		Bailed	SPH	-	1.5	liters
		Grab Sample				

Did well dewater? ~~Yes~~ ~~No~~ Gallons actually evacuated: ~~X~~

Sampling Time: 9:35 Sampling Date: 3/10/00

Sample I.D.: B Laboratory: Pace

Analyzed for: TPH-G BTEX MTBE TPH-D Other:

Equipment Blank I.D.: @ _____ Time Duplicate I.D.:

Analyzed for: TPH-G BTEX MTBE TPH-D Other:

D.O. (if req'd):	Pre-purge:	mg/L	Post-purge:	mg/L
ORP (if req'd):	Pre-purge:	mV	Post-purge:	mV