

Subject: RO 474_PHONE_LOG_2012-07-20
Entry Type: Phone call
Start: Fri 7/20/2012 3:00 PM
End: Fri 7/20/2012 3:30 PM
Duration: 30 minutes

Returned call from Jack Hardin, Stantec: Goodyear Tires (RP) just gave Stantec go ahead to start site excavation after a long period during which Goodyear Tires (RP) attempted to gain site access. Excavation to start Mon 8/13 & take about 7 days and work will be conducted 6 PM – 7 AM so as not to impact the current business; Kick off meeting to be held week of 8/6/12. Paresh approved CAP & 30 day public notification completed. Stantec will provide revised work plan because they have to slightly alter excavation due to minimizing impact to site business; one of the four monitoring well sill be replaced; instead of a mass excavation, they propose to do a 'slot cutting' where a trench 15 long by 3 feet wide by 8 feet deep is shored, excavated, & backfilled with sand/cement slurry. Prior to backfill, ORC will be placed. Depth to groundwater is approximately 10-12 feet now; excavation won't be extended into groundwater, which is why ORC will be used. Confirmation samples will be taken every 20 feet. Stantec is preparing a revised CAP with modifications.