

3315 Almaden Expressway, Suite 34 San Jose, CA 95118

Phone: (408) 264-7723 Fax: (408) 264-2345 exxon1292

EXXON COMPANY, U.S.A. QUARTERLY STATUS REPORT

October - December 1992 December 31, 1992 (Page 1 of 2)

RAS #7-3006 720 High Street Oakland, California Job No: 87042

Work Performed During This Quarter

October through December 1992

- Performed monthly depth-to-water monitoring on October 14 and November 16, 1992.
- Submitted final report for third quarter 1992 Quarterly Monitoring on November 9, 1992.
- Submitted Addendum One to Work Plan to ACDEH on November 24, 1992.
- Initiated limited record search of the files of the Oakland Fire Department and the California Regional Water Quality Control Board for potential offsite sources of petroleum hydrocarbons in groundwater.
- Performed quarterly monitoring fourth quarter 1992 on December 8 9, 1992.

Groundwater Sampling (sampled 12/08/92) Results: (mg/L)

Well MW-1	TPHg 0.170	<u>B</u> 0.010	<u>T</u> <0.0005	<u>E</u> <0.0005	<u>X</u> 0.0006	<u>TPHd</u> 0.051	TOG	<u>vocs</u>	Trends Increased
MW-2		free p	roduct						Unchanged
MW-3	free product								Unchanged
MW-4	free product								Unchanged
MW-5	well destroyed								_
MW-6			Sheen						Increased
MW-7	17.000	1.100	0.035	0.077	0.046	0.54	_	_	Increased
MW-8	sheen								Unchanged
MW-9	< 0.050	< 0.0005	< 0.0005	< 0.0005	< 0.0005	< 0.050	_	_	Unchanged
MW-10	< 0.050	< 0.0005	< 0.0005	< 0.0005	0.0009	< 0.050	_	-	Unchanged
MW-11	< 0.050	< 0.0005	< 0.0005	< 0.0005	< 0.0005	0.31	-	_	Increased
MW-12	sheen								Unchanged
MW-13	sheen								Unchanged
MW-14	0.350	0.0025	0.0010	0.0015	0.0081	0.22	_	_	Increased
MW-15	1.600	0.043	0.0016	0.170	0.023	0.43	-		Decreased

Free Phase Product Recovery

Removed approximately ½ cup of product from wells MW-2 through MW-4 on December 8, 1992.



exxon1292

EXXON COMPANY, U.S.A. QUARTERLY STATUS REPORT

October - December 1992 December 31, 1992 (Page 2 of 2)

RAS #7-3006 720 High Street Oakland, California Job No: 87042

Work to be Performed Next Quarter

Estimated Completion Date 03/31/93

- Submit final report for fourth quarter 1992 Quarterly Monitoring.
- Perform Quarterly Monitoring for the first quarter 1993.

Work to be Performed Next 12 Months

Estimated Completion Date 12/31/93

Continue quarterly groundwater monitoring and sampling program to evaluate the trends of gasoline and diesel hydrocarbons and groundwater gradient in first encountered groundwater below the site.

