

CONTACT LOG (510 Lincoln)

Daily log code 300

- 5/20/97 Demo Milano, SEMCO, 415-572-8033, left message to say that they had to resort to installing a $\frac{3}{4}$ " well at the site, & was wondering what was an acceptable method of developing the well, since a surge-block wouldn't fit.
- 5/21/97 Spoke to Tobby Dudley, Calif. Dept. of Water Resources, 916-227-7590, to determine appropriate well development method. He suggested either "airlifting," using a copper $\frac{1}{4}$ -inch tubing w/ compressed air, such as a nitrogen bottle, for surging, or to bail water out.
- 5/21/97 Called Demo Milano, (650) 415-572-8033, & suggested the above methods for well development. Mr. Milano suggested using a bladder pump to develop well & collect samples. He stated this pump would involve placing tubing into well & ~~have a~~ be connected to a hand-held bladder which would gently extract water out for sampling. I said this would be acceptable.
- 6/5/97 Demo Milano called to make sure it was okay to re-use ~~excav~~ soil cuttings on site since analysis results showed them to be clean. Faxed him copy of analysis results. I said it would be okay since no.
- 2-2-98. Demo said the report was mailed, the work was done. He thinks the report was sent to Larry, Soho. I left msg 4 LS on his cell - ~~is it~~ ~~is it~~ ~~is it~~? Don't know the cell # inputs?

Daily log code - 300
Contact Log (510 Lincoln)

- ✓ 9/26/96 Spoke to Barney Chan, ACDERT, re 27,000ppb of Dieldrin #6 identified in groundwater at the site. According to some studies 10ppm of dieldrin in H₂O can sometimes mean floating product.
- ✓ 9/26/96 Spoke to Mark Dupont, SEMCO, 415-572-8033. Explained that site will be transferred to LOP & that a UCR form needs to be submitted, due to elevated levels of TPHd in H₂O. Will probably be required to place hydro-push in dg. direction from pit to delineate g.w. plume & submit a risk analysis discussion along w/ a fate & transport model. Will need to include analysis for PNAAs in next round.
- Rec'd UCR 9/30/96
Report date = 9/20/96
- ✓ 12/31/96 Spoke to Stan Klumetzan, 415-572-8033. He said he would most likely have the workplan for the site in w/p in the next two weeks.
- ✓ 3/12/97 Left message for Mr. Bill Sheehan regarding status of w.p. submitted. Requested he call me back to discuss.
- ✓ 3/17/97 Spoke to Rhonda, SEMCO, 415-572-8033 to inquire about the status of w.p. submitted. She said that the project manager for that site, Stan Klumetzan left and that she would be checking if he had submitted the workplan. She said she would call me back if she had more info.
- 3/19/97 Stan Klumetzan called & said he was working on getting it submitted.
- ✓ 3/21/97 Called Mr. Bill Sheehan & left a message regarding about status of w.p. submitted