

4/26/93

STID 3752

Talked to Dave Connell (Goulson & Hilt Assoc.)
re: update

- site can be re~~examined~~ examined for case
closure or install MW

FILE OR] **R**] ENVELOPE
 PER NO.] No. of

OWNER City of Albany Coop. Yard
 Address 507 San Gabriel
 Albany 94706 Phone

Contractor Semco
 Address 1741 Leslie St.
 San Mateo Phone

OTHER (Specify)
 Address
 Phone

CONTACT FOR INVESTIGATION

PLAN REVIEW		By	Date
\$432.00	Rec'd.	SS	5/29/91
No.	Plans Rec'd.		
Plans Approved			
Layout Made			
Rejected			
Applicant Notified			
Plans Returned			
Permit Issued			
CONSTRUCTION PROGRESS ACCEPTANCE			
FOOD	Pre-Plaster/drywall		
	Pre-Final		
	Final		

		By	Date
POOL	Pre-Concrete/Gunite		
	Pre-Plaster		
	Final		
EXCAVATION	Septic Tank		
	Absorption Field		
	Absorption Bed		
	House Sewer		
FINAL	Septic Tank		
	Absorption Field		
	Absorption Bed		
OTHER			

		By	Date
U.G. TANKS	Pre-Covering		
	Final		

592464

Date	By	REMARKS
8/22/91	CS	Ch.G.T. removed. Tank was de-wrapped in tan paper and was in good shape. Backfilled apparent contamination from over-spillage and had a gas. odor. One sample was taken under the 250 gal tank at 10'. Four discrete samples were taken from the stockpile to be composited. Soil from top of tank was taken to Albany Landfill to be stored until the above files 5/29/92 soil has been characterized.
5/18/92	SH	Review file - Larry's letter dated 2/11/92 - requesting for PSA in 30 days. no response

Date	By	REMARKS
		from City of Albany. Analytical results from tank removal - bottom sample ND for TPHs 9.0 ppb B, ND=T, 7 ppb E & ND=X Stockpiled soil = 560 TPHg, 400 ppb B 2400 ppb T, 4300 ppb E, 30,000 ppb X BTEX are they in ppm conc 17 ppb. Letter out to city of Albany to submit WR & WP - format of appendix A.
5/29/92	SH	Phone w/ consultant re: WP.
		Letter out w/ enclosure WR + Appendix A.
8/7/92	SH	Letter approving WP (7/2/92)
		Talked to Rich Field. In file WP adequate.

LOCATION

Vicinity Map

Project # 592464

Fee Paid \$432.00

Date 5-29-91